

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	2200 MW
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	4000 MW
0728	Continuous	2359				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
FITZPTRK-EDIC___345_FE-1						FWD	
						(Import)	
Sat 01/14/2017	to	Mon 02/06/2017	<u>UPDATED</u>	<u>by PA</u>	<u>02/09/2017</u>	CENTRAL EAST - VC	2825 MW
0200	Continuous	1800				Impacts Total Transfer Capability	150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC___345_FE-1						FWD	
						(Import)	
Sat 01/14/2017	to	Mon 02/06/2017	<u>UPDATED</u>	<u>by PA</u>	<u>02/09/2017</u>	OSWEGO EXPORT	4800 MW
0200	Continuous	1800				Impacts Total Transfer Capability	450 MW
Work scheduled by: NYPA						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1200

Thu 01/19/2017 to Tue 02/21/2017 UPDATED by NYPA 01/13/2017
1900 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

LEEDS____345_LEEDS SVC

Mon 01/30/2017 to Fri 02/24/2017
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/06/2017 to Fri 02/10/2017 UPDATED by NYPA 10/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR__138_601

Mon 02/06/2017 to Sat 02/25/2017 by LI 01/11/2017
0700 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 02/06/2017 to Sat 02/25/2017
0700 Continuous 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
0700 Continuous 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 02/06/2017 to Sat 02/25/2017 by LI 01/11/2017
0700 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 02/06/2017 to Sat 02/25/2017
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BROWNFLS-TAYLORVL_115_4

Sat 02/11/2017 to Sat 02/11/2017
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

GILBOA__-LEEDS__345_GL3

Mon 02/13/2017 to Tue 02/14/2017
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

LEEDS__345KV_R395

Mon 02/13/2017 to Tue 02/14/2017
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

VOLNEY__-MARC__345_19

Mon 02/13/2017 to Mon 02/13/2017
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Mon 02/13/2017 to Mon 02/13/2017

0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/13/2017 to Fri 02/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1000

Mon 02/13/2017 to Thu 02/16/2017

0800 Continuous 1600

Work scheduled by: PJM

FWD

(Import)

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

Mon 02/13/2017 to Thu 02/16/2017

0800 Continuous 1600

Work scheduled by: PJM

REV

(Export)

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

FITZPTRK-EDIC____345_FE-1

Tue 02/14/2017 to Wed 02/15/2017

1500 Continuous 0500

Work scheduled by: NYPA

UPDATEDby PA02/09/2017

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Tue 02/14/2017 to Wed 02/15/2017

1500 Continuous 0500

Work scheduled by: NYPA

UPDATEDby PA02/09/2017

FWD

(Import)

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

LEEDS____345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 02/15/2017 to Fri 02/24/2017

0600 1600

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 02/15/2017 to Mon 03/06/2017

0600 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

OSWEGO -VOLNEY_345_12

Thu 02/16/2017 to Thu 02/16/2017

0630 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Fri 02/17/2017 to Thu 03/30/2017

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 02/07/2017

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Sat 02/18/2017 to Sat 02/18/2017

0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

BECK -NIAGARA_230_PA27

Tue 02/21/2017 to Sat 02/25/2017

0645 Continuous 1700

Work scheduled by: IESO

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

MOSES -ADIRNDCK_230_MA1

Tue 02/21/2017 to Fri 02/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Sat 02/25/2017 to Sat 02/25/2017

0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 02/27/2017 to Fri 03/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 02/28/2017 to Tue 02/28/2017
0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

UPDATED by NGRID 02/10/2017

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Wed 03/01/2017 to Wed 03/15/2017
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BECK____-PACKARD_230_BP76

Wed 03/01/2017 to Wed 03/01/2017
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

CANCELLED by NGrid 02/09/2017

FWD REV
(Import) (Export)
SCH - OH - NY **1000 MW 1400 MW**
Impacts Total Transfer Capability 750 MW 500 MW
TTC with All Lines In Service 1750 MW 1900 MW

BECK____-NIAGARA_345_PA302

Sat 03/04/2017 to Sat 03/04/2017
0400 Continuous 1700

Work scheduled by: IESO

UPDATED by OH 02/08/2017

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 650 MW 950 MW
TTC with All Lines In Service 1750 MW 1900 MW

BROWNFLS-TAYLORVL_115_3

Sat 03/04/2017 to Sat 03/04/2017
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

CHAT_DC_GC1

Sun 03/05/2017 to Sun 03/05/2017
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 03/05/2017 to Sun 03/05/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/05/2017 to Sun 03/05/2017
0001 0200

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/05/2017 to Sun 03/05/2017
0001 0200

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD REV
(Import) (Export)

CHAT_DC_GC2

Sun 03/05/2017 to Sun 03/05/2017
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC2

Sun 03/05/2017 to Sun 03/05/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_1100

Sun 03/05/2017 to Sun 03/05/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

EDIC -FRASER 345_EF24-40

Mon 03/06/2017 to Fri 03/17/2017
0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

UPDATED by NY 12/02/2016

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 03/06/2017 to Fri 03/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Sat 03/11/2017 to Sat 03/11/2017
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/13/2017 to Wed 03/15/2017
0500 Continuous 1200

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Mon 03/13/2017 to Fri 03/17/2017
0700 Continuous 1600

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 650 MW 950 MW
TTC with All Lines In Service 1750 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/13/2017 to Sat 03/18/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Tue 03/14/2017 to Fri 03/17/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 03/17/2017 to Mon 03/20/2017
1700 Continuous 0459

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88					FWD	
Sat 03/18/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
NINEMILE-CLAY_____345_8					FWD	
Mon 03/20/2017	to	Wed 03/22/2017	<u>UPDATED</u>	<u>by NGRID 01/25/2017</u>	(Import)	
0001	Continuous	0400			OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
FRASANNX-COOPERS__345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO 10/27/2016</u>	(Import)	
0500	Continuous	1630			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY____-FRASANNX_345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO 10/27/2016</u>	(Import)	
0500	Continuous	1630			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 03/20/2017	to	Sat 03/25/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG 12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG 12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Fri 03/24/2017
0800 0900

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 03/24/2017 to Mon 04/17/2017
1700 Continuous 0900

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

W49TH_ST_345KV_8

Sat 03/25/2017 to Thu 03/30/2017 **UPDATED by CONED 02/07/2017**
0201 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

MARCY_____345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017
0500 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY_____345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
0500 1630

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2690 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 UPDATED by NYPA 10/23/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017

0900 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
(Import)	(Export)	
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 04/03/2017 to Fri 04/14/2017 UPDATED by PJM 01/26/2017

0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MAINESBG-WATRCURE_345_30

Mon 04/03/2017 to Fri 04/14/2017 UPDATED by PJM 01/26/2017

0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

W49TH_ST_345KV_6

Wed 04/05/2017 to Sun 04/09/2017 UPDATED by CONED 02/07/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_500

Fri 04/07/2017 to Fri 04/07/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1750 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS_-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017
0730 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
0500 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 04/17/2017 to Fri 04/21/2017 **UPDATED by NY 01/12/2017**
0900 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 04/20/2017 to Thu 04/20/2017 UPDATED by CONED 02/07/2017
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MARION_-FARRAGUT_345_C3403

Fri 04/21/2017 to Sat 05/20/2017 UPDATED by CE 01/28/2017
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1450 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Sat 05/27/2017
1400 Continuous 0459

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS_345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 1300 MW 1300 MW
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Sat 04/22/2017 to Sat 04/22/2017
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 04/22/2017 to Sat 04/22/2017
1500 1600

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 1300 MW 1300 MW
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

CLAY_-EDIC_345_1-16

Mon 04/24/2017 to Tue 04/25/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P						FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017				(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1750 MW	1900 MW
MOSES____-ADIRNDCK_230_MA2						FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
NEWBRDGE_345_138_BK_1						FWD	
Wed 04/26/2017	to	Sun 04/30/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	2359			SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW	
					TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2						FWD	
Wed 04/26/2017	to	Sun 04/30/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	2359			SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW	
					TTC with All Lines In Service	660 MW	
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Wed 04/26/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501						FWD	
Wed 04/26/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	
ALCOA____-DENNISON_115_12						FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017				(Import)	(Export)
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW	0 MW
					TTC with All Lines In Service	199 MW	100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017
0700 1800

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/28/2017 to Fri 04/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MARCY___-N.SCTLND_345_18

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/01/2017 to Fri 05/05/2017
0600 1630

Work scheduled by:

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	1855 MW
Impacts Total Transfer Capability	1120 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 05/01/2017 to Mon 05/01/2017
0630 Continuous 0700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 05/01/2017 to Fri 05/05/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL__345_RP2

Fri 05/05/2017 to Fri 05/05/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 05/08/2017 to Mon 05/08/2017
0700 Continuous 0730

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/08/2017 to Wed 05/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

PANNELL_-CLAY____345_2

Wed 05/10/2017 to Wed 05/10/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017

0800 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

FRASER__ 345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017

0900 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

FRASER__ 345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017

0900 1430

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC 2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

RAMAPO__ -LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017

0001 Continuous 2330

Work scheduled by: ORU

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

MARCY__ 765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017

0500 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

LINDEN__ -GOETHALS_230_A2253

Fri 05/26/2017 to Sat 05/27/2017

0001 Continuous 2359

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY 2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 05/27/2017 to Sat 08/05/2017
1600 Continuous 0459

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY___-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 11/06/2017
1600 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017

0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS -HURLYAVE 345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL 115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASANX-COOPERS 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL 115_4

Mon 11/13/2017 to Thu 11/30/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ILCTLIMIT MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 11, 2017 to Monday ,August 13, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATEDby NYPA10/23/2016

MOSES____-ADIRNDCK_230_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA