

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	2200 MW
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Sun 04/23/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/14/2017</u>	UPNY CONED	4000 MW
0728	Continuous	2059				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						FWD	
						(Import)	
Fri 02/17/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2017</u>	SCH - PJM_HTP	315 MW
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	2300 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017 UPDATED by CONED 04/03/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

SCH-NE-NYISO_LIMIT_900

Fri 03/24/2017 to Thu 04/13/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 2359

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 03/24/2017 to Thu 04/13/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 2359

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MARCY_345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017 UPDATED by NYPA 03/21/2017
0500 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47Fri 03/31/2017 to Fri 04/14/2017 UPDATED by NYSEG 03/03/2017

1600 Continuous 1559

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MAINESBG-WATRCURE_345_30Fri 03/31/2017 to Fri 04/14/2017 UPDATED by NYSEG 03/03/2017

1600 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

SCH-NYISO-HQ_LIMIT_800

Mon 04/03/2017 to Thu 04/13/2017

0600 Continuous 1800

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1000 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017

0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u> <u>04/04/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u> <u>04/04/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u> <u>04/04/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u> <u>04/04/2017</u>	(Import)	
0700	Continuous	2359		SCH - NE - NY	1000 MW
Work scheduled by: LI				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAl

Mon 04/03/2017 to Thu 04/13/2017 UPDATED by NYPA 03/27/2017
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 04/03/2017 to Thu 04/13/2017
0800 Continuous 1800

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1900 MW

SCH-NYISO-PJM_LIMIT_100

Tue 04/04/2017 to Thu 04/20/2017 EXTENDED by PJM 04/07/2017
0800 Continuous 1600

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

SCH-NYISO-NE_LIMIT_800

Thu 04/06/2017 to Wed 04/12/2017 by NE 04/04/2017
0800 Continuous 2300

Work scheduled by: LI

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

DUNWODIE_345KV_3

Fri 04/07/2017 to Sun 04/23/2017 EXT FORCE by CONED 04/14/2017
0001 Continuous 2059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Fri 04/07/2017 to Sun 04/23/2017 EXT FORCE by CONED 04/14/2017
0001 Continuous 2059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_700

Sat 04/08/2017 to Wed 04/12/2017 by NE 04/04/2017
2301 Continuous 0759

Work scheduled by: LI

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350

Mon 04/10/2017 to Thu 04/13/2017 UPDATED by NYISO 04/07/2017

0500 Continuous 0459

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/10/2017 to Wed 04/12/2017 FORCED by LI 04/11/2017

2130 Continuous 2000

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

LEEDS___-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017 UPDATED by CE 04/06/2017

0730 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_8

Wed 04/12/2017 to Wed 04/19/2017 UPDATED by CONED 04/17/2017

0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 04/12/2017 to Thu 04/13/2017

1700 1630

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 04/12/2017 to Sat 04/15/2017

1700 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 04/13/2017 to Fri 04/14/2017 UPDATED by NYISO 04/07/2017

0500 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Thu 04/13/2017 to Thu 04/13/2017
0600 Continuous 1630

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Thu 04/13/2017 to Thu 04/13/2017
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 04/13/2017 to Thu 04/13/2017
0600 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/14/2017 to Sat 04/22/2017 **UPDATED by ISONE 04/13/2017**
0001 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 04/14/2017 to Sat 04/22/2017 **UPDATED by ISONE 04/13/2017**
0001 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 04/14/2017 to Fri 04/28/2017 **FORCED by PJM 04/13/2017**
1600 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

EDIC____-N.SCTLND_345_14

Sat 04/15/2017 to Sat 04/15/2017 **FORCED by NGRID 04/13/2017**
0700 Daily 2300

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA302

Sat 04/15/2017 to Sat 04/15/2017

0800 Continuous 1600

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **1100 MW 950 MW**
 Impacts Total Transfer Capability 650 MW 950 MW
 TTC with All Lines In Service 1750 MW 1900 MW

EDIC___-N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 04/15/2017 to Sat 04/15/2017

1100 2300

Work scheduled by:

FWD
(Import)

CENTRAL EAST - VC **2005 MW**
 Impacts Total Transfer Capability 970 MW
 TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 04/15/2017 to Mon 04/17/2017

1100 Continuous 0859

Work scheduled by: NYISO

FWD
(Import)

CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017

0500 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)

SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

MOSES___-ADIRNDCK_230_MAI

Mon 04/17/2017 to Thu 04/20/2017

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 04/17/2017 to Fri 04/21/2017

0900 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)

CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-CLAY____345_6

Wed 04/19/2017 to Wed 04/19/2017

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Wed 04/19/2017 to Wed 04/19/2017

0800 Continuous 1530

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

CANCELLED by ConEd 04/13/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

CANCELLED by ConEd 04/13/2017

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Sat 05/27/2017

1400 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Sat 04/22/2017 to Sat 04/22/2017

0200 Continuous 0230

Work scheduled by: ConEd

CANCELLED by ConEd 04/14/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 04/22/2017 to Sat 04/22/2017

0200 Continuous 0230

Work scheduled by: ConEd

CANCELLED by ConEd 04/14/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 04/22/2017 to Sun 04/23/2017 **CANCELLED** **by ConEd** **04/14/2017**

(Import)

0200 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 04/22/2017 to Sun 04/23/2017 **CANCELLED** **by ConEd** **04/14/2017**

(Import)

0200 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_____345_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED** **by NGRID** **03/06/2017**

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS_____345_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED** **by NGRID** **03/06/2017**

(Import) (Export)

1500 Daily 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 1600

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78**SCH-NE-NYISO_LIMIT_1000**

FWD

(Import)

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED** **by NGRID** **03/06/2017**

1500 Daily 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_700

REV

(Export)

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED** **by NGRID** **03/06/2017**

1500 Daily 1600

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sun 04/23/2017 to Sun 04/23/2017 **CANCELLED** **by ConEd** **04/14/2017**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 04/23/2017 to Sun 04/23/2017 **CANCELLED** **by ConEd** **04/14/2017**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 04/24/2017 to Fri 05/05/2017
 0001 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

CLAY_-EDIC_345_1-16

Mon 04/24/2017 to Tue 04/25/2017
 0630 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES_230_L34P

Mon 04/24/2017 to Fri 04/28/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1750 MW 1900 MW
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	1750 MW 1900 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/24/2017 to Sat 04/29/2017
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017 **CANCELLED** **by NYPA** **04/13/2017**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 04/24/2017 to Tue 05/30/2017 **UPDATED by NE 04/11/2017**

0700 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ALCOA-DENNISON_115_12

Mon 04/24/2017 to Wed 04/26/2017

0800 Continuous 0659

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

ALCOA-DENNISON_115_12

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

ALCOA-DENNISON_115_12 & ALCOA-NOGDNRG_115_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

SCRIBA-VOLNEY_345_21

Thu 04/27/2017 to Thu 04/27/2017

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 04/28/2017 to Fri 04/28/2017
0500 Continuous 1700

UPDATEDby PA03/29/2017

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_2-15

FWD

Sat 04/29/2017 to Sat 04/29/2017
0630 Daily 1730

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

UPDATEDby LI02/14/2017

(Import)

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

FWD

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

UPDATEDby LI02/14/2017

(Import)

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY_-N.SCTLND_345_18

FWD

Mon 05/01/2017 to Fri 05/05/2017
0500 Continuous 1700

UPDATEDby NYPA04/10/2017

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18 & ILCTLMT_MARCY_SO_COMP_I/S

FWD

Mon 05/01/2017 to Fri 05/05/2017
0500 1700

(Import)

Work scheduled by:

ARR: 19

CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1900

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 05/01/2017 to Mon 05/01/2017
0630 Continuous 0700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PANNELL -CLAY____345_2

Mon 05/01/2017 to Fri 05/05/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARION__-FARRAGUT_345_C3403

Thu 05/04/2017 to Wed 05/31/2017
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 04/03/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

Fri 05/05/2017 to Fri 05/05/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 05/06/2017 to Wed 05/10/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 05/06/2017 to Tue 05/16/2017

0700 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/08/2017 to Fri 05/12/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

PANNELL_-CLAY____345_2

Mon 05/08/2017 to Mon 05/08/2017

1000 Continuous 1030

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/08/2017 to Wed 05/10/2017

1000 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 05/09/2017 to Tue 05/09/2017

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Wed 05/10/2017 to Wed 05/10/2017
1630 Continuous 1700

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BECK_____PACKARD__230_BP76

Sat 05/13/2017 to Sun 05/14/2017
0500 Continuous 1700

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 1150 MW
Impacts Total Transfer Capability 850 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

BECK_____PACKARD__230_BP76

Sat 05/13/2017 to Sun 05/14/2017
0500 Continuous 1800

Work scheduled by: NGrid

CANCELLED by NGrid 04/14/2017

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 1150 MW
Impacts Total Transfer Capability 850 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER__-GILBOA__345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
0630 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/13/2017

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER__345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
0900 Continuous 1430

Work scheduled by: NYSEG

UPDATED by NY 04/06/2017

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
0900 1430

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

RAMAPO___-LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
0001 Continuous 2330

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA___765_7040

Wed 05/17/2017 to Thu 05/18/2017
1800 Continuous 0600

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Wed 05/17/2017 to Thu 05/18/2017
1800 Continuous 0600

Work scheduled by: HQ

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK___345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W65

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W64

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2130

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MARCY__765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

CHAT_DC_GC1

Tue 05/23/2017 to Thu 06/29/2017
0600 Continuous 1700

Work scheduled by: HQ

UPDATED**by HQ****04/13/2017**

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 05/23/2017 to Thu 06/29/2017
0600 Continuous 1700

Work scheduled by: HQ

UPDATED**by HQ****04/13/2017**

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

EFISHKIL-WOOD_ST__345_F39

Wed 05/24/2017 to Fri 05/26/2017
0201 Continuous 1900

Work scheduled by: ConEd

UPDATED**by CE****04/13/2017**

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 05/24/2017 to Fri 05/26/2017

UPDATEDby CE04/13/2017

(Import)

0201 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_-N.SCTLND_345_18

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

UPDATEDby HQ04/13/2017

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 05/27/2017 to Mon 06/05/2017

(Import)

1600 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 05/30/2017 to Fri 06/02/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 06/05/2017 to Fri 06/09/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

EDIC_-FRASER_345_EF24-40

FWD

Mon 06/05/2017 to Sat 06/10/2017

(Import)

0700 Continuous 1659

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017

0800 Continuous 1000

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

LINDEN_-GOETHALS_230_A2253

Fri 06/09/2017 to Sun 06/11/2017

0200 Continuous 2300

Work scheduled by: PJM

UPDATEDby CE04/04/2017

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

STONYRDG-HILLSIDE_230_72

Fri 06/09/2017 to Fri 06/09/2017

1500 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 06/10/2017 to Sat 08/05/2017

1700 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/12/2017 to Fri 06/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/19/2017 to Fri 06/23/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Fri 06/30/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 07/24/2017	to	Fri 07/28/2017				SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
MARCY___-N.SCTLND_345_18						FWD		
						(Import)		
Sat 08/05/2017	to	Sat 08/05/2017				CENTRAL EAST - VC	2090 MW	
0500	Continuous	1530				Impacts Total Transfer Capability	885 MW	
Work scheduled by: NYPA			ARR: 19			TTC with All Lines In Service	2975 MW	
MARCY___765_345_AT2						FWD		
						(Import)		
Sat 08/05/2017	to	Sat 08/05/2017				MOSES SOUTH	1700 MW	
0500	Continuous	1530				Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA			ARR: 19			TTC with All Lines In Service	3150 MW	
ILCTLMT_MARCY_SO_COMP_I/S						FWD		
						(Import)		
Sat 08/05/2017	to	Mon 10/02/2017				CENTRAL EAST - VC	2740 MW	
1600	Continuous	0659				Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/18/2017 to Sat 09/23/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASER__-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017

0700 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/02/2017 to Tue 10/17/2017

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER 230_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Fri 10/13/2017 to Mon 11/06/2017

(Import)

1900 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

CHATGUAY-MASSENA 765_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATED**by NYISO 03/24/2017**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA 765_7040

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

UPDATED**by NYISO 03/24/2017**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY 765_345_AT1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATED**by NYISO 03/24/2017**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY 765_345_AT2**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATED**by NYISO 03/24/2017**

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA -MARC 765_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATED**by NYISO 03/24/2017**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)		
0700	Continuous	1530				MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 2650 MW		
					TTC with All Lines In Service 3150 MW		
MASSENA_-MARCY_765_MSU1					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	(Export)	
0700	Continuous	1530				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1025 MW 0 MW		
					TTC with All Lines In Service 1500 MW 1000 MW		
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability 2650 MW		
					TTC with All Lines In Service 3150 MW		
MASSENA_-MARCY_765_MSU1 & ILCTLINT_MARCY_SO_COMP_I/S					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability 895 MW		
					TTC with All Lines In Service 2975 MW		
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0700		1530				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability 650 MW 1000 MW		
					TTC with All Lines In Service 1500 MW 1000 MW		
LEEDS_-HURLYAVE_345_301					FWD		
Mon 10/16/2017	to	Fri 11/03/2017				(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1000 MW		
					TTC with All Lines In Service 5100 MW		
MOSES_-ADIRNDCK_230_MA2					FWD		
Mon 10/30/2017	to	Fri 11/03/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW		
					TTC with All Lines In Service 3150 MW		

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 0 MW
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 17, 2017 to Wednesday,October 17, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016**MARCY___765_345_AT2**

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19