

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Fri 06/24/2016 to Fri 09/15/2017
1940 Continuous 2359

EXT FORCE by CONED 03/22/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 10/30/2016 to Sun 04/23/2017
0728 Continuous 2059

EXT FORCE by CONED 04/14/2017

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Sat 07/15/2017
1500 Continuous 2359

EXTENDED by PJM 01/27/2017

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

E13THSTA-FARRAGUT_345_46

Tue 12/20/2016 to Wed 05/03/2017
0001 Continuous 0300

UPDATED by CONED 04/16/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 12/20/2016 to Wed 05/03/2017
0001 Continuous 0300

UPDATED by CONED 04/16/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_6

Fri 02/17/2017 to Wed 05/03/2017
0001 Continuous 0300

UPDATED by CONED 04/16/2017

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 03/21/2017 to Wed 05/03/2017
0001 Continuous 2359

UPDATED by CONED 04/03/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017 UPDATED by CONED 04/03/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

SCH-NE-NYISO_LIMIT_900

Fri 03/24/2017 to Thu 04/13/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 2359

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 03/24/2017 to Thu 04/13/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 2359

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 04/13/2017
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MARCY_345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017 UPDATED by NYPA 03/21/2017
0500 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 03/31/2017 to Fri 04/14/2017 UPDATED by NYSEG 03/03/2017
1600 Continuous 1559

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MAINESBG-WATRCURE_345_30

Fri 03/31/2017 to Fri 04/14/2017 UPDATED by NYSEG 03/03/2017
1600 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

SCH-NYISO-HQ_LIMIT_800

Mon 04/03/2017 to Thu 04/13/2017
0600 Continuous 1800

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017 by NE 04/04/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_800

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

FWD
(Import)
SCH - NE - NY 1000 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 04/03/2017 to Thu 04/13/2017 UPDATED by NYPA 03/27/2017
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 04/03/2017 to Thu 04/13/2017
0800 Continuous 1800

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1900 MW

SCH-NYISO-PJM_LIMIT_100

Tue 04/04/2017 to Thu 04/20/2017 EXTENDED by PJM 04/07/2017
0800 Continuous 1600

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

SCH-NYISO-NE_LIMIT_800

Thu 04/06/2017 to Wed 04/12/2017 by NE 04/04/2017
0800 Continuous 2300

Work scheduled by: LI

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

DUNWODIE_345KV_3

Fri 04/07/2017 to Sun 04/23/2017 EXT FORCE by CONED 04/14/2017
0001 Continuous 2059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Fri 04/07/2017 to Sun 04/23/2017 EXT FORCE by CONED 04/14/2017
0001 Continuous 2059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_700

Sat 04/08/2017 to Wed 04/12/2017 by NE 04/04/2017
2301 Continuous 0759

Work scheduled by: LI

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350

FWD

Mon 04/10/2017 to Thu 04/13/2017 UPDATED by NYISO 04/07/2017

(Import)

0500 Continuous 0459

SCH - OH - NY

1650 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 04/10/2017 to Wed 04/12/2017 FORCED by LI 04/11/2017

(Import) (Export)

2130 Continuous 2000

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

LEEDS__-PLSNTVLY_345_92

FWD

Tue 04/11/2017 to Thu 04/13/2017 UPDATED by CE 04/06/2017

(Import)

0730 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30

FWD

Tue 04/11/2017 to Tue 04/11/2017

(Import)

0800 Daily(No Weekends) 1100

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

W49TH_ST_345KV_8

FWD

Wed 04/12/2017 to Tue 04/18/2017 UPDATED by CONED 04/16/2017

(Import)

0201 Continuous 0200

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY__345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Wed 04/12/2017 to Thu 04/13/2017

(Import)

1700 1630

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Wed 04/12/2017 to Sat 04/15/2017

(Import)

1700 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Thu 04/13/2017	to	Mon 04/17/2017	<u>CANCELLED</u>	<u>by NYSEG</u> <u>04/11/2017</u>	(Import)
0001	Continuous	0900			
Work scheduled by: NYISO					CENTRAL EAST - VC 2740 MW
					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_1400					FWD
Thu 04/13/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>04/07/2017</u>	(Import)
0500	Continuous	1730			
Work scheduled by: NGrid					SCH - OH - NY 1700 MW
					Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service 1750 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Thu 04/13/2017	to	Thu 04/13/2017			(Import)
0600	Continuous	1630			
Work scheduled by: HQ					SCH - HQ - NY 1150 MW
					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW
CHAT_DC_GC2					FWD
Thu 04/13/2017	to	Thu 04/13/2017			(Import)
0600	Continuous	1800			
Work scheduled by: HQ					MOSES SOUTH 2850 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC2					REV
Thu 04/13/2017	to	Thu 04/13/2017			(Export)
0600	Continuous	1800			
Work scheduled by: HQ					SCH - HQ - NY 500 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
SCH-NE-NYISO_LIMIT_700					FWD
Fri 04/14/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>04/13/2017</u>	(Import)
0001	Continuous	1600			
Work scheduled by: ISONE					SCH - NE - NY 900 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_800					REV
Fri 04/14/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>04/13/2017</u>	(Export)
0001	Continuous	1600			
Work scheduled by: ISONE					SCH - NE - NY 1000 MW
					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47					FWD	REV
Fri 04/14/2017	to	Fri 04/28/2017	FORCED	by PJM	04/13/2017	(Import) (Export)
1600	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	2300 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2300 MW
EDIC____-N.SCTLND_345_14					FWD	
Sat 04/15/2017	to	Sat 04/15/2017	FORCED	by NGRID	04/13/2017	(Import)
0700	Daily	2300				
Work scheduled by: NGrid					CENTRAL EAST - VC	2240 MW
					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
BECK____-NIAGARA_345_PA302					FWD	REV
Sat 04/15/2017	to	Sat 04/15/2017			(Import) (Export)	
0800	Continuous	1600				
Work scheduled by: IESO					SCH - OH - NY	1100 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1750 MW
EDIC____-N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sat 04/15/2017	to	Sat 04/15/2017			(Import)	
1100		2300				
Work scheduled by:					CENTRAL EAST - VC	2005 MW
					Impacts Total Transfer Capability	970 MW
					TTC with All Lines In Service	2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Sat 04/15/2017	to	Mon 04/17/2017			(Import)	
1100	Continuous	0859				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 04/17/2017	to	Sat 04/22/2017			(Import) (Export)	
0500	Continuous	1600				
Work scheduled by: LI					SCH - NPX_CSC	0 MW
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
MOSES____-ADIRNDCK_230_MAI					FWD	
Mon 04/17/2017	to	Thu 04/20/2017			(Import)	
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 04/17/2017 to Fri 04/21/2017

UPDATEDby NY01/12/2017

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PORTER__-ROTTRDAM_230_31

FWD

Tue 04/18/2017 to Tue 04/18/2017

(Import)

0800 Daily(No Weekends) 1500

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

VOLNEY__-CLAY____345_6

FWD

Wed 04/19/2017 to Wed 04/19/2017

(Import)

0730 Daily(No Weekends) 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30

FWD

Wed 04/19/2017 to Wed 04/19/2017

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST__345_F30

FWD

Thu 04/20/2017 to Sat 04/22/2017

CANCELLEDby ConEd04/13/2017

(Import)

2200 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 04/20/2017 to Sat 04/22/2017

CANCELLEDby ConEd04/13/2017

(Import)

2200 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ILCTLIMT_MARCY_SO_COMP_I/S

FWD

Fri 04/21/2017 to Sat 05/27/2017

(Import)

1400 Continuous 0459

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD		
Sat 04/22/2017	to	Sat 04/22/2017	CANCELLED	by ConEd	04/14/2017	(Import)	
0200	Continuous	0230					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD		
Sat 04/22/2017	to	Sat 04/22/2017	CANCELLED	by ConEd	04/14/2017	(Import)	
0200	Continuous	0230					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD		
Sat 04/22/2017	to	Sun 04/23/2017	CANCELLED	by ConEd	04/14/2017	(Import)	
0200	Continuous	2359					
Work scheduled by: ConEd					UPNY CONED	4000 MW	
					Impacts Total Transfer Capability	1100 MW	
					TTC with All Lines In Service	5100 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD		
Sat 04/22/2017	to	Sun 04/23/2017	CANCELLED	by ConEd	04/14/2017	(Import)	
0200	Continuous	2359					
Work scheduled by: ConEd					UPNY CONED	4000 MW	
					Impacts Total Transfer Capability	1100 MW	
					TTC with All Lines In Service	5100 MW	
BERKSHIR-ALPS_____345_393					FWD	REV	
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	by NGRID	03/06/2017	(Import)	(Export)
1500	Daily	1600					
Work scheduled by: NGrid					SCH - NE - NY	1300 MW	1300 MW
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
					ARR: 78		
BERKSHIR-ALPS_____345_393					FWD	REV	
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	by NGRID	03/06/2017	(Import)	(Export)
1500	Daily	1600					
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
					ARR: 78		
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV	
Sat 04/22/2017	to	Sat 04/22/2017				(Import)	(Export)
1500		1600					
Work scheduled by:					SCH - NE - NY	1300 MW	1300 MW
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
					ARR: 78		

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000						FWD	
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/06/2017</u>	(Import)	
1500	Daily	1600					
Work scheduled by: NGrid						SCH - NE - NY	1200 MW
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV	
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/06/2017</u>	(Export)	
1500	Daily	1600					
Work scheduled by: NGrid						SCH - NE - NY	900 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1600 MW
DUNWODIE_345KV_6						FWD	
Sun 04/23/2017	to	Sun 04/23/2017	<u>CANCELLED</u>	<u>by ConEd</u>	<u>04/14/2017</u>	(Import)	
2330	Continuous	2359					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						FWD	
Sun 04/23/2017	to	Sun 04/23/2017	<u>CANCELLED</u>	<u>by ConEd</u>	<u>04/14/2017</u>	(Import)	
2330	Continuous	2359					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
ROSETON_-EFISHKIL_345_RFK305						FWD	
Mon 04/24/2017	to	Fri 05/05/2017				(Import)	
0001	Continuous	1900					
Work scheduled by: NYPA						UPNY CONED	4100 MW
						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW
CLAY_-EDIC_345_1-16						FWD	
Mon 04/24/2017	to	Tue 04/25/2017				(Import)	
0630	Continuous	1530					
Work scheduled by: NYPA						OSWEGO EXPORT	4850 MW
						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
STLAWRNC-MOSES_230_L34P						FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017				(Import)	(Export)
0700	Continuous	1530					
Work scheduled by: NYPA						SCH - OH - NY	1750 MW 1900 MW
						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BEAR SWP-EASTOVER_230_E205W

Mon 04/24/2017 to Tue 05/30/2017

0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NE 04/11/2017

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ALCOA___-DENNISON_115_12

Mon 04/24/2017 to Wed 04/26/2017

0800 Continuous 0659

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

ALCOA___-DENNISON_115_12

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

100 MW 60 MW

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
Wed 04/26/2017 to Wed 04/26/2017					(Import)	(Export)
0700 Daily(No Weekends) 1800					SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
SCRIBA_-VOLNEY_345_21					FWD	
Thu 04/27/2017 to Thu 04/27/2017					(Import)	
0800 Daily(No Weekends) 1630					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Fri 04/28/2017 to Fri 04/28/2017					(Import)	
0500 Continuous 1700					DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
CLAY_-EDIC_345_2-15					FWD	
Sat 04/29/2017 to Sat 04/29/2017					(Import)	
0630 Daily 1730					OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/01/2017 to Tue 05/16/2017					(Import)	
0400 Continuous 1800					SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/01/2017 to Tue 05/16/2017					(Import)	
0400 Continuous 1800					SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY_-N.SCTLND_345_18					FWD	
Mon 05/01/2017 to Fri 05/05/2017					(Import)	
0500 Continuous 1700					CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0500

1700

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/01/2017 to Fri 05/05/2017

(Import) (Export)

0600

Continuous

1900

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

ROCHESTR-PANNELL___345_RP2

FWD

Mon 05/01/2017 to Mon 05/01/2017

(Import)

0630

Continuous

0700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PANNELL_-CLAY___345_2

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0630

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARION___-FARRAGUT_345_C3403

FWD

REV

Thu 05/04/2017 to Wed 05/31/2017

(Import) (Export)

0001

Continuous

2359

UPDATED

by CE

04/03/2017

SCH - PJ - NY

2050 MW

1300 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 2050 MW

1300 MW

Work scheduled by: PJM

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Thu 05/04/2017 to Thu 05/04/2017

(Import)

0730

Daily(No Weekends) 0800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

OSWEGO___-ELBRIDGE_345_17

FWD

Thu 05/04/2017 to Thu 05/04/2017

(Import)

0730

Daily(No Weekends) 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017

1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
 (Import)
 OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP2

Fri 05/05/2017 to Fri 05/05/2017

1500 Continuous 1530

Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 05/06/2017 to Wed 05/10/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 05/06/2017 to Tue 05/16/2017

0700 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/08/2017 to Fri 05/12/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 70 MW 40 MW
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

PANNELL_-CLAY_345_2

Mon 05/08/2017 to Mon 05/08/2017

0700 Continuous 0730

Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/08/2017 to Wed 05/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 05/09/2017 to Tue 05/09/2017
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Wed 05/10/2017 to Wed 05/10/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BECK____-PACKARD__230_BP76

Sat 05/13/2017 to Sun 05/14/2017
0500 Continuous 1700

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1150 MW**
Impacts Total Transfer Capability 850 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

BECK____-PACKARD__230_BP76

Sat 05/13/2017 to Sun 05/14/2017
0500 Continuous 1800

Work scheduled by: NGrid

CANCELLED by NGrid 04/14/2017

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1150 MW**
Impacts Total Transfer Capability 850 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER_-GILBOA____345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
0630 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/13/2017

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Mon 05/15/2017 to Mon 05/15/2017

(Import)

0800 Continuous 1700

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

UPDATEDby NY04/06/2017

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC & ILCTLIMT_MARCY_SO_COMP_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

RAMAPO_-LADENTWN_345_W72

FWD

Tue 05/16/2017 to Tue 05/16/2017

(Import)

0001 Continuous 2330

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W65

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

0001 Continuous 2100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W64

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2130

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MARCY__765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

CHAT_DC_GC1

Tue 05/23/2017 to Thu 06/29/2017

0600 Continuous 1700

Work scheduled by: HQ

UPDATEDby HQ04/13/2017

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 05/23/2017 to Thu 06/29/2017

0600 Continuous 1700

Work scheduled by: HQ

UPDATEDby HQ04/13/2017

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

EFISHKIL-WOOD_ST__345_F39

Wed 05/24/2017 to Fri 05/26/2017

0201 Continuous 1900

Work scheduled by: ConEd

UPDATEDby CE04/13/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 05/24/2017 to Fri 05/26/2017

UPDATEDby CE04/13/2017

(Import)

0201 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_-N.SCTLND_345_18

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

UPDATEDby HQ04/13/2017

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 05/27/2017 to Mon 06/05/2017

(Import)

1600 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 05/30/2017 to Fri 06/02/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 06/05/2017 to Fri 06/09/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

EDIC_-FRASER_345_EF24-40

FWD

Mon 06/05/2017 to Sat 06/10/2017

(Import)

0700 Continuous 1659

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017

0800 Continuous 1000

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

LINDEN_-GOETHALS_230_A2253

Fri 06/09/2017 to Sun 06/11/2017

0200 Continuous 2300

Work scheduled by: PJM

UPDATEDby CE04/04/2017

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

STONYRDG-HILLSIDE_230_72

Fri 06/09/2017 to Fri 06/09/2017

1500 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 06/10/2017 to Sat 08/05/2017

1700 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/12/2017 to Fri 06/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/19/2017 to Fri 06/23/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Fri 06/30/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3					FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017			(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
MARCY___-N.SCTLND_345_18					FWD	
Sat 08/05/2017	to	Sat 08/05/2017			(Import)	
0500	Continuous	1530			2090 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					FWD	
Sat 08/05/2017	to	Sat 08/05/2017			(Import)	
0500	Continuous	1530			1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMT_MARCY_SO_COMP_I/S					FWD	
Sat 08/05/2017	to	Mon 10/02/2017			(Import)	
1600	Continuous	0659			2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/18/2017 to Sat 09/23/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASER__-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017

0700 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/02/2017 to Tue 10/17/2017

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER___230_85/87

Mon 10/09/2017 to Fri 10/20/2017

0700 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

 DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

 CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

 MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

REV

(Import) (Export)

 SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

ARR: 19

FWD

(Import)

 MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

ARR: 19

FWD

(Import)

 MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

 CENTRAL EAST - VC **2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLINT_MARCY_SO_COMP_I/S					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability	895 MW
					TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	(Export)
0700		1530			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/30/2017	to	Fri 11/03/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MOSES__-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020

1700 Continuous 0000

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/20/2017 to Wed 11/22/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 16, 2017 to Tuesday ,October 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19