

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_345\_345\_PAR3500

Fri 06/24/2016 to Fri 09/15/2017 EXT FORCE by CONED 03/22/2017

1940 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1650 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	450 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Thu 11/24/2016 to Sat 09/30/2017 UPDATED by PJM 05/18/2017

1500 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	
SCH - PJM_HTP	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

## S.RIPLEY-DUNKIRK\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR3500

Tue 05/02/2017 to Fri 09/15/2017

1710 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1450 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	650 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Tue 05/02/2017 to Mon 10/23/2017 UPDATED by NYISO 05/17/2017

1710 Continuous 0759

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017

0600 Continuous 1700

Work scheduled by: HQ

	FWD	REV
	(Import)	
SCH - HQ - NY	<b>1400 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

## SCH-NYISO-HQ\_LIMIT\_800

Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017

0600 Continuous 1700

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>800 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

## SCH-IMO-NYISO\_LIMIT\_1400

Fri 06/30/2017 to Tue 10/31/2017 EXTENDED by NYISO 07/28/2017

0001 Continuous 2359

Work scheduled by: NYISO

	FWD	REV
	(Import)	
SCH - OH - NY	<b>1700 MW</b>	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	2000 MW	

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1350

Thu 07/13/2017 to Tue 08/01/2017

0001 Continuous 2100

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## CHAT\_DC\_GC1

Fri 07/14/2017 to Sat 07/29/2017

1325 Continuous 2100

Work scheduled by: HQ

UPDATEDby HQ07/29/2017

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Fri 07/14/2017 to Sat 07/29/2017

1325 Continuous 2100

Work scheduled by: HQ

UPDATEDby HQ07/29/2017

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Fri 07/21/2017 to Fri 08/04/2017

0001 Continuous 0200

Work scheduled by: ConEd

by CE07/20/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 07/24/2017 to Fri 07/28/2017

0500 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID07/13/2017

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

## BROWNFLS-TAYLORVL\_115\_4

Mon 07/24/2017 to Fri 07/28/2017

0500 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID07/13/2017

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

## SCH-HQ-NYISO\_LIMIT\_1150

Mon 07/24/2017 to Sat 07/29/2017

1400 Continuous 2100

Work scheduled by: HQ

UPDATEDby HQ07/29/2017

FWD

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W90

Sat 07/29/2017 to Sat 07/29/2017

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by: NYPA

UPDATEDby PA07/19/2017

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by: NYPA

UPDATEDby PA07/19/2017

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by: NYPA

UPDATEDby PA07/19/2017

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by: NYPA

UPDATEDby PA07/19/2017

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by: NYPA

UPDATEDby PA07/19/2017

FWD

(Import) (Export)

SCH - HQ - NY

475 MW

1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_765\_MSU1 &amp; CHATGUAY-MASSENA\_765\_7040

Sat 07/29/2017 to Sat 07/29/2017

0100 Continuous 2000

Work scheduled by:

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 07/29/2017 to Sat 07/29/2017

0800 Continuous 1400

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 07/29/2017 to Sat 07/29/2017

0800 Continuous 1400

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 07/29/2017 to Sat 07/29/2017

0800 Continuous 1400

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 07/29/2017 to Sat 07/29/2017

0800 Continuous 1400

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**MARCY\_-EDIC\_345\_UE1-7**

Sun 07/30/2017 to Sun 07/30/2017

0900 Continuous 1000

Work scheduled by: NGrid

**UPDATED****by NG****07/19/2017****ARR: 19&16**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**MARCY\_-EDIC\_345\_UE1-7**

Sun 07/30/2017 to Sun 07/30/2017

1530 Continuous 1630

Work scheduled by: NGrid

**UPDATED****by NG****07/19/2017****ARR: 19&16**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 07/31/2017 to Mon 07/31/2017

0700 Daily 1400

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROCHESTR-PANNELL\_\_345\_RP2

Tue 08/01/2017 to Wed 08/02/2017  
0700 Continuous 1730  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 08/01/2017 to Wed 08/02/2017  
0700 Continuous 2000  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

Tue 08/01/2017 to Wed 08/02/2017  
0700 Continuous 2000  
Work scheduled by: NYSEG

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### SCH-HQ-NYISO\_LIMIT\_1450

Tue 08/01/2017 to Fri 12/15/2017  
2100 Continuous 1600  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1450 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

### GILBOA\_\_-LEEDS\_\_345\_GL3

Fri 08/04/2017 to Fri 08/04/2017  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

### EASTVIEW-SPRNBRK\_\_345\_W65

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### MILLWOOD-EASTVIEW\_345\_W82

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

UPDATED

by PA

07/20/2017

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT2

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

UPDATED

by PA

07/20/2017

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## EASTVIEW-SPRNBK\_\_345\_W65

Sun 08/06/2017 to Sun 08/06/2017  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W82

Sun 08/06/2017 to Sun 08/06/2017  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SCH-NYISO-IMO\_NIAGARA\_CB\_3022

Mon 08/07/2017 to Wed 08/09/2017  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1300 MW 1150 MW**  
Impacts Total Transfer Capability 700 MW 450 MW  
TTC with All Lines In Service 2000 MW 1600 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 08/21/2017 to Sat 09/02/2017  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 08/21/2017 to Sat 09/02/2017  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	950 MW	350 MW
TTC with All Lines In Service	2100 MW	1350 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

## HOPATCON-RAMAPO\_\_\_500\_5018 & S.RIPLEY-DUNKIRK\_\_\_230\_68

Sat 08/26/2017 to Sun 09/10/2017  
0100 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	1200 MW	1300 MW
Impacts Total Transfer Capability	900 MW	50 MW
TTC with All Lines In Service	2100 MW	1350 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1650 MW	1250 MW
Impacts Total Transfer Capability	450 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1900 MW	1000 MW
Impacts Total Transfer Capability	200 MW	350 MW
TTC with All Lines In Service	2100 MW	1350 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## S.RIPLEY-DUNKIRK\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR4500

Sat 08/26/2017 to Sun 09/10/2017

0100 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

1450 MW 1250 MW

Impacts Total Transfer Capability 650 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Thu 08/31/2017 to Mon 10/02/2017

1600 Continuous 0659

Work scheduled by: NYISO

UPDATED

by NYISO 07/26/2017

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## SPRNBRK\_-TREMONT\_\_345\_X28

Sat 09/02/2017 to Sun 09/03/2017

0200 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## MARCY\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## BECK\_\_\_-NIAGARA\_\_345\_PA302

Tue 09/05/2017 to Wed 09/06/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

## E13THSTA-FARRAGUT\_345\_46

Sat 09/09/2017 to Sat 09/09/2017

0001 Continuous 0145

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED** **by CE** **07/26/2017**

(Import)

0200 Continuous 0230

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED** **by CE** **07/26/2017**

(Import)

0200 Continuous 0359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED** **by CE** **07/26/2017**

(Import)

0345 Continuous 0359

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_-DUNWODIE\_345\_W75**

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS3**

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CANANDGA-STONYRDG\_230\_68

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## STONYRDG-HILLSIDE\_230\_72

FWD

Wed 09/13/2017 to Wed 09/13/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## SPRNBK\_\_345KV\_RNS5

FWD

Sat 09/16/2017 to Sat 09/16/2017

(Import)

0001 Continuous 0030

UPDATEDby CE08/01/2017

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBK\_-W49TH\_ST\_345\_M51

FWD

Sat 09/16/2017 to Tue 09/26/2017

(Import)

0001 Continuous 0300

UPDATEDby CE08/01/2017

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## GILBOA\_-N.SCTLND\_345\_GNS-1

FWD

Mon 09/18/2017 to Fri 10/13/2017

(Import)

0630 Continuous 1700

EXTENDEDby NYPA06/09/2017

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

### MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 09/18/2017 to Sat 09/23/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 09/18/2017 to Thu 09/21/2017  
0730 Continuous 1530

Work scheduled by: RGE

UPDATED by PA 07/21/2017

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### PLSNTVLY\_345KV\_RNS5

Tue 09/19/2017 to Tue 09/19/2017  
0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

### PLSNTVLY-WOOD\_ST\_\_345\_F30

Tue 09/19/2017 to Thu 09/21/2017  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

### LINDEN\_\_-GOETHALS\_230\_A2253

Tue 09/19/2017 to Sat 09/30/2017  
0200 Continuous 2300

Work scheduled by: PJM

EXTENDED by PJM 07/28/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

### PLSNTVLY\_345KV\_RNS5

Thu 09/21/2017 to Thu 09/21/2017  
0100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 09/25/2017 to Mon 10/16/2017

0800 Continuous 1400

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2100 MW 1350 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## SPRNBK\_\_345KV\_RNS5

Tue 09/26/2017 to Tue 09/26/2017

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 08/01/2017

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Tue 09/26/2017 to Wed 09/27/2017

0730 Continuous 1500

Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## E13THSTA-FARRAGUT\_345\_46

Wed 09/27/2017 to Wed 09/27/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Sun 10/01/2017 to Tue 10/03/2017

0001 0300

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 10/01/2017 to Tue 10/03/2017

0100 0200

Work scheduled by:

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_\_345KV\_RNS4

FWD

Mon 10/02/2017 to Mon 10/02/2017

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_5

FWD

Mon 10/02/2017 to Tue 10/03/2017

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### SPRNBK\_-W49TH\_ST\_345\_M52

FWD

Mon 10/02/2017 to Wed 11/01/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### FRASER\_\_-COOPERS\_\_345\_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### ROTTDAM-EASTOVER\_230\_38

REV

Mon 10/02/2017 to Wed 10/04/2017

(Export)

0800 Continuous 1200

SCH - NE - NY

**1400 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

ARR: 77

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBRK\_\_345KV\_RNS4

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

1901 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_5

FWD

Tue 10/03/2017 to Fri 10/06/2017

(Import)

0301 Continuous 2100

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**900 MW 1200 MW**

Impacts Total Transfer Capability 500 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

### BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

### WETHSRFD-MEYER\_\_230\_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

### MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 10/13/2017 to Mon 11/06/2017

(Import)

1900 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

### CHATGUAY-MASSENA\_\_765\_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATED

by NYISO 03/24/2017

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>						FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				<b>1750 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_AT2</b>						FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				<b>1700 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				<b>500 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_ 765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## COOPERS\_-MIDDLETP\_ 345\_CCRT34

Mon 10/16/2017 to Sat 10/28/2017 UPDATED by NYISO 06/21/2017  
0700 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## HURLYAVE-ROSETON\_ 345\_303

Mon 10/16/2017 to Fri 11/03/2017 UPDATED by CH 06/07/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## LEEDS\_-HURLYAVE\_ 345\_301

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## SPRNBRK\_ 345KV\_RNS4

Tue 10/17/2017 to Sat 10/28/2017  
0301 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## S.RIPLEY-DUNKIRK\_ 230\_68

Mon 10/23/2017 to Thu 10/26/2017 UPDATED by NYISO 08/01/2017  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1350 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Thu 10/26/2017 to Sat 02/01/2020  
1501 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 05/17/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## W49TH\_ST\_345KV\_5

Fri 10/27/2017 to Wed 11/01/2017  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>315 MW</b>
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

## SPRNBK\_\_345KV\_RNS4

Sat 10/28/2017 to Wed 11/01/2017  
0301 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 10/30/2017 to Fri 11/03/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## E13THSTA-FARRAGUT\_345\_46

Thu 11/02/2017 to Thu 11/02/2017  
0200 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## MARION\_\_-FARRAGUT\_345\_C3403

Thu 11/02/2017 to Fri 11/03/2017  
0200 Continuous 0100

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2300 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/06/2017 to Thu 11/09/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/06/2017 to Thu 11/09/2017  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 0 MW  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## W49TH\_ST\_345KV\_5

Fri 11/10/2017 to Fri 11/10/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 315 MW  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

Fri 11/10/2017 to Mon 11/13/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_\_345KV\_RNS4

Fri 11/10/2017 to Mon 11/13/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_\_345KV\_RS3 & SPRNBK\_\_\_345KV\_RS4

Sun 11/12/2017 to Wed 11/15/2017  
0001 0300

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

0230 Continuous 0300

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### SPRNBK\_345KV\_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

### EGRDNCTY\_345\_138\_AT1

FWD

Sun 11/19/2017 to Sat 12/23/2017

(Import)

0001 Continuous 2359

UPDATED

by LI

08/01/2017

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### EGRDNCTY\_345\_138\_AT2

FWD

Sun 11/19/2017 to Sat 12/23/2017

(Import)

0001 Continuous 2359

UPDATED

by LI

08/01/2017

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### SPRNBK-EGRDNCTR\_345\_Y49

FWD

Sun 11/19/2017 to Sat 12/23/2017

(Import)

0001 Continuous 2359

UPDATED

by LI

08/01/2017

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/20/2017 to Wed 11/22/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/27/2017 to Fri 12/01/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 11/27/2017 to Fri 12/01/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## ROTTRDAM-EASTOVER\_230\_38

Mon 11/27/2017 to Thu 11/30/2017  
0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

FWD REV  
(Import) (Export)  
SCH - NE - NY **1400 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## MARCY\_\_\_765\_345\_AT2

Mon 12/04/2017 to Fri 12/08/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/18/2017 to Fri 12/22/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_AT2</b>				FWD	
Wed 12/27/2017	to	Thu 12/28/2017		(Import)	
0500	Continuous	1630		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>MARCY____765_345_AT2</b>				FWD	
Sat 01/20/2018	to	Sat 01/20/2018		(Import)	
0500	Continuous	1730		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>MARCY____765_345_AT2</b>				FWD	
Sat 02/03/2018	to	Sat 02/03/2018		(Import)	
0500	Continuous	1730		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>MARCY____765_345_AT2</b>				FWD	
Mon 02/05/2018	to	Fri 02/09/2018		(Import)	
0500	Continuous	1730		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>MARCY____-EDIC____345_UE1-7</b>				FWD	
Tue 02/20/2018	to	Fri 02/23/2018		(Import)	
0500	Continuous	1730		OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA			<b>ARR: 19&amp;16</b>	Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>				FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018		(Import)	(Export)
1000	Continuous	1559		SCH - PJ - NY	<b>1950 MW 1350 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	350 MW 100 MW
				TTC with All Lines In Service	2300 MW 1450 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800		SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 04/30/2018 to Fri 05/18/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/10/2018 to Fri 10/05/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## MARCY\_\_\_\_345KV\_CSC

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_345KV\_CSC &amp; MARCY\_SO\_SERIES\_COMP\_I/S

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,August 01, 2017 to Thursday ,January 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

---

**MARCY\_\_\_\_345KV\_CSC**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 11/16/2018 to Sat 11/17/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW