

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Wed 09/13/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>08/28/2017</u>	(Import) (Export)
1940	Continuous	0200				
Work scheduled by: ConEd					SCH - PJ - NY	1650 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2100 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)
1500	Continuous	2359				
Work scheduled by: ConEd					SCH - PJM_HTP	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500					FWD	REV
Tue 05/02/2017	to	Wed 09/13/2017				(Import) (Export)
1710		0200				
Work scheduled by:					SCH - PJ - NY	1450 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	2100 MW
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import) (Export)
1710	Continuous	0759				
Work scheduled by: NYISO					SCH - PJ - NY	1950 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2100 MW
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				
Work scheduled by: HQ					SCH - HQ - NY	800 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
SCH-IMO-NYISO_LIMIT_1400					FWD	
Fri 06/30/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)
0001	Continuous	2359				
Work scheduled by: NYISO					SCH - OH - NY	1700 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2000 MW
SCH-HQ-NYISO_LIMIT_1450					FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				
Work scheduled by: HQ					SCH - HQ - NY	1450 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Tue 08/15/2017	to	Mon 08/28/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>08/25/2017</u>	(Import) (Export)
2100	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW 1350 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 08/15/2017	to	Mon 08/28/2017				(Import) (Export)
2100		2359				
Work scheduled by:					SCH - PJ - NY	2050 MW 1300 MW
					Impacts Total Transfer Capability	50 MW 50 MW
					TTC with All Lines In Service	2100 MW 1350 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 08/15/2017	to	Mon 08/28/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>08/25/2017</u>	(Import) (Export)
2100	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW 1350 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Tue 08/22/2017	to	Tue 09/05/2017	<u>UPDATED</u>	<u>by PA</u>	<u>08/21/2017</u>	(Import)
1800	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD	
Tue 08/22/2017	to	Tue 09/05/2017	<u>UPDATED</u>	<u>by PA</u>	<u>08/21/2017</u>	(Import)
1800	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
GILBOA_-LEEDS_345_GL3					FWD	
Wed 08/23/2017	to	Thu 08/24/2017				(Import)
0700	Continuous	1700				
Work scheduled by: NGrid					CENTRAL EAST - VC	2200 MW
					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Wed 08/23/2017	to	Sat 08/26/2017	<u>FORCED</u>	<u>by CE</u>	<u>08/24/2017</u>	(Import)
1608	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sun 08/27/2017 to Sun 08/27/2017

0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1000

Sun 08/27/2017 to Sun 08/27/2017

0900 Continuous 1300

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import) (Export)

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 950 MW 350 MW

TTC with All Lines In Service 2100 MW 1350 MW

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

Tue 08/29/2017 to Wed 09/13/2017

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

1200 MW 1300 MW

Impacts Total Transfer Capability 900 MW 50 MW

TTC with All Lines In Service 2100 MW 1350 MW

RAMAPO___345_345_PAR4500

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import) (Export)

SCH - PJ - NY

1650 MW 1250 MW

Impacts Total Transfer Capability 450 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Tue 08/29/2017 to Wed 09/13/2017
0001 Continuous 0200

EXTENDED by CE 08/28/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1900 MW	1000 MW
Impacts Total Transfer Capability	200 MW	350 MW
TTC with All Lines In Service	2100 MW	1350 MW

RAMAPO___500_345_BK 1500

Tue 08/29/2017 to Wed 09/13/2017
0001 Continuous 0200

EXTENDED by CE 08/28/2017

Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

RAMAPO___500_345_BK 1500

Tue 08/29/2017 to Wed 09/13/2017
0001 Continuous 0200

EXTENDED by CE 08/28/2017

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500

Tue 08/29/2017 to Wed 09/13/2017
0001 0200

EXTENDED by CE 08/28/2017

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	650 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

GOETHALS_345KV_5

Tue 08/29/2017 to Tue 08/29/2017
0030 Continuous 0100

EXTENDED by CE 08/28/2017

Work scheduled by: ConEd

	FWD
	(Import)
STATEN ISLAND	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

MARCY_SO_SERIES_COMP_I/S

Thu 08/31/2017 to Mon 10/02/2017
1600 Continuous 0659

UPDATED by NYISO 07/26/2017

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

SPRNBK_-TREMONT___345_X28

Sat 09/02/2017 to Sun 09/03/2017
0001 Continuous 0100

EXTENDED by CE 08/28/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sun 09/03/2017 to Sun 09/03/2017
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 320 MW
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 09/03/2017 to Sun 09/03/2017
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/04/2017 to Mon 09/04/2017
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 320 MW
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/04/2017 to Mon 09/04/2017
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017 **UPDATED by PA 08/22/2017**
0500 Continuous 1700
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2017 to Sat 09/09/2017
0001 Continuous 0145
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 320 MW
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0359

UPDATED by CE 07/26/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0345 Continuous 0359

UPDATED by CE 07/26/2017

Work scheduled by: ConEd

FWD
(Import)
320 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

UPDATED by CE 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

UPDATED by CE 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

UPDATED by CE 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

UPDATED by CE 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1730

EXTENDED by NYPA 08/14/2017

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Tue 09/12/2017 to Wed 09/13/2017
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 09/12/2017 to Wed 09/13/2017
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 09/12/2017 to Wed 09/13/2017
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 09/12/2017 to Wed 09/13/2017
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Wed 09/13/2017 to Wed 09/13/2017
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Wed 09/13/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 08/28/2017

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Sat 09/16/2017	to	Sat 09/16/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__W49TH_ST_345_M51					FWD	
Sat 09/16/2017	to	Tue 09/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MARCY__-N.SCTLND_345_18					FWD	
Sat 09/16/2017	to	Sun 09/17/2017				(Import)
0800	Continuous	1700				
Work scheduled by: NGrid					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY__-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S					FWD	
Sat 09/16/2017	to	Sun 09/17/2017				(Import)
0800		1700				
Work scheduled by:					CENTRAL EAST - VC	1855 MW
					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
Mon 09/18/2017	to	Fri 09/22/2017				(Import) (Export)
0500	Continuous	1900				
Work scheduled by: NYPA					SCH - OH - NY	2000 MW 1400 MW
					Impacts Total Transfer Capability	0 MW 200 MW
					TTC with All Lines In Service	2000 MW 1600 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	(Import)
0630	Continuous	1700				
Work scheduled by: NYPA					CENTRAL EAST - VC	2520 MW
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 09/18/2017	to	Sat 09/23/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/15/2017</u>	(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 09/18/2017 to Fri 09/22/2017

UPDATEDby PA07/21/2017

(Import)

0730 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

SCH-HQ_CEDARS-NYISO_LIMIT_140

FWD

Mon 09/18/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1700

SCH - HQ_CEDARS

140 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/18/2017 to Fri 09/29/2017

(Export)

0800 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

PLSNTVLY_345KV_RNS5

FWD

Tue 09/19/2017 to Tue 09/19/2017

UPDATEDby CONED08/10/2017

(Import)

0001 Continuous 0100

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 09/19/2017 to Wed 09/20/2017

UPDATEDby CONED08/10/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

LINDEN__ -GOETHALS_230_A2253

FWD

REV

Tue 09/19/2017 to Sun 10/01/2017

EXTENDEDby PJM07/28/2017

(Import) (Export)

0200 Continuous 0100

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 09/20/2017 to Wed 09/20/2017

UPDATEDby CONED08/10/2017

(Import)

2330 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 09/25/2017 to Fri 09/29/2017 **UPDATED** **by NYISO** **08/22/2017**
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1150 MW
Impacts Total Transfer Capability	1000 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES-ADIRNDCK_230_MAI

Mon 09/25/2017 to Sat 09/30/2017 **UPDATED** **by NYPA** **08/15/2017**
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/25/2017 to Mon 10/16/2017
 0800 Continuous 1400

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

SPRNBRK_345KV_RNS5

Tue 09/26/2017 to Tue 09/26/2017 **UPDATED** **by CE** **08/01/2017**
 0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

PANNELL-CLAY_345_2

Tue 09/26/2017 to Wed 09/27/2017
 0730 Continuous 1500

Work scheduled by: RGE

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

E13THSTA-FARRAGUT_345_46

Wed 09/27/2017 to Wed 09/27/2017
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SCH-NYISO-NE_LIMIT_800

Wed 09/27/2017 to Wed 09/27/2017
 0600 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
Sun 10/01/2017 to Tue 10/03/2017
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Mon 10/02/2017 to Mon 10/02/2017
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 10/02/2017 to Tue 10/03/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 10/02/2017 to Mon 10/16/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SPRNBK_-W49TH_ST_345_M52

Mon 10/02/2017 to Wed 11/01/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2017 to Sat 10/07/2017
0600 Continuous 1400

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC 0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2395 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Mon 10/02/2017 to Fri 10/27/2017

(Import) (Export)

0700 Continuous 1730

SCH - PJ - NY

2100 MW 1350 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

ROTTDAM-EASTOVER_230_38

REV

Mon 10/02/2017 to Wed 10/04/2017

(Export)

0800 Continuous 1200

SCH - NE - NY

1400 MW

Work scheduled by: NGrid

ARR: 77

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

SPRNBRK__345KV_RNS4

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

1901 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Tue 10/03/2017 to Fri 10/06/2017

(Import)

0301 Continuous 2100

SCH - PJM_HTP

315 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

BECK____-NIAGARA__345_PA302

FWD

REV

Wed 10/04/2017 to Thu 10/05/2017

(Import) (Export)

0600 Continuous 1700

UPDATED

by PA

08/11/2017

SCH - OH - NY

900 MW 800 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Fri 10/06/2017 to Fri 10/06/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NE - NY

950 MW 1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Fri 10/06/2017 to Fri 10/06/2017				(Import)	(Export)
0700 Daily(No Weekends) 0800				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Fri 10/06/2017				(Import)	(Export)
0700 0800				SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Sat 10/28/2017				(Import)	(Export)
0700 Continuous 1600				SCH - NE - NY	900 MW 1200 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW 400 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Sat 10/28/2017				(Import)	(Export)
0700 Continuous 1600				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800 Continuous 1700				SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800 Continuous 1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800 1700				SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Mon 10/09/2017 to Thu 10/12/2017
0700 Continuous 1700
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

WETHSRFD-MEYER_230_85/87

Mon 10/09/2017 to Fri 10/20/2017
0700 Continuous 1400
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/13/2017 to Tue 10/31/2017
1900 Continuous 2359
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
0700 Continuous 1530
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY 0 MW	0 MW
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
0700 Continuous 1530
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
0700 Continuous 1530
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				CENTRAL EAST - VC	2080 MW
Work scheduled by:						Impacts Total Transfer Capability	895 MW
						TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0700		1530				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SCH-IMO_NY_NIAG_NRTH_BUS_W/BB					FWD	REV	
Mon 10/16/2017	to	Fri 10/20/2017				(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	1000 MW 1150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW 450 MW
						TTC with All Lines In Service	2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34

FWD

Mon 10/16/2017 to Sat 10/28/2017 **UPDATED by NYISO 06/21/2017**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 10/16/2017 to Fri 11/03/2017 **UPDATED by CH 06/07/2017**

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

SPRNBRK_345KV_RNS4

FWD

Tue 10/17/2017 to Sat 10/28/2017

(Import)

0301 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

FWD

REV

Wed 10/18/2017 to Wed 10/18/2017

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393

FWD

REV

Wed 10/18/2017 to Wed 10/18/2017

(Import) (Export)

0700 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Wed 10/18/2017 to Wed 10/18/2017

(Import) (Export)

0700 1700

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 10/23/2017 to Thu 10/26/2017 **UPDATED** **by NYISO** **08/01/2017**

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

BERKSHIR-ALPS____345_393

Wed 10/25/2017 to Wed 10/25/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393

Wed 10/25/2017 to Wed 10/25/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/25/2017 to Wed 10/25/2017

0700 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

S.RIPLEY-DUNKIRK__230_68

Thu 10/26/2017 to Sat 02/01/2020 **UPDATED** **by NYISO** **05/17/2017**

1501 Continuous 0000

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

SPRNBK__345KV_RNS4

Sat 10/28/2017 to Wed 11/01/2017

0301 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017		(Import)	(Export)
1500	Daily	1600		SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017		(Import)	(Export)
1500	Daily	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017		(Import)	(Export)
1500		1600		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 10/30/2017	to	Fri 11/03/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
PLSNTVLY-EFISHKIL_345_F36				FWD	
Wed 11/01/2017	to	Sat 11/04/2017		(Import)	
0001	Continuous	0300		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
MARION____-FARRAGUT_345_C3403				FWD	REV
Thu 11/02/2017	to	Fri 11/03/2017		(Import)	(Export)
0200	Continuous	0100		SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
E13THSTA-FARRAGUT_345_46				FWD	
Thu 11/02/2017	to	Thu 11/02/2017		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
						ARR: 78	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
						ARR: 78	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017				(Import)	(Export)
0700		1700				1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
						ARR: 78	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
PLSNTVLY-EFISHKIL_345_F36						FWD	
Mon 11/06/2017	to	Wed 11/08/2017				(Import)	
0001	Continuous	0300				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
FRASANNX-COOPERS__345_UCC2-41						FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)	
0600	Continuous	1700				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
(Import)	(Export)	
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK___345KV_RNS4

Fri 11/10/2017 to Mon 11/13/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK___345KV_RS3 & SPRNBK___345KV_RS4

Sun 11/12/2017 to Wed 11/15/2017
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017
0001 Continuous 0100

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 775 MW
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTRDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Mon 01/08/2018

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MARCY____765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018

0001 Continuous 2359

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 28, 2017 to Wednesday,February 27, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW