

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Fri 06/24/2016 to Sun 09/10/2017
1940 Continuous 0200

UPDATED by CONED 08/02/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1250 MW
Impacts Total Transfer Capability	450 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Sat 09/30/2017
1500 Continuous 2359

UPDATED by PJM 05/18/2017

Work scheduled by: ConEd

	FWD	
	(Import)	
SCH - PJM_HTP	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500

Tue 05/02/2017 to Sun 09/10/2017
1710 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	650 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

S.RIPLEY-DUNKIRK__230_68

Tue 05/02/2017 to Mon 10/23/2017
1710 Continuous 0759

UPDATED by NYISO 05/17/2017

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

SCH-HQ-NYISO_LIMIT_1400

Thu 06/08/2017 to Wed 08/02/2017
0600 Continuous 2000

UPDATED by HQ 08/02/2017

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ - NY	1400 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/02/2017

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

SCH-IMO-NYISO_LIMIT_1400

Fri 06/30/2017 to Tue 10/31/2017
0001 Continuous 2359

EXTENDED by NYISO 07/28/2017

Work scheduled by: NYISO

	FWD	
	(Import)	
SCH - OH - NY	1700 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	2000 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1350

Thu 07/13/2017 to Tue 08/01/2017
0001 Continuous 2100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Fri 07/14/2017 to Sat 07/29/2017 UPDATED by HQ 07/29/2017
1325 Continuous 2100

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Fri 07/14/2017 to Sat 07/29/2017 UPDATED by HQ 07/29/2017
1325 Continuous 2100

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

HUDSONP_-FARRAGUT_345_B3402

Fri 07/21/2017 to Fri 08/04/2017 by CE 07/20/2017
0001 Continuous 0200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/24/2017 to Fri 07/28/2017 UPDATED by NGRID 07/13/2017
0500 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Fri 07/28/2017 UPDATED by NGRID 07/13/2017
0500 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 07/24/2017 to Sat 07/29/2017 UPDATED by HQ 07/29/2017
1400 Continuous 2100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 07/29/2017 to Sat 07/29/2017

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 07/29/2017 to Sat 07/29/2017

(Import)

0100 Continuous 2000

UPDATEDby PA07/19/2017

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 07/29/2017 to Sat 07/29/2017

(Import) (Export)

0100 Continuous 2000

UPDATEDby PA07/19/2017

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA -MARC_765_MSU1

FWD

Sat 07/29/2017 to Sat 07/29/2017

(Import)

0100 Continuous 2000

UPDATEDby PA07/19/2017

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA -MARC_765_MSU1

FWD

Sat 07/29/2017 to Sat 07/29/2017

(Import)

0100 Continuous 2000

UPDATEDby PA07/19/2017

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA -MARC_765_MSU1

FWD

REV

Sat 07/29/2017 to Sat 07/29/2017

(Import) (Export)

0100 Continuous 2000

UPDATEDby PA07/19/2017

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA -MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sat 07/29/2017 to Sat 07/29/2017

(Import)

0100 Continuous 2000

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 07/29/2017 to Sat 07/29/2017
0800 Continuous 1400
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 07/29/2017 to Sat 07/29/2017
0800 Continuous 1400
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 07/29/2017 to Sat 07/29/2017
0800 Continuous 1400
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 07/29/2017 to Sat 07/29/2017
0800 Continuous 1400
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MARCY_-EDIC_345_UE1-7

Sun 07/30/2017 to Sun 07/30/2017 **UPDATED by NG 07/19/2017**
0900 Continuous 1000
Work scheduled by: NGrid **ARR: 19&16**

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY_-EDIC_345_UE1-7

Sun 07/30/2017 to Sun 07/30/2017 **UPDATED by NG 07/19/2017**
1530 Continuous 1630
Work scheduled by: NGrid **ARR: 19&16**

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON_345_303

Mon 07/31/2017 to Mon 07/31/2017
0700 Daily 1400
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Tue 08/01/2017 to Wed 08/02/2017
0700 Continuous 1730

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017
0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDED by NYSEG 08/02/2017

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017
0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDED by NYSEG 08/02/2017

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
2100 Continuous 1600

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

GILBOA__-LEEDS__345_GL3

Fri 08/04/2017 to Fri 08/04/2017
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK__345_W65

Sat 08/05/2017 to Sat 08/05/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Sat 08/05/2017 to Sat 08/05/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1800

UPDATED

by PA

07/20/2017

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1800

UPDATED

by PA

07/20/2017

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_45

Sun 08/06/2017 to Sun 08/06/2017
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 08/06/2017 to Sun 08/06/2017
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Sun 08/06/2017 to Sun 08/06/2017
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Sun 08/06/2017 to Sun 08/06/2017
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Mon 08/07/2017 to Wed 08/09/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1300 MW	1150 MW
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 08/07/2017 to Tue 08/08/2017

0800 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 08/21/2017 to Sat 09/02/2017

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 08/21/2017 to Sat 09/02/2017

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO____500_5018

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 950 MW 350 MW

TTC with All Lines In Service 2100 MW 1350 MW

HOPATCON-RAMAPO____500_5018

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO____500_5018

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO____500_5018 & S.RIPLEY-DUNKIRK_230_68

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

1200 MW 1300 MW

Impacts Total Transfer Capability 900 MW 50 MW

TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500				FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017		(Import)	(Export)
0100	Continuous	0200		SCH - PJ - NY	1650 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	2100 MW
RAMAPO___500_345_BK 1500				FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017		(Import)	(Export)
0100	Continuous	0200		SCH - PJ - NY	1900 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	2100 MW
RAMAPO___500_345_BK 1500				FWD	
Sat 08/26/2017	to	Sun 09/10/2017		(Import)	
0100	Continuous	0200		TOTAL EAST	6400 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500				FWD	
Sat 08/26/2017	to	Sun 09/10/2017		(Import)	
0100	Continuous	0200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR4500				FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017		(Import)	(Export)
0100		0200		SCH - PJ - NY	1450 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW
				TTC with All Lines In Service	2100 MW
MARCY_SO_SERIES_COMP_I/S				FWD	
Thu 08/31/2017	to	Mon 10/02/2017	UPDATED by NYISO 07/26/2017	(Import)	
1600	Continuous	0659		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SPRNBK_-TREMONT__345_X28				FWD	
Sat 09/02/2017	to	Sun 09/03/2017		(Import)	
0200	Continuous	0100		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__345_PA302

Tue 09/05/2017 to Wed 09/06/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2017 to Sat 09/09/2017
0001 Continuous 0145

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0230

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0359

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0345 Continuous 0359

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS3

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CANANDGA-STONYRDG_230_68

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

STONYRDG-HILLSIDE_230_72

FWD

Wed 09/13/2017 to Wed 09/13/2017

(Import)

0800 Continuous 1600

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 09/16/2017 to Sat 09/16/2017 UPDATED by CE 08/01/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-W49TH_ST_345_M51

FWD

Sat 09/16/2017 to Tue 09/26/2017 UPDATED by CE 08/01/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 09/18/2017 to Fri 10/13/2017 EXTENDED by NYPA 06/09/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

FWD

REV

Mon 09/18/2017 to Tue 09/19/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/18/2017 to Sat 09/23/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 09/18/2017 to Thu 09/21/2017 UPDATED by PA 07/21/2017

(Import)

0730 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PLSNTVLY_345KV_RNS5

FWD

Tue 09/19/2017 to Tue 09/19/2017

(Import)

0001 Continuous 0100

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Tue 09/19/2017 to Thu 09/21/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LINDEN__GOETHALS_230_A2253

Tue 09/19/2017 to Sat 09/30/2017

0200 Continuous 2300

Work scheduled by: PJM

EXTENDED by PJM 07/28/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

PLSNTVLY_345KV_RNS5

Thu 09/21/2017 to Thu 09/21/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/25/2017 to Mon 10/16/2017

0800 Continuous 1400

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

SPRNBRK__345KV_RNS5

Tue 09/26/2017 to Tue 09/26/2017

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 08/01/2017

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY____345_2

Tue 09/26/2017 to Wed 09/27/2017

0730 Continuous 1500

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/27/2017 to Wed 09/27/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_800

REV

Wed 09/27/2017 to Wed 09/27/2017

(Export)

0600 Continuous 1600

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sun 10/01/2017 to Tue 10/03/2017

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 10/01/2017 to Tue 10/03/2017

(Import)

0100 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

SPRNBK__345KV_RNS4

FWD

Mon 10/02/2017 to Mon 10/02/2017

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 10/02/2017 to Tue 10/03/2017

(Import)

0001 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

RAMAPO__LADENTWN_345_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

Mon 10/02/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017

0700 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

ROTTDAM-EASTOVER_230_38

Mon 10/02/2017 to Wed 10/04/2017

0800 Continuous 1200

Work scheduled by: NGrid

REV

(Export)

SCH - NE - NY **1400 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

ARR: 77

SPRNBK_345KV_RNS4

Mon 10/02/2017 to Fri 10/06/2017

1901 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Tue 10/03/2017 to Fri 10/06/2017

0301 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017

0700 Continuous 1600

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY **900 MW 1200 MW**

Impacts Total Transfer Capability 500 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 10/06/2017 to Sat 10/28/2017					(Import) (Export)	
0700	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
WETHSRFD-MEYER_230_85/87					FWD	
Mon 10/09/2017 to Fri 10/20/2017					(Import)	
0700	Continuous	1400			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Fri 10/13/2017 to Mon 11/06/2017					(Import)	
1900	Continuous	0559			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017 to Sat 10/28/2017					(Import)	
0700	Continuous	1530	UPDATED	by NYISO 03/24/2017	MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 10/14/2017 to Sat 10/28/2017					(Import) (Export)	
0700	Continuous	1530	UPDATED	by NYISO 03/24/2017	SCH - HQ - NY	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	1500 MW
MARCY_765_345_AT1					FWD	
Sat 10/14/2017 to Sat 10/28/2017					(Import)	
0700	Continuous	1530	UPDATED	by NYISO 03/24/2017	MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY_765_345_AT2					FWD	
Sat 10/14/2017 to Sat 10/28/2017					(Import)	
0700	Continuous	1530	UPDATED	by NYISO 03/24/2017	MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 1530

Work scheduled by:

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 1530

Work scheduled by:

CENTRAL EAST - VC **2080 MW**
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 1530

Work scheduled by:

SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

COOPERS_-MIDDLETP_345_CCRT34

FWD

Mon 10/16/2017 to Sat 10/28/2017 **UPDATED by NYISO 06/21/2017**

(Import)

0700 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/16/2017 to Fri 11/03/2017

UPDATEDby CH06/07/2017

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

FWD

Tue 10/17/2017 to Sat 10/28/2017

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Mon 10/23/2017 to Thu 10/26/2017

UPDATEDby NYISO08/01/2017

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Thu 10/26/2017 to Sat 02/01/2020

UPDATEDby NYISO05/17/2017

(Import) (Export)

1501 Continuous 0000

Work scheduled by: NYISO

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

W49TH_ST_345KV_5

FWD

Fri 10/27/2017 to Wed 11/01/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBK__345KV_RNS4

FWD

Sat 10/28/2017 to Wed 11/01/2017

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 10/30/2017 to Fri 11/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/02/2017 to Thu 11/02/2017

(Import)

0200 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARION___-FARRAGUT_345_C3403

FWD

REV

Thu 11/02/2017 to Fri 11/03/2017

(Import) (Export)

0200 Continuous 0100

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_____345_393

FWD

REV

Thu 11/02/2017 to Sat 11/04/2017

UPDATED**by NE****08/02/2017**

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS_____345_393**

FWD

REV

Thu 11/02/2017 to Sat 11/04/2017

UPDATED**by NE****08/02/2017**

(Import) (Export)

0700 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312**

FWD

REV

Thu 11/02/2017 to Sat 11/04/2017

(Import) (Export)

0700 1700

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78**BERKSHIR-NORTHFLD_345_312**

FWD

REV

Thu 11/02/2017 to Sat 11/04/2017

UPDATED**by NE****08/02/2017**

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

1400 MW 1450 MW

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>		
0700	Continuous	1700					
Work scheduled by: NGrid						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
FRASANX-COOPERS_345_UCC2-41						FWD	
						(Import)	
Mon 11/06/2017	to	Fri 11/17/2017					
0600	Continuous	1700					
Work scheduled by: NYPA						CENTRAL EAST - VC	2500 MW
						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY_-FRASANX_345_UCC2-41						FWD	
						(Import)	
Mon 11/06/2017	to	Fri 11/17/2017					
0600	Continuous	1700					
Work scheduled by: NYPA						CENTRAL EAST - VC	2500 MW
						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2						FWD	
						(Import)	
Mon 11/06/2017	to	Thu 11/09/2017					
0700	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	2300 MW
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT_345_V-3022						FWD	REV
						(Import)	(Export)
Mon 11/06/2017	to	Thu 11/09/2017					
0800	Continuous	1500					
Work scheduled by: PJM						SCH - PJM_VFT	0 MW
						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
W49TH_ST_345KV_5						FWD	
						(Import)	
Fri 11/10/2017	to	Fri 11/10/2017					
0001	Continuous	0030					
Work scheduled by: ConEd						SCH - PJM_HTP	315 MW
						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW
SPRNBK_-W49TH_ST_345_M52						FWD	
						(Import)	
Fri 11/10/2017	to	Mon 11/13/2017					
0001	Continuous	0300					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3200 MW
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

Fri 11/10/2017 to Mon 11/13/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sun 11/12/2017 to Wed 11/15/2017

0001 0300

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 11/13/2017 to Mon 11/13/2017

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP 315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS4

Wed 11/15/2017 to Fri 11/17/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MARCY_SO_SERIES_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020

1700 Continuous 0000

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC 2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sat 12/23/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

UPDATED by LI 08/01/2017

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sat 12/23/2017
0001 Continuous 2359

UPDATED**by LI****08/01/2017**

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sat 12/23/2017
0001 Continuous 2359

UPDATED**by LI****08/01/2017**

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MAl

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAl

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
4100 MW
UPNY CONED
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

ROTTRDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017
0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

FWD REV
(Import) (Export)
1400 MW 1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 1400 MW 1600 MW

MARCY_765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MARCY____765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/30/2018 to Fri 05/18/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**HURLYAVE-ROSETON_345_303**

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY_765_345_AT2**

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, August 02, 2017 to Friday , February 01, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY____345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY____765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19