

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500						FWD	REV
Fri 06/24/2016	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/02/2017</u>	(Import)	(Export)
1940	Continuous	0200				1650 MW	1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	450 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
HUDSONTP-W49TH_ST_345_Y56						FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)	
1500	Continuous	2359				0 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500						FWD	REV
Tue 05/02/2017	to	Sun 09/10/2017				(Import)	(Export)
1710		0200				1450 MW	1250 MW
Work scheduled by:					SCH - PJ - NY	650 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import)	(Export)
1710	Continuous	0759				1950 MW	1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
SCH-HQ-NYISO_LIMIT_1400						FWD	
Thu 06/08/2017	to	Thu 08/03/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Import)	
0600	Continuous	0859				1400 MW	
Work scheduled by: HQ					SCH - HQ - NY	100 MW	
					Impacts Total Transfer Capability	1500 MW	
					TTC with All Lines In Service		
SCH-NYISO-HQ_LIMIT_800							REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>		(Export)
0600	Continuous	1700					800 MW
Work scheduled by: HQ					SCH - HQ - NY	200 MW	
					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service		
SCH-IMO-NYISO_LIMIT_1400						FWD	
Fri 06/30/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)	
0001	Continuous	2359				1700 MW	
Work scheduled by: NYISO					SCH - OH - NY	300 MW	
					Impacts Total Transfer Capability	2000 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1350

Thu 07/13/2017 to Tue 08/01/2017

0001 Continuous 2100

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

HUDSONP_-FARRAGUT_345_B3402

Fri 07/21/2017 to Fri 08/04/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

ROCHESTR-PANNELL_345_RP2

Tue 08/01/2017 to Wed 08/02/2017

0700 Continuous 1730

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017

0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDEDby NYSEG08/02/2017

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017

0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDEDby NYSEG08/02/2017

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017

2100 Continuous 1600

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

GILBOA_-LEEDS_345_GL3

Fri 08/04/2017 to Fri 08/04/2017

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sat 08/05/2017 to Sat 08/05/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Sat 08/05/2017 to Sat 08/05/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MARCY__-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017

0500 Continuous 1800

Work scheduled by: NYPA

UPDATEDby PA07/20/2017

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MARCY__765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017

0500 Continuous 1800

Work scheduled by: NYPA

UPDATEDby PA07/20/2017

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_45

Sun 08/06/2017 to Sun 08/06/2017

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd08/04/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 08/06/2017 to Sun 08/06/2017

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd08/04/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_800

Sun 08/06/2017 to Sun 08/06/2017

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPDATEDby NYISO08/03/2017

FWD

(Import)

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022

Mon 08/07/2017 to Wed 08/09/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1300 MW	1150 MW
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

LEEDS____345_LEEDS SVC

Mon 08/07/2017 to Tue 08/08/2017
0800 Continuous 1630

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

SCH-NYISO-PJM_LIMIT_100

Mon 08/07/2017 to Fri 08/11/2017 UPDATED by NYISO 08/04/2017
0800 Continuous 1500

Work scheduled by: PJM

	REV
	(Export)
SCH - PJ - NY	400 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	1350 MW

MARCY____345KV_CSC

Fri 08/11/2017 to Fri 08/11/2017
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 08/21/2017 to Sat 09/02/2017
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 08/21/2017 to Sat 09/02/2017
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

HOPATCON-RAMAPO____500_5018

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	950 MW	350 MW
TTC with All Lines In Service	2100 MW	1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

Sat 08/26/2017 to Sun 09/10/2017
0100 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **1200 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 50 MW
TTC with All Lines In Service 2100 MW 1350 MW

RAMAPO___345_345_PAR4500

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 100 MW
TTC with All Lines In Service 2100 MW 1350 MW

RAMAPO___500_345_BK 1500

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 350 MW
TTC with All Lines In Service 2100 MW 1350 MW

RAMAPO___500_345_BK 1500

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

RAMAPO___500_345_BK 1500

Sat 08/26/2017 to Sun 09/10/2017
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500

Sat 08/26/2017 to Sun 09/10/2017
0100 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY 1450 MW 1250 MW
Impacts Total Transfer Capability 650 MW 100 MW
TTC with All Lines In Service 2100 MW 1350 MW

MARCY_SO_SERIES_COMP_I/S

Thu 08/31/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

UPDATED by NYISO 07/26/2017

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

SPRNBK_-TREMONT__345_X28

Sat 09/02/2017 to Sun 09/03/2017
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

MARCY__765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA__345_PA302

Tue 09/05/2017 to Wed 09/06/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 800 MW
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2017 to Sat 09/09/2017
0001 Continuous 0145

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0230

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SCH - PJM_HTP 320 MW
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED** **by CE** **07/26/2017**

(Import)

0200 Continuous 0359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED** **by CE** **07/26/2017**

(Import)

0345 Continuous 0359

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED** **by CE** **06/20/2017**

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

STONYRDG-HILLSIDE_230_72

Wed 09/13/2017 to Wed 09/13/2017
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_345KV_RNS5

Sat 09/16/2017 to Sat 09/16/2017 **UPDATED by CE 08/01/2017**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 09/16/2017 to Tue 09/26/2017 **UPDATED by CE 08/01/2017**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/13/2017 **EXTENDED by NYPA 06/09/2017**
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/18/2017 to Sat 09/23/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 09/18/2017 to Thu 09/21/2017

(Import)

0730 Continuous 1530

UPDATED**by PA****07/21/2017**

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

SCH-HQ_CEDARS-NYISO_LIMIT_140

FWD

Mon 09/18/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1700

SCH - HQ_CEDARS

140 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/18/2017 to Fri 09/29/2017

(Export)

0800 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

PLSNTVLY_345KV_RNS5

FWD

Tue 09/19/2017 to Tue 09/19/2017

(Import)

0001 Continuous 0100

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST___345_F30

FWD

Tue 09/19/2017 to Thu 09/21/2017

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

LINDEN___-GOETHALS_230_A2253

FWD

REV

Tue 09/19/2017 to Sat 09/30/2017

(Import) (Export)

0200 Continuous 2300

EXTENDED**by PJM****07/28/2017**

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Thu 09/21/2017 to Thu 09/21/2017

(Import)

0100 Continuous 0200

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES-ADIRNDCK_230_MAI

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Mon 09/25/2017 to Mon 10/16/2017

(Import) (Export)

0800 Continuous 1400

SCH - PJ - NY

2100 MW 1350 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

SPRNBRK_345KV_RNS5

FWD

Tue 09/26/2017 to Tue 09/26/2017

(Import)

0230 Continuous 0300

UPDATEDby CE08/01/2017

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PANNELL-CLAY_345_2

FWD

Tue 09/26/2017 to Wed 09/27/2017

(Import)

0730 Continuous 1500

WEST CENTRAL

1300 MW

Work scheduled by: RGE

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/27/2017 to Wed 09/27/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_800

REV

Wed 09/27/2017 to Wed 09/27/2017

(Export)

0600 Continuous 1600

SCH - NE - NY

1000 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sun 10/01/2017 to Tue 10/03/2017
 0001 0300

Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 10/01/2017 to Tue 10/03/2017
 0100 0200

Work scheduled by:

FWD
 (Import)
 UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Mon 10/02/2017 to Mon 10/02/2017
 0001 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 10/02/2017 to Tue 10/03/2017
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP 315 MW
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

RAMAPO__-LADENTWN_345_W72

Mon 10/02/2017 to Thu 10/12/2017 **CANCELLED by ConEd 08/03/2017**
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4400 MW
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__-W49TH_ST_345_M52

Mon 10/02/2017 to Wed 11/01/2017
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROTTDAM-EASTOVER_230_38

REV

Mon 10/02/2017 to Wed 10/04/2017

(Export)

0800 Continuous 1200

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

ARR: 77

SPRNBK__345KV_RNS4

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

1901 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 10/03/2017 to Fri 10/06/2017

(Import)

0301 Continuous 2100

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

900 MW

1200 MW

Impacts Total Transfer Capability 500 MW

400 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ISONE

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ISONE

WETHSRFD-MEYER__230_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/13/2017 to Mon 11/06/2017

(Import)

1900 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_AT1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_AT2

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA -MARC_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA -MARC_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

UPDATEDby NYISO 03/24/2017

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_ 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2080 MW**
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
 0700 1530

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

COOPERS_-MIDDLETP_ 345_CCRT34

Mon 10/16/2017 to Sat 10/28/2017 **UPDATED by NYISO 06/21/2017**
 0700 Continuous 1500

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_ 345_303

Mon 10/16/2017 to Fri 11/03/2017 **UPDATED by CH 06/07/2017**
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

LEEDS_-HURLYAVE_ 345_301

Mon 10/16/2017 to Fri 11/03/2017
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

Tue 10/17/2017 to Sat 10/28/2017

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

Mon 10/23/2017 to Thu 10/26/2017

0800 Continuous 1500

Work scheduled by: PJM

UPDATEDby NYISO 08/01/2017

FWD

(Import)

REV

(Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

S.RIPLEY-DUNKIRK__230_68

Thu 10/26/2017 to Sat 02/01/2020

1501 Continuous 0000

Work scheduled by: NYISO

UPDATEDby NYISO 05/17/2017

FWD

(Import)

REV

(Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS4

Sat 10/28/2017 to Wed 11/01/2017

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_46

Thu 11/02/2017 to Thu 11/02/2017

0200 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Thu 11/02/2017 to Fri 11/03/2017
0200 Continuous 0100

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

BERKSHIR-ALPS_____345_393

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 11/06/2017 to Thu 11/09/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 11/06/2017 to Thu 11/09/2017

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

W49TH_ST_345KV_5

FWD

Fri 11/10/2017 to Fri 11/10/2017

(Import)

0001 Continuous 0030

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK___345KV_RS3 & SPRNBK___345KV_RS4

FWD

Sun 11/12/2017 to Wed 11/15/2017

(Import)

0001 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBK_345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017
0001 Continuous 0100

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017
0001 Continuous 2359

Work scheduled by: LI

(Import)
CONED - LIPA 775 MW
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

ROTTRDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017
0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

FWD REV
(Import) (Export)
SCH - NE - NY 1400 MW 1400 MW
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 1400 MW 1600 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MARCY____765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/30/2018 to Fri 05/18/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/10/2018 to Fri 10/05/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 06, 2017 to Tuesday ,February 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 1730

Work scheduled by:

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW