

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500						FWD	REV
Fri 06/24/2016	to	Wed 09/13/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>08/28/2017</u>	(Import)	(Export)
1940	Continuous	0200				1650 MW	1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	450 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
HUDSONTP-W49TH_ST_345_Y56						FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)	
1500	Continuous	2359				0 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500						FWD	REV
Tue 05/02/2017	to	Wed 09/13/2017				(Import)	(Export)
1710		0200				1450 MW	1250 MW
Work scheduled by:					SCH - PJ - NY	650 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import)	(Export)
1710	Continuous	0759				1950 MW	1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
SCH-NYISO-HQ_LIMIT_800							REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>		(Export)
0600	Continuous	1700				800 MW	
Work scheduled by: HQ					SCH - HQ - NY	200 MW	
					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service		
SCH-IMO-NYISO_LIMIT_1400						FWD	
Fri 06/30/2017	to	Tue 08/29/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)	
0001	Continuous	2359				1700 MW	
Work scheduled by: NYISO					SCH - OH - NY	300 MW	
					Impacts Total Transfer Capability	2000 MW	
					TTC with All Lines In Service		
SCH-HQ-NYISO_LIMIT_1450						FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)	
2100	Continuous	1600				1450 MW	
Work scheduled by: HQ					SCH - HQ - NY	50 MW	
					Impacts Total Transfer Capability	1500 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Tue 08/15/2017 to Mon 08/28/2017 **EXTENDED** by CE 08/25/2017

2100 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 08/15/2017 to Mon 08/28/2017

2100 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2100 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Tue 08/15/2017 to Mon 08/28/2017 **EXTENDED** by CE 08/25/2017

2100 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

COOPERS_-DOLSONAV_345_CCDA42

Tue 08/22/2017 to Tue 09/05/2017 **UPDATED** by PA 08/21/2017

1800 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Tue 08/22/2017 to Tue 09/05/2017 **UPDATED** by PA 08/21/2017

1800 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

GILBOA_-LEEDS_345_GL3

Wed 08/23/2017 to Thu 08/24/2017

0700 Continuous 1700

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 08/23/2017 to Sat 08/26/2017 **FORCED** by CE 08/24/2017

1608 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sun 08/27/2017 to Sun 08/27/2017

0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1000

Sun 08/27/2017 to Sun 08/27/2017

0900 Continuous 1300

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import) (Export)

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 950 MW 350 MW

TTC with All Lines In Service 2100 MW 1350 MW

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

TOTAL EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import)

UPNY CONED

5000 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

Tue 08/29/2017 to Wed 09/13/2017

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

1200 MW 1300 MW

Impacts Total Transfer Capability 900 MW 50 MW

TTC with All Lines In Service 2100 MW 1350 MW

RAMAPO___345_345_PAR4500

Tue 08/29/2017 to Wed 09/13/2017

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/28/2017

FWD

(Import) (Export)

SCH - PJ - NY

1650 MW 1250 MW

Impacts Total Transfer Capability 450 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD	REV
Tue 08/29/2017	to	Wed 09/13/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>08/28/2017</u>	(Import)	(Export)
0001	Continuous	0200				1900 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2100 MW
RAMAPO___500_345_BK 1500							
Tue 08/29/2017	to	Wed 09/13/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>08/28/2017</u>		
0001	Continuous	0200				TOTAL EAST	
Work scheduled by: ConEd						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
RAMAPO___500_345_BK 1500						FWD	
Tue 08/29/2017	to	Wed 09/13/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>08/28/2017</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500						FWD	REV
Tue 08/29/2017	to	Wed 09/13/2017				(Import)	(Export)
0001		0200				SCH - PJ - NY	1450 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	2100 MW
GOETHALS_345KV_5							
Tue 08/29/2017	to	Tue 08/29/2017				STATEN ISLAND	
0030	Continuous	0100				Impacts Total Transfer Capability	
Work scheduled by: ConEd						TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1450						FWD	
Tue 08/29/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)	
1230	Continuous	2359				SCH - OH - NY	1750 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	2000 MW
MARCY_SO_SERIES_COMP_I/S						FWD	
Fri 09/01/2017	to	Mon 10/02/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/26/2017</u>	(Import)	
1600	Continuous	0659				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Sat 09/02/2017 to Sun 09/03/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 09/03/2017 to Sun 09/03/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 09/03/2017 to Sun 09/03/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/04/2017 to Mon 09/04/2017

2100 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/04/2017 to Mon 09/04/2017

2100 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Tue 09/05/2017 to Thu 09/07/2017

0500 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 90 MW
TTC with All Lines In Service 190 MW

MARCY____765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 08/22/2017

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 09/09/2017 to Sat 09/09/2017
0001 Continuous 0145
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**
0200 Continuous 0359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**
0345 Continuous 0359
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 09/11/2017 to Sat 09/16/2017 EXTENDED by NYPA 08/14/2017

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CANANDGA-STONYRDG_230_68

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 09/12/2017 to Wed 09/13/2017 UPDATED by LI 08/29/2017

(Import)

0001 Continuous 2359

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 09/12/2017 to Wed 09/13/2017 UPDATED by LI 08/29/2017

(Import)

0001 Continuous 2359

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Tue 09/12/2017 to Wed 09/13/2017 UPDATED by LI 08/29/2017

(Import)

0001 Continuous 2359

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Tue 09/12/2017 to Wed 09/13/2017 UPDATED by LI 08/29/2017

(Import)

0001 Continuous 2359

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Wed 09/13/2017 to Wed 09/13/2017
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Wed 09/13/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 08/28/2017

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS5

Sat 09/16/2017 to Sat 09/16/2017
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 08/01/2017

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 09/16/2017 to Tue 09/26/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 08/01/2017

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY_-N.SCTLND_345_18

Sat 09/16/2017 to Sun 09/17/2017
0800 Continuous 1700

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Sat 09/16/2017 to Sun 09/17/2017
0800 1700

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 1855 MW
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Fri 09/22/2017
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 2000 MW 1400 MW
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/13/2017 EXTENDED by NYPA 06/09/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/18/2017 to Sat 09/23/2017 UPDATED by NYPA 08/15/2017
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 09/18/2017 to Fri 09/22/2017 UPDATED by PA 07/21/2017
0730 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_140

Mon 09/18/2017 to Fri 09/29/2017
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **140 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 190 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/18/2017 to Fri 09/29/2017
0800 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

PLSNTVLY_345KV_RNS5

Tue 09/19/2017 to Tue 09/19/2017 UPDATED by CONED 08/10/2017
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 09/19/2017 to Wed 09/20/2017 UPDATED by CONED 08/10/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Tue 09/19/2017 to Sun 10/01/2017
0200 Continuous 0100

EXTENDED by PJM 07/28/2017

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

PLSNTVLY_345KV_RNS5

Wed 09/20/2017 to Wed 09/20/2017
2330 Continuous 2359

UPDATED by CONED 08/10/2017

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 09/25/2017 to Fri 09/29/2017
0700 Continuous 1530

UPDATED by NYISO 08/22/2017

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	1150 MW
Impacts Total Transfer Capability	1000 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/25/2017 to Sat 09/30/2017
0700 Continuous 1730

UPDATED by NYPA 08/15/2017

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/25/2017 to Mon 10/16/2017
0800 Continuous 1400

UPDATED by CE 08/01/2017

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

SPRNBRK_345KV_RNS5

Tue 09/26/2017 to Tue 09/26/2017
0230 Continuous 0300

UPDATED by CE 08/01/2017

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

PANNELL_-CLAY_____345_2

Tue 09/26/2017 to Wed 09/27/2017
0730 Continuous 1500

UPDATED by CE 08/01/2017

Work scheduled by: RGE

	FWD (Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/27/2017 to Wed 09/27/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_800

REV

Wed 09/27/2017 to Wed 09/27/2017

(Export)

0600 Continuous 1600

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Sun 10/01/2017 to Tue 10/03/2017

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

SPRNBRK__345KV_RNS4

FWD

Mon 10/02/2017 to Mon 10/02/2017

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 10/02/2017 to Tue 10/03/2017

(Import)

0001 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 10/02/2017 to Mon 10/16/2017

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Mon 10/02/2017 to Wed 11/01/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2017 to Sat 10/07/2017
0600 Continuous 1400

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NIAGARA -ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER -COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017
0700 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

HOMRC_NY-MAINS_NY_345_47

Mon 10/02/2017 to Fri 10/27/2017
0700 Continuous 1730

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

ROTTDAM-EASTOVER_230_38

Mon 10/02/2017 to Wed 10/04/2017
0800 Continuous 1200

Work scheduled by: NGrid

ARR: 77

	REV
	(Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

SPRNBRK_345KV_RNS4

Mon 10/02/2017 to Fri 10/06/2017
1901 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_5

Tue 10/03/2017 to Fri 10/06/2017
0301 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA____345_PA302

Wed 10/04/2017 to Thu 10/05/2017
0600 Continuous 1700

UPDATED by PA 08/11/2017

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

BERKSHIR-ALPS____345_393

Fri 10/06/2017 to Fri 10/06/2017
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393

Fri 10/06/2017 to Fri 10/06/2017
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Fri 10/06/2017
0700 0800

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	900 MW	1200 MW
Impacts Total Transfer Capability	500 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393

Fri 10/06/2017 to Thu 10/12/2017
0800 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____345_393				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS _____345_393 & BERKSHIR-NORTHFLD _____345_312				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800		1700		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 10/09/2017 to Thu 10/12/2017				(Import)	
0700	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
WETHSRFD-MEYER _____230_85/87				FWD	
Mon 10/09/2017 to Fri 10/20/2017				(Import)	
0700	Continuous	1400		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
MARCY_SO_SERIES_COMP_I/S				FWD	
Fri 10/13/2017 to Tue 10/31/2017				(Import)	
1900	Continuous	2359		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA _____765_7040				FWD	
Sat 10/14/2017 to Sat 10/28/2017				(Import)	
0700	Continuous	1530	UPDATED by NYISO 03/24/2017	MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA _____765_7040				FWD	REV
Sat 10/14/2017 to Sat 10/28/2017				(Import)	(Export)
0700	Continuous	1530	UPDATED by NYISO 03/24/2017	SCH - HQ - NY	0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY____765_345_AT2					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability	895 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Mon 10/16/2017 to Fri 10/20/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1150 MW
Impacts Total Transfer Capability	1000 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

COOPERS_-MIDDLETP_345_CCRT34

Mon 10/16/2017 to Sat 10/28/2017
0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/21/2017

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

HURLYAVE-ROSETON___345_303

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

LEEDS___-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

SPRNBRK___345KV_RNS4

Tue 10/17/2017 to Sat 10/28/2017
0301 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

BERKSHIR-ALPS___345_393

Wed 10/18/2017 to Wed 10/18/2017
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/18/2017	to	Wed 10/18/2017		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/18/2017	to	Wed 10/18/2017		(Import)	(Export)
0700		1700		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
S.RIPLEY-DUNKIRK__230_68				FWD	REV
Mon 10/23/2017	to	Thu 10/26/2017	UPDATED by NYISO 08/01/2017	(Import)	(Export)
0800	Continuous	1500		SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	150 MW 0 MW
				TTC with All Lines In Service	2100 MW 1350 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/25/2017	to	Wed 10/25/2017		(Import)	(Export)
0700	Continuous	1700		SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Wed 10/25/2017	to	Wed 10/25/2017		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Wed 10/25/2017	to	Wed 10/25/2017		(Import)	(Export)
0700		1700		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW 600 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
S.RIPLEY-DUNKIRK__230_68				FWD	REV
Thu 10/26/2017	to	Sat 02/01/2020	UPDATED by NYISO 05/17/2017	(Import)	(Export)
1501	Continuous	0000		SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	150 MW 0 MW
				TTC with All Lines In Service	2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 10/27/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS4

Sat 10/28/2017 to Wed 11/01/2017

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_345_393

Sat 10/28/2017 to Sat 10/28/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Sat 10/28/2017 to Sat 10/28/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 10/28/2017 to Sat 10/28/2017

1500 1600

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

MOSES-ADIRNDCK_230_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Thu 11/02/2017 to Fri 11/03/2017
0200 Continuous 0100

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

E13THSTA-FARRAGUT_345_46

Thu 11/02/2017 to Thu 11/02/2017
0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

BERKSHIR-ALPS____345_393

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Sat 11/04/2017
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 11/06/2017 to Wed 11/08/2017

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_-FRASANX_345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/06/2017 to Thu 11/09/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Mon 11/06/2017 to Thu 11/09/2017

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

W49TH_ST_345KV_5

FWD

Fri 11/10/2017 to Fri 11/10/2017

(Import)

0001 Continuous 0030

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Sun 11/12/2017 to Wed 11/15/2017

(Import)

0001 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

0230 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sat 12/23/2017

(Import)

0001 Continuous 2359

UPDATEDby LI08/01/2017

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sat 12/23/2017

(Import)

0001 Continuous 2359

UPDATEDby LI08/01/2017

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sat 12/23/2017

UPDATEDby LI08/01/2017

(Import)

0001 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_Ma1

FWD

Mon 11/20/2017 to Wed 11/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_Ma1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

LEEDS_-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MARCY_765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

LEEDS_-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 01/05/2018 to Mon 01/08/2018
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 01/08/2018 to Wed 01/10/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY____765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1450 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68			FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018	(Import)	(Export)
1000	Continuous	1559	SCH - PJ - NY	1950 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1450 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
MARCY____765_345_AT1			FWD	
Mon 04/23/2018	to	Mon 04/23/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
HURLYAVE-ROSETON__345_303			FWD	
Mon 04/30/2018	to	Fri 05/25/2018	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY____765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY____345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,August 29, 2017 to Thursday ,February 28, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS____-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW