

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR3500</b>						FWD	REV
Fri 06/24/2016	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/02/2017</u>	(Import)	(Export)
1940	Continuous	0200				<b>1650 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	450 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)	
1500	Continuous	2359				<b>0 MW</b>	
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
<b>S.RIPLEY-DUNKIRK__230_68 &amp; RAMAPO___345_345_PAR3500</b>						FWD	REV
Tue 05/02/2017	to	Sun 09/10/2017				(Import)	(Export)
1710		0200				<b>1450 MW</b>	<b>1250 MW</b>
Work scheduled by:					SCH - PJ - NY	650 MW	100 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
<b>S.RIPLEY-DUNKIRK__230_68</b>						FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import)	(Export)
1710	Continuous	0759				<b>1950 MW</b>	<b>1350 MW</b>
Work scheduled by: NYISO					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2100 MW	1350 MW
					TTC with All Lines In Service		
<b>SCH-HQ-NYISO_LIMIT_1400</b>						FWD	
Thu 06/08/2017	to	Thu 08/03/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Import)	
0600	Continuous	0859				<b>1400 MW</b>	
Work scheduled by: HQ					SCH - HQ - NY	100 MW	
					Impacts Total Transfer Capability	1500 MW	
					TTC with All Lines In Service		
<b>SCH-NYISO-HQ_LIMIT_800</b>							REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>		(Export)
0600	Continuous	1700					<b>800 MW</b>
Work scheduled by: HQ					SCH - HQ - NY	200 MW	
					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service		
<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD	
Fri 06/30/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)	
0001	Continuous	2359				<b>1700 MW</b>	
Work scheduled by: NYISO					SCH - OH - NY	300 MW	
					Impacts Total Transfer Capability	2000 MW	
					TTC with All Lines In Service		

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1350

Thu 07/13/2017 to Tue 08/01/2017  
0001 Continuous 2100

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Fri 07/21/2017 to Fri 08/04/2017  
0001 Continuous 0200

Work scheduled by: ConEd

by CE 07/20/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2100 MW 1350 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## HURLYAVE-ROSETON\_345\_303

Mon 07/31/2017 to Mon 07/31/2017  
0700 Daily 1400

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## ROCHESTR-PANNELL\_345\_RP2

Tue 08/01/2017 to Wed 08/02/2017  
0700 Continuous 1730

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASANX-COOPERS\_345\_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017  
0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDED by NYSEG 08/02/2017

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANX\_345\_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017  
0700 Continuous 1600

Work scheduled by: NYSEG

EXTENDED by NYSEG 08/02/2017

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1450

Tue 08/01/2017 to Fri 12/15/2017  
2100 Continuous 1600

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1450 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA -LEEDS 345\_GL3

Fri 08/04/2017 to Fri 08/04/2017  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## EASTVIEW-SPRNBK 345\_W65

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW 345\_W82

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MARCY -N.SCTLND 345\_18

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

Work scheduled by: NYPA

UPDATED by PA 07/20/2017

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY 765\_345\_AT2

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

Work scheduled by: NYPA

UPDATED by PA 07/20/2017

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## E13THSTA-FARRAGUT 345\_45

Sun 08/06/2017 to Sun 08/06/2017  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 08/04/2017

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA 345\_M54

Sun 08/06/2017 to Sun 08/06/2017  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 08/04/2017

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_800

Sun 08/06/2017 to Sun 08/06/2017 UPDATED by NYISO 08/03/2017

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1100 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2000 MW

## SCH-NYISO-IMO\_NIAGARA\_CB\_3022

Mon 08/07/2017 to Wed 08/09/2017

0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1300 MW 1150 MW**  
Impacts Total Transfer Capability 700 MW 450 MW  
TTC with All Lines In Service 2000 MW 1600 MW

## LEEDS\_\_\_\_345\_LEEDS SVC

Mon 08/07/2017 to Tue 08/08/2017

0800 Continuous 1630

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## SCH-NYISO-PJM\_LIMIT\_100

Mon 08/07/2017 to Fri 08/11/2017 UPDATED by NYISO 08/04/2017

0800 Continuous 1500

Work scheduled by: PJM

REV  
(Export)  
SCH - PJ - NY **400 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 1350 MW

## MARCY\_\_\_\_345KV\_CSC

Fri 08/11/2017 to Fri 08/11/2017

0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 08/21/2017 to Sat 09/02/2017

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 08/21/2017 to Sat 09/02/2017

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	(Export)
0100	Continuous	0200	SCH - PJ - NY	1150 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	950 MW 350 MW
			TTC with All Lines In Service	2100 MW 1350 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	
0100	Continuous	0200	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	
0100	Continuous	0200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68			FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	(Export)
0100		0200	SCH - PJ - NY	1200 MW 1300 MW
Work scheduled by:			Impacts Total Transfer Capability	900 MW 50 MW
			TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___345_345_PAR4500			FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	(Export)
0100	Continuous	0200	SCH - PJ - NY	1650 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	450 MW 100 MW
			TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___500_345_BK 1500			FWD	REV
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	(Export)
0100	Continuous	0200	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	200 MW 350 MW
			TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___500_345_BK 1500			FWD	
Sat 08/26/2017	to	Sun 09/10/2017	(Import)	
0100	Continuous	0200	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017

0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

S.RIPLEY-DUNKIRK\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR4500

Sat 08/26/2017 to Sun 09/10/2017

0100 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

1450 MW 1250 MW

Impacts Total Transfer Capability 650 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

MARCY\_SO\_SERIES\_COMP\_I/S

Thu 08/31/2017 to Mon 10/02/2017

1600 Continuous 0659

Work scheduled by: NYISO

UPDATED by NYISO 07/26/2017

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

SPRNBRK\_-TREMONT\_\_\_345\_X28

Sat 09/02/2017 to Sun 09/03/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

MARCY\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BECK\_\_\_-NIAGARA\_\_\_345\_PA302

Tue 09/05/2017 to Wed 09/06/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

E13THSTA-FARRAGUT\_345\_46

Sat 09/09/2017 to Sat 09/09/2017

0001 Continuous 0145

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 UPDATED by CE 07/26/2017  
0200 Continuous 0230

Work scheduled by: ConEd

SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 09/09/2017 to Sat 09/09/2017 UPDATED by CE 07/26/2017  
0200 Continuous 0359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 UPDATED by CE 07/26/2017  
0345 Continuous 0359

Work scheduled by: ConEd

SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_5**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017  
2200 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017  
2200 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017  
2200 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_345KV\_RNS3**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017  
2200 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_Ma1

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CANANDGA-STONYRDG\_230\_68

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## HURLYAVE-ROSETON\_\_\_345\_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## STONYRDG-HILLSIDE\_230\_72

FWD

Wed 09/13/2017 to Wed 09/13/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## SPRNBK\_\_\_345KV\_RNS5

FWD

Sat 09/16/2017 to Sat 09/16/2017

(Import)

0001 Continuous 0030

**UPDATED****by CE****08/01/2017**

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBK\_-W49TH\_ST\_345\_M51

FWD

Sat 09/16/2017 to Tue 09/26/2017

(Import)

0001 Continuous 0300

**UPDATED****by CE****08/01/2017**

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

FWD

Mon 09/18/2017 to Fri 10/13/2017

(Import)

0630 Continuous 1700

**EXTENDED****by NYPA****06/09/2017**

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 09/18/2017 to Sat 09/23/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 09/18/2017 to Thu 09/21/2017  
0730 Continuous 1530

Work scheduled by: RGE

UPDATED by PA 07/21/2017

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_140

Mon 09/18/2017 to Fri 09/29/2017  
0800 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	140 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	190 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 09/18/2017 to Fri 09/29/2017  
0800 Continuous 1700

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	40 MW

## PLSNTVLY\_345KV\_RNS5

Tue 09/19/2017 to Tue 09/19/2017  
0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Tue 09/19/2017 to Thu 09/21/2017  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_-GOETHALS\_230\_A2253

Tue 09/19/2017 to Sat 09/30/2017 **EXTENDED** **by PJM** **07/28/2017**

0200 Continuous 2300

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## PLSNTVLY\_345KV\_RNS5

Thu 09/21/2017 to Thu 09/21/2017

0100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 09/25/2017 to Mon 10/16/2017

0800 Continuous 1400

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## SPRNBK\_\_345KV\_RNS5

Tue 09/26/2017 to Tue 09/26/2017 **UPDATED** **by CE** **08/01/2017**

0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Tue 09/26/2017 to Wed 09/27/2017

0730 Continuous 1500

Work scheduled by: RGE

	FWD
	(Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## E13THSTA-FARRAGUT\_345\_46

Wed 09/27/2017 to Wed 09/27/2017

0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_800

REV

Wed 09/27/2017 to Wed 09/27/2017

(Export)

0600 Continuous 1600

SCH - NE - NY

1000 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1600 MW

## SPRNBK\_345KV\_RS3 &amp; SPRNBK\_345KV\_RS4

FWD

Sun 10/01/2017 to Tue 10/03/2017

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by:

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sun 10/01/2017 to Tue 10/03/2017

(Import)

0100 0200

UPNY CONED

3800 MW

Work scheduled by:

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_345KV\_RNS4

FWD

Mon 10/02/2017 to Mon 10/02/2017

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

FWD

Mon 10/02/2017 to Tue 10/03/2017

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

315 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

## RAMAPO\_-LADENTWN\_345\_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

CANCELLED by ConEd 08/03/2017

UPNY CONED

4400 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

FWD

Mon 10/02/2017 to Wed 11/01/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_-COOPERS\_345\_33

Mon 10/02/2017 to Fri 10/13/2017  
0700 Continuous 1900

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## ROTTDAM-EASTOVER\_230\_38

Mon 10/02/2017 to Wed 10/04/2017  
0800 Continuous 1200

Work scheduled by: NGrid

ARR: 77

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1600 MW

## SPRNBRK\_345KV\_RNS4

Mon 10/02/2017 to Fri 10/06/2017  
1901 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Tue 10/03/2017 to Fri 10/06/2017  
0301 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 10/06/2017 to Sat 10/28/2017  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **900 MW 1200 MW**  
Impacts Total Transfer Capability 500 MW 400 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 10/06/2017 to Sat 10/28/2017  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WETHSRFD-MEYER**\_\_\_\_230\_85/87

Mon 10/09/2017 to Fri 10/20/2017

0700 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA**\_\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA**\_\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY**\_\_\_\_765\_345\_AT1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**MARCY**\_\_\_\_765\_345\_AT2

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MASSENA -MARC**\_\_\_\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S						FWD	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				CENTRAL EAST - VC	<b>2080 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	895 MW
						TTC with All Lines In Service	2975 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2						FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0700		1530				SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
COOPERS_-MIDDLETP_345_CCRT34						FWD	
Mon 10/16/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/21/2017</u>	(Import)	
0700	Continuous	1500				CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
HURLYAVE-ROSETON___345_303						FWD	
Mon 10/16/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	(Import)	
0800	Continuous	1600				UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_\_\_345KV\_RNS4

Tue 10/17/2017 to Sat 10/28/2017

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## S.RIPLEY-DUNKIRK\_\_\_230\_68

Mon 10/23/2017 to Thu 10/26/2017

0800 Continuous 1500

Work scheduled by: PJM

UPDATEDby NYISO 08/01/2017

FWD

(Import) (Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

## S.RIPLEY-DUNKIRK\_\_\_230\_68

Thu 10/26/2017 to Sat 02/01/2020

1501 Continuous 0000

Work scheduled by: NYISO

UPDATEDby NYISO 05/17/2017

FWD

(Import) (Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

## W49TH\_ST\_345KV\_5

Fri 10/27/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

## SPRNBK\_\_\_345KV\_RNS4

Sat 10/28/2017 to Wed 11/01/2017

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Thu 11/02/2017 to Thu 11/02/2017  
0200 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MARION\_-FARRAGUT\_345\_C3403**

Thu 11/02/2017 to Fri 11/03/2017  
0200 Continuous 0100

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Thu 11/02/2017 to Sat 11/04/2017  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Thu 11/02/2017 to Sat 11/04/2017  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

Thu 11/02/2017 to Sat 11/04/2017  
0700 Continuous 1700

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

Thu 11/02/2017 to Sat 11/04/2017  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

FWD REV  
(Import) (Export)  
SCH - NE - NY **1400 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 150 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

Thu 11/02/2017 to Sat 11/04/2017  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 08/02/2017

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## W49TH\_ST\_345KV\_5

Fri 11/10/2017 to Fri 11/10/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-W49TH\_ST\_345\_M52

Fri 11/10/2017 to Mon 11/13/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS4

Fri 11/10/2017 to Mon 11/13/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Sun 11/12/2017 to Wed 11/15/2017  
0001 0300

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_5

Mon 11/13/2017 to Mon 11/13/2017  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 11/13/2017 to Fri 11/17/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SPRNBK\_\_345KV\_RNS4

Wed 11/15/2017 to Fri 11/17/2017  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MARCY\_SO\_SERIES\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

### EGRDNCTY\_345\_138\_AT1

Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_AT2

Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_-EGRDNCTR\_345\_Y49

FWD

Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**

(Import)

0001 Continuous 2359

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### MOSES\_-ADIRNDCK\_230\_MA1

FWD

Mon 11/20/2017 to Wed 11/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_-ADIRNDCK\_230\_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

### ROTTDAM-EASTOVER\_230\_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

**1400 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 77**

### MARCY\_765\_345\_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

### MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017  
0700 Continuous 1530

UPDATEDby NYPA10/23/2016

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_\_765\_345\_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017  
0500 Continuous 1630

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## MARCY\_\_\_\_765\_345\_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## MARCY\_\_\_\_765\_345\_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018  
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018  
0500 Continuous 1730

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>S.RIPLEY-DUNKIRK__230_68</b>			FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018	(Import)	(Export)
1000	Continuous	1559	SCH - PJ - NY	<b>1950 MW 1350 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability	350 MW 100 MW
			TTC with All Lines In Service	2300 MW 1450 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_1</b>			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
<b>MARCY___765_345_AT1</b>			FWD	
Mon 04/23/2018	to	Mon 04/23/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
<b>ROSETON_-ROCKTVRN_345_311</b>			FWD	
Mon 04/30/2018	to	Fri 05/18/2018	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5100 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_765\_345\_AT2**

Mon 05/21/2018 to Fri 05/25/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_765\_345\_AT1**

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_765\_345\_AT2**

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**HURLYAVE-ROSETON\_\_345\_303**

Mon 09/10/2018 to Fri 10/05/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

---

**MARCY\_\_\_345KV\_CSC**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

# NYISO TRANSFER LIMITATIONS

Saturday ,August 05, 2017 to Monday ,February 04, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

**MARCY\_\_\_345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

(Import)

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 11/16/2018 to Sat 11/17/2018  
0500 1730

(Import)

CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018  
0500 Continuous 1730

(Import)

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**