

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Thu 11/24/2016 to Wed 11/01/2017

EXT FORCE by PJM 10/10/2017

(Import)

1500 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_800

REV

Thu 06/08/2017 to Fri 12/15/2017

UPDATED by HQ 08/03/2017

(Export)

0600 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1450

FWD

Tue 08/01/2017 to Fri 12/15/2017

(Import)

2100 Continuous 1600

Work scheduled by: HQ

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1450

FWD

Tue 08/29/2017 to Tue 10/31/2017

(Import)

EXTENDED by NYISO 07/28/2017

1230 Continuous 2359

Work scheduled by: NYISO

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Thu 09/28/2017 to Fri 10/20/2017

(Import) (Export)

UPDATED by NGRID 10/13/2017

0700 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Sun 10/01/2017 to Sat 11/04/2017

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 10/02/2017 to Mon 10/16/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Mon 10/02/2017 to Wed 11/15/2017

(Import)

0500 Continuous 2000

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: HQ

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Mon 10/02/2017 to Wed 11/15/2017

(Export)

0500 Continuous 2000

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

Work scheduled by: HQ

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 10/02/2017 to Wed 11/15/2017

(Import)

0500 Continuous 2000

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

SPRNBRK_345KV_RNS4

FWD

Mon 10/02/2017 to Sat 10/28/2017

(Import)

1901 Continuous 0300

UPDATED**by CONED 10/03/2017**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

UPDATED**by ISONE 10/10/2017**

SCH - NE - NY

900 MW**1200 MW**

Impacts Total Transfer Capability 500 MW 400 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

UPDATED**by ISONE 10/10/2017**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: ISONE

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_600

REV

Sun 10/08/2017 to Sat 10/28/2017

(Export)

0001 Continuous 1600

UPDATED**by ISONE 10/10/2017**

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Fri 10/13/2017 to Mon 10/16/2017 **EXT FORCE by NYSEG 10/14/2017**

(Import)

1219 Continuous 2359

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Fri 10/13/2017 to Mon 10/23/2017 **UPDATED by NYISO 10/09/2017**

(Import) (Export)

1500 Continuous 0759

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: NYISO

BERKSHIR-ALPS___345_393

FWD

REV

Fri 10/13/2017 to Sat 10/28/2017 **UPDATED by ISONE 10/13/2017**

(Import) (Export)

1516 Continuous 1600

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS___345_393**

FWD

REV

Fri 10/13/2017 to Sat 10/28/2017 **UPDATED by ISONE 10/13/2017**

(Import) (Export)

1516 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312**

FWD

REV

Fri 10/13/2017 to Sat 10/28/2017

(Import) (Export)

1516 1600

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78**W49TH_ST_345KV_8**

FWD

Sat 10/14/2017 to Tue 10/17/2017 **RETURNED by CE 10/18/2017**

(Import)

0001 Continuous 2211

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

FWD

(Import)

Sat 10/14/2017 to Fri 10/20/2017

MOSES SOUTH

1950 MW

0100 2000

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD				
Sat 10/14/2017	to	Fri 10/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>10/17/2017</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	1750 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	3150 MW			
MARCY____765_345_AT2						FWD				
Sat 10/14/2017	to	Fri 10/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>10/17/2017</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/14/2017	to	Fri 10/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>10/17/2017</u>	(Import)				
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/14/2017	to	Fri 10/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>10/17/2017</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/14/2017	to	Fri 10/20/2017	<u>UPDATED</u>	<u>by PA</u>	<u>10/17/2017</u>	(Import)	(Export)			
0100	Continuous	2000				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 10/14/2017	to	Fri 10/20/2017				(Import)				
0100		2000				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sat 10/14/2017	to	Fri 10/20/2017				(Import)	(Export)			
0100		2000				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATED**by HQ****10/11/2017**

Work scheduled by: HQ

FWD
 (Import)
1550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATED**by HQ****10/11/2017**

Work scheduled by: HQ

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
 0100 Continuous 2000

UPDATED**by HQ****10/11/2017**

Work scheduled by: HQ

FWD
 (Import)
2850 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
 0100 Continuous 2000

UPDATED**by HQ****10/11/2017**

Work scheduled by: HQ

REV
 (Export)
500 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
 0100 2000

Work scheduled by:

FWD
 (Import)
2550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
 0100 2000

Work scheduled by:

FWD REV
 (Import) (Export)
1370 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

SCH-HQ-NYISO_LIMIT_700

Sat 10/14/2017 to Sat 10/28/2017
 0100 Continuous 2000

UPDATED**by HQ****10/11/2017**

Work scheduled by: HQ

FWD
 (Import)
700 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47Sat 10/14/2017 to Fri 10/27/2017 **UPDATED** **by NYSEG** **10/11/2017**

0700 Continuous 1730

Work scheduled by: NYSEG

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

W49TH_ST_345KV_7Sun 10/15/2017 to Sun 10/15/2017 **RETURNED** **by CE** **10/18/2017**

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_600Mon 10/16/2017 to Fri 10/20/2017 **UPDATED** **by NYISO** **10/12/2017**

0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)

SCH - OH - NY **900 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 2000 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BBMon 10/16/2017 to Fri 10/20/2017 **UPDATED** **by NYISO** **10/12/2017**

0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)

SCH - OH - NY **1000 MW 1150 MW**
 Impacts Total Transfer Capability 1000 MW 450 MW
 TTC with All Lines In Service 2000 MW 1600 MW

HURLYAVE-ROSETON__345_303Mon 10/16/2017 to Fri 11/03/2017 **UPDATED** **by CH** **06/07/2017**

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

LEEDS__-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_345_CCRT34Tue 10/17/2017 to Sat 10/28/2017 **UPDATED** **by NY** **10/16/2017**

0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700						FWD	
Fri 10/20/2017	to	Wed 10/25/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/18/2017</u>	(Import)	
0700	Continuous	1600				SCH - NE - NY	900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
MARCY_SO_SERIES_COMP_I/S						FWD	
Fri 10/20/2017	to	Tue 10/31/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/11/2017</u>	(Import)	
2000	Continuous	2359				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
SCH-NE-NYISO_LIMIT_600						FWD	
Sat 10/21/2017	to	Sun 10/22/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/18/2017</u>	(Import)	
0600	Continuous	1800				SCH - NE - NY	800 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1400 MW
NIAGARA_-KINTIGH_345_NS1-38						FWD	
Mon 10/23/2017	to	Wed 10/25/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	(Import)	
0600	Continuous	1559				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
S.RIPLEY-DUNKIRK_230_68						FWD	REV
Mon 10/23/2017	to	Thu 10/26/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>08/01/2017</u>	(Import)	(Export)
0800	Continuous	1500				SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW 0 MW
						TTC with All Lines In Service	2100 MW 1350 MW
BECK_-NIAGARA_345_PA301						FWD	REV
Tue 10/24/2017	to	Wed 10/25/2017				(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1100 MW 800 MW
						TTC with All Lines In Service	2000 MW 1600 MW
CHASLAKE-PORTER_230_11						FWD	
Tue 10/24/2017	to	Wed 10/25/2017				(Import)	
0730	Continuous	1900				MOSES SOUTH	2100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_600

FWD

Wed 10/25/2017 to Wed 10/25/2017

(Import)

1000 Continuous 1600

SCH - HQ - NY

600 MW

Impacts Total Transfer Capability 900 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

NIAGARA_KINTIGH_345_NS1-38

FWD

Wed 10/25/2017 to Thu 11/09/2017

(Import)

1600 Continuous 1600

UPDATED**by NYISO 10/09/2017**

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Thu 10/26/2017 to Mon 03/19/2018

(Import) (Export)

1501 Continuous 0959

UPDATED**by NYISO 10/09/2017**

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

Work scheduled by: NYISO

TTC with All Lines In Service 2100 MW 1350 MW

W49TH_ST_345KV_5

FWD

Fri 10/27/2017 to Sat 11/04/2017

(Import)

0001 Continuous 2359

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

VOLNEY-CLAY_345_6

FWD

Fri 10/27/2017 to Fri 10/27/2017

(Import)

0800 Daily(No Weekends) 1800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

SPRNBRK_345KV_RNS4

FWD

Sat 10/28/2017 to Sat 11/04/2017

(Import)

0301 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DENNISON-ROSEMNTA_115_1/11

FWD

REV

Mon 10/30/2017 to Thu 11/09/2017

(Import) (Export)

0600 Continuous 1600

SCH - HQ_CEDARS

95 MW 40 MW

Impacts Total Transfer Capability 95 MW 0 MW

Work scheduled by: HQ

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

FWD

Mon 10/30/2017 to Thu 11/09/2017

(Import)

0600 Continuous 1600

Work scheduled by: HQ

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 90 MW

TTC with All Lines In Service 190 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 10/30/2017 to Sat 11/04/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 10/02/2017

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

FWD

Tue 10/31/2017 to Thu 11/02/2017

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 10/31/2017 to Thu 11/02/2017

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Tue 10/31/2017 to Thu 11/02/2017

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Tue 10/31/2017 to Thu 11/02/2017

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Wed 11/01/2017 to Sat 11/04/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LAFAYTTE-CLRKSCRN_345_4-46

Wed 11/01/2017 to Thu 11/02/2017
 0630 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCD42

Wed 11/01/2017 to Sat 11/04/2017
 0830 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARION_-FARRAGUT_345_C3403

Thu 11/02/2017 to Sat 12/02/2017 **UPDATED by CE 09/29/2017**
 0001 Continuous 0100

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY **2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017
 0700 0900

Work scheduled by:

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY **1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017 **UPDATED by NE 10/17/2017**
 0700 Continuous 0900

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY **1400 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017 **UPDATED by NE 10/17/2017**
 0700 Continuous 0900

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393

Thu 11/02/2017 to Sat 11/04/2017 **UPDATED by NE 10/17/2017**
 0700 Continuous 1900

Work scheduled by: NGrid

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY **1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/17/2017</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/17/2017</u>	(Import)	
0700	Continuous	1900				700 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/17/2017</u>		(Export)
0700	Continuous	1900				900 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1600 MW
E13THSTA-FARRAGUT_345_46						FWD	
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2017</u>	(Import)	
0230	Continuous	0300				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017				(Import)	(Export)
1800		1900				1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	300 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/17/2017</u>	(Import)	(Export)
1800	Continuous	1900				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	150 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/17/2017</u>	(Import)	(Export)
1800	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Mon 11/06/2017 to Wed 11/08/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCRIBA-VOLNEY_345_20

Mon 11/06/2017 to Fri 11/17/2017
0800 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP1

Mon 11/06/2017 to Tue 11/07/2017
0900 Continuous 1500

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 11/10/2017 to Fri 11/10/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

(Import)

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

(Import)

SPRNBRK__345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

(Import)

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Sun 11/12/2017 to Wed 11/15/2017
0001 0300

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

(Import)

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

(Import)

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

(Import)

SPRNBRK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 11/18/2017 to Tue 05/15/2018

0000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 11/18/2017 to Tue 05/15/2018

0000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017

0001 Continuous 0300

Work scheduled by: LI

UPDATEDby LI08/01/2017

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017

0001 Continuous 0300

Work scheduled by: LI

UPDATEDby LI08/01/2017

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017

0001 Continuous 0300

Work scheduled by: LI

UPDATEDby LI08/01/2017

FWD

(Import)

CONED - LIPA 775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

CEDARS_-ROSEMNTB_115_2/22

Mon 11/20/2017 to Thu 12/07/2017

0500 Continuous 1600

Work scheduled by: HQ

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS 95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/20/2017 to Thu 12/07/2017

0500 Continuous 1600

Work scheduled by: HQ

FWD

(Import)

SCH - HQ_CEDARS 100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 11/20/2017 to Wed 11/22/2017 UPDATED by NYPA 10/13/2017

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

WETHSRFD-MEYER____230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017 UPDATED by NYSEG 09/13/2017

(Import)

1630 Continuous 1400

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

N.SCTLND-LEEDS____345_93

FWD

Tue 11/21/2017 to Wed 11/22/2017 UPDATED by NGRID 10/09/2017

(Import)

0800 Continuous 1500

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY **1400 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

ROSETON_-EFISHKIL_345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LEEDS____-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY____765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS____345_94

Tue 12/19/2017 to Wed 12/20/2017
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES____-ADIRNDCK_230_MAL

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

Mon 01/08/2018 to Fri 01/12/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 01/08/2018 to Thu 01/11/2018
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_____345_2

Mon 01/08/2018 to Fri 02/02/2018 UPDATED by NG 10/17/2017
0800 Continuous 1400

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_____345_2

Mon 01/08/2018 to Fri 02/02/2018 UPDATED by NG 10/17/2017
0800 Continuous 1400

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/15/2018 to Fri 01/19/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES -ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK___230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

FRASER___-GILBOA___345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD	
	(Import)	
CENTRAL EAST - VC	2650 MW	
Impacts Total Transfer Capability	325 MW	
TTC with All Lines In Service	2975 MW	

MALONE___-WILLIS___115_1-910

Tue 04/10/2018 to Tue 04/10/2018
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

		REV
		(Export)
SCH - HQ_CEDARS		60 MW
Impacts Total Transfer Capability		40 MW
TTC with All Lines In Service		100 MW

NEPTUNE___-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

	FWD	
	(Import)	
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

	FWD	
	(Import)	
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

	FWD	
	(Import)	
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

	FWD	
	(Import)	
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Fri 04/20/2018 to Sat 02/01/2020

(Import) (Export)

1600 Continuous 0000

UPDATEDby NYISO 10/09/2017

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: NYISO

MARCY___765_345_AT1

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**WETHSRFD-MEYER___230_85/87**

FWD

Mon 04/23/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1500

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/30/2018 to Fri 05/04/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 04/30/2018 to Fri 05/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 19, 2017 to Saturday ,April 20, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW