

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Sun 10/15/2017
 1500 Continuous 2359

EXT FORCE by PJM 09/25/2017

Work scheduled by: ConEd

FWD
 (Import)
0 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Tue 05/02/2017 to Mon 10/09/2017
 1710 Continuous 0759

UPDATED by NYISO 05/17/2017

Work scheduled by: NYISO

FWD REV
 (Import) (Export)
1950 MW 1350 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 150 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
 0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

REV
 (Export)
800 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
 2100 Continuous 1600

Work scheduled by: HQ

FWD
 (Import)
1450 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1450

Tue 08/29/2017 to Tue 10/31/2017
 1230 Continuous 2359

EXTENDED by NYISO 07/28/2017

Work scheduled by: NYISO

FWD
 (Import)
1750 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1150

Sat 09/09/2017 to Fri 10/13/2017
 0500 Continuous 1700

UPDATED by NYISO 08/30/2017

Work scheduled by: NGrid

FWD
 (Import)
1450 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2000 MW

MARCY_SO_SERIES_COMP_I/S

Sun 09/17/2017 to Wed 09/27/2017
 1700 Continuous 0802

Work scheduled by: NYISO

FWD
 (Import)
2740 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

FWD

Mon 09/18/2017 to Fri 10/13/2017

EXTENDEDby NYPA06/09/2017

(Import)

0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_140

FWD

Mon 09/18/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1700

Work scheduled by: HQ

SCH - HQ_CEDARS

140 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/18/2017 to Fri 09/29/2017

(Export)

0800 Continuous 1700

Work scheduled by: HQ

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

LINDEN__-GOETHALS_230_A2253

FWD

REV

Tue 09/19/2017 to Sun 10/01/2017

(Import) (Export)

0200 Continuous 0100

Work scheduled by: ConEd

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 2359

Work scheduled by: CHGE

by CHGE09/22/2017

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_Ma1

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/15/2017

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Mon 09/25/2017 to Wed 09/27/2017

(Import)

2019 0802

Work scheduled by:

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 09/25/2017 to Fri 09/29/2017

2019 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RNS3

Wed 09/27/2017 to Sat 09/30/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Thu 09/28/2017 to Thu 09/28/2017

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CE10/02/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Thu 09/28/2017 to Sat 09/30/2017

0001 Continuous 0100

Work scheduled by: ConEd

UPDATEDby CE09/19/2017

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_800

Thu 09/28/2017 to Thu 09/28/2017

0600 Continuous 2359

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

FIVEMILE-STOLLERD_345_29

Thu 09/28/2017 to Tue 10/17/2017

0700 Continuous 1400

Work scheduled by: NYSEG

UPDATEDby NYISO09/25/2017

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2100 MW**1350 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 2100 MW

1350 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Thu 09/28/2017 to Fri 09/29/2017

1438 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Thu 09/28/2017 to Mon 10/02/2017

1438 Continuous 0659

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_7

Fri 09/29/2017 to Sat 09/30/2017

0329 Continuous 2300

Work scheduled by: ConEd

FORCED**by CONED 09/29/2017**

FWD

(Import)

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Fri 09/29/2017 to Fri 09/29/2017

0500 Continuous 1630

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1300 MW 1150 MW

Impacts Total Transfer Capability 700 MW 450 MW

TTC with All Lines In Service 2000 MW 1600 MW

LEEDS___345KV_R395

Fri 09/29/2017 to Sun 10/01/2017

0800 Daily(No Weekends) 2359

Work scheduled by: NGrid

EXTENDED**by NGRID 09/30/2017**

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_5

Sun 10/01/2017 to Sun 10/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBK___345KV_RNS4

Sun 10/01/2017 to Mon 10/02/2017

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK___345KV_RS3 & SPRNBK___345KV_RS4

Sun 10/01/2017 to Tue 10/03/2017

0001 0300

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

FWD

Sun 10/01/2017 to Sat 11/04/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 10/02/2017 to Mon 10/16/2017

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-IMO_NIAGARA_SOUTH_BUS

FWD

REV

Mon 10/02/2017 to Fri 10/06/2017

UPDATEDby NYISO 09/22/2017

(Import) (Export)

0500 Continuous 1630

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

CHAT_DC_GC2

FWD

Mon 10/02/2017 to Wed 11/15/2017

(Import)

0500 Continuous 2000

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/02/2017 to Wed 11/15/2017

(Export)

0500 Continuous 2000

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 10/02/2017 to Wed 11/15/2017

(Import)

0500 Continuous 2000

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2017 to Sat 10/07/2017

(Import) (Export)

0600 Continuous 1400

SCH - NPX_CSC

0 MW 0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROTTDAM-EASTOVER_230_38

REV

Mon 10/02/2017 to Wed 10/04/2017

(Export)

0800 Continuous 1200

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

ARR: 77**BECK_-NIAGARA_345_PA302**

FWD

REV

Mon 10/02/2017 to Fri 10/06/2017

(Import) (Export)

0800 Continuous 1700

UPDATED**by NYISO 09/27/2017**

SCH - OH - NY

900 MW**800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: IESO

SCH-NYISO-PJM_LIMIT_100

REV

Mon 10/02/2017 to Fri 10/06/2017

(Export)

0800 Continuous 2000

UPDATED**by PJM 09/25/2017**

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1350 MW

Work scheduled by: PJM

SPRNBRK_345KV_RNS4

FWD

Mon 10/02/2017 to Sat 10/28/2017

(Import)

1901 Continuous 0300

UPDATED**by CONED 09/29/2017**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 10/03/2017 to Fri 10/06/2017

(Import)

0301 Continuous 2100

UPDATED**by CONED 09/29/2017**

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Tue 10/03/2017 to Wed 10/04/2017
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

CEDARS__-ROSEMNTB_115_2/22

Wed 10/04/2017 to Wed 10/04/2017
0530 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 09/29/2017**ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 10/04/2017 to Wed 10/04/2017
0530 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 09/29/2017

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

BERKSHIR-ALPS____345_393

Fri 10/06/2017 to Fri 10/06/2017
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Fri 10/06/2017 to Fri 10/06/2017
0700 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Fri 10/06/2017
0700 0800

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1200 MW**
Impacts Total Transfer Capability 500 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Sat 10/28/2017				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800	Continuous	1700		SCH - NE - NY	950 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Fri 10/06/2017 to Thu 10/12/2017				(Import)	(Export)
0800		1700		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
CHAT_DC_GC1				FWD	
Sun 10/08/2017 to Sun 10/08/2017				(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV
Sun 10/08/2017 to Sun 10/08/2017					(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD	
Sun 10/08/2017 to Sun 10/08/2017				(Import)	
0001		0200		MOSES SOUTH	2550 MW
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/08/2017 to Sun 10/08/2017
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SCH-NE-NYISO_LIMIT_800

Mon 10/09/2017 to Thu 10/12/2017
0700 Continuous 1700

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

HOMRC_NY-MAINS_NY_345_47

Mon 10/09/2017 to Fri 10/27/2017 **UPDATED by NYSEG 10/02/2017**
0700 Continuous 1730

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

CLAY -EDIC 345_1-16

Wed 10/11/2017 to Thu 10/12/2017
0700 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

S.RIPLEY-DUNKIRK_230_68

Fri 10/13/2017 to Mon 10/23/2017 **UPDATED by NYISO 05/17/2017**
1500 Continuous 0759

Work scheduled by: NYISO

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/13/2017 to Tue 10/31/2017
1900 Continuous 2359

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

Work scheduled by:

	FWD (Import)
MOSES SOUTH	1950 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATEDby PA09/22/2017

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATEDby PA09/22/2017

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATEDby PA09/22/2017

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATEDby PA09/22/2017

(Import)

Work scheduled by: NYPA

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

REV

Sat 10/14/2017 to Sat 10/21/2017
 0100 Continuous 2000

UPDATEDby PA09/22/2017

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 2000

(Import)

Work scheduled by:

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/14/2017 to Sat 10/21/2017
 0100 2000

(Import)

Work scheduled by:

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA 765_7040

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
0100 1800

Work scheduled by:

	FWD (Import)
MOSES SOUTH	2550 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
0100 1800

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Mon 10/16/2017 to Fri 10/20/2017

0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)

SCH - OH - NY **1000 MW 1150 MW**
 Impacts Total Transfer Capability 1000 MW 450 MW
 TTC with All Lines In Service 2000 MW 1600 MW

COOPERS_-MIDDLETP_345_CCRT34

Mon 10/16/2017 to Sat 10/28/2017

0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/21/2017

FWD
 (Import)

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

FWD
 (Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_345_393

Wed 10/18/2017 to Wed 10/18/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)

SCH - NE - NY **950 MW 1000 MW**
 Impacts Total Transfer Capability 450 MW 600 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Wed 10/18/2017 to Wed 10/18/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/18/2017 to Wed 10/18/2017

0700 1700

Work scheduled by:

ARR: 78

FWD REV
 (Import) (Export)

SCH - NE - NY **950 MW 1000 MW**
 Impacts Total Transfer Capability 450 MW 600 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/23/2017 to Thu 11/02/2017

UPDATEDby NYSEG 09/05/2017

0600 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 10/23/2017 to Thu 10/26/2017

UPDATEDby NYISO 08/01/2017

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import)

REV

(Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

BECK_-NIAGARA_345_PA301

Tue 10/24/2017 to Wed 10/25/2017

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

BERKSHIR-ALPS_345_393

Wed 10/25/2017 to Wed 10/25/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Wed 10/25/2017 to Wed 10/25/2017

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/25/2017 to Wed 10/25/2017

0700 1700

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 10/26/2017 to Sat 02/01/2020

UPDATEDby NYISO 05/17/2017

1501 Continuous 0000

Work scheduled by: NYISO

FWD

(Import)

REV

(Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 10/27/2017 to Sat 11/04/2017

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS4

Sat 10/28/2017 to Sat 11/04/2017

0301 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_345_393

Sat 10/28/2017 to Sat 10/28/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS_345_393

Sat 10/28/2017 to Sat 10/28/2017

1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 10/28/2017 to Sat 10/28/2017

1500 1600

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

MOSES_-ADIRNDCK_230_MA2

Mon 10/30/2017 to Sat 11/04/2017

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDEDby NYPA10/02/2017

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 10/31/2017 to Thu 11/02/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Tue 10/31/2017 to Thu 11/02/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 10/31/2017 to Thu 11/02/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 10/31/2017 to Thu 11/02/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Wed 11/01/2017 to Thu 11/02/2017

0630 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Wed 11/01/2017 to Sat 11/04/2017

0830 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARION_-FARRAGUT_345_C3403

Thu 11/02/2017 to Sat 12/02/2017

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED**by CE****09/29/2017**

FWD

(Import) (Export)

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017
 0700 0900

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017
 0700 Continuous 0900

Work scheduled by: NGrid

UPDATED**by NE****09/27/2017**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1400 MW 1450 MW

0 MW 150 MW

1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017
 0700 Continuous 0900

Work scheduled by: NGrid

UPDATED**by NE****09/27/2017**

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

BERKSHIR-ALPS_____345_393

Thu 11/02/2017 to Sat 11/04/2017
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NE****09/27/2017**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Thu 11/02/2017 to Sat 11/04/2017
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NE****09/27/2017**

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Thu 11/02/2017 to Sat 11/04/2017
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NE****09/27/2017**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
 (Export)

900 MW

700 MW

1600 MW

E13THSTA-FARRAGUT_345_46

Fri 11/03/2017 to Fri 11/03/2017
 0230 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CE****10/02/2017**

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017
1800 1900

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017
1800 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NE09/27/2017

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1400 MW 1450 MW

0 MW 150 MW

1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017
1800 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NE09/27/2017

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 11/06/2017 to Wed 11/08/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4000 MW

1100 MW

5100 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2500 MW

475 MW

2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2500 MW

475 MW

2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD REV
 (Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

SCRIBA_-VOLNEY___345_20

Mon 11/06/2017 to Fri 11/17/2017

0800 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

FWD
 (Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/29/2017

SCH - PJM_HTP

FWD
 (Import)

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/29/2017

SPR/DUN-SOUTH

FWD
 (Import)

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS4

Fri 11/10/2017 to Mon 11/13/2017

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/29/2017

SPR/DUN-SOUTH

FWD
 (Import)

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RS3 & SPRNBRK___345KV_RS4

Sun 11/12/2017 to Wed 11/15/2017

0001 0300

Work scheduled by:

SPR/DUN-SOUTH

FWD
 (Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 11/13/2017 to Mon 11/13/2017

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/29/2017

SCH - PJM_HTP

FWD
 (Import)

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK___345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017

(Import)

0001 Continuous 0100

UPDATED**by CONED 09/29/2017**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sun 12/24/2017

(Import)

0001 Continuous 0300

UPDATED**by LI****08/01/2017**

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sun 12/24/2017

(Import)

0001 Continuous 0300

UPDATED**by LI****08/01/2017**

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sun 12/24/2017

(Import)

0001 Continuous 0300

UPDATED**by LI****08/01/2017**

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAl

FWD

Mon 11/20/2017 to Wed 11/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-LEEDS____345_93

FWD

Mon 11/20/2017 to Tue 11/21/2017

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

WETHSRFD-MEYER____230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017

(Import)

1630 Continuous 1400

UPDATED by NYSEG 09/13/2017

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MOSES____-ADIRNDCK_230_MAl

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTRDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED** **by NYPA** **10/23/2016**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018 **EXTENDED** **by LI** **09/22/2017**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018 **EXTENDED** **by LI** **09/22/2017**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018 **EXTENDED** **by LI** **09/22/2017**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Tue 01/02/2018 to Thu 01/04/2018 **EXTENDED** **by LI** **09/22/2017**

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Tue 01/02/2018 to Thu 01/04/2018 **EXTENDED** **by LI** **09/22/2017**

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018
0001 2359

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 UPDATED by NYISO 09/12/2017
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 01/08/2018 to Fri 01/12/2018
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 01/15/2018 to Fri 01/19/2018
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
 0001 Continuous 2359

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2300 MW 1450 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 02/26/2018 to Wed 05/02/2018

(Import) (Export)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NE - NY **700 MW 1300 MW**
 Impacts Total Transfer Capability 700 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 02/26/2018 to Wed 05/02/2018

(Import) (Export)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 02/26/2018 to Fri 03/02/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 03/05/2018 to Fri 03/09/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

Work scheduled by: PJM

SCH - PJ - NY **1950 MW 1350 MW**
 Impacts Total Transfer Capability 350 MW 100 MW
 TTC with All Lines In Service 2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_1

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

MARCY_765_345_AT1

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 04/30/2018 to Fri 05/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY__765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY__765_345_AT1**

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY__765_345_AT2**

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**ROSETON_-ROCKTVRN_345_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY__345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,October 02, 2017 to Wednesday, April 03, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018
 0500 1730

Work scheduled by:

CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

(Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW