

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Sun 10/15/2017
1500 Continuous 2359

EXT FORCE by PJM 09/25/2017

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Tue 05/02/2017 to Mon 10/09/2017
1710 Continuous 0759

UPDATED by NYISO 05/17/2017

Work scheduled by: NYISO

FWD REV
(Import) (Export)
1950 MW 1350 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

REV
(Export)
800 MW
SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
2100 Continuous 1600

Work scheduled by: HQ

FWD
(Import)
1450 MW
SCH - HQ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1450

Tue 08/29/2017 to Tue 10/31/2017
1230 Continuous 2359

EXTENDED by NYISO 07/28/2017

Work scheduled by: NYISO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1150

Sat 09/09/2017 to Fri 10/13/2017
0500 Continuous 1700

UPDATED by NYISO 08/30/2017

Work scheduled by: NGrid

FWD
(Import)
1450 MW
SCH - OH - NY
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2000 MW

MARCY_SO_SERIES_COMP_I/S

Sun 09/17/2017 to Wed 09/27/2017
1700 Continuous 0802

Work scheduled by: NYISO

FWD
(Import)
2740 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/13/2017
0630 Continuous 1700

EXTENDED by NYPA 06/09/2017

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_140

Mon 09/18/2017 to Fri 09/29/2017
0800 Continuous 1700

Work scheduled by: HQ

FWD

(Import)

SCH - HQ_CEDARS **140 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 190 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/18/2017 to Fri 09/29/2017
0800 Continuous 1700

Work scheduled by: HQ

REV

(Export)

SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

LINDEN__-GOETHALS_230_A2253

Tue 09/19/2017 to Sun 10/01/2017
0200 Continuous 0100

UPDATED by CE 09/19/2017

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

HURLYAVE-ROSETON__345_303

Mon 09/25/2017 to Fri 09/29/2017
0700 Continuous 2359

by CHGE 09/22/2017

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_Ma1

Mon 09/25/2017 to Sat 09/30/2017
0700 Continuous 1730

UPDATED by NYPA 08/15/2017

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 09/25/2017 to Tue 09/26/2017
1600 Continuous 2200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Mon 09/25/2017 to Wed 09/27/2017
2019 0802

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Mon 09/25/2017 to Fri 09/29/2017
2019 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS3

Wed 09/27/2017 to Sat 09/30/2017
0001 Continuous 2130

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Thu 09/28/2017 to Thu 09/28/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Thu 09/28/2017 to Sat 09/30/2017 **UPDATED by CE 09/19/2017**
0001 Continuous 0100

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_800

Thu 09/28/2017 to Thu 09/28/2017
0600 Continuous 2359

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

FIVEMILE-STOLLERD_345_29

Thu 09/28/2017 to Tue 10/17/2017 **UPDATED by NYISO 09/25/2017**
0700 Continuous 1400

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Thu 09/28/2017 to Fri 09/29/2017
1438 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Thu 09/28/2017 to Mon 10/02/2017
1438 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_7

Fri 09/29/2017 to Sat 09/30/2017 **FORCED by CONED 09/29/2017**
0329 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Fri 09/29/2017 to Fri 09/29/2017
0500 Continuous 1630

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1300 MW 1150 MW**
Impacts Total Transfer Capability 700 MW 450 MW
TTC with All Lines In Service 2000 MW 1600 MW

LEEDS____345KV_R395

Fri 09/29/2017 to Sun 10/01/2017 **EXTENDED by NGRID 09/30/2017**
0800 Daily(No Weekends) 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_5

Sun 10/01/2017 to Sun 10/01/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBK__345KV_RNS4

Sun 10/01/2017 to Mon 10/02/2017
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sun 10/01/2017 to Tue 10/03/2017
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Sun 10/01/2017 to Sat 11/04/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 10/02/2017 to Mon 10/16/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-IMO_NIAGARA_SOUTH_BUS

Mon 10/02/2017 to Fri 10/06/2017
0500 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 09/22/2017

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

CHAT_DC_GC2

Mon 10/02/2017 to Wed 11/15/2017
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/02/2017 to Wed 11/15/2017
0500 Continuous 2000

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 10/02/2017 to Wed 11/15/2017
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/02/2017 to Sat 10/07/2017				(Import)	(Export)
0600	Continuous	1400		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
NIAGARA_-ROCHESTR_345_NR2				FWD	
Mon 10/02/2017 to Fri 10/06/2017				(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
FRASER_-COOPERS_345_33				FWD	
Mon 10/02/2017 to Fri 10/13/2017				(Import)	
0700	Continuous	1900		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	580 MW
				TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47				FWD	REV
Mon 10/02/2017 to Fri 10/27/2017				(Import)	(Export)
0700	Continuous	1730		SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2100 MW
ROTTDAM-EASTOVER_230_38					REV
Mon 10/02/2017 to Wed 10/04/2017					(Export)
0800	Continuous	1200		SCH - NE - NY	1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1600 MW
BECK_-NIAGARA_345_PA302				FWD	REV
Mon 10/02/2017 to Fri 10/06/2017				(Import)	(Export)
0800	Continuous	1700	UPDATED by NYISO 09/27/2017	SCH - OH - NY	900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	2000 MW
SCH-NYISO-PJM_LIMIT_100					REV
Mon 10/02/2017 to Fri 10/06/2017					(Export)
0800	Continuous	2000	UPDATED by PJM 09/25/2017	SCH - PJ - NY	400 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Mon 10/02/2017 to Sat 10/28/2017 UPDATED by CONED 09/29/2017

(Import)

1901 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 10/03/2017 to Fri 10/06/2017 UPDATED by CONED 09/29/2017

(Import)

0301 Continuous 2100

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Tue 10/03/2017 to Wed 10/04/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CEDARS__-ROSEMNTB_115_2/22

FWD

REV

Wed 10/04/2017 to Wed 10/04/2017 UPDATED by HQ 09/29/2017

(Import) (Export)

0530 Continuous 1900

SCH - HQ_CEDARS

95 MW

40 MW

Impacts Total Transfer Capability 95 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: HQ

ARR: 38

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Wed 10/04/2017 to Wed 10/04/2017 UPDATED by HQ 09/29/2017

(Import)

0530 Continuous 1900

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

BERKSHIR-ALPS____345_393

FWD

REV

Fri 10/06/2017 to Fri 10/06/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NE - NY

950 MW

1000 MW

Impacts Total Transfer Capability 450 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Fri 10/06/2017 to Fri 10/06/2017

(Import) (Export)

0700 Daily(No Weekends) 0800

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Fri 10/06/2017
0700 0800

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1200 MW
Impacts Total Transfer Capability	500 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Sat 10/28/2017
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393

Fri 10/06/2017 to Thu 10/12/2017
0800 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Fri 10/06/2017 to Thu 10/12/2017
0800 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Fri 10/06/2017 to Thu 10/12/2017
0800 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

CHAT_DC_GC1

Sun 10/08/2017 to Sun 10/08/2017
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 10/08/2017 to Sun 10/08/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/08/2017 to Sun 10/08/2017
0001 0200

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/08/2017 to Sun 10/08/2017
0001 0200

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD REV
(Import) (Export)

SCH-NE-NYISO_LIMIT_800

Mon 10/09/2017 to Thu 10/12/2017
0700 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

CLAY____-EDIC____345_1-16

Wed 10/11/2017 to Thu 10/12/2017
0700 Continuous 1700

Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

S.RIPLEY-DUNKIRK_230_68

Fri 10/13/2017 to Mon 10/23/2017 UPDATED by NYISO 05/17/2017
1500 Continuous 0759

Work scheduled by: NYISO

SCH - PJ - NY
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2100 MW

FWD REV
(Import) (Export)

MARCY_SO_SERIES_COMP_I/S

Fri 10/13/2017 to Tue 10/31/2017
1900 Continuous 2359

Work scheduled by: NYISO

CENTRAL EAST - VC
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES____-MASSENA__230_MMS1 & MOSES____-
MASSENA__230_MMS2

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

MOSES SOUTH

1950 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MARCY____765_345_AT1

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 Continuous 2000

UPDATEDby PA09/22/2017

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 Continuous 2000

UPDATEDby PA09/22/2017

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 Continuous 2000

UPDATEDby PA09/22/2017

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 Continuous 2000

UPDATEDby PA09/22/2017

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

(Import) (Export)

Sat 10/14/2017 to Sat 10/21/2017
0100 Continuous 2000

UPDATEDby PA09/22/2017

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

FWD

(Import)

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/21/2017
0100 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA___765_7040

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/14/2017 to Sat 10/28/2017
0100 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
0100 1800

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/14/2017 to Sat 10/28/2017
0100 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Mon 10/16/2017 to Fri 10/20/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1150 MW
Impacts Total Transfer Capability	1000 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

COOPERS_-MIDDLETP_345_CCRT34

Mon 10/16/2017 to Sat 10/28/2017
0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/21/2017

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

HURLYAVE-ROSETON_345_303

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

BERKSHIR-ALPS_345_393

Wed 10/18/2017 to Wed 10/18/2017
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_345_393

Wed 10/18/2017 to Wed 10/18/2017
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/18/2017 to Wed 10/18/2017
0700 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/23/2017 to Thu 11/02/2017
0600 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYSEG 09/05/2017

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 10/23/2017 to Thu 10/26/2017
0800 Continuous 1500

Work scheduled by: PJM

UPDATED by NYISO 08/01/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

BECK_____-NIAGARA_345_PA301

Tue 10/24/2017 to Wed 10/25/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

BERKSHIR-ALPS_____345_393

Wed 10/25/2017 to Wed 10/25/2017
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Wed 10/25/2017 to Wed 10/25/2017
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/25/2017 to Wed 10/25/2017
0700 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1000 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
S.RIPLEY-DUNKIRK__230_68						
Thu 10/26/2017	to	Sat 02/01/2020	UPDATED	by NYISO 05/17/2017	SCH - PJ - NY	1950 MW 1350 MW
1501	Continuous	0000			Impacts Total Transfer Capability	150 MW 0 MW
Work scheduled by: NYISO					TTC with All Lines In Service	2100 MW 1350 MW
W49TH_ST_345KV_5					FWD	
Fri 10/27/2017	to	Sat 11/04/2017			(Import)	
0001	Continuous	2359			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
SPRNBK__345KV_RNS4					FWD	
Sat 10/28/2017	to	Sat 11/04/2017			(Import)	
0301	Continuous	2359			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017			(Import)	(Export)
1500	Daily	1600			SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017			(Import)	(Export)
1500	Daily	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 10/28/2017	to	Sat 10/28/2017			(Import)	(Export)
1500		1600			SCH - NE - NY	950 MW 1000 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 10/30/2017	to	Fri 11/03/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Wed 11/01/2017 to Thu 11/02/2017

0630 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Wed 11/01/2017 to Sat 11/04/2017

0830 Continuous 1800

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARION_-FARRAGUT_345_C3403

Thu 11/02/2017 to Sat 12/02/2017

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CE 09/29/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017

0700 0900

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017

0700 Continuous 0900

Work scheduled by: NGrid

UPDATED by NE 09/27/2017

FWD REV
(Import) (Export)
SCH - NE - NY **1400 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 150 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017

0700 Continuous 0900

Work scheduled by: NGrid

UPDATED by NE 09/27/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>09/27/2017</u>	(Import)	(Export)
0700	Continuous	1900				1300 MW	1300 MW
Work scheduled by: NGrid					ARR: 78	Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>09/27/2017</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid					ARR: 78	Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_700							REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>09/27/2017</u>	(Export)	
0700	Continuous	1900				900 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1600 MW
E13THSTA-FARRAGUT_345_46						FWD	
Fri 11/03/2017	to	Fri 11/03/2017				(Import)	
0230	Continuous	0300				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017				(Import)	(Export)
1800		1900				1300 MW	1300 MW
Work scheduled by:					ARR: 78	Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>09/27/2017</u>	(Import)	(Export)
1800	Continuous	1900				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>09/27/2017</u>	(Import)	(Export)
1800	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Mon 11/06/2017 to Wed 11/08/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

SCRIBA__-VOLNEY__345_20

Mon 11/06/2017 to Fri 11/17/2017

0800 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED

by CONED 09/29/2017

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 09/29/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 09/29/2017

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4

FWD

Sun 11/12/2017 to Wed 11/15/2017

(Import)

0001 0300

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by:

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017 UPDATED by CONED 09/29/2017

(Import)

0230 Continuous 0300

SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017 UPDATED by CONED 09/29/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sat 11/18/2017 to Tue 05/15/2018
0000 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017
0001 Continuous 0300
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017
0001 Continuous 0300
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017
0001 Continuous 0300
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS_345_93

Mon 11/20/2017 to Mon 11/20/2017 CANCELLED by NGrid 09/26/2017
0800 Daily(No Weekends) 1430
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS_345_93

Mon 11/20/2017 to Tue 11/21/2017
0800 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER____230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017 UPDATED by NYSEG 09/13/2017

(Import)

1630 Continuous 1400

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 5100 MW

ROTTRDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

SCH - NE - NY **1400 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 1400 MW 1600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

LEEDS____-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATED**by NYPA****10/23/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED**by LI****09/22/2017**

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED**by LI****09/22/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED**by LI****09/22/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1						FWD
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2						FWD
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
MOSES__-ADIRNDCK_230_MAL						FWD
Tue 01/02/2018	to	Fri 01/05/2018				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
LEEDS__-PLSNTVLY_345_92						FWD
Wed 01/03/2018	to	Sat 01/06/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5						FWD
Wed 01/03/2018	to	Sat 01/06/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						FWD
Fri 01/05/2018	to	Sun 01/07/2018				(Import)
0001		2359				UPNY CONED 3800 MW
Work scheduled by:						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5						FWD
Mon 01/08/2018	to	Wed 01/10/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1450 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY___-EDIC_____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES___-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAl

Mon 02/26/2018 to Fri 03/02/2018
0700 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2300 MW	1450 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**
0230 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**
0230 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800
Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MARCY____765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018

0001 Continuous 2359

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 01, 2017 to Tuesday ,April 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY____345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY____765_345_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19