

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

800 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
2100 Continuous 1600

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1450 MW

SPRNBK_-W49TH_ST_345_M52

Sun 10/01/2017 to Thu 11/09/2017
0001 Continuous 0400

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

CHAT_DC_GC2

Mon 10/02/2017 to Mon 12/04/2017
0500 Continuous 2000

UPDATED by HQ 11/01/2017

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2850 MW

CHAT_DC_GC2

Mon 10/02/2017 to Mon 12/04/2017
0500 Continuous 2000

UPDATED by HQ 11/01/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

500 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Thu 11/09/2017
0001 Continuous 0400

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

315 MW

SPRNBK_345KV_RNS4

Sat 10/28/2017 to Sat 11/04/2017
0301 Continuous 2113

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68						FWD	REV
Sat 10/28/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2017</u>	(Import)	(Export)
1501	Continuous	0959				1950 MW	1350 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	2300 MW
PLSNTVLY-EFISHKIL_345_F36						FWD	
Wed 11/01/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)	
0001	Continuous	0300				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
SCH-NYISO-IMO_LIMIT_1400							REV
Wed 11/01/2017	to	Mon 04/30/2018					(Export)
0001	Continuous	2359				1700 MW	
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
CEDARS__-ROSEMNTA_115_1/11						FWD	REV
Wed 11/01/2017	to	Wed 11/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/09/2017</u>	(Import)	(Export)
0600	Continuous	1600				95 MW	100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
SCH-HQ-NYISO_LIMIT_1250						FWD	
Thu 11/02/2017	to	Mon 12/04/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>	(Import)	
0001	Continuous	2000				1250 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
BERKSHIR-ALPS____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>	(Import)	(Export)
0700	Continuous	1900				1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1/11						FWD	REV
Thu 11/02/2017	to	Wed 11/08/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/30/2017</u>	(Import)	(Export)
0800	Continuous	1530				95 MW	100 MW
Work scheduled by: NGrid						104 MW	0 MW
						199 MW	100 MW
ARR: 38							
SCH-NE-NYISO_LIMIT_600						FWD	
Fri 11/03/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>	(Import)	
1600	Continuous	1900				800 MW	
Work scheduled by: NGrid						600 MW	
						1400 MW	
SCH-NYISO-NE_LIMIT_600							REV
Fri 11/03/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>		(Export)
1600	Continuous	1900				800 MW	
Work scheduled by: NGrid						800 MW	
						1600 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_40						FWD	
Sat 11/04/2017	to	Wed 11/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/09/2017</u>	(Import)	
1626	Continuous	1700				40 MW	
Work scheduled by: HQ						159 MW	
						199 MW	
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017				(Import)	(Export)
1800		1900				1300 MW	1300 MW
Work scheduled by:						100 MW	300 MW
						1400 MW	1600 MW
ARR: 78							
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>	(Import)	(Export)
1800	Continuous	1900				1400 MW	1450 MW
Work scheduled by: NGrid						0 MW	150 MW
						1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/31/2017</u>	(Import)	(Export)
1800	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						100 MW	100 MW
						200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_0

Sun 11/05/2017 to Sun 11/05/2017
0730 Continuous 1300

Work scheduled by: ISONE

FWD

(Import)

SCH - NPX_1385

0 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

SCH-NYISO-NPX_1385_LIMIT_0

Sun 11/05/2017 to Sun 11/05/2017
0730 Continuous 1300

Work scheduled by: ISONE

REV

(Export)

SCH - NPX_1385

0 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 11/05/2017 to Sun 11/05/2017
0900 Continuous 1000

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_800

Mon 11/06/2017 to Thu 11/09/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED**by NYISO 11/02/2017**

FWD

(Import)

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1750 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Fri 11/10/2017
0800 Continuous 1500

Work scheduled by: PJM

EXTENDED**by PJM 11/08/2017**

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

SCRIBA__-VOLNEY__345_20

Mon 11/06/2017 to Fri 11/17/2017
0800 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 11/06/2017 to Tue 11/07/2017

(Import)

0900 Continuous 1500

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

W49TH_ST_345KV_5

FWD

Fri 11/10/2017 to Fri 11/10/2017

(Import)

UPDATED**by CONED 11/06/2017**

0401 Continuous 0430

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

UPDATED**by CONED 11/06/2017**

0401 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

UPDATED**by CONED 11/06/2017**

0401 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sun 11/12/2017 to Tue 11/14/2017

(Import)

0001 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

E13THSTA-FARRAGUT_345_46

FWD

Sun 11/12/2017 to Sun 11/12/2017

(Import)

UPDATED**by CE 11/04/2017**

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

UPDATED**by CONED 11/06/2017**

0230 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

0630 Continuous 1130

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/13/2017 to Sat 11/18/2017

(Export)

0630 Continuous 1130

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

Work scheduled by: NGrid

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

UPDATED**by NYPA****11/03/2017**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

UPDATED**by NYPA****11/03/2017**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**PORTER__-ROTTRDAM_230_30**

FWD

Mon 11/13/2017 to Wed 11/15/2017

(Import)

0800 Daily(No Weekends) 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

FWD

Tue 11/14/2017 to Tue 11/14/2017

(Import)

0001 Continuous 2359

UPDATED**by CONED****11/03/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017

(Import)

0001 Continuous 0100

UPDATED**by CONED****11/06/2017**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Wed 11/15/2017 to Fri 12/15/2017
0001 Continuous 0100

UPDATED by CE 11/03/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

W49TH_ST-E13THSTA_345_M55

Fri 11/17/2017 to Fri 11/17/2017
0101 Continuous 0301

CANCELLED by ConEd 11/08/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_6

Fri 11/17/2017 to Fri 11/17/2017
0101 Continuous 0301

CANCELLED by ConEd 11/08/2017

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	310 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	660 MW

E13THSTA-FARRAGUT_345_45

Sat 11/18/2017 to Tue 05/15/2018
0000 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 11/18/2017 to Tue 05/15/2018
0000 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

UPDATED by LI 08/01/2017

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

UPDATED by LI 08/01/2017

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sun 12/24/2017 **UPDATED by LI 08/01/2017**

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

CEDARS_-ROSEMNTB_115_2/22

FWD

REV

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38**DENNISON-ROSEMNTB_115_2/22**

FWD

REV

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38**SCH-HQ_CEDARS-NYISO_LIMIT_100**

FWD

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import)

0515 Continuous 1600

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

LEEDS_345_LEEDS SVC

FWD

Mon 11/20/2017 to Mon 11/20/2017

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ERIE E_-S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017

(Import)

1630 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-MEYER_230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017 **UPDATED by NYSEG 09/13/2017**

(Import)

1630 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Tue 11/21/2017 to Tue 11/21/2017

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS____345_93

FWD

Tue 11/21/2017 to Wed 11/22/2017

(Import)

0800 Continuous 1500

UPDATED by NGRID 10/09/2017

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTRDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

UPDATED by NG 11/09/2017

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77**NINEMILE-CLAY____345_8**

FWD

Thu 11/30/2017 to Thu 11/30/2017

(Import)

0700 Daily(No Weekends) 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ROSETON_-EFISHKIL_345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

Work scheduled by:

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

Work scheduled by:

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Wed 12/13/2017
 0700 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Wed 12/13/2017
 0700 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 11/08/2017

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/04/2017 to Wed 12/13/2017
 0700 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 11/08/2017

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 12/11/2017 to Wed 12/20/2017
 0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYISO 10/20/2017

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS__345_94

Tue 12/19/2017 to Wed 12/20/2017
 0800 Continuous 1500

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				2100 MW	1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2300 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				5000 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO__500_5018 & S.RIPLEY-DUNKIRK__230_68						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				1200 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	2300 MW
RAMAPO__345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				2200 MW	1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2300 MW
RAMAPO__345_345_PAR4500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				2200 MW	1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2300 MW
RAMAPO__500_345_BK 1500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				2100 MW	1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2300 MW
RAMAPO__500_345_BK 1500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				5000 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017			(Import)	(Export)
0200		1700			SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:					Impacts Total Transfer Capability	850 MW 200 MW
					TTC with All Lines In Service	2300 MW 1450 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017			(Import)	(Export)
0200		1700			SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:					Impacts Total Transfer Capability	850 MW 200 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MARCY__765_345_AT2					FWD	
Wed 12/27/2017	to	Thu 12/28/2017			(Import)	
0500	Continuous	1630			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u> <u>09/22/2017</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u> <u>09/22/2017</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u> <u>09/22/2017</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 1					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u> <u>09/22/2017</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>09/22/2017</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
MOSES__-ADIRNDCK_230_MAI						FWD
Tue 01/02/2018	to	Fri 01/05/2018				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
LEEDS__-PLSNTVLY_345_92						FWD
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5						FWD
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						FWD
Fri 01/05/2018	to	Sun 01/07/2018				(Import)
0001		2359				UPNY CONED 3800 MW
Work scheduled by:						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5						FWD
Mon 01/08/2018	to	Wed 01/10/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5100 MW
EASTVIEW-SPRNBK__345_W64						FWD
Mon 01/08/2018	to	Fri 02/23/2018				(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS_345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED**by NG****10/17/2017**

SCH - NE - NY

900 MW**1600 MW**

Impacts Total Transfer Capability 500 MW

0 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS_345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED**by NG****10/17/2017**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_Ma1

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_Ma1

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_Ma2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230 MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE 345KV_7

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_8

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN 345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY 345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY 345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/26/2018 to Fri 03/02/2018

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/05/2018 to Fri 03/09/2018

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Tue 03/06/2018 to Wed 03/07/2018

(Import)

0600 Continuous 1530

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY **1950 MW 1350 MW**

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/08/2018 to Fri 04/13/2018

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 04/09/2018 to Fri 04/13/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/09/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MALONE__-WILLIS__115_1-910

REV

Tue 04/10/2018 to Tue 04/10/2018

(Export)

0700 Continuous 1530

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

Work scheduled by: NYPA

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_1

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Fri 04/20/2018 to Sat 02/01/2020

(Import) (Export)

1600 Continuous 0000

UPDATED by NYISO 10/31/2017

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: NYISO

MARCY_765_345_AT1

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/30/2018 to Fri 05/04/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 04/30/2018 to Fri 05/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NIAGARA_-KINTIGH___345_NS1-38

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER 230_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA1

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES 230_L33P

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 2000

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

MARCY 765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASER -GILBOA 345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 09, 2017 to Saturday ,May 11, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2080 MW**
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW