

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
 0600 Continuous 1700

UPDATED**by HQ****08/03/2017**

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

800 MW

200 MW

1000 MW

S.RIPLEY-DUNKIRK_230_68

Sat 10/28/2017 to Mon 03/19/2018
 1501 Continuous 0959

UPDATED**by NYISO****10/31/2017**

Work scheduled by: NYISO

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

1950 MW 1350 MW

350 MW 100 MW

2300 MW 1450 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017 to Mon 04/30/2018
 0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

200 MW

1900 MW

KINTIGH_-ROCHESTR_345_SR1-39

Thu 11/16/2017 to Wed 11/22/2017
 1448 Continuous 1700

FORCED**by NYSEG****11/21/2017**

Work scheduled by: NYSEG

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1700 MW

1450 MW

3150 MW

MARION_-FARRAGUT_345_C3403

Fri 11/17/2017 to Mon 12/04/2017
 0801 Continuous 0100

UPDATED**by CE****11/25/2017**

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

2300 MW 1450 MW

0 MW 0 MW

2300 MW 1450 MW

DUNWODIE_345KV_7

Sat 11/18/2017 to Tue 11/21/2017
 0001 Continuous 2359

UPDATED**by CE****11/19/2017**

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

SCH-HQ_CEDARS-NYISO_LIMIT_40

Sun 11/19/2017 to Thu 11/23/2017
 0001 Continuous 1600

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

40 MW

159 MW

199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 775 MW
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Mon 11/20/2017 to Wed 11/29/2017
1800 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 11/20/2017 to Wed 11/29/2017
1800 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1200

Mon 11/20/2017 to Wed 11/29/2017
1800 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1200 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

MARCY_SO_SERIES_COMP_I/S

Tue 11/21/2017 to Wed 11/22/2017
0000 Continuous 0200

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Tue 11/21/2017 to Wed 11/22/2017
0000 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Tue 11/21/2017 to Wed 11/22/2017
0000 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-LEEDS____345_93

Tue 11/21/2017 to Tue 11/21/2017 UPDATED by NGRID 11/14/2017
0800 Continuous 1430

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

Tue 11/21/2017 to Tue 11/21/2017
0800 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Tue 11/21/2017 to Tue 11/21/2017
0800 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/21/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/21/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1200

FWD

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by NYISO 11/22/2017

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by NYISO 11/22/2017

(Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

ERIE E__-S.RIPLEY_230_69 & WETHSRFD-MEYER____230_85/87

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 1400

Work scheduled by:

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER____230_85/87

FWD

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by NYSEG 11/21/2017

(Import)

0700 Continuous 1400

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1559

Work scheduled by: NYISO

CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by CHGE 11/21/2017

(Import)

0700 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

CEDARS__-ROSEMNTB_115_2/22

FWD

REV

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/22/2017

(Import) (Export)

0700 Continuous 1600

Work scheduled by: HQ

ARR: 38

SCH - HQ_CEDARS **95 MW** **100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Mon 11/27/2017 to Thu 12/07/2017
0700 Continuous 1600

UPDATED**by HQ****11/22/2017**

Work scheduled by: HQ

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

95 MW 100 MW

104 MW 0 MW

199 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/27/2017 to Thu 12/07/2017
0700 Continuous 1600

UPDATED**by HQ****11/22/2017**

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

100 MW

99 MW

199 MW

ROTTRDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017
0900 Continuous 1500

by ISONE**11/21/2017**

Work scheduled by: NGrid

ARR: 77

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1400 MW 1400 MW

0 MW 200 MW

1400 MW 1600 MW

NINEMILE-CLAY_____345_8

Thu 11/30/2017 to Thu 11/30/2017
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

5150 MW

100 MW

5250 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 12/02/2017 to Sat 12/02/2017
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4800 MW

300 MW

5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017
0001 0300

Work scheduled by:

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

1300 MW

5100 MW

LEEDS____-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by NYISO****09/12/2017**

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

1300 MW

5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MARCY_765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017 **UPDATED** **by NYPA** **11/13/2017**

(Import)

0500 Continuous 1700

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**NRTH1385-NOR HBR_138_601**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 12/11/2017	to	Fri 12/15/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
NIAGARA_-KINTIGH__345_NS1-38						FWD	
Mon 12/11/2017	to	Wed 12/20/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/20/2017</u>	(Import)	
0800	Continuous	1600				DYSINGER EAST	1700 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
N.SCTLND-LEEDS__345_93						FWD	
Wed 12/13/2017	to	Fri 12/15/2017				(Import)	
0800	Continuous	1500				CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 12/18/2017	to	Fri 12/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2100 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2300 MW
							1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1200 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___345_345_PAR4500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW 450 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:						Impacts Total Transfer Capability	850 MW 200 MW
						TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability 850 MW 200 MW

TTC with All Lines In Service 2300 MW 1450 MW

FWD REV
(Import) (Export)

1450 MW 1250 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

CONED - LIPA

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

FWD
(Import)

800 MW

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD
(Import)

1350 MW

SHORE_RD_345_138_BK 2

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD
(Import)

1350 MW

MOSES__-ADIRNDCK_230_MAI

Tue 01/02/2018 to Fri 01/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 01/08/2018 to Sun 01/14/2018 **UPDATED** **by NYPA** **11/20/2017**

(Import)

0500 Continuous 2100

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018 **CANCELLED** **by NYPA** **11/20/2017**

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER____-COOPERS__345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018 **UPDATED** **by NG** **10/17/2017**

(Import) (Export)

0800 Continuous 1400

SCH - NE - NY

900 MW 1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018 **UPDATED** **by NG** **10/17/2017**

(Import) (Export)

0800 Continuous 1400

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/05/2018 to Fri 02/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230 MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE 345KV_7

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_8

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN 345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY 345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY 345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/26/2018 to Fri 03/02/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/05/2018 to Fri 03/09/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Tue 03/06/2018 to Wed 03/07/2018

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATED**by CE****09/22/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MALONE_-WILLIS_115_1-910

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

REV
(Export)
SCH - HQ_CEDARS **60 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 100 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/09/2018 to Fri 04/13/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020 UPDATED by NYISO 10/31/2017
1600 Continuous 0000
Work scheduled by: NYISO

FWD REV
(Import) (Export)
SCH - PJ - NY 1950 MW 1350 MW
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY_765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 04/30/2018 to Fri 05/25/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
0001 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER 230_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA1

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES 230_L33P

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 2000

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY 2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

MARCY 765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH 1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASER -GILBOA 345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY_345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAl**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 25, 2017 to Monday ,May 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA