

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

800 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
2100 Continuous 1600

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1450 MW

SPRNBK_-W49TH_ST_345_M52

Sun 10/01/2017 to Thu 11/09/2017
0001 Continuous 0400

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

CHAT_DC_GC2

Mon 10/02/2017 to Mon 12/04/2017
0500 Continuous 2000

UPDATED by HQ 11/01/2017

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2850 MW

CHAT_DC_GC2

Mon 10/02/2017 to Mon 12/04/2017
0500 Continuous 2000

UPDATED by HQ 11/01/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

500 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Thu 11/09/2017
0001 Continuous 0400

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

315 MW

S.RIPLEY-DUNKIRK__230_68

Sat 10/28/2017 to Mon 03/19/2018
1501 Continuous 0959

UPDATED by NYISO 10/31/2017

Work scheduled by: NYISO

SCH - PJ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2300 MW

FWD REV
(Import) (Export)

1950 MW 1350 MW

100 MW

1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017 to Mon 04/30/2018

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

200 MW

1900 MW

CEDARS_-ROSEMNTA_115_1/11

Wed 11/01/2017 to Wed 11/15/2017

0600 Continuous 1600

Work scheduled by: HQ

UPDATEDby HQ11/09/2017**ARR: 38**

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

95 MW 100 MW

104 MW 0 MW

199 MW 100 MW

SCH-HQ-NYISO_LIMIT_1250

Thu 11/02/2017 to Mon 12/04/2017

0001 Continuous 2000

Work scheduled by: HQ

UPDATEDby HQ11/01/2017

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1250 MW

250 MW

1500 MW

DENNISON-ROSEMNTA_115_1/11

Thu 11/02/2017 to Wed 11/08/2017

0800 Continuous 1530

Work scheduled by: NGrid

UPDATEDby NGRID10/30/2017**ARR: 38**

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

95 MW 100 MW

104 MW 0 MW

199 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_40

Sat 11/04/2017 to Thu 11/16/2017

1626 Continuous 1600

Work scheduled by: HQ

UPDATEDby HQ11/09/2017

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

40 MW

159 MW

199 MW

SCH-NPX_1385-NYISO_LIMIT_0

Sun 11/05/2017 to Sun 11/05/2017

0730 Continuous 1300

Work scheduled by: ISONE

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

200 MW

200 MW

SCH-NYISO-NPX_1385_LIMIT_0

Sun 11/05/2017 to Sun 11/05/2017

0730 Continuous 1300

Work scheduled by: ISONE

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sun 11/05/2017 to Sun 11/05/2017
0900 Continuous 1000

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_800

Mon 11/06/2017 to Thu 11/09/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYISO 11/02/2017

FWD
(Import)
SCH - OH - NY **1100 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1750 MW

MOSES__-ADIRNDCK_230_MAl

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Fri 11/10/2017
0800 Continuous 1500

Work scheduled by: PJM

EXTENDED by PJM 11/08/2017

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCRIBA__-VOLNEY__345_20

Mon 11/06/2017 to Fri 11/17/2017
0800 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP1

Mon 11/06/2017 to Tue 11/07/2017
0900 Continuous 1500

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017
0401 Continuous 0430

Work scheduled by: ConEd

UPDATED by CONED 11/06/2017

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52						FWD
Fri 11/10/2017	to	Mon 11/13/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)
0401	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
SPRNBK_345KV_RNS4						FWD
Fri 11/10/2017	to	Mon 11/13/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)
0401	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4						FWD
Sun 11/12/2017	to	Tue 11/14/2017				(Import)
0001		2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by:						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
E13THSTA-FARRAGUT_345_46						FWD
Sun 11/12/2017	to	Sun 11/12/2017	<u>UPDATED</u>	<u>by CE</u>	<u>11/04/2017</u>	(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_5						FWD
Mon 11/13/2017	to	Mon 11/13/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)
0230	Continuous	0300				SCH - PJM_HTP 315 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 345 MW
						TTC with All Lines In Service 660 MW
SCH-IMO-NYISO_LIMIT_1050						FWD
Mon 11/13/2017	to	Sat 11/18/2017				(Import)
0630	Continuous	1130				SCH - OH - NY 1350 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1750 MW
SCH-NYISO-PJM_LIMIT_100						REV
Mon 11/13/2017	to	Sat 11/18/2017				(Export)
0630	Continuous	1130				SCH - PJ - NY 400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41						FWD				
Mon 11/13/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/03/2017</u>	(Import)				
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW			
						TTC with All Lines In Service	2975 MW			
MARCY__-FRASANNX_345_UCC2-41						FWD				
Mon 11/13/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/03/2017</u>	(Import)				
0700	Continuous	1530	ARR: 19			CENTRAL EAST - VC	2500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW			
						TTC with All Lines In Service	2975 MW			
PORTER__-ROTTRDAM_230_30						FWD				
Mon 11/13/2017	to	Wed 11/15/2017				(Import)				
0800	Daily(No Weekends)	1830				CENTRAL EAST - VC	2805 MW			
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW			
						TTC with All Lines In Service	2975 MW			
E13THSTA-FARRAGUT_345_46						FWD				
Tue 11/14/2017	to	Tue 11/14/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/03/2017</u>	(Import)				
0001	Continuous	2359				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
SPRNBK__345KV_RNS4						FWD				
Wed 11/15/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)				
0001	Continuous	0100				SPR/DUN-SOUTH	3200 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			
MARION__-FARRAGUT_345_C3403						FWD	REV			
Wed 11/15/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2017</u>	(Import)	(Export)			
0001	Continuous	0100				SCH - PJ - NY	2300 MW	1450 MW		
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	2300 MW			
W49TH_ST-E13THSTA_345_M55						FWD				
Fri 11/17/2017	to	Fri 11/17/2017	<u>CANCELLED</u>	<u>by ConEd</u>	<u>11/08/2017</u>	(Import)				
0101	Continuous	0301				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6						FWD		
Fri 11/17/2017	to	Fri 11/17/2017	<u>CANCELLED</u>	<u>by ConEd</u>	<u>11/08/2017</u>	(Import)		
0101	Continuous	0301					310 MW	
Work scheduled by: ConEd						SCH - PJM_HTP		
						Impacts Total Transfer Capability	350 MW	
						TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_45						FWD		
Sat 11/18/2017	to	Tue 05/15/2018					(Import)	
0000	Continuous	2359					3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH		
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M54						FWD		
Sat 11/18/2017	to	Tue 05/15/2018					(Import)	
0000	Continuous	2359					3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH		
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
EGRDNCTY_345_138_AT1						FWD		
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)		
0001	Continuous	0300					1250 MW	
Work scheduled by: LI						CONED - LIPA		
						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
EGRDNCTY_345_138_AT2						FWD		
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)		
0001	Continuous	0300					1250 MW	
Work scheduled by: LI						CONED - LIPA		
						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
SPRNBRK_-EGRDNCTR_345_Y49						FWD		
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)		
0001	Continuous	0300					775 MW	
Work scheduled by: LI						CONED - LIPA		
						Impacts Total Transfer Capability	725 MW	
						TTC with All Lines In Service	1500 MW	
CEDARS_-ROSEMNTB_115_2/22						FWD	REV	
Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>	(Import)	(Export)	
0515	Continuous	1600					95 MW	100 MW
Work scheduled by: HQ						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	104 MW 0 MW	
						TTC with All Lines In Service	199 MW 100 MW	

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Mon 11/20/2017	to	Thu 12/07/2017	UPDATED	by HQ	10/25/2017	SCH - HQ_CEDARS	FWD (Import)	REV (Export)
0515	Continuous	1600				Impacts Total Transfer Capability	95 MW	100 MW
Work scheduled by: HQ				ARR: 38		TTC with All Lines In Service	104 MW	0 MW
							199 MW	100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/20/2017	to	Thu 12/07/2017	UPDATED	by HQ	10/25/2017	SCH - HQ_CEDARS	FWD (Import)	
0515	Continuous	1600				Impacts Total Transfer Capability	100 MW	
Work scheduled by: HQ						TTC with All Lines In Service	99 MW	
							199 MW	

LEEDS____345_LEEDS SVC

Mon 11/20/2017	to	Mon 11/20/2017				CENTRAL EAST - VC	FWD (Import)	
0800	Continuous	1530				Impacts Total Transfer Capability	2950 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	25 MW	
							2975 MW	

ERIE E__S.RIPLEY_230_69 & WETHSRFD-MEYER____230_85/87

Mon 11/20/2017	to	Fri 12/01/2017				DYSINGER EAST	FWD (Import)	
1630		1400				Impacts Total Transfer Capability	2850 MW	
Work scheduled by:						TTC with All Lines In Service	300 MW	
							3150 MW	

WETHSRFD-MEYER____230_85/87

Mon 11/20/2017	to	Fri 12/01/2017	UPDATED	by NYSEG	09/13/2017	DYSINGER EAST	FWD (Import)	
1630	Continuous	1400				Impacts Total Transfer Capability	2850 MW	
Work scheduled by: NYSEG						TTC with All Lines In Service	300 MW	
							3150 MW	

LEEDS____345_LEEDS SVC

Tue 11/21/2017	to	Tue 11/21/2017				CENTRAL EAST - VC	FWD (Import)	
0800	Continuous	1530				Impacts Total Transfer Capability	2950 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	25 MW	
							2975 MW	

N.SCTLND-LEEDS____345_93

Tue 11/21/2017	to	Wed 11/22/2017	UPDATED	by NGRID	10/09/2017	CENTRAL EAST - VC	FWD (Import)	
0800	Continuous	1500				Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	325 MW	
							2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5100 MW

ROTTDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

UPDATEDby NG11/09/2017

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

Work scheduled by: NGrid

ARR: 77

TTC with All Lines In Service 1400 MW 1600 MW

NINEMILE-CLAY_____345_8

FWD

Thu 11/30/2017 to Thu 11/30/2017

(Import)

0700 Daily(No Weekends) 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by:

TTC with All Lines In Service 5100 MW

LEEDS____-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPDATEDby NYISO09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPDATEDby NYISO09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2					FWD		
Mon 12/04/2017	to	Fri 12/08/2017			(Import)		
0500	Continuous	1630			MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
ARR: 19					TTC with All Lines In Service	3150 MW	
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import) (Export)	
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW	
					TTC with All Lines In Service	200 MW 200 MW	
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017			(Import) (Export)		
0700		2359			SCH - NPX_1385	0 MW 0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW	
					TTC with All Lines In Service	200 MW 200 MW	
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017			(Import) (Export)		
0700		2359			SCH - NPX_1385	0 MW 0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW	
					TTC with All Lines In Service	200 MW 200 MW	
NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import) (Export)	
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW	
					TTC with All Lines In Service	200 MW 200 MW	
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017			(Import) (Export)		
0700		2359			SCH - NPX_1385	0 MW 0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW	
					TTC with All Lines In Service	200 MW 200 MW	
NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import) (Export)	
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW	
					TTC with All Lines In Service	200 MW 200 MW	

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NRTHPORT_138_NNC							
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	SCH - NPX_1385	0 MW
0700	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
MOSES -ADIRNDCK_230_MA2						FWD	
Mon 12/11/2017	to	Fri 12/15/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
NIAGARA -KINTIGH_345_NS1-38						FWD	
Mon 12/11/2017	to	Wed 12/20/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/20/2017</u>	(Import)	
0800	Continuous	1600				DYSINGER EAST	1700 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MA2						FWD	
Mon 12/18/2017	to	Fri 12/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
N.SCTLND-LEEDS_345_94						FWD	
Tue 12/19/2017	to	Wed 12/20/2017				(Import)	
0800	Continuous	1500				CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
HOPATCON-RAMAPO_500_5018						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2100 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2300 MW
HOPATCON-RAMAPO_500_5018						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1200 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___345_345_PAR4500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW 450 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:						Impacts Total Transfer Capability	850 MW 200 MW
						TTC with All Lines In Service	2300 MW 1450 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:						Impacts Total Transfer Capability	850 MW 200 MW
						TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDEDby LI09/22/2017

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS___345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATEDby NG10/17/2017

SCH - NE - NY

900 MW**1600 MW**

Impacts Total Transfer Capability 500 MW

0 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS___345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATEDby NG10/17/2017

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MARCY___-EDIC___345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72					FWD		
Sat 02/24/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0300					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Mon 02/26/2018	to	Wed 05/02/2018				(Import)	(Export)
0001	Continuous	0300			SCH - NE - NY	700 MW	1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Mon 02/26/2018	to	Wed 05/02/2018				(Import)	(Export)
0001	Continuous	0300			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
MOSES__-ADIRNDCK_230_MAI					FWD		
Mon 02/26/2018	to	Fri 03/02/2018				(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MAI					FWD		
Mon 03/05/2018	to	Fri 03/09/2018				(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
						(Import)	(Export)
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by LI</u>	<u>11/08/2017</u>		
0600	Continuous	1800				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
LINDN_CG-LNDVFT_345_V-3022						FWD	REV
						(Import)	(Export)
Sun 04/08/2018	to	Fri 04/13/2018				SCH - PJM_VFT	0 MW
1400	Continuous	1800				Impacts Total Transfer Capability	315 MW
Work scheduled by: PJM						TTC with All Lines In Service	315 MW
MOSES_-ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 04/09/2018	to	Fri 04/13/2018				MOSES SOUTH	2300 MW
0700	Continuous	1730				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
FRASER_-GILBOA_345_GF5-35						FWD	
						(Import)	
Mon 04/09/2018	to	Fri 04/20/2018				CENTRAL EAST - VC	2650 MW
0700	Continuous	1730				Impacts Total Transfer Capability	325 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MALONE_-WILLIS_115_1-910							REV
							(Export)
Tue 04/10/2018	to	Tue 04/10/2018				SCH - HQ_CEDARS	60 MW
0700	Continuous	1530				Impacts Total Transfer Capability	40 MW
Work scheduled by: NYPA						TTC with All Lines In Service	100 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
						(Import)	
Mon 04/16/2018	to	Tue 05/01/2018				SCH - PJM_NEPTUNE	0 MW
0001	Continuous	1800				Impacts Total Transfer Capability	660 MW
Work scheduled by: PJM						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
						(Import)	
Mon 04/16/2018	to	Tue 05/01/2018				SCH - PJM_NEPTUNE	0 MW
0001	Continuous	1800				Impacts Total Transfer Capability	660 MW
Work scheduled by: PJM						TTC with All Lines In Service	660 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK__230_68

Fri 04/20/2018 to Sat 02/01/2020

1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 10/31/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

MARCY__765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
0001 Continuous 2359
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY_EDIC_345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 2000 MW 1600 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

PANNELL -CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MAL

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2265 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

475 MW 1000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

MOSES SOUTH

500 MW

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

CENTRAL EAST - VC

2080 MW

Work scheduled by:

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

MOSES_-MASSENA__230_MMS1 & MOSES_-MASSENA__230_MMS2

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 1730

SCH - HQ - NY

850 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 10, 2017 to Sunday ,May 12, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA