

NYISO TRANSFER LIMITATIONS

Wednesday, November 29, 2017 to Friday, May 31, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	SCH - HQ - NY	REV
0600	Continuous	1700				Impacts Total Transfer Capability	(Export) 800 MW
Work scheduled by: HQ						TTC with All Lines In Service	200 MW
							1000 MW

S.RIPLEY-DUNKIRK_230_68

Sat 10/28/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2017</u>	SCH - PJ - NY	FWD	REV
1501	Continuous	0959				Impacts Total Transfer Capability	(Import) 1950 MW	(Export) 1350 MW
Work scheduled by: NYISO						TTC with All Lines In Service	350 MW	100 MW
							2300 MW	1450 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017	to	Mon 04/30/2018				SCH - OH - NY	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Export) 1700 MW
Work scheduled by: IESO						TTC with All Lines In Service	200 MW
							1900 MW

MARION_-FARRAGUT_345_C3403

Fri 11/17/2017	to	Sat 12/23/2017	<u>EXTENDED</u>	<u>by CE</u>	<u>11/28/2017</u>	SCH - PJ - NY	FWD	REV
0801	Continuous	0100				Impacts Total Transfer Capability	(Import) 2300 MW	(Export) 1450 MW
Work scheduled by: ConEd						TTC with All Lines In Service	0 MW	0 MW
							2300 MW	1450 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017	to	Sun 12/24/2017		<u>by CE</u>	<u>11/23/2017</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import) 1250 MW
Work scheduled by: LI						TTC with All Lines In Service	250 MW
							1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017	to	Sun 12/24/2017		<u>by CE</u>	<u>11/23/2017</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import) 1250 MW
Work scheduled by: LI						TTC with All Lines In Service	250 MW
							1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 11/19/2017	to	Sun 12/24/2017		<u>by CE</u>	<u>11/23/2017</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import) 775 MW
Work scheduled by: LI						TTC with All Lines In Service	725 MW
							1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Mon 11/20/2017 to Thu 12/07/2017
1800 Continuous 0600

EXTENDEDby HQ11/29/2017

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 11/20/2017 to Thu 12/07/2017
1800 Continuous 0600

EXTENDEDby HQ11/29/2017

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1200

FWD

Mon 11/20/2017 to Thu 12/07/2017
1800 Continuous 0600

EXTENDEDby HQ11/29/2017

(Import)

SCH - HQ - NY

1200 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

E13THSTA-FARRAGUT_345_45

FWD

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATEDby CE11/29/2017

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATEDby CE11/29/2017

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1200

FWD

Mon 11/27/2017 to Fri 12/01/2017
0500 Continuous 1700

UPDATEDby NYISO11/22/2017

(Import)

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/27/2017 to Fri 12/01/2017
0500 Continuous 1700

UPDATEDby NYISO11/22/2017

(Export)

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, November 29, 2017 to Friday, May 31, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ERIE E__-S.RIPLEY_230_69 & WETHSRFD-MEYER_____230_85/87

Mon 11/27/2017 to Fri 12/01/2017
0700 1400

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER_____230_85/87

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by NYSEG 11/28/2017
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017 UPDATED by CHGE 11/28/2017
0700 Continuous 2359

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Mon 11/27/2017 to Sat 12/02/2017
0700 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

CEDARS__-ROSEMNTB_115_2/22

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/22/2017
0700 Continuous 1600

Work scheduled by: HQ

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/22/2017
0700 Continuous 1600

Work scheduled by: HQ

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/22/2017
0700 Continuous 1600

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 99 MW
TTC with All Lines In Service 199 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROTTRDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017
0900 Continuous 1500

by ISONE 11/21/2017

Work scheduled by: NGrid

ARR: 77

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	1400 MW	1600 MW

NINEMILE-CLAY_345_8

Thu 11/30/2017 to Thu 11/30/2017
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5150 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

ROSETON- EFISHKIL_345_RFK305

Sat 12/02/2017 to Sat 12/02/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4800 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	5100 MW

SCH-NYISO-PJM_LIMIT_100

Sat 12/02/2017 to Sat 12/02/2017
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by NYISO 11/29/2017

		REV
		(Export)
SCH - PJ - NY		400 MW
Impacts Total Transfer Capability		1050 MW
TTC with All Lines In Service		1450 MW

OSWEGO_COMPLEX_AVR_O/S

Sat 12/02/2017 to Sat 12/02/2017
0900 Continuous 1000

Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

OSWEGO_COMPLEX_AVR_O/S & MARCY_SO_SERIES_COMP_I/S

Sat 12/02/2017 to Sat 12/02/2017
0900 1000

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2635 MW
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017
0001 0300

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017 **UPDATED** **by NYPA** **11/13/2017**

(Import)

0500 Continuous 1700

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NRTH1385-NOR HBR___138_601**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

Work scheduled by:

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_602							
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603							
Mon 12/04/2017	to	Wed 12/13/2017				SCH - NPX_1385	0 MW
0700		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603							
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>		
0700	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
LEEDS__345_LEEDS SVC							
Mon 12/04/2017	to	Wed 12/06/2017				CENTRAL EAST - VC	2950 MW
0800	Continuous	1500				Impacts Total Transfer Capability	25 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW
LEEDS__345_LEEDS SVC							
Mon 12/04/2017	to	Wed 12/06/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>11/29/2017</u>		
0800	Daily(No Weekends)	1500				CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	25 MW
						TTC with All Lines In Service	2975 MW
LEEDS__345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S							
Mon 12/04/2017	to	Wed 12/06/2017				CENTRAL EAST - VC	2715 MW
0800		1500				Impacts Total Transfer Capability	260 MW
Work scheduled by:						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 29, 2017 to Friday, May 31, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 12/11/2017 to Wed 12/20/2017

(Import)

0800 Continuous 1600

UPDATEDby NYISO 10/20/2017

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

N.SCTLND-LEEDS___345_93

FWD

Wed 12/13/2017 to Fri 12/15/2017

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA 10/23/2016

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Tue 12/19/2017 to Tue 12/19/2017

(Import)

0800 Daily 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

HOPATCON-RAMAPO___500_5018

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017

(Import) (Export)

0200 Continuous 1700

UPDATEDby CE10/27/2017

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 200 MW 450 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

HOPATCON-RAMAPO___500_5018

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0200 Continuous 1700

UPDATEDby CE10/27/2017

UPNY CONED

5000 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1200 MW	1300 MW
Impacts Total Transfer Capability	1100 MW	150 MW
TTC with All Lines In Service	2300 MW	1450 MW

RAMAPO___345_345_PAR3500

Tue 12/26/2017 to Thu 12/28/2017
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CE 10/27/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

RAMAPO___345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CE 10/27/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

RAMAPO___500_345_BK 1500

Tue 12/26/2017 to Thu 12/28/2017
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CE 10/27/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	200 MW	450 MW
TTC with All Lines In Service	2300 MW	1450 MW

RAMAPO___500_345_BK 1500

Tue 12/26/2017 to Thu 12/28/2017
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CE 10/27/2017

	FWD
	(Import)
UPNY CONED	5000 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5100 MW

S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	850 MW	200 MW
TTC with All Lines In Service	2300 MW	1450 MW

S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	850 MW	200 MW
TTC with All Lines In Service	2300 MW	1450 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018 EXTENDED by LI 09/22/2017

(Import)

0001 Continuous 2359

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018 EXTENDED by LI 09/22/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018 EXTENDED by LI 09/22/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Tue 01/02/2018 to Thu 01/04/2018 EXTENDED by LI 09/22/2017

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Tue 01/02/2018 to Thu 01/04/2018 EXTENDED by LI 09/22/2017

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MA1

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS -PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY__765_345_AT2

FWD

Mon 01/08/2018 to Sun 01/14/2018 **UPDATED** **by NYPA** **11/20/2017**

(Import)

0500 Continuous 2100

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS__345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATEDby NG10/17/2017

SCH - NE - NY

900 MW 1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS__345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATEDby NG10/17/2017

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MARCY___-EDIC___345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**MOSES___-ADIRNDCK_230_MA1**

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, November 29, 2017 to Friday, May 31, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72					FWD		
Sat 02/24/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0300					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Mon 02/26/2018	to	Wed 05/02/2018				(Import)	(Export)
0001	Continuous	0300			SCH - NE - NY	700 MW	1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Mon 02/26/2018	to	Wed 05/02/2018				(Import)	(Export)
0001	Continuous	0300			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
MOSES -ADIRNDCK_230_MAI					FWD		
Mon 02/26/2018	to	Fri 03/02/2018				(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
MOSES -ADIRNDCK_230_MAI					FWD		
Mon 03/05/2018	to	Fri 03/09/2018				(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Tue 03/06/2018 to Wed 03/07/2018

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK___230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATED**by CE****09/22/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATED**by CE****09/22/2017**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-910

Tue 04/03/2018 to Tue 04/03/2018
0700 Continuous 1530

UPDATED by NYPA 11/20/2017

Work scheduled by: NYPA

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

60 MW

40 MW

100 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 04/04/2018 to Thu 04/12/2018
0600 Continuous 1800

UPDATED by LI 11/08/2017

Work scheduled by: LI

SCH - NPX_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

0 MW

0 MW

330 MW

330 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

0 MW

0 MW

315 MW

315 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/09/2018 to Fri 04/13/2018
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

FRASER__-GILBOA__345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2650 MW

325 MW

2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

660 MW

660 MW

NEWBRIDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

660 MW

660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRIDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK__230_68

Fri 04/20/2018 to Sat 02/01/2020

1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 10/31/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

MARCY__765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

Work scheduled by: NYISO

TTC with All Lines In Service 2975 MW

NIAGARA_KINTIGH_345_NS1-38

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

CLAY_EDIC_345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER_230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1500

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT2**

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**FRASER___-GILBOA___345_GF5-35**

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY___345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK - NIAGARA 345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

PANNELL - CLAY 345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY 765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES - ADIRNDCK 230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY 765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2265 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

475 MW 1000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

MOSES SOUTH

500 MW

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

CENTRAL EAST - VC

2080 MW

Work scheduled by:

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 1730

SCH - HQ - NY

850 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 29, 2017 to Friday, May 31, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MOSES___-ADIRNDCK_230_MAL

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA