

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	SCH - HQ - NY	REV
0600	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	800 MW
							200 MW
							1000 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017	to	Fri 12/15/2017				SCH - HQ - NY	FWD
2100	Continuous	1600				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	1450 MW
							50 MW
							1500 MW

SPRNBK_-W49TH_ST_345_M52

Sun 10/01/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	SPR/DUN-SOUTH	FWD
0001	Continuous	0400				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	3200 MW
							1400 MW
							4600 MW

CHAT_DC_GC2

Mon 10/02/2017	to	Sun 11/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>	MOSES SOUTH	FWD
0500	Continuous	1611				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2850 MW
							300 MW
							3150 MW

CHAT_DC_GC2

Mon 10/02/2017	to	Sun 11/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>	SCH - HQ - NY	REV
0500	Continuous	1611				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

W49TH_ST_345KV_5

Fri 10/27/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	SCH - PJM_HTP	FWD
0001	Continuous	0400				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	315 MW
							345 MW
							660 MW

S.RIPLEY-DUNKIRK__230_68

Sat 10/28/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2017</u>	SCH - PJ - NY	FWD	REV
1501	Continuous	0959				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	1950 MW	1350 MW
							350 MW	100 MW
							2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400							REV	
Wed 11/01/2017	to	Mon 04/30/2018					(Export)	
0001	Continuous	2359				SCH - OH - NY	1700 MW	
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW	
						TTC with All Lines In Service	1900 MW	
CEDARS__-ROSEMNTA_115_1/11							FWD	REV
Wed 11/01/2017	to	Thu 11/16/2017	<u>EXTENDED</u>	<u>by HQ</u>	<u>11/14/2017</u>		(Import)	(Export)
0600	Continuous	1600				SCH - HQ_CEDARS	95 MW	100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW	0 MW
						TTC with All Lines In Service	199 MW	100 MW
SCH-HQ-NYISO_LIMIT_1250							FWD	
Thu 11/02/2017	to	Mon 12/04/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>		(Import)	
0001	Continuous	2000				SCH - HQ - NY	1250 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_40							FWD	
Sat 11/04/2017	to	Thu 11/16/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/09/2017</u>		(Import)	
1626	Continuous	1600				SCH - HQ_CEDARS	40 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	159 MW	
						TTC with All Lines In Service	199 MW	
SCH-IMO-NYISO_LIMIT_800							FWD	
Mon 11/06/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/02/2017</u>		(Import)	
0500	Continuous	1700				SCH - OH - NY	1100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	650 MW	
						TTC with All Lines In Service	1750 MW	
MOSES__-ADIRNDCK_230_MAI							FWD	
Mon 11/06/2017	to	Thu 11/09/2017					(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW	
						TTC with All Lines In Service	3150 MW	
LINDN_CG-LNDVFT__345_V-3022							FWD	REV
Mon 11/06/2017	to	Fri 11/10/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>11/08/2017</u>		(Import)	(Export)
0800	Continuous	1500				SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW	315 MW
						TTC with All Lines In Service	315 MW	315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_20

FWD

Mon 11/06/2017 to Tue 11/14/2017

(Import)

0800 Continuous 1512

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

FWD

Fri 11/10/2017 to Fri 11/10/2017

(Import)

UPDATEDby CONED 11/06/2017

0401 Continuous 0430

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

UPDATEDby CONED 11/06/2017

0401 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

FWD

Fri 11/10/2017 to Mon 11/13/2017

(Import)

UPDATEDby CONED 11/06/2017

0401 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sun 11/12/2017 to Tue 11/14/2017

(Import)

0001 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by:

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

UPDATEDby CONED 11/06/2017

0230 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1050

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

0630 Continuous 1130

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/13/2017 to Sat 11/18/2017

(Export)

0630 Continuous 1130

Work scheduled by: NGrid

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

1450 MW

PORTER_-ROTTDAM_230_30

FWD

Mon 11/13/2017 to Wed 11/15/2017

(Import)

0800 Daily(No Weekends) 1830

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS_345_94

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

1030 Continuous 1630

FORCED**by NGRID 11/13/2017**

Work scheduled by: NGrid

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PORTER_-ROTTDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

1111 1830

Work scheduled by:

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

1111 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

CHAT_DC_GC2

FWD

Mon 11/13/2017 to Mon 12/04/2017

(Import)

1359 Continuous 2000

UPDATED**by HQ****11/01/2017**

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Mon 11/13/2017 to Mon 12/04/2017

(Export)

1359 Continuous 2000

UPDATED**by HQ****11/01/2017**

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 11/14/2017 to Tue 11/14/2017

(Import)

0800

1830

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

SPRNBRK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017

(Import)

0001

Continuous

0100

UPDATEDby CONED11/06/2017

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 11/15/2017 to Thu 11/16/2017

(Import)

0330

Continuous

0100

CANCELLEDby NYISO11/13/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Wed 11/15/2017 to Wed 11/15/2017

(Import)

0800

1830

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARION__-FARRAGUT_345_C3403

FWD

REV

Thu 11/16/2017 to Sat 12/16/2017

(Import) (Export)

0131

Continuous

0100

UPDATEDby CE11/13/2017

SCH - PJ - NY

2300 MW

1450 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 2300 MW

1450 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/16/2017 to Thu 11/16/2017

(Import)

0230

Continuous

0300

UPDATEDby CE11/04/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/16/2017 to Fri 11/17/2017

(Import)

0330

Continuous

0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Thu 11/16/2017 to Thu 11/16/2017
0800 1830

Work scheduled by:

CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30

FWD

Thu 11/16/2017 to Fri 11/17/2017
0800 Daily(No Weekends) 1830

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 11/17/2017 to Fri 11/17/2017
0800 1630

Work scheduled by:

CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

FWD

Sat 11/18/2017 to Tue 05/15/2018
0000 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sat 11/18/2017 to Tue 05/15/2018
0000 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017
0001 Continuous 0300

Work scheduled by: LI

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017
0001 Continuous 0300

Work scheduled by: LI

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sun 12/24/2017 **UPDATED by LI 08/01/2017**

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

CEDARS_-ROSEMNTB_115_2/22

FWD

REV

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38**DENNISON-ROSEMNTB_115_2/22**

FWD

REV

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38**SCH-HQ_CEDARS-NYISO_LIMIT_100**

FWD

Mon 11/20/2017 to Thu 12/07/2017 **UPDATED by HQ 10/25/2017**

(Import)

0515 Continuous 1600

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

LEEDS_345_LEEDS SVC

FWD

Mon 11/20/2017 to Mon 11/20/2017

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ERIE E_-S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017

(Import)

1630 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-MEYER_230_85/87

FWD

Mon 11/20/2017 to Fri 12/01/2017 **UPDATED by NYSEG 09/13/2017**

(Import)

1630 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS 345_93

FWD

Tue 11/21/2017 to Tue 11/21/2017 **UPDATED by NGRID 11/14/2017**

(Import)

0800 Continuous 1430

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

LEEDS 345 LEEDS SVC

FWD

Tue 11/21/2017 to Tue 11/21/2017

(Import)

0800 Continuous 1530

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

ROSETON -EFISHKIL 345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 5100 MW

ROTTRDAM-EASTOVER 230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017 **UPDATED by NG 11/09/2017**

(Import) (Export)

0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

SCH - NE - NY **1400 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NINEMILE-CLAY 345_8

FWD

Thu 11/30/2017 to Thu 11/30/2017

(Import)

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

ROSETON -EFISHKIL 345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY 345KV_RN5 & PLSNTVLY 345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED by NYISO 09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED by NYISO 09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017 **UPDATED by NYPA 11/13/2017**

(Import)

0500 Continuous 1700

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NRTH1385-NOR HBR__138_601**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED by NYISO 11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED by NYISO 11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Wed 12/13/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Wed 12/13/2017
0700 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 11/08/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/04/2017 to Wed 12/13/2017
0700 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 11/08/2017

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 12/11/2017 to Wed 12/20/2017
0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYISO 10/20/2017

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS__345_93

Wed 12/13/2017 to Fri 12/15/2017
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS 345_94

FWD

Tue 12/19/2017 to Wed 12/20/2017 **CANCELLED** **by NGrid** **11/14/2017**

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

HOPATCON-RAMAPO 500_5018

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** **by CE** **10/27/2017**

(Import) (Export)

0200 Continuous 1700

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 200 MW 450 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

HOPATCON-RAMAPO 500_5018

FWD

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** **by CE** **10/27/2017**

(Import)

0200 Continuous 1700

UPNY CONED

5000 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

HOPATCON-RAMAPO 500_5018 & S.RIPLEY-DUNKIRK 230_68

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017

(Import) (Export)

0200 1700

SCH - PJ - NY

1200 MW 1300 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by:

RAMAPO 345_345_PAR3500

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** **by CE** **10/27/2017**

(Import) (Export)

0200 Continuous 1700

SCH - PJ - NY

2200 MW 1450 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

RAMAPO 345_345_PAR4500

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** **by CE** **10/27/2017**

(Import) (Export)

0200 Continuous 1700

SCH - PJ - NY

2200 MW 1450 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

RAMAPO 500_345_BK 1500

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** **by CE** **10/27/2017**

(Import) (Export)

0200 Continuous 1700

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 200 MW 450 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED by CE 10/27/2017**

(Import)

0200 Continuous 1700

UPNY CONED

5000 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017

(Import) (Export)

0200 1700

SCH - PJ - NY

1450 MW 1250 MW

Work scheduled by:

Impacts Total Transfer Capability 850 MW 200 MW

TTC with All Lines In Service 2300 MW 1450 MW

S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR4500

FWD

REV

Tue 12/26/2017 to Thu 12/28/2017

(Import) (Export)

0200 1700

SCH - PJ - NY

1450 MW 1250 MW

Work scheduled by:

Impacts Total Transfer Capability 850 MW 200 MW

TTC with All Lines In Service 2300 MW 1450 MW

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

CANCELLED by NYPA 11/13/2017

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED by LI 09/22/2017

CONED - LIPA

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Tue 01/02/2018 to Thu 01/04/2018

(Import)

0001 Continuous 2359

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
MOSES___-ADIRNDCK_230_MAL					FWD	
Tue 01/02/2018	to	Fri 01/05/2018				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LEEDS___-PLSNTVLY_345_92					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD	
Fri 01/05/2018	to	Sun 01/07/2018				(Import)
0001		2359				
Work scheduled by:					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 01/08/2018	to	Wed 01/10/2018	UPDATED	by NYISO	09/12/2017	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 01/08/2018 to Fri 01/12/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

Mon 01/08/2018 to Thu 01/11/2018
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Mon 01/08/2018 to Fri 02/02/2018 UPDATED by NG 10/17/2017
0800 Continuous 1400

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY 900 MW	1600 MW
Impacts Total Transfer Capability 500 MW	0 MW
TTC with All Lines In Service 1400 MW	1600 MW

N.SCTLND-ALPS____345_2

Mon 01/08/2018 to Fri 02/02/2018 UPDATED by NG 10/17/2017
0800 Continuous 1400

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018 **CANCELLED by NYPA 11/14/2017**

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-FRASANX_345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018 **CANCELLED by NYPA 11/14/2017**

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES__-ADIRNDCK_230_MAI**

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES__-ADIRNDCK_230_MAI**

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MARCY___-EDIC___345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**MOSES___-ADIRNDCK_230_MA1**

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 02/24/2018 to Sat 02/24/2018

(Import)

0001 Continuous 0030

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 02/24/2018 to Sat 02/24/2018

(Import)

0001 Continuous 0030

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 02/24/2018 to Sat 03/31/2018

UPDATEDby CE09/22/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 02/26/2018 to Wed 05/02/2018

(Import) (Export)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 02/26/2018 to Wed 05/02/2018

(Import) (Export)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 02/26/2018 to Fri 03/02/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 03/05/2018 to Fri 03/09/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

FWD

Tue 03/06/2018 to Wed 03/07/2018

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19**MOSES__-ADIRNDCK_230_MAI**

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018

1000 Continuous 1559

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

FWD REV
(Import) (Export)**MOSES__-ADIRNDCK_230_MA2**

Mon 03/26/2018 to Thu 03/29/2018

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)**DUNWODIE_345KV_7**

Sat 03/31/2018 to Sat 03/31/2018

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)**DUNWODIE_345KV_8**

Sat 03/31/2018 to Sat 03/31/2018

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)**MOSES__-ADIRNDCK_230_MA1**

Mon 04/02/2018 to Fri 04/06/2018

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)**SHOR_NPX-SHOREHAM_138_CSC**

Wed 04/04/2018 to Thu 04/12/2018

0600 Continuous 1800

Work scheduled by: LI

UPDATED by LI 11/08/2017

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)**LINDN_CG-LNDVFT__345_V-3022**

Sun 04/08/2018 to Fri 04/13/2018

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD REV
(Import) (Export)

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/09/2018 to Fri 04/13/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 04/09/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MALONE___-WILLIS___115_1-910

REV

Tue 04/10/2018 to Tue 04/10/2018

(Export)

0700 Continuous 1530

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

Work scheduled by: NYPA

ARR: 38**NEPTUNE___-DUFFYAVE_345_NEPTUNE**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_1

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 10/31/2017

FWD REV
(Import) (Export)
SCH - PJ - NY 1950 MW 1350 MW
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 04/30/2018 to Fri 05/25/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
0001 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1500

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MARCY___765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY **2000 MW 1600 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

BECK__-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

PANNELL_-CLAY__345_1

Mon 10/01/2018 to Fri 10/05/2018
 0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
CENTRAL EAST - VC 2080 MW
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,November 14, 2017 to Thursday ,May 16, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW