

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Fri 12/15/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/08/2017</u>	(Import)	(Export)
1400	Continuous	0959				SCH - PJ - NY	2600 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2750 MW
CHAT_DC_GC2						FWD	
Tue 12/19/2017	to	Thu 02/08/2018		<u>by HQ</u>	<u>01/03/2018</u>	(Import)	
2257	Continuous	2359				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Tue 12/19/2017	to	Thu 02/08/2018		<u>by HQ</u>	<u>01/03/2018</u>		(Export)
2257	Continuous	2359				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
W49TH_ST_345KV_6						FWD	
Tue 12/26/2017	to	Fri 01/12/2018	<u>EXTENDED</u>	<u>by CE</u>	<u>01/02/2018</u>	(Import)	
0001	Continuous	2200				SCH - PJM_HTP	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW
SCH-HQ-NYISO_LIMIT_700						FWD	
Sat 12/30/2017	to	Mon 01/01/2018		<u>by HQ</u>	<u>01/03/2018</u>	(Import)	
0001	Continuous	0559				SCH - HQ - NY	700 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_800					FWD
Mon 01/01/2018	to	Tue 01/02/2018	<u>by HQ</u>	<u>01/03/2018</u>	(Import)
0600	Continuous	0259			800 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1500 MW
SCH-HQ-NYISO_LIMIT_1250					FWD
Tue 01/02/2018	to	Thu 01/04/2018	<u>by HQ</u>	<u>01/03/2018</u>	(Import)
0300	Continuous	2359			1250 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
SCH-HQ-NYISO_LIMIT_800					FWD
Fri 01/05/2018	to	Sat 01/06/2018	<u>by HQ</u>	<u>01/03/2018</u>	(Import)
0001	Continuous	1359			800 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1500 MW
COOPERS_-MIDDLETP_345_CCRT34					FWD
Fri 01/05/2018	to	Sat 01/06/2018	<u>CANCELLED</u> <u>by ORU</u>	<u>01/02/2018</u>	(Import)
0800	Continuous	1830			2720 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 2975 MW
SCH-HQ-NYISO_LIMIT_900					FWD
Sat 01/06/2018	to	Mon 01/08/2018	<u>by HQ</u>	<u>01/03/2018</u>	(Import)
1400	Continuous	2359			900 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 1500 MW
MARCY___765_345_AT2					FWD
Mon 01/08/2018	to	Sun 01/14/2018	<u>UPDATED</u> <u>by NYPA</u>	<u>12/12/2017</u>	(Import)
0500	Continuous	2100			1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1450 MW
					TTC with All Lines In Service 3150 MW
LEEDS___-PLSNTVLY_345_92					FWD
Tue 01/09/2018	to	Fri 01/12/2018	<u>UPDATED</u> <u>by NYISO</u>	<u>12/29/2017</u>	(Import)
0001	Continuous	0300			3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Tue 01/09/2018 to Fri 01/12/2018 UPDATED by NYISO 12/29/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

SCH-HQ-NYISO_LIMIT_1250

FWD

Tue 01/09/2018 to Thu 02/08/2018 by HQ 01/03/2018

(Import)

0001 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018 CANCELLED by ConEd 01/02/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 01/11/2018 to Sat 01/13/2018

(Import)

0001 2359

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W64

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK_345KV_RNS5

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 01/14/2018 to Tue 01/16/2018 UPDATED by NYISO 12/29/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY-EFISHKIL_345_F37

FWD

Mon 01/15/2018 to Tue 01/16/2018 CANCELLED by ConEd 01/03/2018

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAl

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601

FWD

REV

Tue 01/16/2018 to Fri 02/02/2018

(Import) (Export)

0800 2359

Work scheduled by:

SCH - NPX_1385 **0 MW** **0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602

FWD

REV

Tue 01/16/2018 to Fri 02/02/2018

(Import) (Export)

0800 2359

Work scheduled by:

SCH - NPX_1385 **0 MW** **0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_603

FWD

REV

Tue 01/16/2018 to Fri 02/02/2018

(Import) (Export)

0800 2359

Work scheduled by:

SCH - NPX_1385 **0 MW** **0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2

FWD

REV

Tue 01/16/2018 to Fri 02/09/2018 UPDATED by NG 12/28/2017

(Import) (Export)

0800 Continuous 1400

Work scheduled by: NGrid

SCH - NE - NY **900 MW** **1600 MW**
 Impacts Total Transfer Capability 500 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
N.SCTLND-ALPS_____345_2							
Tue 01/16/2018	to	Fri 02/09/2018	<u>UPDATED</u>	<u>by NG</u>	<u>12/28/2017</u>	SCH - NPX_1385	100 MW
0800	Continuous	1400				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
DUNWODIE-SHORE_RD_345_Y50						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	CONED - LIPA	800 MW
0200	Continuous	2359				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	SPR/DUN-SOUTH	3800 MW
0200	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	SPR/DUN-SOUTH	3800 MW
0200	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 1						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	CONED - LIPA	1350 MW
0200	Continuous	2359				Impacts Total Transfer Capability	150 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	CONED - LIPA	1350 MW
0200	Continuous	2359				Impacts Total Transfer Capability	150 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1500 MW
HURLYAVE-ROSETON___345_303						FWD	
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CHGE</u>	<u>01/04/2018</u>	UPNY CONED	4100 MW
0800	Continuous	1600				Impacts Total Transfer Capability	1000 MW
Work scheduled by: CHGE						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018 **CANCELLED** **by NYPA** **01/04/2018**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 01/22/2018 to Thu 01/25/2018 **UPDATED** **by NYSEG** **01/04/2018**
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_1300

Wed 01/24/2018 to Thu 01/25/2018
0600 Daily 1700

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-NE_LIMIT_1300

Wed 01/24/2018 to Thu 01/25/2018 **CANCELLED** **by NYISO** **01/04/2018**
0800 Continuous 1700

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018 **UPDATED** **by NYPA** **01/02/2018**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 02/05/2018 to Fri 02/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018 UPDATED by PJM 12/13/2017
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1450 MW
Impacts Total Transfer Capability 450 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

MARCY___-EDIC_____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES___-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

UPDATED**by CE****09/22/2017**

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW**LONG_MTN-PLSNTVLY_345_398**

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

700 MW 1300 MW**LONG_MTN-PLSNTVLY_345_398**

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

100 MW 100 MW**EGRDNCTY_345_138_AT1**

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW**EGRDNCTY_345_138_AT2**

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW**SPRNBK_-EGRDNCTR_345_Y49**

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

775 MW**LONG_MTN-PLSNTVLY_345_398**

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

700 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W79

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018
0200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018
0200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

W49TH_ST_345KV_6

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018
0100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Mon 03/26/2018 to Fri 04/13/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED** **by CE** **09/22/2017**
 0230 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED** **by CE** **09/22/2017**
 0230 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 04/02/2018 to Fri 04/06/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MALONE__-WILLIS__115_1-910

Tue 04/03/2018 to Tue 04/03/2018 **UPDATED** **by NYPA** **11/20/2017**
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

REV
 (Export)
 SCH - HQ_CEDARS **60 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 100 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 04/04/2018 to Thu 04/12/2018 **UPDATED** **by LI** **11/08/2017**
 0600 Continuous 1800

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW** **0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
 1400 Continuous 1800

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW** **0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

MOSES__-ADIRNDCK_230_MAL

Mon 04/09/2018 to Fri 04/13/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 12/08/2017

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1350 MW
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY_765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018
0001 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NIAGARA-KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER____230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS____345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 06/01/2018 to Wed 10/31/2018

(Import)

1800 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASER_-GILBOA___345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

BECK - NIAGARA 345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

MOSES - ADIRNDCK 230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL - CLAY 345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY 765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES - ADIRNDCK 230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by:

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
CENTRAL EAST - VC 2080 MW
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_ 345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_ 345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_ 230_MAI

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_ 230_MAI

Mon 11/05/2018 to Fri 11/09/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY_ 345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 04, 2018 to Saturday ,July 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_Ma1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA