

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				100 MW	100 MW
Work scheduled by: LI						100 MW	100 MW
						200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				0 MW	0 MW
Work scheduled by: LI						200 MW	200 MW
						200 MW	200 MW
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Fri 12/15/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/08/2017</u>	(Import)	(Export)
1400	Continuous	0959				2600 MW	1350 MW
Work scheduled by: NYISO						150 MW	100 MW
						2750 MW	1450 MW
CHAT_DC_GC2						FWD	
Tue 12/19/2017	to	Thu 02/08/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/07/2018</u>	(Import)	
2257	Continuous	2359				2850 MW	
Work scheduled by: HQ						300 MW	
						3150 MW	
CHAT_DC_GC2							REV
Tue 12/19/2017	to	Thu 02/08/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/07/2018</u>		(Export)
2257	Continuous	2359					500 MW
Work scheduled by: HQ							500 MW
							1000 MW
W49TH_ST_345KV_6						FWD	
Tue 12/26/2017	to	Fri 01/12/2018	<u>EXTENDED</u>	<u>by CE</u>	<u>01/02/2018</u>	(Import)	
0001	Continuous	2200				350 MW	
Work scheduled by: ConEd						310 MW	
						660 MW	
SCH-HQ-NYISO_LIMIT_800						FWD	
Mon 01/01/2018	to	Tue 01/02/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/07/2018</u>	(Import)	
0600	Continuous	0259				800 MW	
Work scheduled by: HQ						700 MW	
						1500 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1250

Tue 01/02/2018 to Thu 01/04/2018 UPDATED by HQ 01/07/2018
0300 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_800

Fri 01/05/2018 to Sat 01/06/2018 UPDATED by HQ 01/07/2018
0001 Continuous 1359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

COOPERS_-MIDDLETP_345_CCRT34

Fri 01/05/2018 to Sat 01/06/2018 CANCELLED by ORU 01/02/2018
0800 Continuous 1830

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_900

Sat 01/06/2018 to Sun 01/07/2018 UPDATED by HQ 01/07/2018
1400 Continuous 0800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **900 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_800

Sun 01/07/2018 to Tue 01/09/2018 UPDATED by HQ 01/07/2018
0801 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 01/07/2018 to Sun 01/07/2018
0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Mon 01/08/2018 to Sun 01/14/2018 UPDATED by NYPA 12/12/2017
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Tue 01/09/2018 to Fri 01/12/2018 UPDATED by NYISO 12/29/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Tue 01/09/2018 to Fri 01/12/2018 UPDATED by NYISO 12/29/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1200

FWD

Wed 01/10/2018 to Thu 02/08/2018 UPDATED by HQ 01/07/2018

(Import)

0001 Continuous 2359

SCH - HQ - NY

1200 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018 CANCELLED by ConEd 01/02/2018

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 01/11/2018 to Sat 01/13/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

EASTVIEW-SPRNBK_345_W64

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD		
Fri 01/12/2018	to	Fri 02/16/2018	<u>UPDATED</u>	<u>by CE</u>	<u>12/13/2017</u>	(Import)	
0001	Continuous	0100				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS5					FWD		
Sun 01/14/2018	to	Tue 01/16/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/29/2017</u>	(Import)	
0001	Continuous	0300				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLY-EFISHKIL_345_F37					FWD		
Mon 01/15/2018	to	Tue 01/16/2018	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/03/2018</u>	(Import)	
0001	Continuous	0159				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA1					FWD		
Mon 01/15/2018	to	Fri 01/19/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>01/05/2018</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA2					FWD		
Mon 01/15/2018	to	Fri 01/19/2018				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601					FWD		
Tue 01/16/2018	to	Fri 02/02/2018				(Import)	REV
0800		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602					FWD		
Tue 01/16/2018	to	Fri 02/02/2018				(Import)	REV
0800		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR____138_603						FWD	REV
Tue 01/16/2018	to	Fri 02/02/2018				(Import)	(Export)
0800		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2						FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	<u>UPDATED</u>	<u>by NG</u>	<u>12/28/2017</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_____345_2						FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	<u>UPDATED</u>	<u>by NG</u>	<u>12/28/2017</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
DUNWODIE-SHORE_RD_345_Y50						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	(Import)	
0200	Continuous	2359				CONED - LIPA	800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	(Import)	
0200	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	(Import)	
0200	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK_1						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	(Import)	
0200	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u>	<u>12/29/2017</u>	(Import)
0200	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
PLSNTVLY-EFISHKIL_345_F37						FWD
Fri 01/19/2018	to	Sat 01/20/2018				(Import)
0001	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 5100 MW
HURLYAVE-ROSETON_345_303						FWD
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CHGE</u>	<u>01/04/2018</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
MARCY_765_345_AT2						FWD
Sat 01/20/2018	to	Sat 01/20/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>01/04/2018</u>	(Import)
0500	Continuous	1730				MOSES SOUTH 1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA1						FWD
Mon 01/22/2018	to	Fri 01/26/2018				(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
FRASER_-COOPERS_345_33						FWD
Mon 01/22/2018	to	Thu 01/25/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/04/2018</u>	(Import)
0800	Continuous	1500				CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 580 MW
						TTC with All Lines In Service 2975 MW
SCH-NYISO-NE_LIMIT_1300						REV
Wed 01/24/2018	to	Fri 01/26/2018				(Export)
0600	Daily	1700				SCH - NE - NY 1500 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

REV

Wed 01/24/2018 to Thu 01/25/2018 **CANCELLED by NYISO 01/04/2018**

(Export)

0800 Continuous 1700

SCH - NE - NY

1500 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

MOSES-ADIRNDCK_230_MAI

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MARCY_765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018 **UPDATED by NYPA 01/02/2018**

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

HUDSONP-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018 **UPDATED by PJM 12/13/2017**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability

450 MW

0 MW

TTC with All Lines In Service

2750 MW

1450 MW

Work scheduled by: PJM

MARCY-EDIC_345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
 0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
 0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NE - NY 700 MW 1300 MW
 Impacts Total Transfer Capability 700 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
 0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 100 MW 100 MW
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

EGRDNCTY_345_138_AT1

Sun 02/25/2018 to Thu 03/01/2018
 0001 Continuous 2359

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NE - NY

700 MW**1300 MW**

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY_-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATED**by CONED 01/02/2018**

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATED**by CONED 01/02/2018**

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

2600 MW 1350 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

W49TH_ST_345KV_6

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

UPDATED**by CONED 01/02/2018**

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MALONE_-WILLIS_115_1-910

REV

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017

(Export)

0700 Continuous 1530

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

Work scheduled by: NYPA

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC						0 MW	0 MW
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by LI</u>	<u>11/08/2017</u>	SCH - NPX_CSC	
0600	Continuous	1800				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
LINDN_CG-LNDVFT_345_V-3022						0 MW	0 MW
Sun 04/08/2018	to	Fri 04/13/2018				SCH - PJM_VFT	
1400	Continuous	1800				Impacts Total Transfer Capability	315 MW
Work scheduled by: PJM						TTC with All Lines In Service	315 MW
MOSES_-ADIRNDCK_230_MA1						2300 MW	
Mon 04/09/2018	to	Fri 04/13/2018				MOSES SOUTH	
0700	Continuous	1730				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
FRASER_-GILBOA_345_GF5-35						2650 MW	
Mon 04/09/2018	to	Fri 04/20/2018				CENTRAL EAST - VC	
0700	Continuous	1730				Impacts Total Transfer Capability	325 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						0 MW	
Mon 04/16/2018	to	Tue 05/01/2018				SCH - PJM_NEPTUNE	
0001	Continuous	1800				Impacts Total Transfer Capability	660 MW
Work scheduled by: PJM						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						0 MW	
Mon 04/16/2018	to	Tue 05/01/2018				SCH - PJM_NEPTUNE	
0001	Continuous	1800				Impacts Total Transfer Capability	660 MW
Work scheduled by: PJM						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1						375 MW	
Mon 04/16/2018	to	Tue 05/01/2018				SCH - PJM_NEPTUNE	
0001	Continuous	1800				Impacts Total Transfer Capability	285 MW
Work scheduled by: PJM						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020 **UPDATED by NYISO 12/08/2017**
1600 Continuous 0000

Work scheduled by: NYISO

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY_765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018

0001 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018

0600 Continuous 1900

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_1-16

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 06/01/2018 to Wed 10/31/2018

(Import)

1800 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2690 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

BECK_-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 800 MW
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

MOSES_-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Sunday ,January 07, 2018 to Tuesday ,July 09, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA