

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68

Fri 12/15/2017 to Mon 03/19/2018
1400 Continuous 0959

UPDATED by NYISO 12/08/2017

Work scheduled by: NYISO

FWD REV
(Import) (Export)
2600 MW 1350 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

UPDATED by HQ 01/17/2018

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

UPDATED by HQ 01/17/2018

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Tue 12/26/2017 to Fri 01/12/2018
0001 Continuous 2200

EXTENDED by CE 01/02/2018

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

MARCY_765_345_AT2

Mon 01/08/2018 to Sat 01/13/2018
0500 Continuous 2100

UPDATED by NYPA 01/12/2018

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Tue 01/09/2018 to Fri 01/12/2018 EXTENDED by NYISO 01/16/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Tue 01/09/2018 to Fri 01/12/2018 EXTENDED by NYISO 01/16/2018

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1100

FWD

Wed 01/10/2018 to Fri 01/12/2018 UPDATED by HQ 01/17/2018

(Import)

2300 Continuous 1159

SCH - HQ - NY

1100 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 01/11/2018 to Sat 01/13/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

MILLWOOD-EASTVIEW_345_W99

FWD

Fri 01/12/2018 to Mon 01/15/2018 FORCED by CE 01/12/2018

(Import)

0457 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1400

FWD

Fri 01/12/2018 to Fri 01/12/2018 UPDATED by NYISO 01/09/2018

(Import)

0500 Continuous 1700

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Fri 01/12/2018 to Fri 01/12/2018 UPDATED by CE 01/17/2018

(Import) (Export)

0738 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 450 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1250

Fri 01/12/2018 to Fri 01/12/2018 UPDATED by HQ 01/17/2018
1200 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1100

Sat 01/13/2018 to Mon 01/15/2018 UPDATED by HQ 01/17/2018
0001 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1100 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-PJM_LIMIT_100

Sat 01/13/2018 to Sat 01/13/2018 UPDATED by PJM 01/11/2018
0700 Continuous 1600

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

COOPERS_-MIDDLETP_345_CCRT34

Sat 01/13/2018 to Sat 01/13/2018 UPDATED by CH 01/13/2018
0800 Continuous 1429

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Sun 01/14/2018 to Wed 01/17/2018 EXTENDED by NYISO 01/16/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LEEDS_-PLSNTVLY_345_92

Sun 01/14/2018 to Mon 01/15/2018 FORCED by NG 01/14/2018
1405 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-LEEDS_345_93

Sun 01/14/2018 to Mon 01/15/2018 FORCED by NG 01/14/2018
1405 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 02/15/2018 **UPDATED** by **CE** **01/17/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	450 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 02/15/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	700 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 02/15/2018 **UPDATED** by **CE** **01/17/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	450 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

FRASER_-GILBOA_345_GF5-35

Mon 01/15/2018 to Mon 01/15/2018 **CANCELLED** by **NYISO** **01/14/2018**

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1200

Tue 01/16/2018 to Thu 02/08/2018 **UPDATED** by **HQ** **01/17/2018**

0001 Continuous 2359

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1200 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1500 MW

EASTVIEW-SPRNBK_345_W64

Tue 01/16/2018 to Mon 02/19/2018 **UPDATED** by **CE** **12/13/2017**

0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

MILLWOOD-EASTVIEW_345_W99

Tue 01/16/2018 to Mon 02/19/2018 **UPDATED** by **CE** **12/13/2017**

0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5						FWD	
Tue 01/16/2018	to	Mon 02/19/2018	<u>UPDATED</u>	<u>by CE</u>	<u>12/13/2017</u>	(Import)	
0001	Continuous	0100					
Work scheduled by: ConEd							
						SPR/DUN-SOUTH	3200 MW
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	(Export)
0200	Continuous	2000					
Work scheduled by: PJM							
						SCH - PJ - NY	2100 MW 1000 MW
						Impacts Total Transfer Capability	650 MW 450 MW
						TTC with All Lines In Service	2750 MW 1450 MW
HOPATCON-RAMAPO__500_5018						FWD	
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	
0200	Continuous	2000					
Work scheduled by: PJM							
						UPNY CONED	5000 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
RAMAPO__345_345_PAR3500						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	(Export)
0200	Continuous	2000					
Work scheduled by: PJM							
						SCH - PJ - NY	2200 MW 1450 MW
						Impacts Total Transfer Capability	550 MW 0 MW
						TTC with All Lines In Service	2750 MW 1450 MW
RAMAPO__345_345_PAR4500						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	(Export)
0200	Continuous	2000					
Work scheduled by: PJM							
						SCH - PJ - NY	2200 MW 1450 MW
						Impacts Total Transfer Capability	550 MW 0 MW
						TTC with All Lines In Service	2750 MW 1450 MW
RAMAPO__500_345_BK 1500						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	(Export)
0200	Continuous	2000					
Work scheduled by: PJM							
						SCH - PJ - NY	2100 MW 1000 MW
						Impacts Total Transfer Capability	650 MW 450 MW
						TTC with All Lines In Service	2750 MW 1450 MW
RAMAPO__500_345_BK 1500						FWD	
Tue 01/16/2018	to	Thu 01/18/2018	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/12/2018</u>	(Import)	
0200	Continuous	2000					
Work scheduled by: PJM							
						UPNY CONED	5000 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday , July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 01/16/2018 to Fri 01/19/2018 UPDATED by NYPA 01/10/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

FRASER___-GILBOA___345_GF5-35

FWD

Wed 01/17/2018 to Thu 01/18/2018 EXTENDED by NYPA 01/17/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday ,July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	REV
Wed 01/17/2018	to	Fri 02/09/2018	by NYISO	01/14/2018	(Import)	(Export)
0800	Continuous	1400			SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Wed 01/17/2018	to	Fri 02/09/2018	by NYISO	01/14/2018	(Import)	(Export)
0800	Continuous	1400			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_400					FWD	
Wed 01/17/2018	to	Fri 02/09/2018	by NYISO	01/14/2018	(Import)	
0800	Continuous	1400			SCH - NE - NY	600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600						REV
Wed 01/17/2018	to	Fri 02/09/2018	by NYISO	01/14/2018		(Export)
0800	Continuous	1400			SCH - NE - NY	800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
PLSNTVLY-EFISHKIL_345_F37					FWD	
Fri 01/19/2018	to	Sat 01/20/2018	UPDATED	by CONED	(Import)	
0001	Continuous	0200		01/12/2018	UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Fri 01/19/2018	to	Tue 01/23/2018			(Import)	
0200	Continuous	2359			CONED - LIPA	800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Fri 01/19/2018	to	Tue 01/23/2018			(Import)	
0200	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Fri 01/19/2018 to Tue 01/23/2018

(Import)

0200 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Fri 01/19/2018 to Tue 01/23/2018

(Import)

0200 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Fri 01/19/2018 to Tue 01/23/2018

(Import)

0200 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

HURLYAVE-ROSETON_345_303

FWD

Fri 01/19/2018 to Sat 01/20/2018

(Import)

0800 Continuous 1600

UPDATEDby CHGE01/04/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

CANCELLEDby NYPA01/15/2018

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/15/2018

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Mon 01/22/2018 to Thu 01/25/2018

(Import)

0800 Continuous 1500

UPDATEDby NYSEG01/04/2018

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

Wed 01/24/2018 to Fri 01/26/2018
0600 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1500 MW

100 MW

1600 MW

MOSES-ADIRNDCK_230_MAI

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

01/02/2018

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 02/05/2018 to Fri 02/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HUDSONP-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

UPDATED

by PJM

12/13/2017

FWD

(Import) (Export)

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 450 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

MARCY-EDIC_345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS____345_93

Wed 02/21/2018 to Wed 02/21/2018
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY	700 MW 1300 MW
Impacts Total Transfer Capability	700 MW 300 MW
TTC with All Lines In Service	1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday , July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W79

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO___-BUCHAN_N_345_Y94

Mon 03/19/2018 to Fri 03/30/2018
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Mon 03/19/2018 to Tue 03/20/2018
0200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 03/19/2018 to Tue 03/20/2018
0200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68					FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018			(Import)	(Export)
1000	Continuous	1559			SCH - PJ - NY	2600 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2750 MW
W49TH_ST_345KV_6					FWD	
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/02/2018</u>	(Import)	
0100	Continuous	0200			SCH - PJM_HTP	350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/02/2018</u>	(Import)	
0100	Continuous	0200			SCH - PJM_HTP	350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
MARCY____345KV_CSC					FWD	
Mon 03/26/2018	to	Fri 04/13/2018			(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 03/26/2018	to	Thu 03/29/2018			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Fri 03/30/2018	to	Fri 03/30/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/17/2018</u>	(Import)	
0030	Continuous	0100			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Fri 03/30/2018	to	Fri 03/30/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/17/2018</u>	(Import)	
0030	Continuous	0100			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7						FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0230	Continuous	0300				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>							
DUNWODIE_345KV_8						FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0230	Continuous	0300				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>							
MOSES__-ADIRNDCK_230_MAL						FWD	
Mon 04/02/2018	to	Fri 04/06/2018				(Import)	
0700	Continuous	1730				2300 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
MALONE__-WILLIS__115_1-910							REV
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>		(Export)
0700	Continuous	1530				60 MW	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	100 MW
<hr/>							
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by LI</u>	<u>11/08/2017</u>	(Import)	(Export)
0600	Continuous	1800				0 MW	0 MW
Work scheduled by: LI						SCH - NPX_CSC	
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
<hr/>							
LINDN_CG-LNDVFT__345_V-3022						FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018				(Import)	(Export)
1400	Continuous	1800				0 MW	0 MW
Work scheduled by: PJM						SCH - PJM_VFT	
						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
<hr/>							
MOSES__-ADIRNDCK_230_MAL						FWD	
Mon 04/09/2018	to	Fri 04/13/2018				(Import)	
0700	Continuous	1730				2300 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER - GILBOA 345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BUCHAN N-EASTVIEW 345_W93

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK 345_W79

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO - BUCHAN N 345_Y94

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

NEPTUNE - DUFFYAVE 345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE 345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE 345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020 UPDATED by NYISO 12/08/2017
1600 Continuous 0000

Work scheduled by: NYISO

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 04/21/2018 to Sat 04/21/2018 UPDATED by CONED 01/17/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/21/2018 to Sat 04/21/2018 UPDATED by CONED 01/17/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY_765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018
0001 Continuous 0559
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday , July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 06/01/2018 to Wed 10/31/2018
1800 Continuous 2359

(Import)

CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday , July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 10/01/2018 to Wed 10/03/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA____765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA____765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100		1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301			FWD	
Mon 10/22/2018	to	Fri 11/16/2018	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SRI-39			FWD	
Mon 10/29/2018	to	Fri 11/02/2018	(Import)	
0500	Continuous	1700	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday, July 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 17, 2018 to Friday , July 19, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA