

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Fri 02/02/2018
0700 Continuous 2359

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Fri 02/02/2018
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Fri 12/15/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/08/2017</u>	(Import)	(Export)
1400	Continuous	0959				SCH - PJ - NY	2600 MW 1350 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	150 MW 100 MW
						TTC with All Lines In Service	2750 MW 1450 MW
CHAT_DC_GC2						FWD	
Tue 12/19/2017	to	Thu 02/08/2018		<u>by HQ</u>	<u>01/03/2018</u>	(Import)	
2257	Continuous	2359				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Tue 12/19/2017	to	Thu 02/08/2018		<u>by HQ</u>	<u>01/03/2018</u>		(Export)
2257	Continuous	2359				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
W49TH_ST_345KV_6						FWD	
Tue 12/26/2017	to	Fri 01/12/2018	<u>EXTENDED</u>	<u>by CE</u>	<u>01/02/2018</u>	(Import)	
0001	Continuous	2200				SCH - PJM_HTP	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW
SCH-HQ-NYISO_LIMIT_800						FWD	
Thu 12/28/2017	to	Fri 12/29/2017		<u>by HQ</u>	<u>01/03/2018</u>	(Import)	
1800	Continuous	2359				SCH - HQ - NY	800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Fri 12/29/2017 to Fri 12/29/2017 UPDATED by CONED 12/27/2017

(Import)

0001 Continuous 2200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_700

FWD

Sat 12/30/2017 to Mon 01/01/2018 by HQ 01/03/2018

(Import)

0001 Continuous 0559

SCH - HQ - NY

700 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_800

FWD

Mon 01/01/2018 to Tue 01/02/2018 by HQ 01/03/2018

(Import)

0600 Continuous 0259

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1250

FWD

Tue 01/02/2018 to Thu 01/04/2018 by HQ 01/03/2018

(Import)

0300 Continuous 2359

SCH - HQ - NY

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_800

FWD

Fri 01/05/2018 to Sat 01/06/2018 by HQ 01/03/2018

(Import)

0001 Continuous 1359

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 01/05/2018 to Sat 01/06/2018 CANCELLED by ORU 01/02/2018

(Import)

0800 Continuous 1830

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

SCH-HQ-NYISO_LIMIT_1250

FWD

Sat 01/06/2018 to Thu 02/08/2018 by HQ 01/03/2018

(Import)

1400 Continuous 2359

SCH - HQ - NY

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 01/08/2018 to Sun 01/14/2018 UPDATED by NYPA 12/12/2017

(Import)

0500 Continuous 2100

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASER___-COOPERS___345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018 CANCELLED by ConEd 01/02/2018

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK___345_W64

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK___345KV_RNS5

FWD

Fri 01/12/2018 to Fri 02/16/2018 UPDATED by CE 12/13/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HURLYAVE-ROSETON___345_303

FWD

Fri 01/12/2018 to Sat 01/13/2018

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday, July 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37

Mon 01/15/2018 to Tue 01/16/2018 **CANCELLED by ConEd 01/03/2018**

0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES-ADIRNDCK_230_MAI

Mon 01/15/2018 to Fri 01/19/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601

Tue 01/16/2018 to Fri 02/02/2018

0800 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602

Tue 01/16/2018 to Fri 02/02/2018

0800 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_603

Tue 01/16/2018 to Fri 02/02/2018

0800 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2

Tue 01/16/2018 to Fri 02/09/2018 **UPDATED by NG 12/28/2017**

0800 Continuous 1400

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_345_2

Tue 01/16/2018 to Fri 02/09/2018 **UPDATED by NG 12/28/2017**

0800 Continuous 1400

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

FWD

Wed 01/17/2018 to Sun 01/21/2018
0200 Continuous 2359

UPDATEDby LI12/29/2017

(Import)

Work scheduled by: ConEd

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

FWD

Wed 01/17/2018 to Sun 01/21/2018
0200 Continuous 2359

UPDATEDby LI12/29/2017

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Wed 01/17/2018 to Sun 01/21/2018
0200 Continuous 2359

UPDATEDby LI12/29/2017

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Wed 01/17/2018 to Sun 01/21/2018
0200 Continuous 2359

UPDATEDby LI12/29/2017

(Import)

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Wed 01/17/2018 to Sun 01/21/2018
0200 Continuous 2359

UPDATEDby LI12/29/2017

(Import)

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

UPDATED**by NYPA****01/02/2018**

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

UPDATED**by PJM****12/13/2017**

SCH - PJ - NY

2300 MW**1450 MW**

Impacts Total Transfer Capability 450 MW

0 MW

TTC with All Lines In Service 2750 MW

1450 MW

Work scheduled by: PJM

MARCY___-EDIC___345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED

by CE

09/22/2017

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED

by CE

09/22/2017

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED

by CE

09/22/2017

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

700 MW 1300 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

100 MW 100 MW

EGRDNCTY_345_138_AT1

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359
Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW

EGRDNCTY_345_138_AT2

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359
Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

2600 MW 1350 MW

Impacts Total Transfer Capability 150 MW 100 MW

Work scheduled by: PJM

TTC with All Lines In Service 2750 MW 1450 MW

W49TH_ST_345KV_6

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 03/26/2018 to Fri 04/13/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES____-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MALONE____-WILLIS____115_1-910

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017
0700 Continuous 1530
Work scheduled by: NYPA **ARR: 38**

REV
(Export)
SCH - HQ_CEDARS **60 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 100 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022			FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018	(Import)	(Export)
1400	Continuous	1800	SCH - PJM_VFT	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW
			TTC with All Lines In Service	315 MW
MOSES___-ADIRNDCK_230_MAI			FWD	
Mon 04/09/2018	to	Fri 04/13/2018	(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
FRASER___-GILBOA___345_GF5-35			FWD	
Mon 04/09/2018	to	Fri 04/20/2018	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 12/08/2017

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1350 MW
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/21/2018 to Sat 04/21/2018
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018
0001 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

REV

Sun 05/06/2018 to Sun 05/06/2018
 0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

(Export)

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

600 MW

1600 MW

NIAGARA_KINTIGH_345_NS1-38

FWD

Mon 05/07/2018 to Fri 05/11/2018
 0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

(Import)

Impacts Total Transfer Capability

1700 MW

TTC with All Lines In Service

1450 MW

3150 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

CLAY-EDIC_345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018
 0700 Continuous 1700

Work scheduled by: NYPA

OSWEGO EXPORT

(Import)

Impacts Total Transfer Capability

4850 MW

TTC with All Lines In Service

400 MW

5250 MW

WETHSRFD-MEYER_230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018
 0700 Continuous 1500

Work scheduled by: NYSEG

DYSINGER EAST

(Import)

Impacts Total Transfer Capability

2850 MW

TTC with All Lines In Service

300 MW

3150 MW

MARCY_765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018
 0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

1700 MW

TTC with All Lines In Service

1450 MW

3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAL

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1600 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

MARCY_SO_SERIES_COMP_I/S

Fri 06/01/2018 to Wed 10/31/2018
1800 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY__345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY__765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA__345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 10/01/2018 to Wed 10/03/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY____765_345_AT1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:	Impacts Total Transfer Capability	895 MW
	TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301	FWD	
Mon 10/22/2018 to Fri 11/16/2018	(Import)	
0800 Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE	Impacts Total Transfer Capability	1000 MW
	TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SR1-39	FWD	
Mon 10/29/2018 to Fri 11/02/2018	(Import)	
0500 Continuous 1700	DYSINGER EAST	1700 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1450 MW
	TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MAI	FWD	
Mon 10/29/2018 to Fri 11/02/2018	(Import)	
0700 Continuous 1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 03, 2018 to Friday , July 05, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA