

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 07/15/2018 **EXT FORCE by CE 05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/15/2018

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 50 MW 50 MW
 TTC with All Lines In Service 2100 MW 1350 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 07/15/2018 **EXT FORCE by CE 05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

STLAWRNC-MOSES____230_L33PMon 04/30/2018 to Mon 12/31/2018 **EXTENDED by IESO 06/07/2018**

0456 Continuous 1600

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2000 MW 1600 MW

LEEDS____345_LEEDS SVC

Mon 06/04/2018 to Fri 06/15/2018

0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Tue 06/05/2018 to Fri 06/15/2018

1438 1500

Work scheduled by:

FWD
(Import)

CENTRAL EAST - VC **2715 MW**
 Impacts Total Transfer Capability 260 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Tue 06/05/2018 to Sat 06/16/2018

1438 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)

CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Sat 06/09/2018 to Mon 06/11/2018
 0201 Continuous 0200

EXTENDED**by CE****06/10/2018**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 06/09/2018 to Mon 06/11/2018
 0201 Continuous 0200

EXTENDED**by CE****06/10/2018**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Mon 06/11/2018 to Mon 06/11/2018
 0001 Continuous 1159

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

FWD

Mon 06/11/2018 to Mon 06/11/2018
 0130 Continuous 0200

EXTENDED**by CE****06/10/2018**

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_600

FWD

Mon 06/11/2018 to Mon 06/11/2018
 0600 Continuous 1543

CANCELLED**by NYSEG****06/12/2018**

(Import)

Work scheduled by: NYSEG

SCH - OH - NY

900 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 2000 MW

SCH-NYISO-PJM_LIMIT_200

REV

Mon 06/11/2018 to Mon 06/11/2018
 0600 Continuous 1544

CANCELLED**by NYSEG****06/12/2018**

(Export)

Work scheduled by: NYSEG

SCH - PJ - NY

500 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 1350 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 06/11/2018 to Sat 06/16/2018
 0700 Continuous 1800

(Import) (Export)

Work scheduled by: NGrid

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_600

Tue 06/12/2018 to Thu 06/14/2018 **CANCELLED** **by NYSEG** **06/12/2018**
 0600 Continuous 1400

Work scheduled by: NYSEG

FWD
 (Import)
 SCH - OH - NY **900 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 2000 MW

SCH-NYISO-PJM_LIMIT_200

Tue 06/12/2018 to Thu 06/14/2018 **CANCELLED** **by NYSEG** **06/12/2018**
 0600 Continuous 1400

Work scheduled by: NYSEG

REV
 (Export)
 SCH - PJ - NY **500 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 1350 MW

W49TH_ST-E13THSTA_345_M54

Wed 06/13/2018 to Sat 06/16/2018 **CANCELLED** **by ConEd** **06/12/2018**
 0300 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAL

Wed 06/13/2018 to Thu 06/14/2018
 0502 Continuous 2300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 06/16/2018 to Sat 06/16/2018
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 06/16/2018 to Sat 06/16/2018
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

MOTTHAVN-RAINEY__345_Q12

Sat 06/16/2018 to Sun 06/17/2018 **UPDATED** **by CE** **06/14/2018**
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Sat 06/16/2018 to Sat 06/16/2018
 0600 Continuous 1100

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sat 06/16/2018 to Sat 06/16/2018
 0600 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 06/16/2018 to Sat 06/16/2018
 0700 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

FRASANX-COOPERS__345_UCC2-41

FWD

Sat 06/16/2018 to Sat 06/16/2018
 0700 Continuous 1659

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

FWD

Sat 06/16/2018 to Sat 06/16/2018
 0700 Continuous 1659

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Sat 06/16/2018 to Tue 06/19/2018
 1700 Continuous 0800

Work scheduled by: NYISO

CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 06/17/2018 to Sun 06/17/2018
 0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 06/17/2018 to Sun 06/17/2018
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

FWD

Sun 06/17/2018 to Sun 06/17/2018
0301 Continuous 1930

(Import)

Work scheduled by: ConEd

CANCELLED by ConEd 06/13/2018

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sun 06/17/2018 to Sun 06/17/2018
0301 Continuous 1930

(Import)

Work scheduled by: ConEd

CANCELLED by ConEd 06/13/2018

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Sun 06/17/2018 to Sun 06/17/2018
0301 Continuous 1930

(Import)

Work scheduled by: ConEd

CANCELLED by ConEd 06/13/2018

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1000

FWD

Mon 06/18/2018 to Mon 06/18/2018
1200 Continuous 2000

(Import)

Work scheduled by: NYISO

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Tue 06/19/2018 to Fri 06/22/2018
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

UPDATED by NYPA 06/13/2018

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

FWD

REV

Tue 06/19/2018 to Sat 06/23/2018
0700 Continuous 1800

(Import) (Export)

Work scheduled by: NGrid

UPDATED by NGRID 06/13/2018

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Tue 06/19/2018 to Tue 06/19/2018

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Tue 06/19/2018 to Tue 06/19/2018

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MARCY_SO_SERIES_COMP_I/S

Tue 06/19/2018 to Wed 10/31/2018

1601 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 06/21/2018 to Sun 06/24/2018

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

Fri 06/22/2018 to Sat 02/01/2020

2000 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 05/14/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

DUNWODIE_345KV_6

Sat 06/23/2018 to Sat 06/23/2018

0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 06/23/2018 to Sat 06/23/2018

0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 06/23/2018 to Sat 06/23/2018
0001 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Thu 06/28/2018 to Thu 06/28/2018
0500 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1300 MW 1150 MW**
Impacts Total Transfer Capability 700 MW 450 MW
TTC with All Lines In Service 2000 MW 1600 MW

W49TH_ST-E13THSTA_345_M54

Fri 06/29/2018 to Mon 07/02/2018
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 07/01/2018 to Sun 07/01/2018
0900 Continuous 0930
Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

OSWEGO_COMPLEX_AVR_O/S & MARCY_SO_SERIES_COMP_I/S

Sun 07/01/2018 to Sun 07/01/2018
0900 Continuous 0930
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 07/09/2018 to Fri 07/13/2018
0700 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ERIE E_-S.RIPLEY_230_69 & STONCREK-WETHSRFD_230_83

Wed 08/01/2018 to Wed 08/01/2018
0700 Continuous 1159
Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONCREK-WETHSRFD_230_83

FWD

Wed 08/01/2018 to Wed 08/01/2018
 0700 Continuous 1159

Work scheduled by: NYSEG

(Import)
DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

ERIE E -S.RIPLEY_230_69 & HISHELDN-STONCREK_230_81

FWD

Thu 08/02/2018 to Thu 08/02/2018
 0700 1159

Work scheduled by:

(Import)
DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

HISHELDN-STONCREK_230_81

FWD

Thu 08/02/2018 to Thu 08/02/2018
 0700 Continuous 1159

Work scheduled by: NYSEG

(Import)
DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/17/2018**ARR: 19**

(Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Tue 09/04/2018 to Sun 09/09/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE_345_36

FWD

Thu 09/06/2018 to Fri 09/07/2018
 0700 Continuous 1530

Work scheduled by: NYSEG

(Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018
 0700 Continuous 1730

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

MARCY_345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

FWD

REV

Mon 09/24/2018 to Fri 09/28/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

WATRCURE_345_230_BK 1

FWD

REV

Mon 09/24/2018 to Thu 09/27/2018

(Import) (Export)

0800 Continuous 1530

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **900 MW 800 MW**
 Impacts Total Transfer Capability 1100 MW 800 MW
 TTC with All Lines In Service 2000 MW 1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 10/02/2018 to Tue 11/13/2018
 0001 Continuous 2359

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1550 MW

1600 MW

3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

0 MW

1500 MW

1500 MW

0 MW

1000 MW

1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1750 MW

1400 MW

3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1700 MW

1450 MW

3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2265 MW

710 MW

2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

500 MW

2650 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:	Impacts Total Transfer Capability	895 MW
	TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
STONYRDG-HILLSIDE_230_72	FWD	
Wed 10/17/2018 to Thu 10/18/2018	(Import)	
0800 Continuous 1530	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT_345_V-3022	FWD	REV
Mon 10/22/2018 to Thu 10/25/2018	(Import)	(Export)
0800 Continuous 1500	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM	Impacts Total Transfer Capability	315 MW 315 MW
	TTC with All Lines In Service	315 MW 315 MW
LEEDS_-HURLYAVE_345_301	FWD	
Mon 10/22/2018 to Fri 11/16/2018	(Import)	
0800 Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE	Impacts Total Transfer Capability	1600 MW
	TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1600 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1400 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 15, 2018 to Sunday ,December 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid