

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

 Mon 01/15/2018 to Sun 07/15/2018 EXT FORCE by CE 05/22/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/15/2018

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2100 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

 Mon 01/15/2018 to Sun 07/15/2018 EXT FORCE by CE 05/22/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## STLAWRNC-MOSES\_\_\_\_230\_L33P

 Mon 04/30/2018 to Mon 12/31/2018 EXTENDED by IESO 06/07/2018

0456 Continuous 1600

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>2000 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2000 MW	1600 MW

## LEEDS\_\_\_\_345\_LEEDS SVC

Mon 06/04/2018 to Tue 06/19/2018

0800 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	<b>2950 MW</b>
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/11/2018 to Sat 06/16/2018

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q12

 Sat 06/16/2018 to Sun 06/17/2018 UPDATED by CE 06/14/2018

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sat 06/16/2018 to Sat 06/16/2018  
0600 Continuous 1100  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sat 06/16/2018 to Sat 06/16/2018  
0600 Continuous 1100  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Sat 06/16/2018 to Sat 06/16/2018  
0700 Continuous 1100  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1400 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### FRASANNX-COOPERS\_\_345\_UCC2-41

Sat 06/16/2018 to Sat 06/16/2018  
0700 Continuous 1659  
Work scheduled by: NYSEG

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

Sat 06/16/2018 to Sat 06/16/2018  
0700 Continuous 1659  
Work scheduled by: NYSEG

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 06/16/2018 to Tue 06/19/2018  
1700 1500  
Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2715 MW  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_SO\_SERIES\_COMP\_I/S

Sat 06/16/2018 to Wed 10/31/2018  
1700 Continuous 2359  
Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 20, 2018 to Friday , December 20, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1000**

FWD

Mon 06/18/2018 to Mon 06/18/2018

(Import)

1200 Continuous 2000

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYISO

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Tue 06/19/2018 to Fri 06/22/2018

(Import)

0500 Continuous 1700

**UPDATED****by NYPA****06/13/2018**

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Tue 06/19/2018 to Thu 06/21/2018

(Import) (Export)

0700 Continuous 1800

**UPDATED****by NGRID****06/20/2018**

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

**ARR: 38****VOLNEY\_-MARCY\_345\_19**

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

**CANCELLED****by PJM****06/18/2018**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ARR: 19****VOLNEY\_-MARCY\_345\_19**

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

**CANCELLED****by PJM****06/18/2018**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 19****W49TH\_ST-E13THSTA\_345\_M54**

FWD

Thu 06/21/2018 to Sun 06/24/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**S.RIPLEY-DUNKIRK\_230\_68**

FWD

REV

Fri 06/22/2018 to Sat 02/01/2020

(Import) (Export)

2000 Continuous 0000

**UPDATED****by NYISO****05/14/2018**

SCH - PJ - NY

**1950 MW****1350 MW**

Impacts Total Transfer Capability 150 MW

0 MW

TTC with All Lines In Service 2100 MW

1350 MW

Work scheduled by: NYISO

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W90

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### SCH-IMO-NYISO\_LIMIT\_800

Sat 06/23/2018 to Sat 06/23/2018 **UPDATED by NYPA 06/20/2018**  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1100 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2000 MW

### BECK\_\_\_\_-NIAGARA\_345\_PA302

Mon 06/25/2018 to Thu 06/28/2018  
0800 Continuous 1600  
Work scheduled by: IESO

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability 1100 MW	800 MW
TTC with All Lines In Service 2000 MW	1600 MW

### SCH-NYISO-IMO\_NIAGARA\_CB\_3022

Thu 06/28/2018 to Thu 06/28/2018  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1300 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability 700 MW	450 MW
TTC with All Lines In Service 2000 MW	1600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Fri 06/29/2018 to Mon 07/02/2018  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_LIMIT\_800

Fri 06/29/2018 to Fri 06/29/2018  
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

800 MW

200 MW

1000 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 07/01/2018 to Sun 07/01/2018  
0900 Continuous 0930

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

## OSWEGO\_COMPLEX\_AVR\_O/S &amp; MARCY\_SO\_SERIES\_COMP\_I/S

Sun 07/01/2018 to Sun 07/01/2018  
0900 0930

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 07/09/2018 to Fri 07/13/2018  
0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## ERIE E\_-S.RIPLEY\_230\_69 &amp; STONCREK-WETHSRFD\_230\_83

Wed 08/01/2018 to Wed 08/01/2018  
0700 1159

Work scheduled by:

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## STONCREK-WETHSRFD\_230\_83

Wed 08/01/2018 to Wed 08/01/2018  
0700 Continuous 1159

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## ERIE E\_-S.RIPLEY\_230\_69 &amp; HISHELDN-STONCREK\_230\_81

Thu 08/02/2018 to Thu 08/02/2018  
0700 1159

Work scheduled by:

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HISHELDN-STONCREK\_230\_81

Thu 08/02/2018 to Thu 08/02/2018  
0700 Continuous 1159

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_765\_345\_AT1

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/17/2018

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_765\_345\_AT2

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## CLRKSCRN-OAKDALE\_345\_36

Thu 09/06/2018 to Fri 09/07/2018  
0700 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## FRASER\_-GILBOA\_345\_GF5-35

Mon 09/10/2018 to Fri 10/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 09/10/2018 to Fri 09/28/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

## MARCY\_345KV\_CSC

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_\_345\_230\_AT4**

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2000 MW 1600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Sat 09/15/2018 to Mon 09/17/2018  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

Sat 09/15/2018 to Mon 09/17/2018  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Sat 09/15/2018 to Mon 09/17/2018  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/17/2018 to Fri 09/21/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/17/2018 to Fri 09/21/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_345\_230\_AT4

Mon 09/24/2018 to Fri 09/28/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/24/2018 to Fri 09/28/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

Mon 09/24/2018 to Fri 09/28/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## WATRCURE\_345\_230\_BK 1

Mon 09/24/2018 to Thu 09/27/2018

0800 Continuous 1530

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

## BECK\_\_\_-NIAGARA\_345\_PA302

Mon 10/01/2018 to Fri 10/05/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/01/2018 to Wed 10/03/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 10/01/2018 to Fri 10/05/2018  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 10/02/2018 to Tue 11/13/2018  
0001 Continuous 2359

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2100 MW 1350 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## MARCY\_\_\_\_765\_345\_AT2

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MAL

Mon 10/08/2018 to Fri 10/12/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
0700 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
0700 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_900

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1100

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1600 MW

## STONYRDG-HILLSIDE\_230\_72

Wed 10/17/2018 to Thu 10/18/2018  
0800 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 10/22/2018 to Thu 10/25/2018  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 20, 2018 to Friday , December 20, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 11/11/2018 to Sun 11/11/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**SCH-NE-NYISO\_LIMIT\_1000**

Sun 11/11/2018 to Sun 11/11/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1400 MW

**MARCY\_\_\_345KV\_CSC**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Wednesday, June 20, 2018 to Friday , December 20, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

( Import )

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE