

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 07/15/2018 **EXT FORCE by CE 05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/15/2018

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 50 MW 50 MW
 TTC with All Lines In Service 2100 MW 1350 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 07/15/2018 **EXT FORCE by CE 05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

STLAWRNC-MOSES____230_L33PMon 04/30/2018 to Mon 12/31/2018 **EXTENDED by IESO 06/07/2018**

0456 Continuous 1600

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2000 MW 1600 MW

LEEDS____345_LEEDS SVC

Mon 06/04/2018 to Wed 06/20/2018

0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Tue 06/05/2018 to Sat 06/16/2018

1438 0659

Work scheduled by:

FWD
(Import)

CENTRAL EAST - VC **2715 MW**
 Impacts Total Transfer Capability 260 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Tue 06/05/2018 to Sat 06/16/2018

1438 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)

CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 06/11/2018 to Sat 06/16/2018
0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-IMO-NYISO_LIMIT_600

Tue 06/12/2018 to Thu 06/14/2018
0600 Continuous 1400

Work scheduled by: NYSEG

CANCELLED by NYSEG 06/12/2018

	FWD
	(Import)
SCH - OH - NY	900 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	2000 MW

SCH-NYISO-PJM_LIMIT_200

Tue 06/12/2018 to Thu 06/14/2018
0600 Continuous 1400

Work scheduled by: NYSEG

CANCELLED by NYSEG 06/12/2018

	REV
	(Export)
SCH - PJ - NY	500 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	1350 MW

W49TH_ST-E13THSTA_345_M54

Wed 06/13/2018 to Sat 06/16/2018
0300 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 06/12/2018

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

MOSES__-ADIRNDCK_230_MAI

Wed 06/13/2018 to Thu 06/14/2018
0502 Continuous 2300

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOTTHAVN-RAINEY__345_Q12

Sat 06/16/2018 to Sun 06/17/2018
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2018

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CHAT_DC_GC2

Sat 06/16/2018 to Sat 06/16/2018
0600 Continuous 1100

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sat 06/16/2018 to Sat 06/16/2018
0600 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY

(Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 06/16/2018 to Sat 06/16/2018
0700 Continuous 1100

Work scheduled by: HQ

(Import)

1400 MW

SCH - HQ - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

FRASANNX-COOPERS_345_UCC2-41

FWD

Sat 06/16/2018 to Sat 06/16/2018
0700 Continuous 1659

Work scheduled by: NYSEG

ARR: 19

(Import)

2500 MW

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

FWD

Sat 06/16/2018 to Sat 06/16/2018
0700 Continuous 1659

Work scheduled by: NYSEG

ARR: 19

(Import)

2500 MW

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 06/16/2018 to Tue 06/19/2018
1700 0800

Work scheduled by:

(Import)

2715 MW

CENTRAL EAST - VC

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Sat 06/16/2018 to Tue 06/19/2018
1700 Continuous 0800

Work scheduled by: NYISO

(Import)

2740 MW

CENTRAL EAST - VC

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Sun 06/17/2018 to Sun 06/17/2018
0301 Continuous 1930

Work scheduled by: ConEd

CANCELLED by ConEd 06/13/2018

(Import)

3800 MW

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sun 06/17/2018 to Sun 06/17/2018 **CANCELLED** by ConEd 06/13/2018

(Import)

0301 Continuous 1930

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sun 06/17/2018 to Sun 06/17/2018 **CANCELLED** by ConEd 06/13/2018

(Import)

0301 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1000

FWD

Mon 06/18/2018 to Mon 06/18/2018

(Import)

1200 Continuous 2000

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYISO

NIAGARA_-ROCHESTR_345_NR2

FWD

Tue 06/19/2018 to Fri 06/22/2018 **UPDATED** by NYPA 06/13/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL_115_3

FWD

REV

Tue 06/19/2018 to Sat 06/23/2018 **UPDATED** by NGRID 06/13/2018

(Import) (Export)

0700 Continuous 1800

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

VOLNEY_-MARCY_345_19

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

VOLNEY_-MARCY_345_19

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Tue 06/19/2018 to Wed 06/20/2018
1601 1500

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Tue 06/19/2018 to Wed 10/31/2018
1601 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Thu 06/21/2018 to Sun 06/24/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

Fri 06/22/2018 to Sat 02/01/2020
2000 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 05/14/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

DUNWODIE_345KV_6

Sat 06/23/2018 to Sat 06/23/2018
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 06/23/2018 to Sat 06/23/2018
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 06/23/2018 to Sat 06/23/2018
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022

Thu 06/28/2018 to Thu 06/28/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1300 MW	1150 MW
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

W49TH_ST-E13THSTA_345_M54

Fri 06/29/2018 to Mon 07/02/2018
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 07/01/2018 to Sun 07/01/2018
0900 Continuous 0930

Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

OSWEGO_COMPLEX_AVR_O/S & MARCY_SO_SERIES_COMP_I/S

Sun 07/01/2018 to Sun 07/01/2018
0900 0930

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2635 MW
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	2975 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 07/09/2018 to Fri 07/13/2018
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

ERIE E_-S.RIPLEY_230_69 & STONCREK-WETHSRFD_230_83

Wed 08/01/2018 to Wed 08/01/2018
0700 1159

Work scheduled by:

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

STONCREK-WETHSRFD_230_83

Wed 08/01/2018 to Wed 08/01/2018
0700 Continuous 1159

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ERIE E__S.RIPLEY_230_69 & HISHELDN-STONCREK_230_81

FWD

Thu 08/02/2018 to Thu 08/02/2018
0700 1159

Work scheduled by:

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HISHELDN-STONCREK_230_81

FWD

Thu 08/02/2018 to Thu 08/02/2018
0700 Continuous 1159

Work scheduled by: NYSEG

(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/17/2018**ARR: 19**

(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

FWD

Thu 09/06/2018 to Fri 09/07/2018
0700 Continuous 1530

Work scheduled by: NYSEG

(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FRASER_-GILBOA__345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY____765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA__345_230_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	2000 MW 1400 MW
Impacts Total Transfer Capability	0 MW 200 MW
TTC with All Lines In Service	2000 MW 1600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
0800 Continuous 1530

Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2100 MW 1350 MW
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2100 MW 1350 MW

BECK_-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	900 MW 800 MW
Impacts Total Transfer Capability	1100 MW 800 MW
TTC with All Lines In Service	2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 10/01/2018 to Wed 10/03/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 10/02/2018 to Tue 11/13/2018

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2100 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: PJM

MARCY_____765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC2

FWD

Mon 10/08/2018 to Fri 11/23/2018

(Import)

0700 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
CENTRAL EAST - VC 2080 MW
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
 0800 Continuous 1530

Work scheduled by: NYSEG

FWD
 (Import)
DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
 0800 Continuous 1500

Work scheduled by: PJM

FWD REV
 (Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 11/11/2018 to Sun 11/11/2018

(Import) (Export)

0700 Continuous 1800

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON____345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 17, 2018 to Tuesday ,December 17, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid