

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 08/06/2018 EXT FORCE by CE 05/22/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 08/06/2018

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2100 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 08/06/2018 EXT FORCE by CE 05/22/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 12/31/2018 EXTENDED by IESO 06/07/2018

0456 Continuous 1600

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2000 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2000 MW	1600 MW

MARCY_SO_SERIES_COMP_I/S

Sat 06/16/2018 to Mon 06/25/2018

1700 Continuous 1055

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

S.RIPLEY-DUNKIRK_230_68

Fri 06/22/2018 to Sat 02/01/2020 UPDATED by NYISO 05/14/2018

2000 Continuous 0000

Work scheduled by: NYISO

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

BECK_-NIAGARA_345_PA302

Mon 06/25/2018 to Thu 06/28/2018

0800 Continuous 1600

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_100

Mon 06/25/2018 to Fri 06/29/2018
0900 Continuous 1400

UPDATED by PJM 05/16/2018

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1350 MW

REV
(Export)

MARCY_SO_SERIES_COMP_I/S

Mon 06/25/2018 to Tue 06/26/2018
1606 Continuous 1106

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 06/26/2018 to Tue 06/26/2018
0600 Continuous 1400

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Tue 06/26/2018 to Tue 06/26/2018
0600 Continuous 1400

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY_SO_SERIES_COMP_I/S

Tue 06/26/2018 to Wed 10/31/2018
1117 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Wed 06/27/2018 to Sun 07/01/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Thu 06/28/2018 to Fri 06/29/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1300 MW 1150 MW
Impacts Total Transfer Capability 700 MW 450 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Thu 06/28/2018 to Thu 06/28/2018
0700 Daily(No Weekends) 1300
Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_LIMIT_800

Fri 06/29/2018 to Fri 06/29/2018
0600 Continuous 1800
Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

N.SCTLND-LEEDS____345_94

Fri 06/29/2018 to Fri 06/29/2018
0700 Daily(No Weekends) 1400
Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_950

Sat 06/30/2018 to Sun 07/01/2018
1500 Continuous 1459
Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY **1250 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_300

Sun 07/01/2018 to Tue 07/03/2018
1500 Continuous 2359
Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 2000 MW

BECK____-NIAGARA_230_PA27

Thu 07/05/2018 to Wed 07/25/2018
0700 Continuous 1600
Work scheduled by: IESO

FWD

REV

(Import) (Export)

SCH - OH - NY **1900 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 07/08/2018 to Sun 07/08/2018
0900 Continuous 0930
Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S & MARCY_SO_SERIES_COMP_I/S

Sun 07/08/2018 to Sun 07/08/2018
0900 0930

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 07/09/2018 to Fri 07/13/2018
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CEDARS_ROSEMNTB_115_2/22

Tue 07/17/2018 to Tue 07/17/2018
0500 Continuous 1800

Work scheduled by: HQ

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22

Tue 07/17/2018 to Tue 07/17/2018
0500 Continuous 1800

Work scheduled by: HQ

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

COOPERS_DOLSONAV_345_CCDA42

Thu 07/19/2018 to Fri 07/20/2018
0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ERIE E_S.RIPLEY_230_69 & STONCREK-WETHSRFD_230_83

Wed 08/01/2018 to Wed 08/01/2018
0700 1159

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

STONCREK-WETHSRFD_230_83

Wed 08/01/2018 to Wed 08/01/2018
0700 Continuous 1159

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ERIE E__S.RIPLEY_230_69 & HISHELDN-STONCREK_230_81

Thu 08/02/2018 to Thu 08/02/2018
0700 1159

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HISHELDN-STONCREK_230_81

Thu 08/02/2018 to Thu 08/02/2018
0700 Continuous 1159

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/17/2018

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

Thu 09/06/2018 to Fri 09/07/2018
0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018
 0500 1730

(Import)

Work scheduled by:

CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1700

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **2000 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 2000 MW 1600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 09/15/2018 to Mon 09/17/2018
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Sat 09/15/2018 to Mon 09/17/2018
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Sat 09/15/2018 to Mon 09/17/2018
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

FWD

REV

Mon 09/24/2018 to Fri 09/28/2018

(Import) (Export)

0500 Continuous 2300

UPDATED by NYPA 06/21/2018

SCH - OH - NY **2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 09/24/2018 to Fri 10/05/2018

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC **0 MW 0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

WATRCURE_345_230_BK 1

FWD

REV

Mon 09/24/2018 to Thu 09/27/2018

(Import) (Export)

0800 Continuous 1530

SCH - PJ - NY **2100 MW 1350 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 10/02/2018 to Tue 11/13/2018
0001 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1550 MW

1600 MW

3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

0 MW

0 MW

1500 MW

1000 MW

1500 MW

1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1750 MW

1400 MW

3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

1700 MW

1450 MW

3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2265 MW

710 MW

2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

500 MW

2650 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100		1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
FROST_BR-LONG_MTN_345_352			FWD	REV
Sun 10/14/2018	to	Sun 10/14/2018	(Import)	(Export)
0700	Continuous	1800	SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_900			FWD	
Sun 10/14/2018	to	Sun 10/14/2018	(Import)	
0700	Continuous	1800	SCH - NE - NY	1100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1100				REV
Sun 10/14/2018	to	Sun 10/14/2018		(Export)
0700	Continuous	1800	SCH - NE - NY	1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MOSES___-ADIRNDCK_230_MAl

Mon 11/05/2018 to Fri 11/09/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,June 30, 2018 to Monday ,December 30, 2019

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019

0800 Continuous 1600

Work scheduled by: CHGE

06/26/2018

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

HURLYAVE-ROSETON__345_303

Mon 09/30/2019 to Fri 11/01/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

LEEDS____-HURLYAVE_345_301

Mon 11/11/2019 to Wed 12/18/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW