

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Mon 08/06/2018 **EXT FORCE by CE** **05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2100 MW 1350 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Mon 08/06/2018

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**  
 Impacts Total Transfer Capability 50 MW 50 MW  
 TTC with All Lines In Service 2100 MW 1350 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Mon 08/06/2018 **EXT FORCE by CE** **05/22/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2100 MW 1350 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2100 MW 1350 MW

**STLAWRNC-MOSES\_\_\_\_230\_L33P**Mon 04/30/2018 to Mon 12/31/2018 **EXTENDED by IESO** **06/07/2018**

0456 Continuous 1600

Work scheduled by: IESO

FWD REV  
(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2000 MW 1600 MW

**LEEDS\_\_\_\_345\_LEEDS SVC**

Mon 06/04/2018 to Tue 06/19/2018

0800 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)

CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

**MOTTHAVN-RAINEY\_\_\_\_345\_Q12**Sat 06/16/2018 to Sun 06/17/2018 **UPDATED by CE** **06/14/2018**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**LEEDS\_\_\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 06/16/2018 to Tue 06/19/2018

1700 1500

Work scheduled by:

FWD  
(Import)

CENTRAL EAST - VC **2715 MW**  
 Impacts Total Transfer Capability 260 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Sat 06/16/2018 to Wed 10/31/2018

(Import)

1700 Continuous 2359

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**SCH-IMO-NYISO\_LIMIT\_1000**

FWD

Mon 06/18/2018 to Mon 06/18/2018

(Import)

1200 Continuous 2000

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYISO

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Tue 06/19/2018 to Fri 06/22/2018

(Import)

0500 Continuous 1700

**UPDATED****by NYPA****06/13/2018**

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Tue 06/19/2018 to Thu 06/21/2018

(Import) (Export)

0700 Continuous 1800

**UPDATED****by NGRID****06/20/2018**

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38****VOLNEY\_-MARCY\_345\_19**

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

**CANCELLED****by PJM****06/18/2018**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ARR: 19****VOLNEY\_-MARCY\_345\_19**

FWD

Tue 06/19/2018 to Tue 06/19/2018

(Import)

0830 Daily(No Weekends) 1530

**CANCELLED****by PJM****06/18/2018**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 19****W49TH\_ST-E13THSTA\_345\_M54**

FWD

Thu 06/21/2018 to Sun 06/24/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,June 22, 2018 to Sunday ,December 22, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Fri 06/22/2018 to Sat 02/01/2020  
2000 Continuous 0000

UPDATED by NYISO 05/14/2018

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## DUNWODIE\_345KV\_6

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## DUNWODIE\_345KV\_8

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Sat 06/23/2018 to Sat 06/23/2018  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## SCH-IMO-NYISO\_LIMIT\_800

Sat 06/23/2018 to Sat 06/23/2018  
0500 Continuous 1700

UPDATED by NYPA 06/20/2018

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	2000 MW

## BECK\_\_-NIAGARA\_345\_PA302

Mon 06/25/2018 to Thu 06/28/2018  
0800 Continuous 1600

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

## SCH-NYISO-PJM\_LIMIT\_100

Mon 06/25/2018 to Fri 06/29/2018  
0900 Continuous 1400

UPDATED by PJM 05/16/2018

Work scheduled by: PJM

		REV
		(Export)
SCH - PJ - NY		<b>400 MW</b>
Impacts Total Transfer Capability		950 MW
TTC with All Lines In Service		1350 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Tue 06/26/2018 to Tue 06/26/2018  
0600 Continuous 1400

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Tue 06/26/2018 to Tue 06/26/2018  
0600 Continuous 1400

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**SCH-NYISO-IMO\_NIAGARA\_CB\_3022**

Thu 06/28/2018 to Thu 06/28/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1300 MW 1150 MW**  
Impacts Total Transfer Capability 700 MW 450 MW  
TTC with All Lines In Service 2000 MW 1600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Fri 06/29/2018 to Mon 07/02/2018  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SCH-NYISO-HQ\_LIMIT\_800**

Fri 06/29/2018 to Fri 06/29/2018  
0600 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sun 07/01/2018 to Sun 07/01/2018  
0900 Continuous 0930

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**OSWEGO\_COMPLEX\_AVR\_O/S & MARCY\_SO\_SERIES\_COMP\_I/S**

Sun 07/01/2018 to Sun 07/01/2018  
0900 0930

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2635 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 07/09/2018 to Fri 07/13/2018

(Import)

0700 Continuous 1600

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**ERIE E\_-S.RIPLEY\_230\_69 & STONCREK-WETHSRFD\_230\_83**

FWD

Wed 08/01/2018 to Wed 08/01/2018

(Import)

0700 1159

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**STONCREK-WETHSRFD\_230\_83**

FWD

Wed 08/01/2018 to Wed 08/01/2018

(Import)

0700 Continuous 1159

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**ERIE E\_-S.RIPLEY\_230\_69 & HISHELDN-STONCREK\_230\_81**

FWD

Thu 08/02/2018 to Thu 08/02/2018

(Import)

0700 1159

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**HISHELDN-STONCREK\_230\_81**

FWD

Thu 08/02/2018 to Thu 08/02/2018

(Import)

0700 Continuous 1159

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**MARCY\_\_\_765\_345\_AT1**

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_765\_345\_AT2**

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLRKSCRN-OAKDALE\_\_345\_36**

FWD

Thu 09/06/2018 to Fri 09/07/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_\_GILBOA\_\_345\_GF5-35**

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**MARCY\_\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_\_765\_345\_AT2**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NIAGARA\_\_345\_230\_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Sat 09/15/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**NIAGARA\_345\_230\_AT4**

FWD

REV

Mon 09/24/2018 to Fri 09/28/2018

(Import) (Export)

0500 Continuous 2300

UPDATEDby NYPA06/21/2018

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2000 MW 1600 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 22, 2018 to Sunday ,December 22, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 09/24/2018 to Fri 09/28/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 09/24/2018 to Fri 10/05/2018

0700 Continuous 1500

Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

### WATRCURE\_345\_230\_BK 1

Mon 09/24/2018 to Thu 09/27/2018

0800 Continuous 1530

Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b> <b>1350 MW</b>
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2100 MW 1350 MW

### BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Mon 10/01/2018 to Fri 10/05/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>900 MW</b> <b>800 MW</b>
Impacts Total Transfer Capability	1100 MW 800 MW
TTC with All Lines In Service	2000 MW 1600 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/01/2018 to Wed 10/03/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### PANNELL\_-CLAY\_\_\_\_345\_1

Mon 10/01/2018 to Fri 10/05/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### HUDSONP\_-FARRAGUT\_345\_B3402

Tue 10/02/2018 to Tue 11/13/2018

0001 Continuous 2359

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b> <b>1350 MW</b>
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2100 MW 1350 MW



# NYISO TRANSFER LIMITATIONS

Friday ,June 22, 2018 to Sunday ,December 22, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT2

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 10/08/2018 to Fri 10/12/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
0700 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
0700 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_\_765\_345\_AT1

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

**2265 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

**500 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

**475 MW 1000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

MOSES SOUTH

**500 MW**

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 1730

CENTRAL EAST - VC

**2080 MW**

Work scheduled by:

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2**

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 1730

SCH - HQ - NY

**850 MW 0 MW**

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 22, 2018 to Sunday ,December 22, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FROST\_BR-LONG\_MTN\_345\_352

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1150 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

### SCH-NE-NYISO\_LIMIT\_900

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

### SCH-NYISO-NE\_LIMIT\_1100

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>1300 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1600 MW

### STONYRDG-HILLSIDE\_230\_72

Wed 10/17/2018 to Thu 10/18/2018  
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 10/22/2018 to Thu 10/25/2018  
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

### KINTIGH\_-ROCHESTR\_345\_SRL-39

Mon 10/29/2018 to Fri 11/02/2018  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 22, 2018 to Sunday ,December 22, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 10/29/2018 to Fri 11/02/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sun 11/11/2018 to Sun 11/11/2018  
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1300 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_1000**

Sun 11/11/2018 to Sun 11/11/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1400 MW

**MARCY\_\_\_\_345KV\_CSC**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON\_\_\_\_345\_303**

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 22, 2018 to Sunday ,December 22, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 08/19/2019 to Fri 09/20/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE