

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 10/14/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/14/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/14/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

DUNWODIE-MOTTHAVN_345_71

Sun 07/01/2018 to Tue 10/09/2018 EXT FORCE by CE 09/07/2018

1248 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 08/09/2018 to Sat 02/01/2020 UPDATED by NYISO 08/09/2018

1144 Continuous 0000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARCY_SO_SERIES_COMP_I/S

Mon 08/13/2018 to Fri 09/07/2018

1000 Continuous 0559

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 09/07/2018 to Fri 09/07/2018 UPDATED by CE 09/05/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Fri 09/07/2018 to Wed 09/19/2018 UPDATED by CE 09/05/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/07/2018 to Wed 09/19/2018 UPDATED by CE 09/05/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY____765_345_AT2

Fri 09/07/2018 to Tue 09/11/2018 UPDATED by NYPA 09/05/2018
0500 Continuous 0459

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Fri 09/07/2018 to Sun 09/23/2018 by NYISO 09/11/2018
0600 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
2825 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Fri 09/07/2018 to Sun 09/23/2018 by NYISO 09/11/2018
0600 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
4800 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Fri 09/07/2018 to Fri 09/07/2018
0700 Continuous 1100

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Fri 09/07/2018 to Fri 09/07/2018
0700 Continuous 1100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_500

Fri 09/07/2018 to Fri 09/07/2018
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1900 MW

BECK____-NIAGARA_230_PA27

Fri 09/07/2018 to Fri 09/14/2018 **FORCED** **by IESO** **09/07/2018**
0746 Continuous 2359

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1750 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1750 MW

SCH-NYISO-PJM_LIMIT_100

Fri 09/07/2018 to Thu 09/20/2018 **UPDATED** **by PJM** **09/10/2018**
0800 Continuous 1559

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1300 MW

W49TH_ST_345KV_6

Sat 09/08/2018 to Mon 09/10/2018 **UPDATED** **by CE** **09/05/2018**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_700

Sat 09/08/2018 to Sun 09/09/2018
0500 Continuous 2330

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1000 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1900 MW

CHAT_DC_GC1

Sat 09/08/2018 to Sat 09/08/2018
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						REV
Sat 09/08/2018	to	Sat 09/08/2018				(Export)
0600	Continuous	1800			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
PORTER__-ROTTRDAM_230_30						FWD
Sat 09/08/2018	to	Sat 09/08/2018				(Import)
0700	Continuous	1600			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
ATHENS__-PLSNTVLY_345_91						FWD
Sun 09/09/2018	to	Tue 09/11/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>09/10/2018</u>	(Import)
0001	Continuous	0200			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLY_345KV_RNS4						FWD
Sun 09/09/2018	to	Tue 09/11/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>09/10/2018</u>	(Import)
0001	Continuous	0200			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
PORTER__-ROTTRDAM_230_31						FWD
Sun 09/09/2018	to	Sun 09/09/2018				(Import)
0700	Continuous	1600			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 09/10/2018	to	Fri 09/28/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/05/2018</u>	(Export)
0800	Continuous	1900			SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	40 MW
MARCY____345KV_CSC						FWD
Tue 09/11/2018	to	Tue 09/11/2018				(Import)
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER__-GILBOA__345_GF5-35

Tue 09/11/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 09/10/2018

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ALCOA_R8105_TIE_B

Wed 09/12/2018 to Thu 09/13/2018
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

ALCOA_R8105_TIE_B

Wed 09/12/2018 to Thu 09/13/2018
0700 Continuous 1700

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	0 MW
Impacts Total Transfer Capability 120 MW	40 MW
TTC with All Lines In Service 190 MW	40 MW

CEDARS__-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1800

Work scheduled by: HQ

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 95 MW	40 MW
Impacts Total Transfer Capability 95 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1800

Work scheduled by: HQ

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 95 MW	40 MW
Impacts Total Transfer Capability 95 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Sat 09/15/2018 to Sat 09/15/2018 CANCELLED by ConEd 09/11/2018

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 09/15/2018 to Sun 09/16/2018 CANCELLED by ConEd 09/11/2018

0001 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W79

Sun 09/16/2018 to Sun 09/16/2018 CANCELLED by ConEd 09/11/2018

0130 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Mon 09/17/2018 to Mon 09/17/2018

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Mon 09/17/2018 to Mon 09/17/2018

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Mon 09/17/2018 to Fri 09/21/2018

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MARCY____765_345_AT2

Mon 09/17/2018 to Tue 09/18/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018 **UPDATED** **by NYPA** **08/03/2018**

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/17/2018 to Fri 10/05/2018 **UPDATED** **by CHGE** **09/12/2018**

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

LOWVILLE-BOONVILLE_115_5

FWD

REV

Tue 09/18/2018 to Tue 09/18/2018

(Import) (Export)

1000 Daily(No Weekends) 1200

SCH - HQ_CEDARS **130 MW** **40 MW**
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

TAYLORVL-LOWVILLE_115_5

FWD

REV

Tue 09/18/2018 to Tue 09/18/2018

(Import) (Export)

1000 Daily(No Weekends) 1200

SCH - HQ_CEDARS **130 MW** **40 MW**
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

W49TH_ST_345KV_6

FWD

Wed 09/19/2018 to Wed 09/19/2018 **UPDATED** **by CE** **09/05/2018**

(Import)

0130 Continuous 0200

SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Wed 09/19/2018 to Sat 09/22/2018 **by NYPA** **09/10/2018**

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W82

FWD

Thu 09/20/2018 to Fri 09/21/2018

(Import)

2330 Continuous 0030

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Thu 09/20/2018 to Fri 09/21/2018

(Import)

2330 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 09/21/2018 to Sun 09/23/2018

(Import)

2200 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 09/21/2018 to Sun 09/23/2018

(Import)

2200 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 09/21/2018 to Sun 09/23/2018

(Import)

2200 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

FROST_BR-LONG_MTN_345_352

FWD

REV

Sat 09/22/2018 to Sat 09/22/2018

(Import) (Export)

0100 Continuous 1900

UPDATED by ISONE 08/23/2018

SCH - NE - NY

1150 MW 1600 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

CHAT_DC_GC1

FWD

Sun 09/23/2018 to Sun 09/23/2018

(Import)

0001 Continuous 0200

by HQ 09/05/2018

MOSES SOUTH

2850 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 09/23/2018 to Sun 09/23/2018

(Export)

0001 Continuous 0200

by HQ 09/05/2018

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

PLSNTVLY_345KV_RNS5

Mon 09/24/2018 to Fri 09/28/2018
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018
0500 Continuous 2300

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/24/2018 to Mon 09/24/2018
0600 Continuous 0700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

CLAY__-EDIC_345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 08/06/2018

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
0700 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
(Import)	(Export)	
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 09/24/2018 to Tue 09/25/2018
0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

DENNISON-NORFOLK__115_4

Tue 09/25/2018 to Tue 09/25/2018
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
(Import)	(Export)	
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNI_R8105_TIE_B

Wed 09/26/2018 to Wed 09/26/2018
0815 Daily(No Weekends) 1615
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MARCY_SO_SERIES_COMP_I/S

Wed 09/26/2018 to Sat 10/06/2018
1700 Continuous 0700
Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

FITZPTRK-EDIC_____345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
0800 Continuous 1100
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

FITZPTRK-EDIC_____345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
0800 Continuous 1100
Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4800 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	5250 MW

BECK____-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018 **UPDATED by NYPA 08/20/2018**
0400 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	950 MW
TTC with All Lines In Service	1900 MW	1750 MW

MOSES____-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY_____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700
Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_21

Mon 10/01/2018 to Tue 10/02/2018 **UPDATED** **by NGRID** **08/13/2018**
0730 Continuous 1930

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EGRDNCTY_345_138_AT1

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MARCY__ 765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__ 345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__ -FRASANNX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

MILLWOOD-EASTVIEW_345_W85

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Mon 10/08/2018 to Sat 10/13/2018
0301 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

EDIC-FRASER_345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0759

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MASSENA-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018

(Import)

0100 0759

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1600 MW

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

MASSENA -MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Sat 10/27/2018
1701 1730

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2080 MW
Impacts Total Transfer Capability	895 MW
TTC with All Lines In Service	2975 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Wed 10/31/2018
1701 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Sat 10/20/2018 to Sat 10/20/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FROST_BR-LONG_MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/11/2018
0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

SCRIBA__-VOLNEY__345_21

Wed 11/07/2018 to Fri 11/09/2018
0700 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 08/14/2018

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1600 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1400 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 11/14/2018 to Wed 11/14/2018
0500 Continuous 2359

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	1500 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1750 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST__345_F39

Thu 12/20/2018 to Thu 12/20/2018
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Wed 01/02/2019 to Fri 01/11/2019
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

Mon 01/07/2019 to Thu 01/10/2019
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

(Import)

0800 Continuous 1600

08/20/2018UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

(Import)

0130 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/04/2019 to Fri 03/08/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/11/2019 to Fri 03/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
0800 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MARCY____345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

ARR: 19

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

ARR: 19

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY__-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019
0800 Continuous 1600

Work scheduled by: CHGE

06/26/2018

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA___-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

LEEDS___345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CLAY___-EDIC___345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON___345_303

Mon 09/30/2019 to Fri 11/01/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CLAY___-EDIC___345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 12, 2018 to Friday, March 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE