

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 10/28/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/28/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/28/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

DUNWODIE-MOTTHAVN_345_71

Sun 07/01/2018 to Tue 10/09/2018 EXT FORCE by CE 09/07/2018

1248 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 08/09/2018 to Sat 02/01/2020 UPDATED by NYISO 08/09/2018

1144 Continuous 0000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

FITZPTRK-EDIC_345_FE-1

Fri 09/07/2018 to Tue 09/25/2018 UPDATED by NGRID 09/23/2018

0600 Continuous 1559

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC____345_FE-1

Fri 09/07/2018 to Tue 09/25/2018
0600 Continuous 1559

UPDATED by NGRID 09/23/2018

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/10/2018 to Fri 10/12/2018
0800 Continuous 1900

EXTENDED by HQ 09/20/2018

Work scheduled by: HQ

REV

(Export)

SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

FRASER__-GILBOA____345_GF5-35

Tue 09/11/2018 to Fri 10/05/2018
0700 Continuous 1730

UPDATED by NYISO 09/10/2018

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/17/2018 to Tue 10/09/2018
0800 Continuous 1600

UPDATED by CHGE 09/12/2018

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MARCY____765_345_AT2

Wed 09/19/2018 to Sat 10/13/2018
0001 Continuous 0059

FORCED by NYPA 09/18/2018

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_800

Sun 09/23/2018 to Sun 10/14/2018
2300 Continuous 1900

Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY **1100 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1900 MW

PLSNTVLY_345KV_RNS5

Mon 09/24/2018 to Fri 09/28/2018
0001 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018 UPDATED by NYPA 06/21/2018
0500 Continuous 2300

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
0700 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Fri 09/28/2018 UPDATED by NYSEG 09/28/2018
1236 Continuous 1537

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

MILLWOOD-EASTVIEW_345_W85

Tue 09/25/2018 to Tue 09/25/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK__345KV_RNS3

Tue 09/25/2018 to Tue 09/25/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EASTVIEW-SPRNBK__345_W78

Tue 09/25/2018 to Sat 09/29/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

DENNISON-NORFOLK__115_4

Tue 09/25/2018 to Tue 09/25/2018
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15					FWD	
Tue 09/25/2018	to	Fri 09/28/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/22/2018</u>	(Import)
1600	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Tue 09/25/2018	to	Sat 09/29/2018				(Import)
1601	Continuous	0759				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
FRASER____345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S					FWD	
Wed 09/26/2018	to	Sat 09/29/2018				(Import)
0600		0759				
Work scheduled by:					CENTRAL EAST - VC	2700 MW
					Impacts Total Transfer Capability	275 MW
					TTC with All Lines In Service	2975 MW
FRASER____345_FRASER SVC					FWD	
Wed 09/26/2018	to	Sun 09/30/2018				(Import)
0600	Continuous	1700				
Work scheduled by: NYSEG					CENTRAL EAST - VC	2935 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1200					FWD	
Wed 09/26/2018	to	Fri 09/28/2018				(Import)
0700	Continuous	1500				
Work scheduled by: IESO					SCH - OH - NY	1500 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1300						REV
Wed 09/26/2018	to	Fri 09/28/2018				(Export)
0700	Continuous	1500				
Work scheduled by: IESO					SCH - OH - NY	1600 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1750 MW
DENNI_R8105_TIE_B					FWD	REV
Wed 09/26/2018	to	Wed 09/26/2018			(Import)	(Export)
0815	Daily(No Weekends)	1615				
Work scheduled by: NGrid					SCH - HQ_CEDARS	110 MW 40 MW
					Impacts Total Transfer Capability	80 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48					FWD	REV
Thu 09/27/2018	to	Fri 09/28/2018	CANCELLED	by PJM	09/25/2018	(Import) (Export)
0800	Continuous	2000				
Work scheduled by: PJM					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2100 MW
DENNISON-ROSEMNTB_115_2/22					FWD	REV
Thu 09/27/2018	to	Thu 09/27/2018	CANCELLED	by NGrid	09/27/2018	(Import) (Export)
0830	Daily(No Weekends)	1600				
Work scheduled by: NGrid					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Sat 09/29/2018	to	Sat 09/29/2018				(Import)
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
SPRNBRK_345KV_RNS3					FWD	
Sat 09/29/2018	to	Sat 09/29/2018				(Import)
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Sat 09/29/2018	to	Sat 09/29/2018	UPDATED	by IESO	09/28/2018	(Export)
0700	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	1300 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
FITZPTRK-EDIC_345_FE-1					FWD	
Sat 09/29/2018	to	Sat 09/29/2018				(Import)
0800	Daily	1400			CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC_345_FE-1					FWD	
Sat 09/29/2018	to	Sat 09/29/2018				(Import)
0800	Daily	1400			OSWEGO EXPORT	4800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

Sat 09/29/2018 to Sun 09/30/2018
1401 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Sat 09/29/2018 to Sat 10/06/2018
1401 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST___345_F38

Sun 09/30/2018 to Mon 10/01/2018
0001 Continuous 0159

Work scheduled by: ConEd

CANCELLED by ConEd 09/29/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 09/30/2018 to Mon 10/01/2018
0001 Continuous 0159

Work scheduled by: ConEd

CANCELLED by ConEd 09/29/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sun 09/30/2018 to Mon 10/01/2018
0001 Continuous 0159

Work scheduled by: ConEd

CANCELLED by ConEd 09/29/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

BECK___-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0400 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2018

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1000 MW 950 MW
TTC with All Lines In Service 1900 MW 1750 MW

MOSES___-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 09/26/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD		
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)	
0700	Continuous	1530					WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW		
					TTC with All Lines In Service 2250 MW		
EGRDNCTY_345_138_AT1					FWD		
Thu 10/04/2018	to	Sat 11/03/2018					(Import)
0001	Continuous	0300					CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW		
					TTC with All Lines In Service 1500 MW		
EGRDNCTY_345_138_AT2					FWD		
Thu 10/04/2018	to	Sat 11/03/2018					(Import)
0001	Continuous	0300					CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW		
					TTC with All Lines In Service 1500 MW		
SPRNBK_-EGRDNCTR_345_Y49					FWD		
Thu 10/04/2018	to	Sat 11/03/2018					(Import)
0001	Continuous	0300					CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability 725 MW		
					TTC with All Lines In Service 1500 MW		
MARCY_____765_345_AT2					FWD		
Thu 10/04/2018	to	Fri 10/05/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/26/2018</u>	(Import)	
0500	Continuous	1730					MOSES SOUTH 1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1450 MW		
					TTC with All Lines In Service 3150 MW		
BROWNFLS-TAYLORVL_115_4					FWD REV		
Thu 10/04/2018	to	Thu 10/04/2018					(Import) (Export)
0800	Continuous	1630					SCH - HQ_CEDARS 70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW 0 MW		
					TTC with All Lines In Service 190 MW 40 MW		
CHAT_DC_GC1					FWD		
Fri 10/05/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Import)	
0001	Continuous	0200					MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW		
					TTC with All Lines In Service 3150 MW		

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						REV	
Fri 10/05/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Export)	
0001	Continuous	0200				500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Fri 10/05/2018	to	Fri 10/05/2018				(Import)	
0001		0200				2550 MW	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018				(Import)	(Export)
0001		0200				1370 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC2						FWD	
Fri 10/05/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Import)	
0001	Continuous	0200				2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV	
Fri 10/05/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Export)	
0001	Continuous	0200				500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150						FWD	
Fri 10/05/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Import)	
0001	Continuous	0200				1150 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018				(Import)	(Export)
0800	Continuous	1630				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__-TAYLORVL_115_8

Fri 10/05/2018 to Fri 10/05/2018
0800 1630

Work scheduled by:

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

80 MW 40 MW

110 MW 0 MW

190 MW 40 MW

TAYLORVL-LOWVILLE_115_5

Fri 10/05/2018 to Fri 10/05/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 10/06/2018 to Sun 10/07/2018
0001 0030

Work scheduled by:

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

1900 MW

5700 MW

FRASANX-COOPERS__345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2500 MW

475 MW

2975 MW

MARCY__-FRASANX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2500 MW

475 MW

2975 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 10/08/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1400 MW

100 MW

1500 MW

MOSES__-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 09/26/2018

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Mon 10/08/2018 to Fri 11/23/2018

(Import)

0700 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

EDIC -FRASER 345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0459

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018

(Import)

0100 0459

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CHATGUAY-MASSENA 765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW
			TTC with All Lines In Service	1500 MW
MARCY__765_345_AT1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
ARR: 19			TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
ARR: 19			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	475 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1600 MW

FRASER___-COOPERS___345_33

Mon 10/15/2018 to Mon 10/15/2018
0500 Continuous 0700

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 10/15/2018 to Tue 10/16/2018
0600 Continuous 1600

Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 10/17/2018 to Sat 10/20/2018
0001 0300

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER -COOPERS_345_33

Fri 10/19/2018 to Fri 10/19/2018
2000 Continuous 2059
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Sat 10/27/2018
2100 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Wed 10/31/2018
2100 Continuous 2359
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

WOOD_ST -PLSNTVLE_345_Y87

Sat 10/20/2018 to Sat 10/20/2018
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FROST_BR-LONG_MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCRIBA_-VOLNEY_345_21

Mon 10/22/2018 to Tue 10/23/2018
0730 Continuous 1930

Work scheduled by: NGrid

UPDATED by NGRID 08/13/2018

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS_-HURLYAVE_345_301

Wed 10/24/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 09/18/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

SCH-NYISO-NE_LIMIT_1100

Mon 11/05/2018 to Sat 11/24/2018

0600 Continuous 1900

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1300 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-KINTIGH_345_NSl-38

Tue 11/13/2018 to Fri 11/16/2018
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 11/14/2018 to Wed 11/14/2018
0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018
0001 Continuous 0030
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY 700 MW	1300 MW
Impacts Total Transfer Capability 700 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018
0001 Continuous 0030
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

SCRIBA____-VOLNEY____345_21

Mon 11/26/2018 to Wed 11/28/2018 **UPDATED by NGRID 08/14/2018**
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST_345_F39

Thu 12/20/2018 to Thu 12/20/2018

0200 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MAI

Wed 12/26/2018 to Fri 12/28/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

08/20/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-NE-NYISO_LIMIT_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 01/19/2019 to Sat 01/26/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F39

Sat 01/19/2019 to Sat 01/19/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 01/26/2019 to Thu 01/31/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

Mon 01/28/2019 to Fri 02/01/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/04/2019 to Thu 02/07/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1					FWD		
Fri 02/08/2019	to	Fri 02/08/2019			(Import)		
0800	Continuous	1500			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MA2					FWD		
Mon 02/11/2019	to	Fri 02/15/2019			(Import)		
0700	Continuous	1500			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MA2					FWD		
Tue 02/19/2019	to	Fri 02/22/2019			(Import)		
0700	Continuous	1500			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD		
Sun 02/24/2019	to	Sun 02/24/2019			(Import)		
0001		2359			UPNY CONED	3800 MW	
Work scheduled by:					Impacts Total Transfer Capability	1900 MW	
					TTC with All Lines In Service	5700 MW	
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u> <u>09/14/2018</u>	(Import)	(Export)	
0001	Continuous	2359			SCH - NE - NY	700 MW	1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u> <u>09/14/2018</u>	(Import)	(Export)	
0001	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
PLSNTVLY-EFISHKIL_345_F37					FWD		
Mon 02/25/2019	to	Tue 02/26/2019	<u>UPDATED</u>	<u>by CE</u> <u>09/14/2018</u>	(Import)		
0001	Continuous	0300			UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW	
					TTC with All Lines In Service	5700 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

Mon 03/04/2019 to Fri 03/08/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 03/11/2019 to Fri 03/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS___345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2950 MW
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019

0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY-EFISHKIL_345_F37

Sat 03/30/2019 to Wed 04/03/2019

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARC__345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 04/07/2019 to Mon 04/08/2019
0001 0030

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MARC__345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARC__-EDIC__345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

EDIC__-FRASER__345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

ADIRNDCK-PORTER___230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019

0800 Continuous 1600

Work scheduled by: CHGE

CANCELLED by CHGE 09/25/2018

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

MARCY_-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019

0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS_____345_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CLAY_-EDIC_____345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September29, 2018 to Monday ,March 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/30/2019 to Fri 11/01/2019

CANCELLED by CHGE 09/25/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CLAY__-EDIC__345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 10/21/2019 to Sat 11/16/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PANNELL_-CLAY__345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CANCELLED by CHGE 09/25/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW