

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 10/28/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/28/2018

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 10/28/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

DUNWODIE-MOTTHAVN_345_71Sun 07/01/2018 to Tue 10/09/2018 **EXT FORCE by CE 09/07/2018**

1248 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

S.RIPLEY-DUNKIRK_230_68Thu 08/09/2018 to Sat 02/01/2020 **UPDATED by NYISO 08/09/2018**

1144 Continuous 0000

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

E13THSTA-FARRAGUT_345_46Fri 09/07/2018 to Sun 09/16/2018 **UPDATED by CE 09/17/2018**

0001 Continuous 1831

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Fri 09/07/2018 to Mon 09/17/2018 UPDATED by CE 09/17/2018

(Import)

0001 Continuous 0245

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FITZPTRK-EDIC_345_FE-1

FWD

Fri 09/07/2018 to Sun 09/23/2018 UPDATED by NGRID 09/18/2018

(Import)

0600 Continuous 1900

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FITZPTRK-EDIC_345_FE-1

FWD

Fri 09/07/2018 to Sun 09/23/2018 UPDATED by NGRID 09/18/2018

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

BECK_-NIAGARA_230_PA27

FWD

REV

Fri 09/07/2018 to Thu 09/20/2018 FORCED by IESO 09/07/2018

(Import) (Export)

0746 Continuous 2359

SCH - OH - NY

1900 MW 1750 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1750 MW

Work scheduled by: IESO

SCH-NYISO-PJM_LIMIT_100

REV

Fri 09/07/2018 to Thu 09/20/2018 UPDATED by PJM 09/10/2018

(Export)

0800 Continuous 1559

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1300 MW

Work scheduled by: PJM

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/10/2018 to Fri 09/28/2018 UPDATED by HQ 09/05/2018

(Export)

0800 Continuous 1900

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

FRASER_-GILBOA_345_GF5-35

FWD

Tue 09/11/2018 to Fri 10/05/2018 UPDATED by NYISO 09/10/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_R8105_TIE_B

Wed 09/12/2018 to Fri 09/14/2018 UPDATED by NGRID 09/13/2018
 0700 Continuous 1700
 Work scheduled by: NGrid

FWD
 (Import)
 MOSES SOUTH **3100 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 3150 MW

ALCOA_R8105_TIE_B

Wed 09/12/2018 to Fri 09/14/2018 UPDATED by NGRID 09/13/2018
 0700 Continuous 1700
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 0 MW**
 Impacts Total Transfer Capability 120 MW 40 MW
 TTC with All Lines In Service 190 MW 40 MW

CEDARS__-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **95 MW 40 MW**
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **95 MW 40 MW**
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ_CEDARS **80 MW**
 Impacts Total Transfer Capability 110 MW
 TTC with All Lines In Service 190 MW

MILLWOOD-EASTVIEW_345_W82

Mon 09/17/2018 to Mon 09/17/2018 UPDATED by CE 09/18/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Mon 09/17/2018 to Mon 09/17/2018 UPDATED by CE 09/18/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

FWD

Mon 09/17/2018 to Tue 09/18/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 0208

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY__765_345_AT2

FWD

Mon 09/17/2018 to Tue 09/18/2018 UPDATED by NYPA 09/18/2018

(Import)

0500 Continuous 2359

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-IMO-NYISO_LIMIT_1400**

FWD

Mon 09/17/2018 to Wed 09/19/2018 UPDATED by NYPA 09/17/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018 UPDATED by NYPA 09/17/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/17/2018 to Fri 10/05/2018 UPDATED by CHGE 09/12/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_5

FWD

Tue 09/18/2018 to Tue 09/18/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 1141

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Tue 09/18/2018 to Tue 09/18/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 1155

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5

Tue 09/18/2018 to Tue 09/18/2018

1000 Daily(No Weekends) 1200

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

TAYLORVL-LOWVILLE_115_5

Tue 09/18/2018 to Tue 09/18/2018

1000 Daily(No Weekends) 1200

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

SHORE_RD_345_138_BK 1

Tue 09/18/2018 to Thu 09/27/2018

1232 Continuous 2359

Work scheduled by: LI

FORCED**by LI****09/18/2018**

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1350 MW

150 MW

1500 MW

MARCY_765_345_AT2

Wed 09/19/2018 to Fri 09/28/2018

0001 Continuous 1930

Work scheduled by: NYPA

FORCED**by NYPA****09/18/2018**

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1700 MW

1450 MW

3150 MW

MOSES_-ADIRNDCK_230_MA1

Wed 09/19/2018 to Sat 09/22/2018

0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED**by NYPA****09/18/2018**

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2100 MW

1050 MW

3150 MW

SCH-IMO-NYISO_LIMIT_700

Fri 09/21/2018 to Sun 09/23/2018

0500 Continuous 2300

Work scheduled by: NYISO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1000 MW

900 MW

1900 MW

SCH-IMO-NYISO_LIMIT_1400

Fri 09/21/2018 to Fri 09/21/2018

1600 Continuous 1700

Work scheduled by: NYPA

UPDATED**by NYPA****09/17/2018**

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1700 MW

200 MW

1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38						FWD	
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)	
2100	Continuous	0200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)	
2100	Continuous	0200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)	
2100	Continuous	0200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
FROST_BR-LONG_MTN_345_352						FWD	REV
Sat 09/22/2018	to	Sat 09/22/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>08/23/2018</u>	(Import)	(Export)
0100	Continuous	1900				SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
CHAT_DC_GC1						FWD	
Sun 09/23/2018	to	Sun 09/23/2018		<u>by HQ</u>	<u>09/05/2018</u>	(Import)	
0001	Continuous	0200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sun 09/23/2018	to	Sun 09/23/2018		<u>by HQ</u>	<u>09/05/2018</u>	(Export)	
0001	Continuous	0200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sun 09/23/2018	to	Sun 09/23/2018				(Import)	
0001		0200				MOSES SOUTH	2550 MW
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

MARCY_SO_SERIES_COMP_I/S

Sun 09/23/2018 to Sat 10/06/2018
1701 Continuous 0700

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Mon 09/24/2018 to Fri 09/28/2018
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018
0500 Continuous 2300

Work scheduled by: NYPA

UPDATED by NYPA 06/21/2018

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/24/2018 to Mon 09/24/2018
 0600 Continuous 0700

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 08/06/2018

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAl

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 09/18/2018

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
 0700 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
(Import)	(Export)	
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
 0800 Continuous 1530

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

DENNISON-NORFOLK__115_4

Tue 09/25/2018 to Tue 09/25/2018
 0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
(Import)	(Export)	
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

FRASER__345_FRASER SVC

Wed 09/26/2018 to Sun 09/30/2018
 0600 Continuous 1700

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

Wed 09/26/2018 to Sun 09/30/2018
0600 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

DENNI_R8105_TIE_B

Wed 09/26/2018 to Wed 09/26/2018
0815 Daily(No Weekends) 1615

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **110 MW 40 MW**
Impacts Total Transfer Capability 80 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HOMR_NYW-PIERC_NY_345_48

Thu 09/27/2018 to Fri 09/28/2018 **UPDATED by PJM 09/14/2018**
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1300 MW

DENNISON-ROSEMNTB_115_2/22

Thu 09/27/2018 to Thu 09/27/2018
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/29/2018 to Sat 09/29/2018 **CANCELLED by NGrid 09/18/2018**
0800 Continuous 1100

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/29/2018 to Sat 09/29/2018 **CANCELLED by NGrid 09/18/2018**
0800 Continuous 1100

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
0900 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1					FWD	
Sat 09/29/2018	to	Sat 09/29/2018			(Import)	
0900	Daily	1400			OSWEGO EXPORT	4800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW
BECK_____ -NIAGARA__345_PA302					FWD	REV
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u> <u>08/20/2018</u>	(Import)	(Export)
0400	Continuous	1700			SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1000 MW 950 MW
					TTC with All Lines In Service	1900 MW 1750 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 10/01/2018	to	Wed 10/03/2018			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_____345_1					FWD	
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u> <u>09/18/2018</u>	(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
SCRIBA__-VOLNEY____345_21					FWD	
Mon 10/01/2018	to	Tue 10/02/2018	<u>UPDATED</u>	<u>by NGRID</u> <u>08/13/2018</u>	(Import)	
0730	Continuous	1930			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
EGRDNCTY_345_138_AT1					FWD	
Thu 10/04/2018	to	Sat 11/03/2018			(Import)	
0001	Continuous	0300			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Thu 10/04/2018	to	Sat 11/03/2018			(Import)	
0001	Continuous	0300			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49				FWD	
Thu 10/04/2018	to	Sat 11/03/2018		(Import)	
0001	Continuous	0300		CONED - LIPA	775 MW
Work scheduled by: LI				Impacts Total Transfer Capability	725 MW
				TTC with All Lines In Service	1500 MW
MARCY_765_345_AT2				FWD	
Thu 10/04/2018	to	Fri 10/05/2018		(Import)	
0500	Continuous	1730		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
ARR: 19				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Thu 10/04/2018	to	Thu 10/04/2018		(Import)	(Export)
0800	Continuous	1630		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018		(Import)	(Export)
0800	Continuous	1630		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX_-TAYLORVL_115_8				FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018		(Import)	(Export)
0800		1630		SCH - HQ_CEDARS	80 MW 40 MW
Work scheduled by:				Impacts Total Transfer Capability	110 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-LOWVILLE_115_5				FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018		(Import)	(Export)
0800	Continuous	1630		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
CHAT_DC_GC1				FWD	
Sat 10/06/2018	to	Sat 10/06/2018		(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1				REV
Sat 10/06/2018	to	Sat 10/06/2018		(Export)
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD
Sat 10/06/2018	to	Sat 10/06/2018		(Import)
0001		0200	MOSES SOUTH	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD REV
Sat 10/06/2018	to	Sat 10/06/2018		(Import) (Export)
0001		0200	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2				FWD
Sat 10/06/2018	to	Sat 10/06/2018		(Import)
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				REV
Sat 10/06/2018	to	Sat 10/06/2018		(Export)
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD
Sat 10/06/2018	to	Sun 10/07/2018		(Import)
0001		0030	UPNY CONED	3800 MW
Work scheduled by:			Impacts Total Transfer Capability	1900 MW
			TTC with All Lines In Service	5700 MW
FRASANNX-COOPERS__345_UCC2-41				FWD
Sat 10/06/2018	to	Tue 10/09/2018		(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ - NY 1400 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

MILLWOOD-EASTVIEW_345_W85

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Mon 10/08/2018 to Sat 10/13/2018
0301 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

2975 MW

EDIC -FRASER 345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0459

CENTRAL EAST - VC

2740 MW

Work scheduled by: NYISO

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

2975 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

CANCELLED by ConEd 09/15/2018

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

5700 MW

SPRNBRK_345KV_RNS3

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

CANCELLED by ConEd 09/15/2018

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018

(Import)

0100 0459

CENTRAL EAST - VC

2080 MW

Work scheduled by:

Impacts Total Transfer Capability

895 MW

TTC with All Lines In Service

2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
 0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
SCH - NE - NY 1150 MW 1600 MW
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
 0700 Continuous 1800

Work scheduled by: ISONE

FWD
 (Import)
SCH - NE - NY 1100 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
 0700 Continuous 1800

Work scheduled by: ISONE

REV
 (Export)
SCH - NE - NY 1300 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1600 MW

FRASER_-COOPERS_345_33

Mon 10/15/2018 to Mon 10/15/2018
 0500 Continuous 0700

Work scheduled by: NYSEG

FWD
 (Import)
CENTRAL EAST - VC 2395 MW
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 10/17/2018 to Sat 10/20/2018
 0001 0300

Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530

Work scheduled by: NYSEG

(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER -COOPERS_345_33

FWD

Fri 10/19/2018 to Fri 10/19/2018
2000 Continuous 2059

Work scheduled by: NYSEG

(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Sat 10/27/2018
2100 1730

Work scheduled by:

(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Wed 10/31/2018
2100 Continuous 2359

Work scheduled by: NYISO

(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

WOOD_ST -PLSNTVLE_345_Y87

FWD

Sat 10/20/2018 to Sat 10/20/2018
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

FWD

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 10/20/2018 to Thu 12/20/2018

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

FROST_BR-LONG_MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 10/22/2018 to Thu 10/25/2018

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

LEEDS___-HURLYAVE_345_301

Wed 10/24/2018 to Fri 11/16/2018

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH09/18/2018

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/11/2018
0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_21				FWD	
Wed 11/07/2018	to	Fri 11/09/2018	<u>UPDATED</u> <u>by NGRID</u> <u>08/14/2018</u>	(Import)	
0700	Continuous	1730		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
FROST_BR-LONG_MTN_345_352				FWD	REV
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	(Export)
0700	Continuous	1800		SCH - NE - NY	1300 MW 1600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000				FWD	
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	
0700	Continuous	1800		SCH - NE - NY	1200 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1400 MW
SCH-IMO-NYISO_LIMIT_1200				FWD	
Wed 11/14/2018	to	Wed 11/14/2018		(Import)	
0500	Continuous	2359		SCH - OH - NY	1500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1750 MW
SCH-IMO-NYISO_LIMIT_1050				FWD	
Thu 11/15/2018	to	Wed 11/21/2018		(Import)	
0500	Continuous	1830		SCH - OH - NY	1350 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1750 MW
SCH-IMO-NYISO_LIMIT_1350				FWD	
Thu 11/15/2018	to	Thu 12/20/2018		(Import)	
0500	Continuous	2359		SCH - OH - NY	1650 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1750 MW
MARCY__ 345KV_CSC				FWD	
Fri 11/16/2018	to	Sat 11/17/2018		(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAI

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES -ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST_345_F39

Thu 12/20/2018 to Thu 12/20/2018
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MAI

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Wed 01/02/2019 to Fri 01/11/2019
0800 Continuous 1600
Work scheduled by: CHGE

08/20/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

Mon 01/07/2019 to Thu 01/10/2019
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/07/2019 to Fri 01/11/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

08/20/2018

DUNWODIE_345KV_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 01/26/2019 to Thu 01/31/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/11/2019 to Fri 02/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 02/24/2019 to Sun 02/24/2019

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 02/25/2019 to Tue 02/26/2019 UPDATED by CE 09/14/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

MOSES__-ADIRNDCK_230_MAl

Mon 03/04/2019 to Fri 03/08/2019

0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MAl

Mon 03/11/2019 to Fri 03/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LEEDS__345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

MARCY__765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019

0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37

FWD

Sat 03/30/2019 to Wed 04/03/2019

UPDATEDby CE09/14/2018

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY_-MARCY_345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY_345_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4**

FWD

Sun 04/07/2019 to Mon 04/08/2019

(Import)

0001 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Sun 04/07/2019 to Fri 04/12/2019

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

MARCY_345KV_CSC

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2520 MW
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

PANNELL___-CLAY___345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

MARCY_-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019

0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS_____345_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CLAY_-EDIC_____345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September18, 2018 to Thursday ,March 19, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY__-EDIC__345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

PANNELL_-CLAY__345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE