

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 10/14/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1200 MW**
 Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2100 MW 1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/14/2018

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **1800 MW 1100 MW**
 Impacts Total Transfer Capability 300 MW 200 MW
 TTC with All Lines In Service 2100 MW 1300 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 10/14/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1200 MW**
 Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2100 MW 1300 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **1900 MW 1750 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1750 MW

DUNWODIE-MOTTHAVN_345_71Sun 07/01/2018 to Tue 10/09/2018 **EXT FORCE by CE 09/07/2018**

1248 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68Thu 08/09/2018 to Sat 02/01/2020 **UPDATED by NYISO 08/09/2018**

1144 Continuous 0000

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1300 MW**
 Impacts Total Transfer Capability 150 MW 0 MW
 TTC with All Lines In Service 2100 MW 1300 MW

E13THSTA-FARRAGUT_345_46Fri 09/07/2018 to Wed 09/19/2018 **UPDATED by CE 09/05/2018**

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Fri 09/07/2018 to Wed 09/19/2018 **UPDATED** **by CE** **09/05/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MARCY_765_345_AT2

FWD

Fri 09/07/2018 to Tue 09/11/2018 **UPDATED** **by NYPA** **09/05/2018**

(Import)

0500 Continuous 0459

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_345_FE-1

FWD

Fri 09/07/2018 to Sun 09/23/2018 **by NYISO** **09/11/2018**

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2825 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

FWD

Fri 09/07/2018 to Sun 09/23/2018 **by NYISO** **09/11/2018**

(Import)

0600 Continuous 1700

OSWEGO EXPORT

4800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

BECK_-NIAGARA_230_PA27

FWD

REV

Fri 09/07/2018 to Thu 09/20/2018 **FORCED** **by IESO** **09/07/2018**

(Import) (Export)

0746 Continuous 2359

SCH - OH - NY

1900 MW 1750 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1750 MW

SCH-NYISO-PJM_LIMIT_100

REV

Fri 09/07/2018 to Thu 09/20/2018 **UPDATED** **by PJM** **09/10/2018**

(Export)

0800 Continuous 1559

SCH - PJ - NY

400 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1300 MW

W49TH_ST_345KV_6

FWD

Sat 09/08/2018 to Mon 09/10/2018 **UPDATED** **by CE** **09/05/2018**

(Import)

0001 Continuous 0200

SCH - PJM_HTP

350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Sun 09/09/2018 to Tue 09/11/2018 **EXTENDED** **by CONED** **09/10/2018**

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 09/09/2018 to Tue 09/11/2018 **EXTENDED** **by CONED** **09/10/2018**

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/10/2018 to Fri 09/28/2018 **UPDATED** **by HQ** **09/05/2018**

(Export)

0800 Continuous 1900

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

MARCY____345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**FRASER__-GILBOA__345_GF5-35**

FWD

Tue 09/11/2018 to Fri 10/05/2018 **UPDATED** **by NYISO** **09/10/2018**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ALCOA_R8105_TIE_B

FWD

Wed 09/12/2018 to Fri 09/14/2018 **UPDATED** **by NGRID** **09/13/2018**

(Import)

0700 Continuous 1700

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
ALCOA_R8105_TIE_B						
Wed 09/12/2018	to	Fri 09/14/2018	UPDATED	by NGRID 09/13/2018	SCH - HQ_CEDARS	70 MW
0700	Continuous	1700			Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW
CEDARS_-ROSEMNTB_115_2/22						
Fri 09/14/2018	to	Fri 09/14/2018			SCH - HQ_CEDARS	95 MW
0500	Continuous	1800			Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ					TTC with All Lines In Service	190 MW
DENNISON-ROSEMNTB_115_2/22						
Fri 09/14/2018	to	Fri 09/14/2018			SCH - HQ_CEDARS	95 MW
0500	Continuous	1800			Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ					TTC with All Lines In Service	190 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						
Fri 09/14/2018	to	Fri 09/14/2018			SCH - HQ_CEDARS	80 MW
0500	Continuous	1800			Impacts Total Transfer Capability	110 MW
Work scheduled by: HQ					TTC with All Lines In Service	190 MW
EASTVIEW-SPRNBK_345_W79						
Sat 09/15/2018	to	Sat 09/15/2018	CANCELLED	by ConEd 09/11/2018	UPNY CONED	4350 MW
0001	Continuous	0030			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
BUCHAN_N-EASTVIEW_345_W93						
Sat 09/15/2018	to	Sun 09/16/2018	CANCELLED	by ConEd 09/11/2018	UPNY CONED	4350 MW
0001	Continuous	0230			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK_345_W79						
Sun 09/16/2018	to	Sun 09/16/2018	CANCELLED	by ConEd 09/11/2018	UPNY CONED	4350 MW
0130	Continuous	0230			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Mon 09/17/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Mon 09/17/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK_345_W65

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY_765_345_AT2

FWD

Mon 09/17/2018 to Tue 09/18/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-ROCHESTR_345_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

UPDATED**by NYPA****08/03/2018**

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1400

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

UPDATED**by NYPA****08/03/2018**

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/17/2018 to Fri 10/05/2018

(Import)

0800 Continuous 1600

UPDATED**by CHGE****09/12/2018**

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3					FWD	
Tue 09/18/2018	to	Thu 09/20/2018			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Tue 09/18/2018	to	Thu 09/20/2018			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
LOWVILLE-BOONVILLE_115_5					FWD	REV
Tue 09/18/2018	to	Tue 09/18/2018			(Import)	(Export)
1000	Daily(No Weekends)	1200			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-LOWVILLE_115_5					FWD	REV
Tue 09/18/2018	to	Tue 09/18/2018			(Import)	(Export)
1000	Daily(No Weekends)	1200			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
W49TH_ST_345KV_6					FWD	
Wed 09/19/2018	to	Wed 09/19/2018	UPDATED	by CE 09/05/2018	(Import)	
0130	Continuous	0200			SCH - PJM_HTP	350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
MOSES -ADIRNDCK_230_Ma1					FWD	
Wed 09/19/2018	to	Sat 09/22/2018	by NYPA	09/10/2018	(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
MILLWOOD-EASTVIEW_345_W82					FWD	
Thu 09/20/2018	to	Fri 09/21/2018			(Import)	
2330	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4					FWD	
Thu 09/20/2018	to	Fri 09/21/2018			(Import)	
2330	Continuous	0030			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST__345_F38					FWD	
Fri 09/21/2018	to	Sun 09/23/2018			(Import)	
2200	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Fri 09/21/2018	to	Sun 09/23/2018			(Import)	
2200	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Fri 09/21/2018	to	Sun 09/23/2018			(Import)	
2200	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Sat 09/22/2018	to	Sat 09/22/2018	<u>UPDATED</u>	<u>by ISONE 08/23/2018</u>	(Import)	(Export)
0100	Continuous	1900			SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
CHAT_DC_GC1					FWD	
Sun 09/23/2018	to	Sun 09/23/2018	<u>by HQ</u>	<u>09/05/2018</u>	(Import)	
0001	Continuous	0200			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sun 09/23/2018	to	Sun 09/23/2018	<u>by HQ</u>	<u>09/05/2018</u>		(Export)
0001	Continuous	0200			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

MARCY_SO_SERIES_COMP_I/S

Sun 09/23/2018 to Sat 10/06/2018
1701 Continuous 0700

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Mon 09/24/2018 to Fri 09/28/2018
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018 **UPDATED by NYPA 06/21/2018**
0500 Continuous 2300

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/24/2018 to Mon 09/24/2018
0600 Continuous 0700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018 **UPDATED by NYPA 08/06/2018**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
0700 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
0800 Continuous 1530

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1300 MW

DENNISON-NORFOLK__115_4

Tue 09/25/2018 to Tue 09/25/2018
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Wed 09/26/2018 to Sun 09/30/2018
0600 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

FRASER___345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

Wed 09/26/2018 to Sun 09/30/2018
0600 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

DENNI_R8105_TIE_B

Wed 09/26/2018 to Wed 09/26/2018
0815 Daily(No Weekends) 1615

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **110 MW 40 MW**
Impacts Total Transfer Capability 80 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HOMR_NYW-PIERC_NY_345_48

Thu 09/27/2018 to Fri 09/28/2018 **UPDATED by PJM 09/14/2018**
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1300 MW

DENNISON-ROSEMNTB_115_2/22

Thu 09/27/2018 to Thu 09/27/2018
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
0800 Continuous 1100

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
0800 Continuous 1100

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0400 Continuous 1700

UPDATED by NYPA 08/20/2018

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	950 MW
TTC with All Lines In Service	1900 MW	1750 MW

MOSES____-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

SCRIBA_-VOLNEY____345_21

Mon 10/01/2018 to Tue 10/02/2018
0730 Continuous 1930

UPDATED by NGRID 08/13/2018

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

EGRDNCTY_345_138_AT1

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Thu 10/04/2018 to Thu 10/04/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Fri 10/05/2018 to Fri 10/05/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8

Fri 10/05/2018 to Fri 10/05/2018
0800 1630

Work scheduled by:

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **80 MW 40 MW**
Impacts Total Transfer Capability 110 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

TAYLORVL-LOWVILLE_115_5

Fri 10/05/2018 to Fri 10/05/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CHAT_DC_GC1

Sat 10/06/2018 to Sat 10/06/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/06/2018 to Sat 10/06/2018
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

FRASANNX-COOPERS__345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 10/08/2018 to Mon 10/08/2018 **CANCELLED** **by ConEd** **09/15/2018**

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Mon 10/08/2018 to Mon 10/08/2018 **CANCELLED** **by ConEd** **09/15/2018**

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK_345_W78

FWD

Mon 10/08/2018 to Sat 10/13/2018 **CANCELLED** **by ConEd** **09/15/2018**

(Import)

0301 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA1

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC2

FWD

Mon 10/08/2018 to Fri 11/23/2018

(Import)

0700 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40

Wed 10/10/2018 to Fri 10/12/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/12/2018 to Mon 10/15/2018
1800 Continuous 0459

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MILLWOOD-EASTVIEW 345_W85

Sat 10/13/2018 to Sat 10/13/2018 CANCELLED by ConEd 09/15/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RNS3

Sat 10/13/2018 to Sat 10/13/2018 CANCELLED by ConEd 09/15/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Mon 10/15/2018
0100 0459

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

FRASER__-COOPERS__345_33

Mon 10/15/2018 to Mon 10/15/2018
0500 Continuous 0700
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 10/17/2018 to Sat 10/20/2018
0001 0300
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

Fri 10/19/2018 to Fri 10/19/2018
2000 Continuous 2059
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_____765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Sat 10/27/2018
2100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Fri 10/19/2018 to Wed 10/31/2018
2100 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 10/20/2018 to Sat 10/20/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FROST_BR-LONG_MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
0800 Continuous 1500
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700
Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

LINDEN__-GOETHALS_230_A2253

FWD

REV

Sun 11/04/2018 to Sun 11/11/2018

(Import) (Export)

0001 Continuous 0300

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMR_NYW-PIERC_NY_345_48

FWD

REV

Mon 11/05/2018 to Fri 11/09/2018

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

2500 MW 1300 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

Work scheduled by: PJM

SCRIBA__-VOLNEY__345_21

FWD

Wed 11/07/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1730

UPDATED by NGRID 08/14/2018

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 11/11/2018 to Sun 11/11/2018

(Import) (Export)

0700 Continuous 1800

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 11/14/2018 to Wed 11/14/2018
0500 Continuous 2359
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MOSES____-ADIRNDCK_230_MAI

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018

0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018

0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018

0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018

0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY____765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 12/20/2018 to Thu 12/20/2018
 0200 Continuous 0230

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019
 0800 Continuous 1600

08/20/2018

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019
 0700 Continuous 1600

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1300 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1400 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019
 0800 Continuous 1600

08/20/2018

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sat 01/19/2019 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 01/19/2019 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 01/19/2019 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F39

Sat 01/19/2019 to Sat 01/19/2019
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 01/26/2019 to Thu 01/31/2019
0001 0300
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 02/24/2019 to Sun 02/24/2019
0001 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 02/25/2019 to Tue 02/26/2019 UPDATED by CE 09/14/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/04/2019 to Fri 03/08/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/11/2019 to Fri 03/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY____765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

PLSNTVLY-EFISHKIL_345_F37

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

UPDATED

by CE

09/14/2018

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY____345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 04/07/2019 to Mon 04/08/2019

(Import)

0001 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

FWD
(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

CENTRAL EAST - VC

FWD
(Import)

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

CENTRAL EAST - VC

FWD
(Import)

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September15, 2018 to Monday ,March 16, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019

0800 Continuous 1600

Work scheduled by: CHGE

06/26/2018

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

MARCY_-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019

0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS_____345_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY____-EDIC____345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

LEEDS____-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE