

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 02/15/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 02/15/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 02/15/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1750 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

## S.RIPLEY-DUNKIRK\_230\_68

Thu 08/09/2018 to Fri 10/12/2018 UPDATED by NYISO 10/10/2018

1144 Continuous 0659

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

## SCH-NYISO-HQ CEDARS\_LIMIT\_0

Mon 09/10/2018 to Fri 10/12/2018 EXTENDED by HQ 09/20/2018

0800 Continuous 1900

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ_CEDARS		<b>0 MW</b>
Impacts Total Transfer Capability		40 MW
TTC with All Lines In Service		40 MW

## MARCY\_765\_345\_AT2

Wed 09/19/2018 to Sat 10/27/2018 EXT FORCE by NYPA 10/11/2018

0001 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 17, 2018 to Friday , April 17, 2020

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5700MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_800**

Sun 09/23/2018 to Sun 10/14/2018

2300 Continuous 1900

Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

**EGRDNCTY\_345\_138\_AT1**

Sat 10/06/2018 to Sat 11/03/2018

0130 Continuous 0300

Work scheduled by: LI

UPDATEDby CE10/03/2018

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**

Sat 10/06/2018 to Sat 11/03/2018

0130 Continuous 0300

Work scheduled by: LI

UPDATEDby CE10/03/2018

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**SPRNBK\_-EGRDNCTR\_345\_Y49**

Sat 10/06/2018 to Sat 11/03/2018

0130 Continuous 0300

Work scheduled by: LI

UPDATEDby CE10/03/2018

FWD

(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**

Tue 10/09/2018 to Fri 11/23/2018

0500 Continuous 2000

Work scheduled by: HQ

UPDATEDby HQ10/04/2018

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Tue 10/09/2018 to Fri 11/23/2018

0500 Continuous 2000

Work scheduled by: HQ

UPDATEDby HQ10/04/2018

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**SCH-IMO-NYISO\_LIMIT\_1100**

Tue 10/09/2018 to Fri 10/12/2018

0530 Continuous 1700

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1100

Tue 10/09/2018 to Fri 10/12/2018  
0530 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**1400 MW**

350 MW

1750 MW

## SCH-IMO-NYISO\_LIMIT\_850

Fri 10/12/2018 to Fri 10/12/2018  
0700 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM10/10/2018

FWD

(Import)

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**1150 MW**

750 MW

1900 MW

## SCH-NYISO-PJM\_LIMIT\_100

Fri 10/12/2018 to Fri 10/12/2018  
0700 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM10/10/2018

REV

(Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**400 MW**

900 MW

1300 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Fri 10/12/2018 to Mon 10/22/2018  
2001 Continuous 0759

Work scheduled by: PJM

UPDATEDby NYISO10/10/2018

FWD

(Import)

(Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**1950 MW**

150 MW

0 MW  
1300 MW

## MILLWOOD\_345KV\_18

Sat 10/13/2018 to Sun 10/14/2018  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

**4350 MW**

1350 MW

5700 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/13/2018

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

**1550 MW**

1600 MW

3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/13/2018

FWD

(Import)

REV

(Export)

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**0 MW**

1500 MW

0 MW  
1000 MW  
1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 17, 2018 to Friday ,April 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_AT1</b>						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2018</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>			
Impacts Total Transfer Capability						1400 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2018</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>			
Impacts Total Transfer Capability						710 MW				
TTC with All Lines In Service						2975 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2018</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2018</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Impacts Total Transfer Capability						1025 MW	0 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA____765_7040</b>						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0100		1730				MOSES SOUTH	<b>500 MW</b>			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by:										
<b>MOSES____-MASSENA____230_MMS1 &amp; MOSES____-MASSENA____230_MMS2</b>						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	(Export)			
0100		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Impacts Total Transfer Capability						650 MW	1000 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by:										
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2 &amp; MOSES____-MASSENA____230_MMS1 &amp; MOSES____-MASSENA____230_MMS2</b>						FWD				
						(Import)				
Sat 10/13/2018	to	Sat 10/27/2018				MOSES SOUTH	<b>1950 MW</b>			
0500		1730				Impacts Total Transfer Capability	1200 MW			
TTC with All Lines In Service						3150 MW				
Work scheduled by:										

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1

Sat 10/13/2018 to Sat 10/27/2018  
0500 Continuous 2000  
Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 10/13/2018 to Sat 10/27/2018  
0500 Continuous 2000  
Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 10/13/2018 to Sat 10/27/2018  
0500 2000  
Work scheduled by:

FWD

(Import)

MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 10/13/2018 to Sat 10/27/2018  
0500 2000  
Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## EFISHKIL-WOOD\_ST\_345\_F38

Sun 10/14/2018 to Mon 10/15/2018 **CANCELLED by ConEd 10/15/2018**  
0201 Continuous 0900  
Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sun 10/14/2018 to Sun 10/14/2018 **UPDATED by ISONE 10/11/2018**  
0700 Continuous 1800  
Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_800

Sun 10/14/2018 to Sun 10/14/2018 **UPDATED by ISONE 10/11/2018**  
0700 Continuous 1800  
Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 17, 2018 to Friday, April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 10/15/2018 to Mon 10/15/2018 **CANCELLED by NYSEG 10/15/2018**

(Import)

0500 Continuous 0700

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Mon 10/15/2018 to Thu 10/18/2018

(Import)

0530 Continuous 1800

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1200**

REV

Mon 10/15/2018 to Thu 10/18/2018

(Export)

0530 Continuous 1800

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 10/15/2018 to Tue 10/16/2018

(Import)

0600 Continuous 1600

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**SCH-IMO-NYISO\_LIMIT\_1000**

FWD

Mon 10/15/2018 to Wed 10/31/2018 **UPDATED by NYISO 10/11/2018**

(Import)

0600 Continuous 2359

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NGrid

**HOMR\_NYW-PIERC\_NY\_345\_48**

FWD

REV

Mon 10/15/2018 to Tue 10/16/2018 **CANCELLED by PJM 10/12/2018**

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

**2100 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1300 MW

Work scheduled by: PJM

**MARCY\_\_345KV\_CSC**

FWD

Wed 10/17/2018 to Thu 10/18/2018 **UPDATED by NYPA 10/13/2018**

(Import)

0500 Continuous 1930

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday, April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**STONYRDG-HILLSIDE\_230\_72**

FWD

Wed 10/17/2018 to Thu 10/18/2018  
0800 Continuous 1530

**CANCELLED by NYSEG 10/17/2018**

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 10/18/2018 to Sat 10/20/2018  
0001 0300

(Import)

Work scheduled by:

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_900**

FWD

Thu 10/18/2018 to Fri 10/19/2018  
0500 Continuous 2300

(Import)

Work scheduled by: NYISO

SCH - OH - NY **1200 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

**FRASER\_-COOPERS\_345\_33**

FWD

Fri 10/19/2018 to Fri 10/19/2018  
2000 Continuous 2059

**CANCELLED by NYSEG 10/15/2018**

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Sat 10/20/2018 to Mon 10/22/2018  
0301 Continuous 0300

**UPDATED by CONED 10/09/2018**

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Sat 10/20/2018 to Sat 10/20/2018  
0700 Continuous 1800

(Import) (Export)

Work scheduled by: ISONE

SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Mon 10/22/2018 to Mon 10/22/2018  
0301 Continuous 0330

**UPDATED by CE 10/04/2018**

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1500**

FWD

Mon 10/22/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1600

SCH - OH - NY **1800 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1300**

REV

Mon 10/22/2018 to Fri 11/02/2018

(Export)

0500 Continuous 1600

SCH - OH - NY **1600 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

**SCRIBA\_-VOLNEY\_345\_21**

FWD

Mon 10/22/2018 to Tue 10/23/2018 UPDATED by NGRID 08/13/2018

(Import)

0730 Continuous 1930

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**LINDN\_CG-LNDVFT\_345\_V-3022**

FWD

REV

Mon 10/22/2018 to Thu 10/25/2018

(Import) (Export)

0800 Continuous 1500

SCH - PJM\_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1450

Mon 10/22/2018 to Fri 10/26/2018  
0800 Continuous 1800

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1900 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 10/22/2018 to Fri 12/14/2018  
0800 Continuous 2000

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2100 MW 1300 MW

## FROST\_BR-LONG\_MTN\_345\_352

Tue 10/23/2018 to Fri 10/26/2018  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_800

Tue 10/23/2018 to Fri 10/26/2018  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## LEEDS\_\_ -HURLYAVE\_345\_301

Wed 10/24/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 09/18/2018

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## DENNISON-NORFOLK\_\_115\_4

Wed 10/24/2018 to Wed 10/24/2018  
0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPDATED by NGRID 10/11/2018

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## DENNISON-ROSEMNTB\_115\_2/22

Thu 10/25/2018 to Thu 10/25/2018  
0900 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 10/29/2018 to Fri 11/02/2018 UPDATED by NYPA 10/10/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_-ADIRNDCK\_230\_MAI

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_1200

FWD

Thu 11/01/2018 to Wed 11/21/2018 UPDATED by NYISO 10/11/2018

(Import)

0001 Continuous 1830

SCH - OH - NY **1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

## PORTER\_-ROTTDAM\_230\_31

FWD

Fri 11/02/2018 to Fri 11/02/2018

(Import)

0600 Daily(No Weekends) 1600

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## NEWBRDGE\_345\_138\_BK\_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE **375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRIDGE\_345\_138\_BK\_2

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## BROWNFLS-TAYLORVL\_115\_3

Sat 11/03/2018 to Sat 11/03/2018  
0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## BROWNFLS-TAYLORVL\_115\_3 & TAYLORVL-LOWVILLE\_115\_5 & CLIMAX\_\_TAYLORVL\_115\_8

Sat 11/03/2018 to Sat 11/03/2018  
0700 1630

Work scheduled by:

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **120 MW 100 MW**  
Impacts Total Transfer Capability 79 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## TAYLORVL-LOWVILLE\_115\_5

Sat 11/03/2018 to Sat 11/03/2018  
0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **199 MW 100 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## GOETHALS\_345KV\_5

Sun 11/04/2018 to Sun 11/04/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 10/01/2018

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_GOETHALS\_230\_A2253

Sun 11/04/2018 to Sun 11/11/2018  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 10/01/2018

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2600 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

## LINDEN\_\_GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sun 11/04/2018 to Sun 11/11/2018  
0001 0300

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2000 MW 1300 MW**  
Impacts Total Transfer Capability 750 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403				FWD	REV
				(Import)	(Export)
Sun 11/04/2018	to	Sun 11/11/2018		SCH - PJ - NY	2000 MW
0001		0300		Impacts Total Transfer Capability	750 MW
Work scheduled by:				TTC with All Lines In Service	2750 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403				FWD	REV
				(Import)	(Export)
Sun 11/04/2018	to	Sun 11/11/2018		SCH - PJ - NY	2000 MW
0001		0300		Impacts Total Transfer Capability	750 MW
Work scheduled by:				TTC with All Lines In Service	2750 MW
NIAGARA_345_230_AT4				FWD	REV
				(Import)	(Export)
Mon 11/05/2018	to	Fri 11/09/2018	<u>UPDATED</u> <u>by NYPA</u> <u>10/05/2018</u>	SCH - OH - NY	1750 MW
0400	Continuous	2300		Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1750 MW
SCH-NYISO-NE_LIMIT_1100					REV
					(Export)
Mon 11/05/2018	to	Sat 11/24/2018		SCH - NE - NY	1300 MW
0600	Continuous	1900		Impacts Total Transfer Capability	300 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1600 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 11/05/2018	to	Fri 11/09/2018		MOSES SOUTH	2300 MW
0700	Continuous	1530		Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
HOMR_NYW-PIERC_NY_345_48				FWD	REV
				(Import)	(Export)
Mon 11/05/2018	to	Fri 11/09/2018		SCH - PJ - NY	2500 MW
0800	Continuous	2000		Impacts Total Transfer Capability	250 MW
Work scheduled by: PJM				TTC with All Lines In Service	2750 MW
SCH-HQ-NYISO_LIMIT_0				FWD	
				(Import)	
Sat 11/10/2018	to	Sun 11/11/2018		SCH - HQ - NY	0 MW
0600	Continuous	1759		Impacts Total Transfer Capability	1500 MW
Work scheduled by: HQ				TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GOETHALS\_345KV\_5

Sun 11/11/2018 to Sun 11/11/2018 UPDATED by CONED 10/01/2018

0230 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## FROST\_BR-LONG\_MTN\_345\_352

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NE - NY

**1300 MW 1600 MW**

Impacts Total Transfer Capability

100 MW 0 MW

TTC with All Lines In Service

1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_1000

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)

SCH - NE - NY

**1200 MW**

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Tue 11/13/2018 to Fri 11/16/2018

0700 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

## SCH-IMO-NYISO\_LIMIT\_1050

Thu 11/15/2018 to Wed 11/21/2018

0500 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)

SCH - OH - NY

**1350 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1750 MW

## SCH-IMO-NYISO\_LIMIT\_1350

Thu 11/15/2018 to Thu 12/20/2018

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)

SCH - OH - NY

**1650 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1750 MW

## MARCY\_345KV\_CSC

Fri 11/16/2018 to Sat 11/17/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Mon 11/19/2018 to Tue 11/20/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## DUNWODIE\_345KV\_4

Mon 11/19/2018 to Tue 11/20/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SHORE\_RD\_345\_138\_BK 1

Mon 11/19/2018 to Tue 11/20/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Mon 11/19/2018 to Tue 11/20/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 11/26/2018 to Thu 12/06/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 10/09/2018

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday, April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED</u> <u>10/09/2018</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	0030			Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_400						REV
						(Export)
Mon 11/26/2018	to	Thu 12/06/2018			SCH - NE - NY	<b>600 MW</b>
0001	Continuous	0030			Impacts Total Transfer Capability	1000 MW
Work scheduled by: ISONE					TTC with All Lines In Service	1600 MW
SCRIBA_-VOLNEY_345_21					FWD	
					(Import)	
Mon 11/26/2018	to	Wed 11/28/2018	<u>UPDATED</u>	<u>by NGRID</u> <u>08/14/2018</u>	OSWEGO EXPORT	<b>5250 MW</b>
0700	Continuous	1730			Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
					(Import)	
Mon 11/26/2018	to	Fri 11/30/2018			MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
					(Import)	(Export)
Mon 11/26/2018	to	Fri 12/07/2018			SCH - NPX_CSC	<b>0 MW</b>
0700	Continuous	1600			Impacts Total Transfer Capability	330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW
HURLYAVE-ROSETON_345_303					FWD	
					(Import)	
Mon 11/26/2018	to	Fri 12/21/2018			UPNY CONED	<b>4100 MW</b>
0800	Continuous	1600			Impacts Total Transfer Capability	1600 MW
Work scheduled by: CHGE					TTC with All Lines In Service	5700 MW
DUNWODIE-MOTTHAVN_345_72					FWD	
					(Import)	
Sun 12/02/2018	to	Thu 12/06/2018			SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0159			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday, April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

Sun 12/02/2018 to Thu 12/06/2018

0001 Continuous 0159

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MOSES-ADIRNDCK\_230\_MA2**

Mon 12/03/2018 to Fri 12/07/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

**DUNWODIE\_345KV\_4**

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**MOSES-ADIRNDCK\_230\_MA2**

Mon 12/10/2018 to Fri 12/14/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Sat 12/15/2018 to Sat 01/26/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MARCY\_765\_345\_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## EFISHKIL-WOOD\_ST\_345\_F39

FWD

Thu 12/20/2018 to Thu 12/20/2018

UPDATEDby CE10/04/2018

(Import)

0200 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MOSES\_-ADIRNDCK\_230\_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_230\_PA27

FWD

REV

Sat 12/29/2018 to Sat 12/29/2018

UPDATEDby NYPA10/10/2018

(Import) (Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

**1750 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

## HURLYAVE-ROSETON\_345\_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

08/20/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-NE-NYISO\_LIMIT\_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

**1300 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## EFISHKIL-WOOD\_ST\_\_345\_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

UPDATEDby CE10/04/2018

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_8

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0230 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

---

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/11/2019 to Fri 02/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 02/19/2019 to Fri 02/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 02/24/2019 to Sun 02/24/2019  
0001 2359

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018  
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018  
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Mon 02/25/2019 to Tue 02/26/2019 UPDATED by CE 09/14/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 03/04/2019 to Fri 03/08/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 17, 2018 to Friday , April 17, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****PLSNTVLY-EFISHKIL\_345\_F37**

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

**UPDATED****by CE****09/14/2018**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 04/07/2019 to Mon 04/08/2019  
0001 0030

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY\_\_\_345KV\_CSC

Thu 04/11/2019 to Wed 04/17/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 04/11/2019 to Sat 04/20/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&amp;16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Fri 04/12/2019 to Fri 04/12/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_\_\_-FRASER\_\_\_345\_EF24-40

Mon 04/22/2019 to Fri 04/26/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT2

Mon 04/22/2019 to Fri 04/26/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANX-COOPERS\_\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

UPDATEDby NYPA08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANX\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

UPDATEDby NYPA08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_Ma1

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/06/2019 to Sat 06/01/2019  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## ADIRNDCK-PORTER\_\_230\_12

FWD

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_345\_1

FWD

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## PANNELL\_-CLAY\_\_345\_2

FWD

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 08/05/2019 to Fri 08/30/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 08/12/2019 to Mon 08/12/2019

0700 Continuous 1459

Work scheduled by: NYPA

UPDATEDby NYPA10/10/2018

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 09/04/2019 to Wed 09/04/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_230\_12

Wed 09/04/2019 to Wed 09/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 09/05/2019 to Thu 09/05/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/09/2019 to Sat 09/21/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 17, 2018 to Friday , April 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**GILBOA\_\_-LEEDS\_\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**HURLYAVE-ROSETON\_\_345\_303**

Mon 10/21/2019 to Sat 11/16/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 17, 2018 to Friday , April 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

( Import )

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA