

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 02/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

STLAWRNC-MOSES____230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

MARCY____765_345_AT2Wed 09/19/2018 to Sat 10/27/2018 **EXT FORCE by NYPA 10/11/2018**

0001 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

EGRDNCTY_345_138_AT1Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/06/2018 to Sat 11/03/2018 UPDATED by CE 10/03/2018
0130 Continuous 0300

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Tue 10/09/2018 to Fri 11/23/2018 UPDATED by HQ 10/04/2018
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 10/09/2018 to Fri 11/23/2018 UPDATED by HQ 10/04/2018
0500 Continuous 2000

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018 UPDATED by NYPA 10/20/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018 UPDATED by NYPA 10/20/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018 UPDATED by NYPA 10/20/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018 UPDATED by NYPA 10/20/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY_ 765_MSU1						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0500		1730				MOSES SOUTH	1950 MW			
Work scheduled by:						Impacts Total Transfer Capability	1200 MW			
						TTC with All Lines In Service	3150 MW			
CHAT_DC_GC1						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0500	Continuous	2000				MOSES SOUTH	2850 MW			
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW			
						TTC with All Lines In Service	3150 MW			
CHAT_DC_GC1										
Sat 10/13/2018	to	Sat 10/27/2018								
0500	Continuous	2000				SCH - HQ - NY	500 MW			
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW			
						TTC with All Lines In Service	1000 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-IMO-NYISO_LIMIT_1000

Mon 10/15/2018 to Wed 10/31/2018 UPDATED by NYISO 10/11/2018
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1900 MW

DUNWODIE_345KV_6

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1500

Mon 10/22/2018 to Fri 11/02/2018
0500 Continuous 1600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1800 MW**
Impacts Total Transfer Capability -50 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1300

Mon 10/22/2018 to Fri 11/02/2018

0500 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1600 MW

300 MW

1900 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 10/22/2018 to Fri 10/26/2018

0800 Continuous 1500

Work scheduled by: PJM

UPDATEDby PJM10/25/2018

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

0 MW**0 MW**

315 MW

315 MW

315 MW

315 MW

SCH-IMO-NYISO_LIMIT_1450

Mon 10/22/2018 to Fri 10/26/2018

0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1750 MW

150 MW

1900 MW

S.RIPLEY-DUNKIRK__230_68

Mon 10/22/2018 to Fri 12/14/2018

0800 Continuous 2000

Work scheduled by: PJM

UPDATEDby PJM10/29/2018

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

2600 MW**1300 MW**

150 MW

0 MW

2750 MW

1300 MW

FROST_BR-LONG_MTN_345_352

Tue 10/23/2018 to Fri 10/26/2018

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

1150 MW**1600 MW**

250 MW

0 MW

1400 MW

1600 MW

SCH-NE-NYISO_LIMIT_800

Tue 10/23/2018 to Fri 10/26/2018

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1000 MW

400 MW

1400 MW

LEEDS__-HURLYAVE_345_301

Wed 10/24/2018 to Fri 11/16/2018

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH09/18/2018

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4100 MW

1600 MW

5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Sat 10/27/2018 to Mon 10/29/2018
0630 Continuous 0630

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_400

Sun 10/28/2018 to Sun 10/28/2018
0800 Continuous 1500

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 10/29/2018 to Thu 11/01/2018
0026 Continuous 0900

Work scheduled by: ConEd

FORCED by CE 10/29/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M52

Mon 10/29/2018 to Wed 10/31/2018
1445 Continuous 1614

Work scheduled by: ConEd

UPDATED by CE 10/31/2018

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS4

Mon 10/29/2018 to Wed 10/31/2018
1445 Continuous 1615

Work scheduled by: ConEd

UPDATED by CE 10/31/2018

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 10/29/2018 to Mon 10/29/2018
1447 Continuous 1630

Work scheduled by: ConEd

UPDATED by CE 10/31/2018

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1200

FWD

Thu 11/01/2018 to Wed 11/21/2018 **UPDATED by NYISO 10/11/2018**

(Import)

0001 Continuous 1830

Work scheduled by: NGrid

SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1400

FWD

Thu 11/01/2018 to Mon 12/31/2018

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1750 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Thu 11/01/2018 to Mon 12/31/2018

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PORTER_-ROTTDAM_230_31

FWD

Fri 11/02/2018 to Fri 11/02/2018

(Import)

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW**100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8

Sat 11/03/2018 to Sat 11/03/2018

0700 1630

Work scheduled by:

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

120 MW**100 MW**

Impacts Total Transfer Capability 79 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

TAYLORVL-LOWVILLE_115_5

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

199 MW**100 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/04/2018

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED**by CONED 10/01/2018**

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED 10/01/2018**

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2600 MW**1300 MW**

Impacts Total Transfer Capability 150 MW

0 MW

TTC with All Lines In Service 2750 MW

1300 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sun 11/04/2018 to Sun 11/11/2018

0001 0300

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2000 MW**1300 MW**

Impacts Total Transfer Capability 750 MW

0 MW

TTC with All Lines In Service 2750 MW

1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403				FWD	REV
				(Import)	(Export)
Sun 11/04/2018	to	Sun 11/11/2018		SCH - PJ - NY	2000 MW
0001		0300		Impacts Total Transfer Capability	750 MW
Work scheduled by:				TTC with All Lines In Service	2750 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403				FWD	REV
				(Import)	(Export)
Sun 11/04/2018	to	Sun 11/11/2018		SCH - PJ - NY	2000 MW
0001		0300		Impacts Total Transfer Capability	750 MW
Work scheduled by:				TTC with All Lines In Service	2750 MW
NIAGARA_345_230_AT4				FWD	REV
				(Import)	(Export)
Mon 11/05/2018	to	Fri 11/09/2018	<u>UPDATED</u> <u>by NYPA</u> <u>10/05/2018</u>	SCH - OH - NY	1750 MW
0400	Continuous	2300		Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1750 MW
SCH-NYISO-NE_LIMIT_1100					REV
					(Export)
Mon 11/05/2018	to	Sat 11/24/2018		SCH - NE - NY	1300 MW
0600	Continuous	1900		Impacts Total Transfer Capability	300 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1600 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 11/05/2018	to	Fri 11/09/2018		MOSES SOUTH	2300 MW
0700	Continuous	1530		Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
SCH-HQ-NYISO_LIMIT_0				FWD	
				(Import)	
Sat 11/10/2018	to	Sun 11/11/2018		SCH - HQ - NY	0 MW
0600	Continuous	1759		Impacts Total Transfer Capability	1500 MW
Work scheduled by: HQ				TTC with All Lines In Service	1500 MW
FROST_BR-LONG_MTN_345_352				FWD	REV
				(Import)	(Export)
Sun 11/11/2018	to	Sun 11/11/2018		SCH - NE - NY	1300 MW
0100	Continuous	1900		Impacts Total Transfer Capability	100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Sun 11/11/2018 to Sun 11/11/2018
 0100 Continuous 1900
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1100 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

Sun 11/11/2018 to Sun 11/11/2018
 0100 Continuous 1900
 Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1600 MW

GOETHALS_345KV_5

Sun 11/11/2018 to Sun 11/11/2018 **UPDATED by CONED 10/01/2018**
 0230 Continuous 0300
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Mon 11/12/2018 to Fri 11/16/2018 **UPDATED by PJM 10/30/2018**
 0800 Continuous 2000
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2500 MW 1300 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 2750 MW 1300 MW

NIAGARA_-KINTIGH_345_NS1-38

Tue 11/13/2018 to Fri 11/16/2018
 0700 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Tue 11/13/2018 to Wed 11/14/2018 **UPDATED by CHGE 10/25/2018**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
 0500 Continuous 1830
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1750 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350

FWD

Thu 11/15/2018 to Thu 12/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

1650 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK_1

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK_2

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MAI

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DENNISON-ROSEMNTB_115_2/22

FWD

REV

Mon 11/19/2018 to Mon 11/19/2018

(Import) (Export)

0830 Daily(No Weekends) 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018 **UPDATED** **by CONED** **10/19/2018**
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 11/26/2018 to Thu 12/06/2018 **UPDATED** **by CONED** **10/19/2018**
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_400

Mon 11/26/2018 to Thu 12/06/2018
 0001 Continuous 0030

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		600 MW
Impacts Total Transfer Capability		1000 MW
TTC with All Lines In Service		1600 MW

SCRIBA_-VOLNEY_345_21

Mon 11/26/2018 to Wed 11/28/2018 **UPDATED** **by NGRID** **08/14/2018**
 0700 Continuous 1730

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 11/26/2018 to Fri 12/07/2018
 0700 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

HURLYAVE-ROSETON_345_303

Mon 11/26/2018 to Fri 12/21/2018
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 12/17/2018 to Mon 01/28/2019

(Import)

0001 Continuous 0200

UPDATED**by CE****10/04/2018**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY___345KV_CSC

FWD

Mon 12/17/2018 to Tue 12/18/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_230_PA27

FWD

REV

Sat 12/29/2018 to Sat 12/29/2018

(Import) (Export)

0500 Continuous 1700

UPDATED**by NYPA****10/10/2018**

SCH - OH - NY

1750 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: NYPA

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Tue 01/01/2019 to Wed 01/02/2019

(Import)

0001 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

08/20/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATEDby CE10/04/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 **UPDATED by CONED 10/19/2018**

(Import)

0301 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/11/2019 to Fri 02/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 02/24/2019 to Sun 02/24/2019
0001 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 02/25/2019 to Tue 02/26/2019 UPDATED by CE 09/14/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK__345_W64

Mon 03/04/2019 to Mon 03/04/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/04/2019 to Thu 03/07/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAL

Mon 03/04/2019 to Fri 03/08/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Thu 03/07/2019 to Thu 03/07/2019
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/11/2019 to Fri 03/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS__345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY-EFISHKIL_345_F37

Sat 03/30/2019 to Wed 04/03/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY__345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 04/07/2019 to Mon 04/08/2019
0001 0030

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT 0 MW	0 MW
Impacts Total Transfer Capability 315 MW	315 MW
TTC with All Lines In Service 315 MW	315 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY__-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

EDIC__-FRASER__345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA -ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA -LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL____345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_-W49TH_ST_345_M51

FWD

Wed 09/25/2019 to Fri 11/01/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sun 10/20/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY___-EDIC___345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 10/21/2019 to Sat 11/16/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 31, 2018 to Friday , May 01, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-FRASANNX_345_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19