

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 11/18/2018 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 11/18/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 11/18/2018 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

DUNWODIE-MOTTHAVN_345_71

Sun 07/01/2018 to Tue 10/09/2018 UPDATED by CE 10/03/2018

1248 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 08/09/2018 to Sat 02/01/2020 UPDATED by NYISO 08/09/2018

1144 Continuous 0000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/10/2018 to Fri 10/12/2018 EXTENDED by HQ 09/20/2018

0800 Continuous 1900

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5700MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

FWD

Tue 09/11/2018 to Tue 10/09/2018 **UPDATED** **by NYISO** **10/03/2018**

(Import)

0700 Continuous 1930

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON -ROCKTVRN 345_311

FWD

Mon 09/17/2018 to Tue 10/09/2018 **UPDATED** **by CHGE** **09/12/2018**

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

MARCY 765_345_AT2

FWD

Wed 09/19/2018 to Sat 10/13/2018 **FORCED** **by NYPA** **09/18/2018**

(Import)

0001 Continuous 0059

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-IMO-NYISO_LIMIT_800**

FWD

Sun 09/23/2018 to Sun 10/14/2018

(Import)

2300 Continuous 1900

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYISO

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 09/24/2018 to Fri 10/05/2018

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

MARCY_SO_SERIES_COMP_I/S

FWD

Sat 09/29/2018 to Sat 10/06/2018

(Import)

1401 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

BECK -NIAGARA 345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018 **UPDATED** **by NYPA** **08/20/2018**

(Import) (Export)

0400 Continuous 1700

SCH - OH - NY

900 MW**800 MW**

Impacts Total Transfer Capability 1000 MW 950 MW

TTC with All Lines In Service 1900 MW 1750 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD	
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	1300 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Thu 10/04/2018	to	Thu 10/04/2018	<u>CANCELLED</u>	<u>by NGRID</u>	<u>10/04/2018</u>	(Import) (Export)
0800	Continuous	1630				
Work scheduled by: NGrid					SCH - HQ_CEDARS	70 MW 40 MW
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018	<u>CANCELLED</u>	<u>by NGrid</u>	<u>10/04/2018</u>	(Import) (Export)
0800	Continuous	1630				
Work scheduled by: NGrid					SCH - HQ_CEDARS	70 MW 40 MW
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-LOWVILLE_115_5					FWD	REV
Fri 10/05/2018	to	Fri 10/05/2018	<u>CANCELLED</u>	<u>by NGrid</u>	<u>10/04/2018</u>	(Import) (Export)
0800	Continuous	1630				
Work scheduled by: NGrid					SCH - HQ_CEDARS	130 MW 40 MW
					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SCH-NYISO-PJM_LIMIT_100						REV
Fri 10/05/2018	to	Sun 10/07/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>10/04/2018</u>	(Export)
1700	Continuous	2000				
Work scheduled by: PJM					SCH - PJ - NY	400 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1300 MW
CHAT_DC_GC1					FWD	
Sat 10/06/2018	to	Sat 10/06/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/05/2018</u>	(Import)
0001	Continuous	0200				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sat 10/06/2018	to	Sat 10/06/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/05/2018</u>	(Export)
0001	Continuous	0200				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018 **UPDATED by HQ 10/05/2018**
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/06/2018 to Sat 10/06/2018 **UPDATED by HQ 10/05/2018**
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 10/06/2018 to Sat 10/06/2018 **UPDATED by HQ 10/05/2018**
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT1

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**
0130 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**
0130 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED** by **CE** **10/03/2018**

(Import)

0130 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

FRASANX-COOPERS_345_UCC2-41

FWD

Sat 10/06/2018 to Tue 10/09/2018 **CANCELLED** by **NYPA** **10/03/2018**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANX_345_UCC2-41**

FWD

Sat 10/06/2018 to Tue 10/09/2018 **CANCELLED** by **NYPA** **10/03/2018**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**DUNWODIE_345KV_3**

FWD

Sun 10/07/2018 to Tue 10/09/2018 **UPDATED** by **CE** **10/03/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Sun 10/07/2018 to Tue 10/09/2018 **UPDATED** by **CE** **10/03/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 10/08/2018 to Tue 10/09/2018 **CANCELLED** by **NYPA** **10/03/2018**

(Import)

0700 Continuous 1730

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NYPA

CHAT_DC_GC2

FWD

Tue 10/09/2018 to Fri 11/23/2018 **UPDATED** by **HQ** **10/04/2018**

(Import)

0500 Continuous 2000

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5700MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Tue 10/09/2018 to Fri 11/23/2018 UPDATED by HQ 10/04/2018

(Export)

0500 Continuous 2000

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-IMO-NYISO_LIMIT_1100

FWD

Tue 10/09/2018 to Fri 10/12/2018

(Import)

0530 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1900 MW

SCH-NYISO-IMO_LIMIT_1100

REV

Tue 10/09/2018 to Fri 10/12/2018

(Export)

0530 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1750 MW

W49TH_ST_345KV_6

FWD

Wed 10/10/2018 to Wed 10/10/2018

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

400 MW

Impacts Total Transfer Capability

260 MW

TTC with All Lines In Service

660 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

2975 MW

EDIC -FRASER 345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018 UPDATED by NYPA 10/03/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

MILLWOOD_345KV_18

FWD

Thu 10/11/2018 to Fri 10/12/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 2000

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 2000

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Sat 10/13/2018 to Sat 10/27/2018

0500 1730

Work scheduled by:

FWD

(Import)

MOSES SOUTH

1950 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/13/2018 to Sat 10/27/2018

0500 Continuous 2000

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/13/2018 to Sat 10/27/2018

0500 Continuous 2000

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018

0500 2000

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018

0500 2000

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38				FWD	
Sun 10/14/2018	to	Mon 10/15/2018		(Import)	
0201	Continuous	0900	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
PLSNTVLE-DUNWODIE_345_W89				FWD	
Sun 10/14/2018	to	Mon 10/15/2018		(Import)	
0201	Continuous	0900	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
WOOD_ST_-PLSNTVLE_345_Y86				FWD	
Sun 10/14/2018	to	Mon 10/15/2018		(Import)	
0201	Continuous	0900	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
FROST_BR-LONG_MTN_345_352				FWD	REV
Sun 10/14/2018	to	Sun 10/14/2018		(Import)	(Export)
0700	Continuous	1800	SCH - NE - NY	1150 MW	1600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW	0 MW
			TTC with All Lines In Service	1400 MW	1600 MW
SCH-NE-NYISO_LIMIT_900				FWD	
Sun 10/14/2018	to	Sun 10/14/2018		(Import)	
0700	Continuous	1800	SCH - NE - NY	1100 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	1400 MW	
SCH-NYISO-NE_LIMIT_1100					REV
Sun 10/14/2018	to	Sun 10/14/2018			(Export)
0700	Continuous	1800	SCH - NE - NY		1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability		300 MW
			TTC with All Lines In Service		1600 MW
FRASER_-COOPERS__345_33				FWD	
Mon 10/15/2018	to	Mon 10/15/2018		(Import)	
0500	Continuous	0700	CENTRAL EAST - VC	2395 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	580 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1200

FWD

Mon 10/15/2018 to Thu 10/18/2018

(Import)

0530 Continuous 1800

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Mon 10/15/2018 to Thu 10/18/2018

(Export)

0530 Continuous 1800

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 10/15/2018 to Tue 10/16/2018

(Import)

0600 Continuous 1600

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 10/17/2018 to Sat 10/20/2018

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

STONYRDG-HILLSIDE_230_72

FWD

Wed 10/17/2018 to Thu 10/18/2018

(Import)

0800 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

FRASER__-COOPERS__345_33

FWD

Fri 10/19/2018 to Fri 10/19/2018

(Import)

2000 Continuous 2059

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FROST_BR-LONG_MTN_345_352

FWD

REV

Sat 10/20/2018 to Sat 10/20/2018

(Import) (Export)

0700 Continuous 1800

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 10/22/2018 to Mon 10/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCRIBA_-VOLNEY_345_21

FWD

Mon 10/22/2018 to Tue 10/23/2018 **UPDATED** **by NGRID** **08/13/2018**

(Import)

0730 Continuous 1930

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Mon 10/22/2018 to Thu 10/25/2018

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

FROST_BR-LONG_MTN_345_352

FWD

REV

Tue 10/23/2018 to Fri 10/26/2018

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW**1600 MW**

Impacts Total Transfer Capability 250 MW

0 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Wed 10/24/2018 to Fri 11/16/2018

UPDATEDby CH09/18/2018

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Sat 11/03/2018	to	Sat 11/03/2018		(Import)	(Export)
0700	Continuous	1630		100 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW
ARR: 38				TTC with All Lines In Service	199 MW
BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX_-TAYLORVL_115_8				FWD	REV
Sat 11/03/2018	to	Sat 11/03/2018		(Import)	(Export)
0700		1630		120 MW	100 MW
Work scheduled by:				Impacts Total Transfer Capability	79 MW
ARR: 38				TTC with All Lines In Service	199 MW
TAYLORVL-LOWVILLE_115_5				FWD	REV
Sat 11/03/2018	to	Sat 11/03/2018		(Import)	(Export)
0700	Continuous	1630		199 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
ARR: 38				TTC with All Lines In Service	199 MW
GOETHALS_345KV_5					
Sun 11/04/2018	to	Sun 11/04/2018	UPDATED by CONED 10/01/2018	STATEN ISLAND	
0001	Continuous	0030		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
LINDEN_-GOETHALS_230_A2253				FWD	REV
Sun 11/04/2018	to	Sun 11/11/2018	UPDATED by CONED 10/01/2018	(Import)	(Export)
0001	Continuous	0300		2600 MW	1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2750 MW
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Sun 11/04/2018	to	Sun 11/11/2018		(Import)	(Export)
0001		0300		2000 MW	1300 MW
Work scheduled by:				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	2750 MW
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403				FWD	REV
Sun 11/04/2018	to	Sun 11/11/2018		(Import)	(Export)
0001		0300		2000 MW	1300 MW
Work scheduled by:				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	2750 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253 & MARION__ -FARRAGUT_345_C3403

Sun 11/04/2018 to Sun 11/11/2018
 0001 0300

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1300 MW**
 Impacts Total Transfer Capability 750 MW 0 MW
 TTC with All Lines In Service 2750 MW 1300 MW

NIAGARA_345_230_AT4

Mon 11/05/2018 to Fri 11/09/2018
 0400 Continuous 2300

Work scheduled by: NYPA

UPDATED by NYPA 10/05/2018

FWD REV
 (Import) (Export)
 SCH - OH - NY **1750 MW 1800 MW**
 Impacts Total Transfer Capability 0 MW 100 MW
 TTC with All Lines In Service 1750 MW 1900 MW

SCH-NYISO-NE_LIMIT_1100

Mon 11/05/2018 to Sat 11/24/2018
 0600 Continuous 1900

Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **1300 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1600 MW

MOSES__ -ADIRNDCK_230_MAL

Mon 11/05/2018 to Fri 11/09/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
 0800 Continuous 2000

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2500 MW 1300 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 2750 MW 1300 MW

GOETHALS_345KV_5

Sun 11/11/2018 to Sun 11/11/2018
 0230 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
 0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1300 MW 1600 MW**
 Impacts Total Transfer Capability 100 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
 0700 Continuous 1800
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1200 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1400 MW

NIAGARA_KINTIGH_345_NS1-38

Tue 11/13/2018 to Fri 11/16/2018
 0700 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 11/14/2018 to Wed 11/14/2018
 0500 Continuous 2359
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
 0500 Continuous 1830
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
 0500 Continuous 2359
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1650 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1750 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

UPDATED**by CONED 10/05/2018**

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

UPDATED**by CONED 10/05/2018**

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

SCRIBA___-VOLNEY___345_21

FWD

Mon 11/26/2018 to Wed 11/28/2018

(Import)

0700 Continuous 1730

UPDATED**by NGRID 08/14/2018**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 11/26/2018 to Fri 12/07/2018

(Import) (Export)

0700 Continuous 1600

SCH - NPX_CSC

0 MW 0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

HURLYAVE-ROSETON___345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018

0001 Continuous 0159

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018

0001 Continuous 0159

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST__345_F39

Thu 12/20/2018 to Thu 12/20/2018
0200 Continuous 0230

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Wed 01/02/2019 to Fri 01/11/2019
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

Mon 01/07/2019 to Thu 01/10/2019
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST__345_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

UPDATED**by CE****10/04/2018**

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 01/26/2019 to Thu 01/31/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Mon 01/28/2019 to Fri 02/01/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/04/2019 to Thu 02/07/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 02/24/2019 to Sun 02/24/2019

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Sun 02/24/2019 to Sun 05/19/2019

UPDATEDby CE09/14/2018

(Import) (Export)

0001 Continuous 2359

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Sun 02/24/2019 to Sun 05/19/2019

UPDATEDby CE09/14/2018

(Import) (Export)

0001 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

PLSNTVLY-EFISHKIL_345_F37

FWD

Mon 02/25/2019 to Tue 02/26/2019

UPDATEDby CE09/14/2018

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/04/2019 to Fri 03/08/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY____765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY-EFISHKIL_345_F37**

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

UPDATED**by CE****09/14/2018**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY____345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY__-MARCY____345_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4**

FWD

Sun 04/07/2019 to Mon 04/08/2019

(Import)

0001 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

FWD
(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

FRASANNX-COOPERS___345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

UPDATED by NYPA 08/22/2018

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

UPDATEDby NYPA08/22/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

ADIRNDCK-PORTER___230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY___345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**ADIRNDCK-PORTER___230_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA___-LEEDS___345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,October 08, 2018 to Wednesday, April 08, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

CLAY -EDIC 345_2-15

Mon 10/07/2019 to Thu 10/17/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345_303

Mon 10/21/2019 to Sat 11/16/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PANNELL -CLAY 345_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK 230_MA2

Tue 11/12/2019 to Fri 11/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA2

Mon 11/18/2019 to Fri 11/22/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW