

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Mon 03/04/2019 **EXT FORCE by CE** **10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1300 MW**  
 Impacts Total Transfer Capability 150 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Mon 03/04/2019

0001 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2000 MW 1300 MW**  
 Impacts Total Transfer Capability 750 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Mon 03/04/2019 **EXT FORCE by CE** **10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1300 MW**  
 Impacts Total Transfer Capability 150 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**STLAWRNC-MOSES\_230\_L33P**

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1900 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 1750 MW 1900 MW

**CHAT\_DC\_GC2**

Tue 10/09/2018 to Fri 11/23/2018 **UPDATED by HQ** **10/04/2018**

0500 Continuous 2000

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Tue 10/09/2018 to Fri 11/23/2018 **UPDATED by HQ** **10/04/2018**

0500 Continuous 2000

Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**DUNWODIE\_345KV\_6**

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE** **10/04/2018**

0301 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED** **by CE** **10/04/2018**

(Import)

0301 Continuous 0200

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

FWD

REV

Mon 10/22/2018 to Fri 12/14/2018 **UPDATED** **by PJM** **10/29/2018**

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

**2600 MW 1300 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Wed 10/24/2018 to Fri 11/16/2018 **UPDATED** **by CH** **09/18/2018**

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Thu 11/01/2018 to Wed 11/21/2018 **UPDATED** **by NYISO** **10/11/2018**

(Import)

0001 Continuous 1830

SCH - OH - NY

**1500 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

**SCH-IMO-NYISO\_LIMIT\_1400**

FWD

Thu 11/01/2018 to Mon 12/31/2018

(Import)

0001 Continuous 2359

SCH - OH - NY

**1700 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Thu 11/01/2018 to Mon 12/31/2018

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NIAGARA\_345\_230\_AT4**

Mon 11/05/2018 to Fri 11/09/2018  
0400 Continuous 2300

Work scheduled by: NYPA

UPDATED by NYPA 10/05/2018

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1800 MW  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**SCH-IMO-NYISO\_LIMIT\_800**

Mon 11/05/2018 to Tue 11/13/2018  
0800 Continuous 1300

Work scheduled by: NGrid

EXTENDED by NGRID 11/08/2018

FWD  
(Import)  
SCH - OH - NY 1100 MW  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1750 MW

**LINDEN\_-GOETHALS\_230\_A2253**

Mon 11/05/2018 to Tue 11/13/2018  
2301 Continuous 2300

Work scheduled by: ConEd

EXTENDED by CONED 11/12/2018

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 11/05/2018 to Tue 11/13/2018  
 2301 2300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2000 MW 1300 MW**  
 Impacts Total Transfer Capability 750 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_ - FARRAGUT\_345\_C3403**

Mon 11/05/2018 to Tue 11/13/2018  
 2301 2300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2000 MW 1300 MW**  
 Impacts Total Transfer Capability 750 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403**

Mon 11/05/2018 to Tue 11/13/2018  
 2301 2300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2000 MW 1300 MW**  
 Impacts Total Transfer Capability 750 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**MOSES\_\_ -ADIRNDCK\_230\_MA1**

Tue 11/06/2018 to Fri 11/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 11/10/2018 to Sun 11/11/2018 **UPDATED by NYPA 11/06/2018**  
 2100 Continuous 0700

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 11/10/2018 to Sun 11/11/2018 **UPDATED by NYPA 11/06/2018**  
 2100 Continuous 0700

Work scheduled by: HQ

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC1**

Sat 11/10/2018 to Sun 11/11/2018 **UPDATED by NYPA 11/06/2018**  
 2100 Continuous 0700

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sat 11/10/2018 to Sun 11/11/2018  
2100 Continuous 0700

UPDATED by NYPA 11/06/2018

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**500 MW**

500 MW

1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 11/10/2018 to Sun 11/11/2018  
2100 0700

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2550 MW**

600 MW

3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 11/10/2018 to Sun 11/11/2018  
2100 0700

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1370 MW**

REV

(Export)

**0 MW**

130 MW

1500 MW

1000 MW

1000 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 11/11/2018 to Sun 11/11/2018  
0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1300 MW**

100 MW

1400 MW

REV

(Export)

**1600 MW**

0 MW

1600 MW

**SCH-NE-NYISO\_LIMIT\_900**

Sun 11/11/2018 to Sun 11/11/2018  
0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1100 MW**

300 MW

1400 MW

**SCH-NYISO-NE\_LIMIT\_500**

Sun 11/11/2018 to Sun 11/11/2018  
0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**700 MW**

900 MW

1600 MW

**SCH-NYISO-IMO\_LIMIT\_1300**

Mon 11/12/2018 to Tue 11/13/2018  
0700 Continuous 1400

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**1600 MW**

300 MW

1900 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMR\_NYW-PIERC\_NY\_345\_48**

FWD REV

(Import) (Export)

Mon 11/12/2018 to Fri 11/16/2018 **UPDATED** **by PJM** **10/30/2018**

0800 Continuous 2000

SCH - PJ - NY

**2500 MW 1300 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

Work scheduled by: PJM

**GOETHALS\_345KV\_5**Tue 11/13/2018 to Tue 11/13/2018 **EXTENDED** **by CONED** **11/12/2018**

2230 Continuous 2300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_900**

FWD

(Import)

Wed 11/14/2018 to Wed 11/14/2018

0500 Continuous 2359

SCH - OH - NY

**1200 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**NIAGARA\_-KINTIGH\_345\_NSI-38**

FWD

(Import)

Wed 11/14/2018 to Sat 11/17/2018 **UPDATED** **by NYISO** **11/13/2018**

0700 Continuous 1600

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**HURLYAVE-ROSETON\_345\_303**

FWD

(Import)

Wed 11/14/2018 to Thu 11/15/2018 **UPDATED** **by CHGE** **10/25/2018**

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**SCH-IMO-NYISO\_LIMIT\_800**

FWD

(Import)

Thu 11/15/2018 to Sat 11/17/2018 **UPDATED** **by NYISO** **11/13/2018**

0500 Continuous 1600

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYSEG

**SCH-IMO-NYISO\_LIMIT\_1050**

FWD

(Import)

Thu 11/15/2018 to Wed 11/21/2018

0500 Continuous 1830

SCH - OH - NY

**1350 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1350**

FWD

Thu 11/15/2018 to Thu 12/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

**1650 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**LEEDS\_345KV\_R94301**

FWD

Thu 11/15/2018 to Fri 11/16/2018

(Import)

1700 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MAL**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DENNISON-ROSEMNTB\_115\_2/22**

Mon 11/19/2018 to Mon 11/19/2018

0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

**ARR: 38**FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS **95 MW 100 MW**  
Impacts Total Transfer Capability 104 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**SCH-NYISO-IMO\_LIMIT\_1500**

Fri 11/23/2018 to Fri 11/23/2018

1500 Continuous 1600

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY **1800 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1900 MW

**SCH-NYISO-HQ\_LIMIT\_800**

Fri 11/23/2018 to Thu 12/06/2018

2001 Continuous 1800

Work scheduled by: HQ

REV  
(Export)

SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018

0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 10/19/2018**FWD REV  
(Import) (Export)

SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018

0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 10/19/2018**FWD REV  
(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_400**

Mon 11/26/2018 to Thu 12/06/2018

0001 Continuous 0030

Work scheduled by: ISONE

REV  
(Export)

SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1600 MW

**SCRIBA\_-VOLNEY\_345\_21**

Mon 11/26/2018 to Wed 11/28/2018

0700 Continuous 1730

Work scheduled by: NGrid

**UPDATED by NGRID 08/14/2018**FWD  
(Import)

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Mon 11/26/2018 to Fri 12/07/2018

(Import) (Export)

0700 Continuous 1600

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**CLRKSCRN-OAKDALE\_\_\_345\_36**

FWD

Sat 12/01/2018 to Sun 12/02/2018

(Import)

0700 Daily 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

**DUNWODIE\_345KV\_4**

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Sat 12/08/2018 to Sat 12/08/2018

(Import)

0700 Continuous 2300

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

Work scheduled by: HQ

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Sat 12/08/2018 to Sat 12/08/2018

(Import) (Export)

0700 Continuous 2300

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Mon 12/17/2018 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_345KV\_CSC**

FWD

Mon 12/17/2018 to Tue 12/18/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018 **UPDATED by NYPA 11/09/2018**

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****SPRNBRK\_345KV\_RNS5**

FWD

Tue 12/18/2018 to Tue 12/18/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_-W49TH\_ST\_345\_M51**

FWD

Tue 12/18/2018 to Wed 12/19/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS5**

FWD

Wed 12/19/2018 to Wed 12/19/2018

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**FRASANNX-COOPERS\_345\_UCC2-41**

FWD

Sat 12/22/2018 to Wed 12/26/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Sat 12/22/2018 to Wed 12/26/2018  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

Thu 12/27/2018 to Mon 12/31/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**BECK\_\_\_-NIAGARA\_230\_PA27**

Sat 12/29/2018 to Sat 12/29/2018  
0500 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 10/10/2018**

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

Tue 01/01/2019 to Wed 01/02/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Wed 01/02/2019 to Wed 01/02/2019  
0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CE 10/04/2018**

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**HURLYAVE-ROSETON\_\_345\_303**

Wed 01/02/2019 to Fri 01/11/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Thu 01/03/2019 to Thu 01/03/2019 **UPDATED by CE 10/04/2018**

(Import)

0230 Continuous 0300

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**SCH-NE-NYISO\_LIMIT\_1100**

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

**1300 MW**

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**BECK\_\_-PACKARD\_230\_BP76**

FWD

REV

Wed 01/09/2019 to Wed 01/09/2019

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - OH - NY

**1700 MW 1500 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 50 MW 400 MW

TTC with All Lines In Service 1750 MW 1900 MW

**BECK\_\_-PACKARD\_230\_BP76 & STLAWRNC-MOSES\_\_230\_L33P**

FWD

REV

Wed 01/09/2019 to Wed 01/09/2019

(Import) (Export)

0800 1500

SCH - OH - NY

**900 MW 1150 MW**

Work scheduled by:

Impacts Total Transfer Capability 850 MW 750 MW

TTC with All Lines In Service 1750 MW 1900 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 01/14/2019 to Fri 01/25/2019

(Import)

0800 Continuous 1600

**08/20/2018**

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Sun 02/03/2019 to Wed 02/06/2019 UPDATED by CONED 10/19/2018

(Import)

0301 Continuous 0300

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0230 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/11/2019 to Fri 02/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 02/19/2019 to Fri 02/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sun 02/24/2019 to Sun 02/24/2019

(Import)

0001 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**PLSNTVLY-EFISHKIL\_345\_F37**

FWD

Mon 02/25/2019 to Tue 02/26/2019

(Import)

0001 Continuous 0300

**UPDATED****by CONED 11/05/2018**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CONED 11/05/2018**

SCH - NE - NY

**700 MW****1300 MW**

Impacts Total Transfer Capability 700 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CONED 11/05/2018**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 03/04/2019 to Mon 03/04/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd



**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/04/2019 to Thu 03/07/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Mon 03/04/2019 to Fri 03/08/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Thu 03/07/2019 to Thu 03/07/2019

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**LEEDS\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

**MARCY\_765\_345\_AT1**

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MARCY\_345KV\_CSC**

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19				FWD	
Mon 04/01/2019	to	Wed 04/10/2019		(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19				FWD	
Mon 04/01/2019	to	Wed 04/10/2019		(Import)	
0500	Continuous	1730		OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	5250 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD	
Wed 04/03/2019	to	Fri 04/12/2019		(Import)	
0001		0300		UPNY CONED	<b>3800 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
PLSNTVLY-EFISHKIL_345_F37				FWD	
Thu 04/04/2019	to	Mon 04/08/2019	<u>UPDATED</u> <u>by CONED</u> <u>11/05/2018</u>	(Import)	
0001	Continuous	0200		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1700 MW
				TTC with All Lines In Service	5700 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Fri 04/05/2019	to	Thu 05/09/2019		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
NIAGARA_-ROCHESTR_345_NR2				FWD	
Fri 04/05/2019	to	Fri 04/05/2019		(Import)	
0500	Continuous	1700		DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT____345_V-3022				FWD	REV
Sun 04/07/2019	to	Fri 04/12/2019		(Import)	(Export)
1400	Continuous	1800		SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 04/08/2019 to Fri 05/10/2019

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_345KV\_CSC**

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 04/12/2019 to Fri 04/12/2019

(Import)

1330 Continuous 1530

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**EDIC\_-FRASER\_345\_EF24-40**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_765\_345\_AT2**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****FRASANNX-COOPERS\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****UPDATED by NYPA 08/22/2018**

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

UPDATEDby NYPA08/22/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

Work scheduled by: PJM

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 05/06/2019 to Fri 05/10/2019

UPDATEDby NYSEG11/08/2018

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_1**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_\_\_765\_345\_AT2**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**UPDATED by NYPA 10/10/2018**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT1**

FWD

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

(Import)

MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

(Import)

CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

**MARCY\_\_\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

(Import)

CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

(Import)

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

(Import)

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

(Import)

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

(Import)

DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

Work scheduled by: NYPA

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**GILBOA\_\_-LEEDS\_\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**ROCHESTR-PANNELL\_\_\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_-W49TH\_ST\_345\_M51**

FWD

Wed 09/25/2019 to Fri 11/01/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**LEEDS\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**CLAY\_-EDIC\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**LEEDS\_-HURLYAVE\_345\_301**

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**CLAY\_-EDIC\_345\_2-15**

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**MARCY\_-N.SCTLND\_345\_18**

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**ARR: 19****CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

**1550 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2265 MW</b>
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**NIAGARA\_345\_230\_AT4**

Wed 10/23/2019 to Wed 12/18/2019  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

---

**HURLYAVE-ROSETON\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

---

**PANNELL -CLAY\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

---

**MARCY -N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
CENTRAL EAST - VC	<b>2090 MW</b>
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

---

**MARCY\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

---

**MOSES -ADIRNDCK\_230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 13, 2018 to Thursday ,May 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**