

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 02/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

STLAWRNC-MOSES____230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

MARCY____765_345_AT2Wed 09/19/2018 to Sat 10/27/2018 **EXT FORCE by NYPA 10/11/2018**

0001 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

EGRDNCTY_345_138_AT1Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE 10/03/2018**
 0130 Continuous 0300

Work scheduled by: LI

FWD
 (Import)
775 MW
 CONED - LIPA
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Tue 10/09/2018 to Fri 11/23/2018 **UPDATED by HQ 10/04/2018**
 0500 Continuous 2000

Work scheduled by: HQ

FWD
 (Import)
2850 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 10/09/2018 to Fri 11/23/2018 **UPDATED by HQ 10/04/2018**
 0500 Continuous 2000

Work scheduled by: HQ

REV
 (Export)
500 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018 **UPDATED by NYPA 10/20/2018**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
1550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018 **UPDATED by NYPA 10/20/2018**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018 **UPDATED by NYPA 10/20/2018**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
1750 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018 **UPDATED by NYPA 10/20/2018**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
2265 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1					FWD		
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
MASSENA_-MARC_765_MSU1					FWD	REV	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV	
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	(Export)
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	
0500		1730				MOSES SOUTH	1950 MW
Work scheduled by:					Impacts Total Transfer Capability	1200 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1					FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	
0500	Continuous	2000				MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1						REV	
Sat 10/13/2018	to	Sat 10/27/2018				(Export)	
0500	Continuous	2000				SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-IMO-NYISO_LIMIT_1000

Mon 10/15/2018 to Wed 10/31/2018 UPDATED by NYISO 10/11/2018
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1900 MW

DUNWODIE_345KV_6

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1500

Mon 10/22/2018 to Fri 11/02/2018
0500 Continuous 1600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1800 MW**
Impacts Total Transfer Capability -50 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1300

Mon 10/22/2018 to Fri 11/02/2018
0500 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

1600 MW

S.RIPLEY-DUNKIRK_230_68

Mon 10/22/2018 to Fri 12/14/2018
0800 Continuous 2000

Work scheduled by: PJM

UPDATED by PJM 10/29/2018

SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

FWD
(Import) (Export)

2600 MW 1300 MW

LEEDS_-HURLYAVE_345_301

Wed 10/24/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 09/18/2018

UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4100 MW

SCH-NE-NYISO_LIMIT_1100

Sat 10/27/2018 to Mon 10/29/2018
0630 Continuous 0630

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

1300 MW

SCH-NE-NYISO_LIMIT_400

Sun 10/28/2018 to Sun 10/28/2018
0800 Continuous 1500

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

600 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 10/29/2018 to Sat 11/03/2018
0026 Continuous 2359

Work scheduled by: ConEd

EXT FORCE by CE 11/01/2018

UPNY CONED
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4000 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M52

FWD

Mon 10/29/2018 to Wed 10/31/2018 UPDATED by CE 10/31/2018

(Import)

1445 Continuous 1614

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Mon 10/29/2018 to Wed 10/31/2018 UPDATED by CE 10/31/2018

(Import)

1445 Continuous 1615

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 10/29/2018 to Mon 10/29/2018 UPDATED by CE 10/31/2018

(Import)

1447 Continuous 1630

SCH - PJM_HTP **325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1200

FWD

Thu 11/01/2018 to Wed 11/21/2018 UPDATED by NYISO 10/11/2018

(Import)

0001 Continuous 1830

SCH - OH - NY **1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1400

FWD

Thu 11/01/2018 to Mon 12/31/2018

(Import)

0001 Continuous 2359

SCH - OH - NY **1700 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Thu 11/01/2018 to Mon 12/31/2018

(Export)

0001 Continuous 2359

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PORTER_-ROTTDAM_230_31

FWD

Fri 11/02/2018 to Fri 11/02/2018

(Import)

0600 Daily(No Weekends) 1600

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Sat 11/03/2018 to Sat 11/03/2018
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX_-TAYLORVL_115_8

Sat 11/03/2018 to Sat 11/03/2018
0700 1630
Work scheduled by:

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **120 MW 100 MW**
Impacts Total Transfer Capability 79 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

TAYLORVL-LOWVILLE_115_5

Sat 11/03/2018 to Sat 11/03/2018
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **199 MW 100 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/04/2018 UPDATED by CONED 10/01/2018

0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018 UPDATED by CONED 10/01/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sun 11/04/2018 to Sun 11/11/2018

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sun 11/04/2018 to Sun 11/11/2018

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

LINDEN__GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sun 11/04/2018 to Sun 11/11/2018

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 11/04/2018 to Sun 11/04/2018

0900 Continuous 0930

Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

NIAGARA_345_230_AT4

Mon 11/05/2018 to Fri 11/09/2018 UPDATED by NYPA 10/05/2018

0400 Continuous 2300

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1750 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

REV

Mon 11/05/2018 to Sat 11/24/2018 UPDATED by ISONE 11/01/2018

(Export)

0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1600 MW

MOSES-ADIRNDCK_230_MAI

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

SCH-HQ-NYISO_LIMIT_0

FWD

Sat 11/10/2018 to Sun 11/11/2018 CANCELLED by HQ 11/01/2018

(Import)

0600 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY

0 MW

Impacts Total Transfer Capability

1500 MW

TTC with All Lines In Service

1500 MW

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 11/11/2018 to Sun 11/11/2018

(Import) (Export)

0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability

100 MW 0 MW

TTC with All Lines In Service

1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_900

FWD

Sun 11/11/2018 to Sun 11/11/2018

(Import)

0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

SCH-NYISO-NE_LIMIT_500

REV

Sun 11/11/2018 to Sun 11/11/2018

(Export)

0100 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

GOETHALS_345KV_5

Sun 11/11/2018 to Sun 11/11/2018 UPDATED by CONED 10/01/2018

0230 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 11/12/2018 to Fri 11/16/2018
0800 Continuous 2000

UPDATED by PJM 10/30/2018

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

NIAGARA_KINTIGH_345_NS1-38

Tue 11/13/2018 to Fri 11/16/2018
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON_345_303

Tue 11/13/2018 to Wed 11/14/2018
0800 Continuous 1600

UPDATED by CHGE 10/25/2018

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	1350 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	1650 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1750 MW

LEEDS_345KV_R94301

Thu 11/15/2018 to Fri 11/16/2018
1700 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 11/19/2018 to Tue 11/20/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAL

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DENNISON-ROSEMNTB_115_2/22

FWD

REV

Mon 11/19/2018 to Mon 11/19/2018

(Import) (Export)

0830 Daily(No Weekends) 1600

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

ARR: 38**LONG_MTN-PLSNTVLY_345_398**

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

UPDATED**by CONED 10/19/2018**

SCH - NE - NY

700 MW**1300 MW**

Impacts Total Transfer Capability 700 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

UPDATED**by CONED 10/19/2018**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

REV

Mon 11/26/2018 to Thu 12/06/2018

(Export)

0001 Continuous 0030

SCH - NE - NY

600 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

SCRIBA -VOLNEY_345_21

FWD

Mon 11/26/2018 to Wed 11/28/2018

(Import)

0700 Continuous 1730

UPDATEDby NGRID 08/14/2018

OSWEGO EXPORT

5250 MW

Work scheduled by: NGRID

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

5250 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 11/26/2018 to Fri 12/07/2018

(Import) (Export)

0700 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service

330 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service

5700 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_7

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service

4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 12/17/2018 to Mon 01/28/2019

(Import)

0001 Continuous 0200

UPDATED**by CE****10/04/2018**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 12/17/2018 to Tue 12/18/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAL

Wed 12/26/2018 to Fri 12/28/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA_230_PA27

Sat 12/29/2018 to Sat 12/29/2018

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED**by NYPA****10/10/2018**

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

SPRNBK____345KV_RS3 & SPRNBK____345KV_RS4

Tue 01/01/2019 to Wed 01/02/2019

0001 0200

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HURLYAVE-ROSETON____345_303

Wed 01/02/2019 to Fri 01/11/2019

0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

Mon 01/07/2019 to Thu 01/10/2019

0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019

UPDATED**by CE****10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019

(Import)

0301 Continuous 0300

UPDATED by CONED 10/19/2018

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

EASTVIEW-SPRNBRK___345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

Fri 02/08/2019 to Fri 02/08/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 02/24/2019 to Sun 02/24/2019
0001 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
PLSNTVLY-EFISHKIL_345_F37						FWD	
						(Import)	
Mon 02/25/2019	to	Tue 02/26/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	UPNY CONED	4000 MW
0001	Continuous	0300				Impacts Total Transfer Capability	1700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Mon 03/04/2019	to	Mon 03/04/2019				UPNY CONED	4350 MW
0001	Continuous	0030				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
						(Import)	
Mon 03/04/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAI						FWD	
						(Import)	
Mon 03/04/2019	to	Fri 03/08/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Thu 03/07/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
2330	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAI						FWD	
						(Import)	
Mon 03/11/2019	to	Fri 03/15/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY____765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY-EFISHKIL_345_F37**

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

UPDATED**by CE****09/14/2018**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY____345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY__-MARCY____345_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**DUNWODIE-MOTTHAVN_345_71**

FWD

Fri 04/05/2019 to Thu 05/09/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 04/07/2019 to Mon 04/08/2019
0001 0030

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**FRASANX-COOPERS___345_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/22/2018**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-FRASANX_345_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/22/2018**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA1**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONTP-W49TH_ST_345_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA__-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK_-W49TH_ST_345_M51

FWD

Wed 09/25/2019 to Fri 11/01/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CLAY____-EDIC____345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

LEEDS____-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CLAY____-EDIC____345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

PANNELL_-CLAY____345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES____-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,November 01, 2018 to Saturday ,May 02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____-FRASANNX_345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19