

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Mon 03/04/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Mon 03/04/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2000 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Mon 03/04/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

## CHAT\_DC\_GC2

Tue 10/09/2018 to Thu 11/29/2018 UPDATED by HQ 10/04/2018

0500 Continuous 2000

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## CHAT\_DC\_GC2

Tue 10/09/2018 to Thu 11/29/2018 UPDATED by HQ 10/04/2018

0500 Continuous 2000

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

## DUNWODIE\_345KV\_6

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

0301 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**S.RIPLEY-DUNKIRK\_\_230\_68**

FWD

REV

Mon 10/22/2018 to Fri 12/14/2018 UPDATED by PJM 10/29/2018

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: PJM

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Wed 10/24/2018 to Fri 11/16/2018 UPDATED by CH 09/18/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Thu 11/01/2018 to Wed 11/21/2018 UPDATED by NYISO 10/11/2018

(Import)

0001 Continuous 1830

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

**SCH-IMO-NYISO\_LIMIT\_1400**

FWD

Thu 11/01/2018 to Mon 12/31/2018

(Import)

0001 Continuous 2359

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Thu 11/01/2018 to Mon 12/31/2018

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sat 11/03/2018 to Wed 11/28/2018 EXTENDED by LI 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Sat 11/03/2018 to Wed 11/28/2018 EXTENDED by LI 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Sat 11/03/2018 to Wed 11/28/2018 EXTENDED by LI 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Sat 11/03/2018 to Wed 11/28/2018 EXTENDED by LI 11/18/2018  
0001 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 11/12/2018 to Fri 11/16/2018 UPDATED by PJM 10/30/2018  
0800 Continuous 2000

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2500 MW 1300 MW  
Impacts Total Transfer Capability 100 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## SCH-IMO-NYISO\_LIMIT\_900

Wed 11/14/2018 to Wed 11/14/2018  
0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY 1200 MW  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 1750 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Wed 11/14/2018 to Fri 11/16/2018 UPDATED by NYISO 11/13/2018  
0700 Continuous 0946

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

FWD

Wed 11/14/2018 to Thu 11/15/2018 UPDATED by CHGE 10/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## SCH-IMO-NYISO\_LIMIT\_800

FWD

Thu 11/15/2018 to Fri 11/16/2018 UPDATED by NYISO 11/13/2018

(Import)

0500 Continuous 1109

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYSEG

## SCH-IMO-NYISO\_LIMIT\_950

FWD

Thu 11/15/2018 to Wed 11/21/2018

(Import)

0500 Continuous 1830

SCH - OH - NY

**1250 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_1300

FWD

Thu 11/15/2018 to Thu 12/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

**1600 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

## LEEDS\_\_345KV\_R94301

FWD

Thu 11/15/2018 to Fri 11/16/2018

(Import)

1700 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

## DUNWODIE-SHORE\_RD\_345\_Y50

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1				FWD	
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	
0001	Continuous	0300		CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2				FWD	
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	
0001	Continuous	0300		CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_Ma1				FWD	
Mon 11/19/2018	to	Wed 11/21/2018		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
PIERCBRK-FIVEMILE_345_37				FWD	REV
Mon 11/19/2018	to	Tue 11/20/2018	<b>CANCELLED by NYISO 11/16/2018</b>	(Import)	(Export)
0800	Continuous	1400		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW
DENNISON-ROSEMNTB_115_2/22				FWD	REV
Mon 11/19/2018	to	Mon 11/19/2018		(Import)	(Export)
0830	Daily(No Weekends)	1600		SCH - HQ_CEDARS	95 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	104 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
FIVEMILE-STOLLERD_345_29				FWD	REV
Mon 11/19/2018	to	Mon 11/19/2018		(Import)	(Export)
0900	Continuous	0959		SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW
PIERCBRK-FIVEMILE_345_37				FWD	REV
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	(Export)
1000	Continuous	1200		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW

ARR: 38

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29					FWD	REV
					(Import)	(Export)
Tue 11/20/2018	to	Tue 11/20/2018				
1200	Continuous	1259			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
SCH-NYISO-IMO_LIMIT_1500						REV
						(Export)
Fri 11/23/2018	to	Fri 11/23/2018			SCH - OH - NY	1800 MW
1500	Continuous	1600			Impacts Total Transfer Capability	100 MW
Work scheduled by: IESO					TTC with All Lines In Service	1900 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED 10/19/2018</u>	SCH - NE - NY	700 MW 1300 MW
0001	Continuous	0030			Impacts Total Transfer Capability	700 MW 300 MW
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED 10/19/2018</u>	SCH - NPX_1385	100 MW 100 MW
0001	Continuous	0030			Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_400						REV
						(Export)
Mon 11/26/2018	to	Thu 12/06/2018			SCH - NE - NY	600 MW
0001	Continuous	0030			Impacts Total Transfer Capability	1000 MW
Work scheduled by: ISONE					TTC with All Lines In Service	1600 MW
MOSES -ADIRNDCK_230_MA2					FWD	
					(Import)	
Mon 11/26/2018	to	Fri 11/30/2018			MOSES SOUTH	2300 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
					(Import)	(Export)
Mon 11/26/2018	to	Fri 12/07/2018			SCH - NPX_CSC	0 MW 0 MW
0700	Continuous	1600			Impacts Total Transfer Capability	330 MW 330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,November 19, 2018 to Wednesday,May 20, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## SCH-NYISO-HQ\_LIMIT\_800

Thu 11/29/2018 to Thu 12/06/2018  
2001 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 800 MW  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## CLRKSCRN-OAKDALE\_\_345\_36

Sat 12/01/2018 to Sun 12/02/2018 UPDATED by NYSEG 11/14/2018  
0700 Daily 1800

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA302

Mon 12/03/2018 to Wed 12/05/2018  
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1100 MW 950 MW  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMR\_NYW-PIERC\_NY\_345\_48

Tue 12/04/2018 to Tue 12/04/2018  
1201 Continuous 1600  
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2500 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	100 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	<b>800 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

## DUNWODIE\_345KV\_4

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## SHORE\_RD\_345\_138\_BK 1

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

## SHORE\_RD\_345\_138\_BK 2

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 12/08/2018 to Sat 12/08/2018 **UPDATED by NYPA 11/16/2018**  
0700 Continuous 2300  
Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 12/08/2018 to Sat 12/08/2018 **UPDATED by NYPA 11/16/2018**  
0700 Continuous 2300  
Work scheduled by: HQ

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 12/17/2018 to Mon 01/28/2019

(Import)

0001 Continuous 0200

UPDATEDby CE10/04/2018

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## MARCY\_\_\_345KV\_CSC

FWD

Mon 12/17/2018 to Tue 12/18/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

UPDATEDby NYPA11/09/2018

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## SCRIBA\_\_\_-VOLNEY\_\_\_345\_21

FWD

Mon 12/17/2018 to Tue 12/18/2018

(Import)

0600 Continuous 1730

UPDATEDby NGRID08/14/2018

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## SPRNBRK\_\_\_345KV\_RNS5

FWD

Tue 12/18/2018 to Tue 12/18/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Tue 12/18/2018 to Wed 12/19/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Wed 12/19/2018 to Wed 12/19/2018  
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## FRASANX-COOPERS\_\_345\_UCC2-41

FWD

Sat 12/22/2018 to Wed 12/26/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANX\_345\_UCC2-41

FWD

Sat 12/22/2018 to Wed 12/26/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## EDIC\_\_-FRASER\_\_345\_EF24-40

FWD

Thu 12/27/2018 to Mon 12/31/2018  
0700 Continuous 1730

Work scheduled by: NYPA

(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_-NIAGARA\_230\_PA27

FWD

REV

Sat 12/29/2018 to Sat 12/29/2018 UPDATED by NYPA 10/10/2018  
0500 Continuous 1700

Work scheduled by: NYPA

(Import) (Export)  
SCH - OH - NY 1750 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## SPRNBK\_\_345KV\_RS3 &amp; SPRNBK\_\_345KV\_RS4

FWD

Tue 01/01/2019 to Wed 01/02/2019  
0001 0200

Work scheduled by:

(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EFISHKIL-WOOD_ST__345_F39</b>					FWD	
Wed 01/02/2019	to	Wed 01/02/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>HURLYAVE-ROSETON__345_303</b>					FWD	
Wed 01/02/2019	to	Fri 01/11/2019			<u>08/20/2018</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	<b>4100 MW</b>
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>					FWD	
Thu 01/03/2019	to	Thu 01/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-NE-NYISO_LIMIT_1100</b>					FWD	
Mon 01/07/2019	to	Thu 01/10/2019				(Import)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	<b>1300 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD	
Mon 01/07/2019	to	Fri 01/11/2019				(Import)
0700	Continuous	1500				
Work scheduled by: NYPA					MOSES SOUTH	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BECK__-PACKARD_230_BP76</b>					FWD	REV
Wed 01/09/2019	to	Wed 01/09/2019				(Import) (Export)
0800	Daily(No Weekends)	1500				
Work scheduled by: NGrid					SCH - OH - NY	<b>1700 MW 1500 MW</b>
					Impacts Total Transfer Capability	50 MW 400 MW
					TTC with All Lines In Service	1750 MW 1900 MW
<b>BECK__-PACKARD_230_BP76 &amp; STLAWRNC-MOSES__230_L33P</b>					FWD	REV
Wed 01/09/2019	to	Wed 01/09/2019				(Import) (Export)
0800		1500				
Work scheduled by:					SCH - OH - NY	<b>900 MW 1150 MW</b>
					Impacts Total Transfer Capability	850 MW 750 MW
					TTC with All Lines In Service	1750 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 01/14/2019 to Fri 01/18/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 01/14/2019 to Fri 01/25/2019  
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_6

Mon 01/21/2019 to Mon 01/28/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Mon 01/21/2019 to Mon 01/28/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Mon 01/21/2019 to Mon 01/28/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 01/21/2019 to Fri 01/25/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 01/28/2019 to Fri 02/01/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 01/28/2019 to Fri 02/08/2019

11/13/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

Work scheduled by:

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY-EFISHKIL\_345\_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019

UPDATED by CONED 10/19/2018

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

Work scheduled by:

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## EASTVIEW-SPRNBRK\_\_\_345\_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 02/07/2019 to Thu 02/07/2019  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**EASTVIEW-SPRNBK\_345\_W79**

Fri 02/08/2019 to Fri 02/08/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Fri 02/08/2019 to Fri 02/08/2019  
0800 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 02/11/2019 to Fri 02/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 02/19/2019 to Fri 02/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Sun 02/24/2019 to Sun 02/24/2019  
0001 2359

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

---

**PLSNTVLY-EFISHKIL\_345\_F37**

Mon 02/25/2019 to Tue 02/26/2019  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 11/05/2018

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,November 19, 2018 to Wednesday,May 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CONED</u> <u>11/05/2018</u>	SCH - NE - NY	<b>700 MW</b>
0001	Continuous	2359			Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CONED</u> <u>11/05/2018</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2359			Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	200 MW
EASTVIEW-SPRNBK_345_W64					FWD	
					(Import)	
Mon 03/04/2019	to	Mon 03/04/2019			UPNY CONED	<b>4350 MW</b>
0001	Continuous	0030			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
					(Import)	
Mon 03/04/2019	to	Thu 03/07/2019			UPNY CONED	<b>4350 MW</b>
0001	Continuous	2359			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAL					FWD	
					(Import)	
Mon 03/04/2019	to	Fri 03/08/2019			MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1500			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64					FWD	
					(Import)	
Thu 03/07/2019	to	Thu 03/07/2019			UPNY CONED	<b>4350 MW</b>
2330	Continuous	2359			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAL					FWD	
					(Import)	
Mon 03/11/2019	to	Fri 03/15/2019			MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1500			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## MARCY\_\_\_\_765\_345\_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_\_345KV\_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Wed 04/03/2019 to Fri 04/12/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

## PLSNTVLY-EFISHKIL\_345\_F37

FWD

Thu 04/04/2019 to Mon 04/08/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-MOTTHAVN\_345\_71

Fri 04/05/2019 to Thu 05/09/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## NIAGARA -ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 04/08/2019 to Fri 05/10/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MARCY\_\_\_345KV\_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&amp;16

## GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

KINTIGH\_-ROCHESTR\_345\_SRI-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

**UPDATED****by NYSEG****11/08/2018**

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,November 19, 2018 to Wednesday,May 20, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-PORTER\_230\_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### PANNELL\_-CLAY\_345\_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### PANNELL\_-CLAY\_345\_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_765\_345\_AT2**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_765\_345\_AT1**

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_-N.SCTLND\_345\_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER\_\_\_230\_12

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## GILBOA\_-LEEDS\_\_\_345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-N.SCTLND\_345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,November 19, 2018 to Wednesday,May 20, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

### ROCHESTR-PANNELL\_345\_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

### SPRNBK\_-W49TH\_ST\_345\_M51

Wed 09/25/2019 to Fri 11/01/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

### LEEDS\_345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

### CLAY\_-EDIC\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

### LEEDS\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Sat 10/26/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Wed 12/18/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1400 MW  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

## HURLYAVE-ROSETON\_345\_303

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## PANNELL\_-CLAY\_345\_2

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_\_\_345KV\_CSC**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

MOSES\_\_\_-ADIRNDCK\_230\_MAI

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

---

FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW