

**NYISO TRANSFER LIMITATIONS**

Saturday ,November 17, 2018 to Monday ,May 18, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Mon 03/04/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Mon 03/04/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2000 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Mon 03/04/2019 **EXT FORCE by CE 10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

**CHAT\_DC\_GC2**Tue 10/09/2018 to Thu 11/29/2018 **UPDATED by HQ 10/04/2018**

0500 Continuous 2000

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC2**Tue 10/09/2018 to Thu 11/29/2018 **UPDATED by HQ 10/04/2018**

0500 Continuous 2000

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

**DUNWODIE\_345KV\_6**Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE 10/04/2018**

0301 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_8

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

FWD

REV

Mon 10/22/2018 to Fri 12/14/2018 UPDATED by PJM 10/29/2018

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

2600 MW 1300 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Wed 10/24/2018 to Fri 11/16/2018 UPDATED by CH 09/18/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1200

FWD

Thu 11/01/2018 to Wed 11/21/2018 UPDATED by NYISO 10/11/2018

(Import)

0001 Continuous 1830

SCH - OH - NY

1500 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Thu 11/01/2018 to Mon 12/31/2018

(Import)

0001 Continuous 2359

SCH - OH - NY

1700 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Thu 11/01/2018 to Mon 12/31/2018

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_800

Mon 11/05/2018 to Tue 11/13/2018

0800 Continuous 1300

Work scheduled by: NGrid

EXTENDED by NGRID 11/08/2018

FWD

(Import)

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1750 MW

## LINDEN\_-GOETHALS\_230\_A2253

Mon 11/05/2018 to Tue 11/13/2018

2301 Continuous 2300

Work scheduled by: ConEd

EXTENDED by CONED 11/12/2018

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402

Mon 11/05/2018 to Tue 11/13/2018

2301 Continuous 2300

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1300 MW

Impacts Total Transfer Capability 600 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-  
FARRAGUT\_345\_C3403

Mon 11/05/2018 to Tue 11/13/2018  
2301 2300

Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability 600 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

FWD REV  
(Import) (Export)

LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Mon 11/05/2018 to Tue 11/13/2018  
2301 2300

Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability 600 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

FWD REV  
(Import) (Export)

SCH-NYISO-IMO\_LIMIT\_1300

Mon 11/12/2018 to Tue 11/13/2018  
0700 Continuous 1400

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1900 MW

REV  
(Export)

HOMR\_NYW-PIERC\_NY\_345\_48

Mon 11/12/2018 to Fri 11/16/2018  
0800 Continuous 2000

Work scheduled by: PJM

UPDATED by PJM 10/30/2018

SCH - PJ - NY  
Impacts Total Transfer Capability 100 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

FWD REV  
(Import) (Export)

GOETHALS\_345KV\_5

Tue 11/13/2018 to Tue 11/13/2018  
2230 Continuous 2300

Work scheduled by: ConEd

EXTENDED by CONED 11/12/2018

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

SCH-IMO-NYISO\_LIMIT\_900

Wed 11/14/2018 to Wed 11/14/2018  
0500 Continuous 2359

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 1750 MW

FWD  
(Import)

NIAGARA\_-KINTIGH\_345\_NS1-38

Wed 11/14/2018 to Fri 11/16/2018  
0700 Continuous 0946

Work scheduled by: NYSEG

UPDATED by NYISO 11/13/2018

DYSINGER EAST  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

FWD

Wed 11/14/2018 to Thu 11/15/2018 UPDATED by CHGE 10/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

### SCH-IMO-NYISO\_LIMIT\_800

FWD

Thu 11/15/2018 to Fri 11/16/2018 UPDATED by NYISO 11/13/2018

(Import)

0500 Continuous 1109

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYSEG

### SCH-IMO-NYISO\_LIMIT\_950

FWD

Thu 11/15/2018 to Wed 11/21/2018

(Import)

0500 Continuous 1830

SCH - OH - NY

**1250 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

### SCH-IMO-NYISO\_LIMIT\_1300

FWD

Thu 11/15/2018 to Thu 12/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

**1600 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

### LEEDS\_\_345KV\_R94301

FWD

Thu 11/15/2018 to Fri 11/16/2018

(Import)

1700 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

### DUNWODIE-SHORE\_RD\_345\_Y50

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_4

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1				FWD	
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	
0001	Continuous	0300		CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2				FWD	
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	
0001	Continuous	0300		CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_Ma1				FWD	
Mon 11/19/2018	to	Wed 11/21/2018		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
PIERCBRK-FIVEMILE_345_37				FWD	REV
Mon 11/19/2018	to	Tue 11/20/2018	<b>CANCELLED by NYISO 11/16/2018</b>	(Import)	(Export)
0800	Continuous	1400		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW
DENNISON-ROSEMNTB_115_2/22				FWD	REV
Mon 11/19/2018	to	Mon 11/19/2018		(Import)	(Export)
0830	Daily(No Weekends)	1600		SCH - HQ_CEDARS	95 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	104 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
FIVEMILE-STOLLERD_345_29				FWD	REV
Mon 11/19/2018	to	Mon 11/19/2018		(Import)	(Export)
0900	Continuous	0959		SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW
PIERCBRK-FIVEMILE_345_37				FWD	REV
Mon 11/19/2018	to	Tue 11/20/2018		(Import)	(Export)
1000	Continuous	1200		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Saturday ,November 17, 2018 to Monday ,May 18, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FIVEMILE-STOLLERD\_345\_29**

Tue 11/20/2018 to Tue 11/20/2018  
 1200 Continuous 1259

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1300 MW**  
 Impacts Total Transfer Capability 0 MW 250 MW  
 TTC with All Lines In Service 2600 MW 1550 MW

**SCH-NYISO-IMO\_LIMIT\_1500**

Fri 11/23/2018 to Fri 11/23/2018  
 1500 Continuous 1600

Work scheduled by: IESO

REV  
 (Export)  
 SCH - OH - NY **1800 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 1900 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018  
 0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 10/19/2018**

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **700 MW 1300 MW**  
 Impacts Total Transfer Capability 700 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018  
 0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 10/19/2018**

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_400**

Mon 11/26/2018 to Thu 12/06/2018  
 0001 Continuous 0030

Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **600 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 1600 MW

**SCRIBA\_-VOLNEY\_345\_21**

Mon 11/26/2018 to Wed 11/28/2018  
 0700 Continuous 1730

Work scheduled by: NGrid

**UPDATED by NGRID 08/14/2018**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Mon 11/26/2018	to	Fri 12/07/2018		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
<b>HURLYAVE-ROSETON__345_303</b>				FWD	
Mon 11/26/2018	to	Fri 12/21/2018		(Import)	
0800	Continuous	1600		UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	5700 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>					REV
Thu 11/29/2018	to	Thu 12/06/2018			(Export)
2001	Continuous	1800		SCH - HQ - NY	<b>800 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1000 MW
<b>CLRKSCRN-OAKDALE__345_36</b>				FWD	
Sat 12/01/2018	to	Sun 12/02/2018	<b>UPDATED by NYSEG 11/14/2018</b>	(Import)	
0700	Daily	1800		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>DUNWODIE-MOTTHAVN_345_72</b>				FWD	
Sun 12/02/2018	to	Thu 12/06/2018		(Import)	
0001	Continuous	0159		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_7</b>				FWD	
Sun 12/02/2018	to	Thu 12/06/2018		(Import)	
0001	Continuous	0159		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
Mon 12/03/2018	to	Fri 12/07/2018		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE-SHORE\_RD\_345\_Y50

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

### DUNWODIE\_345KV\_4

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SHORE\_RD\_345\_138\_BK 1

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### SHORE\_RD\_345\_138\_BK 2

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 12/08/2018 to Sat 12/08/2018 **UPDATED by NYPA 11/16/2018**  
0700 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 12/08/2018 to Sat 12/08/2018 **UPDATED by NYPA 11/16/2018**  
0700 Continuous 2300

Work scheduled by: HQ

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW 0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/10/2018 to Fri 12/14/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Mon 12/17/2018 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

---

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 12/17/2018 to Tue 12/18/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018 **UPDATED by NYPA 11/09/2018**

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**SPRNBRK\_\_\_345KV\_RNS5**

FWD

Tue 12/18/2018 to Tue 12/18/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SPRNBRK\_-W49TH\_ST\_345\_M51**

FWD

Tue 12/18/2018 to Wed 12/19/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SPRNBRK\_\_\_345KV\_RNS5**

FWD

Wed 12/19/2018 to Wed 12/19/2018

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**FRASANNX-COOPERS\_\_\_345\_UCC2-41**

FWD

Sat 12/22/2018 to Wed 12/26/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Sat 12/22/2018 to Wed 12/26/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MAI

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### EDIC\_\_\_-FRASER\_\_\_345\_EF24-40

Thu 12/27/2018 to Mon 12/31/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BECK\_\_\_-NIAGARA\_230\_PA27

Sat 12/29/2018 to Sat 12/29/2018  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

### SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Tue 01/01/2019 to Wed 01/02/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### EFISHKIL-WOOD\_ST\_\_345\_F39

Wed 01/02/2019 to Wed 01/02/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### HURLYAVE-ROSETON\_\_345\_303

Wed 01/02/2019 to Fri 01/11/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EFISHKIL-WOOD\_ST\_\_345\_F39

FWD

Thu 01/03/2019 to Thu 01/03/2019 UPDATED by CE 10/04/2018  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## SCH-NE-NYISO\_LIMIT\_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019  
0700 Continuous 1600

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_-PACKARD\_230\_BP76

FWD

REV

Wed 01/09/2019 to Wed 01/09/2019  
0800 Daily(No Weekends) 1500

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY **1700 MW 1500 MW**  
Impacts Total Transfer Capability 50 MW 400 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## BECK\_\_-PACKARD\_230\_BP76 & STLAWRNC-MOSES\_\_230\_L33P

FWD

REV

Wed 01/09/2019 to Wed 01/09/2019  
0800 1500

(Import) (Export)

Work scheduled by:

SCH - OH - NY **900 MW 1150 MW**  
Impacts Total Transfer Capability 850 MW 750 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 01/14/2019 to Fri 01/25/2019  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

08/20/2018

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_8

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 01/28/2019 to Fri 02/08/2019 11/13/2018

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-EFISHKIL\_345\_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 UPDATED by CONED 10/19/2018

(Import)

0301 Continuous 0300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

### EASTVIEW-SPRNBK\_345\_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### EASTVIEW-SPRNBK\_345\_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0230 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES___-ADIRNDCK_230_MA1</b>					FWD	
Fri 02/08/2019	to	Fri 02/08/2019			(Import)	
0800	Continuous	1500			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Mon 02/11/2019	to	Fri 02/15/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Tue 02/19/2019	to	Fri 02/22/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>					FWD	
Sun 02/24/2019	to	Sun 02/24/2019			(Import)	
0001		2359			UPNY CONED	<b>3800 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
<b>PLSNTVLY-EFISHKIL_345_F37</b>					FWD	
Mon 02/25/2019	to	Tue 02/26/2019	<b>UPDATED</b>	<b>by CONED 11/05/2018</b>	(Import)	
0001	Continuous	0300			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<b>UPDATED</b>	<b>by CONED 11/05/2018</b>	(Import)	(Export)
0001	Continuous	2359			SCH - NE - NY	<b>700 MW 1300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<b>UPDATED</b>	<b>by CONED 11/05/2018</b>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EASTVIEW-SPRNBK\_\_345\_W64

Mon 03/04/2019 to Mon 03/04/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W99

Mon 03/04/2019 to Thu 03/07/2019  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/04/2019 to Fri 03/08/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### EASTVIEW-SPRNBK\_\_345\_W64

Thu 03/07/2019 to Thu 03/07/2019  
2330 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/11/2019 to Fri 03/15/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_765\_345\_AT1

Mon 03/18/2019 to Fri 03/22/2019  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19



# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

Mon 04/01/2019 to Sun 04/07/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### VOLNEY\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### VOLNEY\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Wed 04/03/2019 to Fri 04/12/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### PLSNTVLY-EFISHKIL\_345\_F37

Thu 04/04/2019 to Mon 04/08/2019  
0001 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CONED 11/05/2018**

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE-MOTTHAVN\_345\_71

Fri 04/05/2019 to Thu 05/09/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM\_VFT

FWD	REV
(Import)	(Export)

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 04/08/2019 to Fri 05/10/2019

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

FWD
(Import)

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MARCY\_\_\_345KV\_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

FWD
(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&amp;16

## GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## EDIC\_\_\_-FRASER\_\_\_345\_EF24-40

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT2

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Saturday ,November 17, 2018 to Monday ,May 18, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASANX-COOPERS\_\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANX\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019  
0600 Continuous 1800

(Import)

Work scheduled by: PJM

SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019  
0600 Continuous 1700

UPDATED

by NYSEG

11/08/2018

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/06/2019 to Sat 06/01/2019  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019  
0600 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ADIRNDCK-PORTER\_230\_12**

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**PANNELL -CLAY\_345\_1**

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**PANNELL -CLAY\_345\_2**

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**MOSES -ADIRNDCK\_230\_MA2**

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES -ADIRNDCK\_230\_MA2**

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-CHASLAKE\_230\_13**

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_765\_345\_AT2**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Saturday ,November 17, 2018 to Monday ,May 18, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**

(Import)

0700 Continuous 1459

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT1**

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## GILBOA\_-LEEDS\_345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-N.SCTLND\_345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## ROCHESTR-PANNELL\_345\_RP2

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Wed 09/25/2019 to Fri 11/01/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## LEEDS\_\_\_345KV\_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

## CLAY\_\_\_-EDIC\_\_\_345\_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED 4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,November 17, 2018 to Monday ,May 18, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**NIAGARA\_345\_230\_AT4**

Wed 10/23/2019 to Wed 12/18/2019  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - OH - NY 1900 MW 1400 MW**  
 Impacts Total Transfer Capability 0 MW 350 MW  
 TTC with All Lines In Service 1900 MW 1750 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
**UPNY CONED 4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**WEST CENTRAL 1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**MARCY\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**CENTRAL EAST - VC 2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**