

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Mon 04/01/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	1900 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2250 MW	2000 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Mon 12/17/2018 to Mon 01/28/2019 UPDATED by CE 12/21/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## HURLYAVE-ROSETON\_345\_303

Wed 01/02/2019 to Fri 01/11/2019 08/20/2018

0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 01/07/2019 to Fri 01/11/2019

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-PACKARD__230_BP76</b>						FWD	REV
Tue 01/08/2019	to	Wed 01/16/2019	<u>EXTENDED</u>	<u>by NGRID</u>	<u>01/15/2019</u>	(Import)	(Export)
0700	Continuous	1600				<b>1700 MW</b>	<b>1500 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2250 MW
<b>SCH-IMO-NYISO_LIMIT_1150</b>						FWD	
Tue 01/08/2019	to	Wed 01/16/2019	<u>EXTENDED</u>	<u>by NGRID</u>	<u>01/15/2019</u>	(Import)	
0700	Continuous	1600				<b>1450 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	2250 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>						FWD	REV
Thu 01/10/2019	to	Tue 01/15/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/09/2019</u>	(Import)	(Export)
0001	Continuous	0928				<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD	
Mon 01/14/2019	to	Fri 01/18/2019				(Import)	
0700	Continuous	1730				<b>2300 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>LEEDS____345KV_R94301</b>						FWD	
Mon 01/14/2019	to	Mon 01/14/2019				(Import)	
0800	Daily(No Weekends)	1600				<b>3800 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
<b>LEEDS____-HURLYAVE_345_301</b>						FWD	
Mon 01/14/2019	to	Fri 02/01/2019			<u>08/20/2018</u>	(Import)	
0800	Continuous	1600				<b>4100 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	5700 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>						FWD	REV
Tue 01/15/2019	to	Mon 04/01/2019				(Import)	(Export)
1128	Continuous	0759				<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5700MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1900**

FWD

Wed 01/16/2019 to Thu 01/31/2019 **UPDATED** **by IESO** **01/15/2019**

(Import)

1600 Continuous 2359

SCH - OH - NY

**2200 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

**DUNWODIE\_345KV\_6**

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED** **by CE** **12/21/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED** **by CE** **12/21/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED** **by CE** **12/21/2018**

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 01/28/2019 to Fri 02/08/2019 **CANCELLED** **by CHGE** **01/11/2019**

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019  
0001 0300

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLY-EFISHKIL\_345\_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019  
0301 Continuous 0300

(Import)

UPDATED by CONED 11/21/2018

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NYISO-NE\_LIMIT\_1200

REV

Mon 02/04/2019 to Sat 02/16/2019  
0600 Continuous 1900

(Export)

SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019  
0700 Continuous 1500

(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 02/04/2019 to Fri 02/08/2019  
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019  
0330 0400

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by:

EASTVIEW-SPRNBK\_\_345\_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019  
0001 Continuous 0030

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

## EASTVIEW-SPRNBK\_345\_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## MOSES-ADIRNDCK\_230\_MA1

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

FWD

Mon 02/11/2019 to Tue 02/12/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

FWD

Mon 02/11/2019 to Tue 02/12/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 02/11/2019 to Tue 02/12/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>HOPATCON-RAMAPO___500_5018</b>							
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						SCH - PJ - NY	<b>1250 MW</b>
						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
<b>HOPATCON-RAMAPO___500_5018</b>						FWD	
						(Import)	
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						UPNY CONED	<b>5000 MW</b>
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
<b>RAMAPO___345_345_PAR3500</b>						FWD	REV
						(Import)	(Export)
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						SCH - PJ - NY	<b>2150 MW</b>
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
<b>RAMAPO___345_345_PAR4500</b>						FWD	REV
						(Import)	(Export)
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						SCH - PJ - NY	<b>2150 MW</b>
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	REV
						(Import)	(Export)
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						SCH - PJ - NY	<b>1250 MW</b>
						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	
						(Import)	
Mon 02/11/2019	to	Wed 02/13/2019	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/10/2019</u></b>		
0200	Continuous	1600					
Work scheduled by: PJM							
						UPNY CONED	<b>5000 MW</b>
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
<b>SCRIBA___-VOLNEY___345_21</b>						FWD	
						(Import)	
Mon 02/11/2019	to	Tue 02/12/2019	<b><u>UPDATED</u></b>	<b><u>by NGRID</u></b>	<b><u>12/11/2018</u></b>		
0600	Continuous	2000					
Work scheduled by: NGrid							
						OSWEGO EXPORT	<b>5250 MW</b>
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/11/2019 to Fri 02/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## SPRNBK\_\_345KV\_RNS5

Tue 02/19/2019 to Tue 02/19/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Tue 02/19/2019 to Sat 02/23/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W99

Tue 02/19/2019 to Sat 02/23/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 02/19/2019 to Fri 02/22/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## SPRNBK\_\_345KV\_RNS5

Sat 02/23/2019 to Sat 02/23/2019

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W78

Mon 02/25/2019 to Mon 02/25/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS3

FWD

Mon 02/25/2019 to Mon 02/25/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W85

FWD

Mon 02/25/2019 to Wed 02/27/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

FWD

Mon 02/25/2019 to Fri 03/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

## EASTVIEW-SPRNBK\_\_345\_W78

FWD

Wed 02/27/2019 to Wed 02/27/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## SPRNBK\_\_345KV\_RNS3

FWD

Wed 02/27/2019 to Wed 02/27/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Fri 03/01/2019 to Mon 03/04/2019

(Import)

0001 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

Work scheduled by:

TTC with All Lines In Service 5700 MW

## LONG\_MTN-PLSNTVLY\_345\_398

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019

(Import) (Export)

0001 Continuous 2359

UPDATEDby ISONE 12/28/2018

SCH - NE - NY

700 MW

1300 MW

Impacts Total Transfer Capability 700 MW

500 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1400 MW

1800 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by ISONE 12/28/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_700**Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by ISONE 12/28/2018**

0001 Continuous 2359

Work scheduled by: ConEd

REV  
(Export)

SCH - NE - NY **900 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 1800 MW

**EASTVIEW-SPRNBK\_345\_W64**

Mon 03/04/2019 to Mon 03/04/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W99**

Mon 03/04/2019 to Thu 03/07/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**PLSNTVLY-EFISHKIL\_345\_F37**Mon 03/04/2019 to Wed 03/06/2019 **UPDATED by ISONE 12/28/2018**

0201 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**MOSES -ADIRNDCK\_230\_MAI**

Mon 03/04/2019 to Fri 03/08/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBK\_345\_W64**

Thu 03/07/2019 to Thu 03/07/2019

2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 03/11/2019 to Mon 03/11/2019  
0700 1530

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 2700 MW  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 03/11/2019 to Mon 03/11/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 2250 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 2250 MW 2000 MW

LEEDS\_\_\_\_345\_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019  
0800 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2950 MW  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MAL

Tue 03/12/2019 to Fri 03/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_\_765\_345\_AT1

Mon 03/18/2019 to Fri 03/22/2019  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_\_345KV\_CSC

Mon 04/01/2019 to Sun 04/07/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

VOLNEY\_\_\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Thu 04/04/2019 to Mon 04/08/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE-MOTTHAVN\_345\_71

Fri 04/05/2019 to Thu 05/09/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 0 MW  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Mon 04/08/2019 to Sat 04/13/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 04/08/2019 to Fri 05/10/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/08/2019 to Tue 04/09/2019  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 04/08/2019 to Tue 04/09/2019  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 04/08/2019 to Tue 04/09/2019  
0600 Continuous 1800

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## MARCY\_\_\_\_345KV\_CSC

Thu 04/11/2019 to Wed 04/17/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-EDIC\_\_\_\_345\_UE1-7

Thu 04/11/2019 to Sat 04/20/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Fri 04/12/2019 to Fri 04/12/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## EDIC\_\_\_-FRASER\_\_\_345\_EF24-40

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM\_HTP

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

UPDATEDby NYSEG11/08/2018

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
				(Import)	(Export)
Mon 05/06/2019	to	Fri 05/10/2019		SCH - NPX_CSC	<b>0 MW</b>
0700	Continuous	1800		Impacts Total Transfer Capability	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW
ROSETON_-ROCKTVRN_345_311				FWD	
				(Import)	
Mon 05/06/2019	to	Sat 06/01/2019		UPNY CONED	<b>4400 MW</b>
0800	Continuous	1600		Impacts Total Transfer Capability	1300 MW
Work scheduled by: CHGE				TTC with All Lines In Service	5700 MW
NIAGARA_-ROCHESTR_345_NR2				FWD	
				(Import)	
Mon 05/13/2019	to	Fri 05/17/2019		DYSINGER EAST	<b>1400 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	1750 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER____230_12				FWD	
				(Import)	
Mon 05/20/2019	to	Fri 05/24/2019		MOSES SOUTH	<b>2100 MW</b>
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
PANNELL_-CLAY____345_1				FWD	
				(Import)	
Mon 05/20/2019	to	Fri 05/24/2019		WEST CENTRAL	<b>1300 MW</b>
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW
PANNELL_-CLAY____345_2				FWD	
				(Import)	
Mon 06/03/2019	to	Fri 06/07/2019		WEST CENTRAL	<b>1300 MW</b>
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
				(Import)	
Mon 06/24/2019	to	Fri 06/28/2019		MOSES SOUTH	<b>2100 MW</b>
0700	Continuous	1500		Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

## MARCY\_\_\_765\_345\_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ADIRNDCK-PORTER\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LEEDS\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

## GILBOA\_-LEEDS\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC 2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

---

**ROCHESTR-PANNELL\_\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**LEEDS\_\_\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

---

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

---

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

MARCY -N.SCTLND 345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MARCY 765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

MARCY 765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2265 MW  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_ 765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_ 765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## NIAGARA\_ 345\_230\_AT4

Wed 10/23/2019 to Wed 12/18/2019  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 12/19/2018

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1400 MW  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

## HURLYAVE-ROSETON\_ 345\_303

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## PANNELL\_-CLAY\_ 345\_2

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,January 15, 2019 to Thursday ,July 16, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW