

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2250 MW	1900 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 10/22/2018 to Wed 01/09/2019 EXTENDED by PJM 01/04/2019

0800 Continuous 0729

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 12/17/2018 to Mon 01/28/2019 UPDATED by CE 12/21/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Tue 01/01/2019 to Wed 01/02/2019

0001 0200

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Wed 01/02/2019 to Wed 01/02/2019 UPDATED by CE 12/21/2018

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NPX_1385-NYISO_LIMIT_100

FWD

Wed 01/02/2019 to Wed 01/02/2019

(Import)

0700 Continuous 0800

SCH - NPX_1385 **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

SCH-NYISO-NPX_1385_LIMIT_100

REV

Wed 01/02/2019 to Wed 01/02/2019

(Export)

0700 Continuous 0800

SCH - NPX_1385 **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

MOSES__-ADIRNDCK_230_MA2

FWD

Wed 01/02/2019 to Fri 01/04/2019

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

(Import)

0800 Continuous 1600

08/20/2018

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 01/03/2019 to Thu 01/03/2019

(Import)

0230 Continuous 0300

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NPX_1385-NYISO_LIMIT_100

FWD

Fri 01/04/2019 to Fri 01/04/2019

(Import)

1601 Continuous 1700

SCH - NPX_1385 **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NPX_1385_LIMIT_100

Fri 01/04/2019 to Fri 01/04/2019
1601 Continuous 1700
Work scheduled by: ISONE

REV
(Export)
SCH - NPX_1385 **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

SCH-NYISO-NE_LIMIT_1400

Fri 01/04/2019 to Sat 01/05/2019
2300 Daily 0600
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1600 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1800 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 01/06/2019 to Sun 01/06/2019
0900 Continuous 0930
Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 01/07/2019 to Fri 01/11/2019 **CANCELLED by NYPA 01/02/2019**
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/07/2019 to Fri 01/11/2019
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_LIMIT_800

Tue 01/08/2019 to Tue 01/08/2019
0500 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

BECK__-PACKARD_230_BP76

Tue 01/08/2019 to Sat 01/12/2019 **UPDATED by IESO 01/03/2019**
0700 Continuous 1700
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 550 MW 500 MW
TTC with All Lines In Service 2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1150

Tue 01/08/2019 to Sat 01/12/2019 **UPDATED by IESO 01/03/2019**

0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1450 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 2250 MW

S.RIPLEY-DUNKIRK_230_68

Wed 01/09/2019 to Wed 01/09/2019

0730 Continuous 1200

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

MOSES_-ADIRNDCK_230_MA2

Mon 01/14/2019 to Fri 01/18/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS_345KV_R94301

Mon 01/14/2019 to Mon 01/14/2019

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LEEDS_-HURLYAVE_345_301

Mon 01/14/2019 to Fri 01/25/2019

0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

Mon 01/21/2019 to Mon 01/28/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/21/2018

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 01/21/2019 to Mon 01/28/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/21/2018

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 12/21/2018

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS-HURLYAVE_345_301

FWD

Mon 01/28/2019 to Fri 02/08/2019

11/13/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 UPDATED by CONED 11/21/2018

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SCH-NYISO-NE_LIMIT_1200

REV

Mon 02/04/2019 to Sat 02/16/2019

(Export)

0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY **1400 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1800 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

EASTVIEW-SPRNBK_345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK_345_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAI

FWD

Fri 02/08/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_21

FWD

Mon 02/11/2019 to Tue 02/12/2019

UPDATEDby NGRID 12/11/2018

(Import)

0600 Continuous 2000

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES__ -ADIRNDCK_230_MA2

FWD

Mon 02/11/2019 to Fri 02/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK__ 345KV_RNS5

FWD

Tue 02/19/2019 to Tue 02/19/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__ 345_W64

FWD

Tue 02/19/2019 to Sat 02/23/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/19/2019 to Sat 02/23/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__ -ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK__ 345KV_RNS5

FWD

Sat 02/23/2019 to Sat 02/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Mon 02/25/2019 to Mon 02/25/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Mon 02/25/2019 to Mon 02/25/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Mon 02/25/2019 to Wed 02/27/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAL

Mon 02/25/2019 to Fri 03/01/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W78

Wed 02/27/2019 to Wed 02/27/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Wed 02/27/2019 to Wed 02/27/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
0001 0200
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 12/28/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	500 MW
TTC with All Lines In Service	1400 MW	1800 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 12/28/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_700

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 12/28/2018

0001 Continuous 2359

Work scheduled by: ConEd

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1800 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/04/2019 to Mon 03/04/2019

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/04/2019 to Thu 03/07/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 03/04/2019 to Wed 03/06/2019 UPDATED by ISONE 12/28/2018

0201 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

MOSES_-ADIRNDCK_230_MAL

Mon 03/04/2019 to Fri 03/08/2019

0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Thu 03/07/2019 to Thu 03/07/2019
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

STLAWRNC-MOSES__230_L33P & STLAWRNC-MOSES__230_L34P

Mon 03/11/2019 to Mon 03/11/2019
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2700 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L34P

Mon 03/11/2019 to Mon 03/11/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2250 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2250 MW 2000 MW

LEEDS__345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Tue 03/12/2019 to Fri 03/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019

0600 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Tue 04/09/2019

0600 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Tue 04/09/2019

0600 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Tue 04/09/2019

0600 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY____-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EDIC____-FRASER____345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019 **UPDATED by NYSEG 11/08/2018**

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

MARCY___765_345_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS___345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL___345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Friday ,January 04, 2019 to Sunday ,July 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY____-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Wed 12/18/2019 **UPDATED by NYPA 12/19/2018**
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

HURLYAVE-ROSETON_345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

PANNELL_-CLAY_345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19