

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2250 MW	1900 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2250 MW	2000 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 12/17/2018 to Wed 01/30/2019 UPDATED by CE 01/22/2019

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

BECK_-PACKARD_230_BP76

Tue 01/08/2019 to Wed 01/23/2019 UPDATED by NGRID 01/22/2019

0700 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1500 MW
Impacts Total Transfer Capability	550 MW	500 MW
TTC with All Lines In Service	2250 MW	2000 MW

SCH-IMO-NYISO_LIMIT_1150

Tue 01/08/2019 to Wed 01/23/2019 UPDATED by NGRID 01/22/2019

0700 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	1450 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 01/14/2019 to Fri 01/18/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS -HURLYAVE_345_301

Mon 01/14/2019 to Fri 01/18/2019
0800 Continuous 1500

Work scheduled by: CHGE

UPDATED by CH 01/21/2019

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/15/2019 to Mon 04/01/2019
1128 Continuous 0759

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

SCH-IMO-NYISO_LIMIT_1400

Mon 01/21/2019 to Mon 01/21/2019
0500 Continuous 1659

Work scheduled by: IESO

CANCELLED by IESO 01/18/2019

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1000

Mon 01/21/2019 to Mon 01/21/2019
0500 Continuous 1659

Work scheduled by: IESO

CANCELLED by IESO 01/18/2019

REV
(Export)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1350

Mon 01/21/2019 to Fri 01/25/2019
1700 Continuous 1700

Work scheduled by: IESO

CANCELLED by IESO 01/18/2019

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1200

Mon 01/21/2019 to Fri 01/25/2019
1700 Continuous 1700

Work scheduled by: IESO

CANCELLED by IESO 01/18/2019

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6						FWD
Wed 01/23/2019	to	Thu 01/31/2019	<u>UPDATED</u>	<u>by CE</u>	<u>01/22/2019</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Wed 01/23/2019	to	Thu 01/31/2019	<u>UPDATED</u>	<u>by CE</u>	<u>01/22/2019</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90						FWD
Wed 01/23/2019	to	Thu 01/31/2019	<u>UPDATED</u>	<u>by CE</u>	<u>01/22/2019</u>	(Import)
0001	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_900						FWD
Wed 01/23/2019	to	Wed 01/23/2019				(Import)
0500	Continuous	1059				SCH - OH - NY 1200 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 2250 MW
SCH-NYISO-IMO_LIMIT_800						REV
Wed 01/23/2019	to	Wed 01/23/2019				(Export)
0500	Continuous	1059				SCH - OH - NY 1100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 2000 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Wed 01/23/2019	to	Fri 01/25/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/21/2019</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
LEEDS__-HURLYAVE_345_301						FWD
Wed 01/23/2019	to	Fri 02/01/2019	<u>UPDATED</u>	<u>by CH</u>	<u>01/21/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1700

Wed 01/23/2019 to Thu 01/24/2019
1601 Continuous 0459

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2000 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Wed 01/23/2019 to Thu 01/24/2019
1601 Continuous 0459

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

W49TH_ST_345KV_5

Thu 01/24/2019 to Thu 01/24/2019
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Thu 01/24/2019 to Thu 01/24/2019
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Thu 01/24/2019 to Thu 01/24/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1300

Thu 01/24/2019 to Thu 01/24/2019
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1600 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 01/24/2019 to Sat 01/26/2019
0500 Continuous 1659

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400						REV
Thu 01/24/2019	to	Sat 01/26/2019				(Export)
0500	Continuous	1659			SCH - OH - NY	1700 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_1700						FWD
Fri 01/25/2019	to	Sun 01/27/2019	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/18/2019</u>	(Import)
1700	Continuous	0500				SCH - OH - NY
Work scheduled by: IESO						2000 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 01/25/2019	to	Sun 01/27/2019	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/18/2019</u>	(Export)
1700	Continuous	0500				SCH - OH - NY
Work scheduled by: IESO						1900 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_1700						FWD
Sat 01/26/2019	to	Mon 01/28/2019				(Import)
1700	Continuous	0459				SCH - OH - NY
Work scheduled by: IESO						2000 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sat 01/26/2019	to	Mon 01/28/2019				(Export)
1700	Continuous	0459				SCH - OH - NY
Work scheduled by: IESO						1900 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_1100						FWD
Sun 01/27/2019	to	Fri 02/01/2019	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/18/2019</u>	(Import)
0500	Continuous	0700				SCH - OH - NY
Work scheduled by: IESO						1400 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1300						REV
Sun 01/27/2019	to	Fri 02/01/2019	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/18/2019</u>	(Export)
0500	Continuous	0700				SCH - OH - NY
Work scheduled by: IESO						1600 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400

Mon 01/28/2019 to Fri 02/01/2019
0500 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 01/28/2019 to Fri 02/01/2019
0500 Continuous 0700

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

MOSES__-ADIRNDCK_230_MA1

Mon 01/28/2019 to Fri 02/01/2019
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2019

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Mon 01/28/2019 to Mon 01/28/2019
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 01/28/2019 to Mon 01/28/2019
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Tue 01/29/2019 to Sun 02/03/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 02/01/2019 to Thu 02/28/2019
0700 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 UPDATED by CONED 11/21/2018

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SCH-NYISO-NE_LIMIT_1200

REV

Mon 02/04/2019 to Sat 02/16/2019

(Export)

0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1800 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 02/04/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK_345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

Fri 02/08/2019 to Fri 02/08/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES_-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Mon 02/11/2019 to Tue 02/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 02/11/2019 to Tue 02/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 02/11/2019 to Tue 02/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_21

Mon 02/11/2019 to Tue 02/12/2019
0600 Continuous 2000

Work scheduled by: NGrid

UPDATED by NGRID 12/11/2018

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Tue 02/19/2019 to Tue 02/19/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/19/2019 to Sat 02/23/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/19/2019 to Sat 02/23/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Sat 02/23/2019 to Sat 02/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Mon 02/25/2019 to Mon 02/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3				FWD	
Mon 02/25/2019	to	Mon 02/25/2019		(Import)	
0001	Continuous	0030			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W85				FWD	
Mon 02/25/2019	to	Wed 02/27/2019		(Import)	
0001	Continuous	0030			
Work scheduled by: ConEd				UPNY CONED	4350 MW
				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAL				FWD	
Mon 02/25/2019	to	Fri 03/01/2019		(Import)	
0700	Continuous	1500			
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK__345_W78				FWD	
Wed 02/27/2019	to	Wed 02/27/2019		(Import)	
0001	Continuous	0030			
Work scheduled by: ConEd				UPNY CONED	4350 MW
				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
SPRNBK__345KV_RNS3				FWD	
Wed 02/27/2019	to	Wed 02/27/2019		(Import)	
0001	Continuous	0030			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD	
Fri 03/01/2019	to	Mon 03/04/2019		(Import)	
0001		0200			
Work scheduled by:				UPNY CONED	3800 MW
				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u> <u>by ISONE</u> <u>12/28/2018</u>	(Import)	(Export)
0001	Continuous	2359			
Work scheduled by: ConEd				SCH - NE - NY	700 MW 1300 MW
				Impacts Total Transfer Capability	700 MW 500 MW
				TTC with All Lines In Service	1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE 12/28/2018</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_700						REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE 12/28/2018</u>		(Export)
0001	Continuous	2359			SCH - NE - NY	900 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1800 MW
EASTVIEW-SPRNBK_345_W64					FWD	
Mon 03/04/2019	to	Mon 03/04/2019			(Import)	
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Mon 03/04/2019	to	Thu 03/07/2019			(Import)	
0001	Continuous	2359			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLY-EFISHKIL_345_F37					FWD	
Mon 03/04/2019	to	Wed 03/06/2019	<u>UPDATED</u>	<u>by ISONE 12/28/2018</u>	(Import)	
0201	Continuous	0300			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
MOSES -ADIRNDCK_230_MAI					FWD	
Mon 03/04/2019	to	Fri 03/08/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64					FWD	
Thu 03/07/2019	to	Thu 03/07/2019			(Import)	
2330	Continuous	2359			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L33P & STLAWRNC-MOSES 230_L34P

Mon 03/11/2019 to Mon 03/11/2019
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH 2700 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES 230_L34P

Mon 03/11/2019 to Mon 03/11/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 2250 MW 1900 MW
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2250 MW 2000 MW

LEEDS 345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2950 MW
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MAI

Tue 03/12/2019 to Fri 03/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY 765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ CEDARS_LIMIT_0

Mon 03/18/2019 to Thu 04/04/2019
0700 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS 0 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MARCY 345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY___345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/01/2019 to Mon 04/08/2019
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 19&16

TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

UPDATED

by NYPA

01/23/2019

1330 Continuous 1530

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

UPDATED

by NYPA

08/22/2018

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

UPDATED

by NYPA

08/22/2018

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019

0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 05/06/2019 to Fri 05/10/2019

0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYSEG 11/08/2018

FWD
(Import)
1400 MW
DYSINGER EAST
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019

0700 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
4400 MW
UPNY CONED
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
1400 MW
DYSINGER EAST
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER_230_12

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
1300 MW
WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY_____765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019 UPDATED by NYPA 10/10/2018
0700 Continuous 1459

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY_____765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

Work scheduled by: NYPA

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY -N.SCTLND 345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS 345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL 345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS 345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

LEEDS -HURLYAVE 345_301

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CLAY -EDIC 345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY -N.SCTLND 345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY 765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday, July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019

0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2

Sat 10/12/2019 to Sat 10/26/2019

0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NIAGARA__345_230_AT4

Wed 10/23/2019 to Wed 12/18/2019

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 12/19/2018

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 11/04/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PANNELL -CLAY__345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY__-N.SCTLND_345_18

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 23, 2019 to Friday , July 24, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020

0001 Continuous 2359

Work scheduled by: ORU

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19