

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2000 MW 1300 MW**
 Impacts Total Transfer Capability 600 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **2250 MW 2000 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2250 MW 2000 MW

S.RIPLEY-DUNKIRK_230_68Tue 01/15/2019 to Mon 04/08/2019 **EXT FORCE** **by PJM** **02/11/2019**

1128 Continuous 0759

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

DUNWODIE_345KV_6Wed 01/23/2019 to Fri 03/01/2019 **EXTENDED** **by CE** **02/07/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY-EFISHKIL_345_F36Mon 02/04/2019 to Thu 02/07/2019 **UPDATED** **by CONED** **01/30/2019**

0301 Continuous 2247

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 02/04/2019 to Fri 02/08/2019 UPDATED by NYPA 01/28/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1203

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1100

FWD

Tue 02/05/2019 to Sat 02/09/2019 UPDATED by IESO 02/08/2019

(Import)

0500 Continuous 1659

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Tue 02/05/2019 to Sat 02/09/2019 UPDATED by IESO 02/08/2019

(Export)

0500 Continuous 1659

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

EASTVIEW-SPRNBK___345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019 UPDATED by CONED 01/30/2019

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019 UPDATED by CONED 01/30/2019

(Import)

0301 Continuous 0130

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019 UPDATED by CONED 01/30/2019

(Import)

0100 Continuous 0130

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

FWD

Fri 02/08/2019 to Fri 02/08/2019 UPDATED by CE 02/09/2019
0200 Continuous 0230

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

(Import)

SPRNBK__345KV_RNS3

FWD

Fri 02/08/2019 to Fri 02/08/2019 UPDATED by CE 02/09/2019
0200 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

(Import)

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 02/08/2019 to Sat 02/09/2019 UPDATED by CE 02/09/2019
0200 Continuous 0032

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

(Import)

SCH-IMO-NYISO_LIMIT_1900

FWD

Sat 02/09/2019 to Sun 02/10/2019 UPDATED by IESO 02/09/2019
1700 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

(Import)

SCH-IMO-NYISO_LIMIT_1700

FWD

Mon 02/11/2019 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2000 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2250 MW

(Import)

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

(Import)

GOETHALS_345KV_5

Wed 02/13/2019 to Sat 02/16/2019 CANCELLED by ConEd 02/12/2019
0400 Continuous 0130

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by CONED 02/08/2019
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS5

FWD

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by CONED 02/08/2019
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by CONED 02/08/2019
0001 Continuous 2230

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

BECK_-NIAGARA_345_PA302

FWD

REV

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by IESO 02/11/2019
0500 Continuous 1700

(Import) (Export)

Work scheduled by: IESO

SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 1150 MW 1050 MW
TTC with All Lines In Service 2250 MW 2000 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by CONED 02/08/2019
2200 Continuous 2230

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS5

FWD

Thu 02/14/2019 to Thu 02/14/2019 UPDATED by CONED 02/08/2019
2200 Continuous 2230

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCRIBA_-VOLNEY_345_20

FWD

Sat 02/16/2019 to Sun 02/17/2019
0600 Continuous 1900

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019

CANCELLED by NYPA 02/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FIVEMILE-STOLLERD_345_29

FWD

REV

Wed 02/20/2019 to Fri 02/22/2019

(Import) (Export)

0730 Continuous 1900

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: NGrid

CHAT_DC_GC2

FWD

Thu 02/21/2019 to Thu 02/21/2019

(Import)

0500 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 02/21/2019 to Thu 02/21/2019

(Export)

0500 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/25/2019 to Fri 03/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCRIBA___-VOLNEY___345_21

FWD

Wed 02/27/2019 to Thu 02/28/2019

(Import)

0730 Continuous 2000

UPDATED by NGRID 12/11/2018

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ATHENS___-PLSNTVLY_345_91

FWD

Thu 02/28/2019 to Thu 02/28/2019

(Import)

0630 Continuous 2230

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Thu 02/28/2019 to Thu 02/28/2019
0630 Continuous 2230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
0001 0200
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 01/30/2019
0001 Continuous 2359
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1250 MW**
Impacts Total Transfer Capability 700 MW 550 MW
TTC with All Lines In Service 1400 MW 1800 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 01/30/2019
0001 Continuous 2359
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Fri 03/01/2019 to Sun 05/19/2019 UPDATED by ISONE 01/30/2019
0001 Continuous 2359
Work scheduled by: ConEd

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1800 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 03/04/2019 to Wed 03/06/2019 UPDATED by ISONE 01/30/2019
0201 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_20

Mon 03/04/2019 to Tue 03/05/2019
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/04/2019 to Fri 03/08/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_4

FWD

Thu 03/07/2019 to Thu 03/07/2019

(Import)

UPDATEDby CONED 02/06/2019

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: LI

DUNWODIE_345KV_6

FWD

Thu 03/07/2019 to Thu 03/07/2019

(Import)

UPDATEDby CONED 02/06/2019

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: LI

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 03/07/2019 to Fri 03/08/2019

(Import)

UPDATEDby CONED 02/06/2019

0001 Continuous 2359

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

FWD

Thu 03/07/2019 to Fri 03/08/2019

(Import)

UPDATEDby CONED 02/06/2019

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Thu 03/07/2019 to Fri 03/08/2019

(Import)

UPDATEDby CONED 02/06/2019

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EASTVIEW-SPRNBK__345_W64

FWD

Thu 03/07/2019 to Mon 03/11/2019

(Import)

UPDATEDby CONED 02/08/2019

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 03/07/2019 to Mon 03/11/2019 UPDATED by CONED 02/08/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_4

FWD

Fri 03/08/2019 to Fri 03/08/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

Work scheduled by: LI

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Fri 03/08/2019 to Fri 03/08/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

Work scheduled by: LI

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BECK____-NIAGARA_345_PA301

FWD

REV

Mon 03/11/2019 to Fri 03/15/2019 UPDATED by NYPA 02/06/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 1150 MW 1050 MW

TTC with All Lines In Service 2250 MW 2000 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

FWD

Mon 03/11/2019 to Mon 03/11/2019

(Import)

0700 1530

Work scheduled by:

MOSES SOUTH

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

FWD

REV

Mon 03/11/2019 to Mon 03/11/2019

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

2250 MW 2000 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2250 MW 2000 MW

LEEDS____345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Tue 03/12/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-NYISO-HQ_CEDARS_LIMIT_0**

REV

Mon 03/18/2019 to Thu 04/04/2019

(Export)

0700 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY___345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY___-MARCY___345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY___-MARCY___345_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY-EFISHKIL_345_F37**

FWD

Thu 04/04/2019 to Mon 04/08/2019

(Import)

0001 Continuous 0200

UPDATED**by ISONE 01/30/2019**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 04/08/2019 to Tue 04/09/2019

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 04/08/2019 to Mon 04/15/2019

(Import) (Export)

0800 Continuous 2000

UPDATEDby PJM02/11/2019

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: PJM

MARCY_345KV_CSC

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY-EDIC_345_UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**SCRIBA-VOLNEY_345_20**

FWD

Mon 04/15/2019 to Tue 04/16/2019

(Import)

0600 Continuous 1800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

GILBOA-N.SCTLND_345_GNS-1

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

1330 Continuous 1530

UPDATEDby NYPA01/23/2019

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SPRNBRK____345KV_RNS5

Mon 04/29/2019 to Mon 04/29/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/29/2019 to Sun 05/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

FRASANNX-COOPERS____345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/22/2018

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/22/2018

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA1

Mon 04/29/2019 to Fri 05/03/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

SPRNBRK_345KV_RNS5

FWD

Sun 05/05/2019 to Sun 05/05/2019

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

UPDATED by NYSEG 11/08/2018

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/06/2019 to Fri 05/10/2019

(Import) (Export)

0700 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
0800 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_____345_20

Tue 05/28/2019 to Tue 05/28/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019
 0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018**ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA -LEEDS____345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY____-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY_-EDIC__345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY_-EDIC__345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY_-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 1900

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
 0100 1900

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Wed 12/18/2019 UPDATED by NYPA 12/19/2018
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 350 MW
 TTC with All Lines In Service 1900 MW 1750 MW

HURLYAVE-ROSETON_345_303

Mon 11/04/2019 to Fri 12/06/2019
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY____-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,February 12, 2019 to Thursday ,August 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19