

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

DUNWODIE_345KV_6

Wed 01/23/2019 to Fri 03/01/2019 EXTENDED by CE 02/07/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SCH-IMO-NYISO_LIMIT_1700

Mon 02/11/2019 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	2000 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Wed 02/13/2019 to Fri 03/01/2019 EXT FORCE by CE 02/21/2019

(Import)

0652 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 02/13/2019 to Fri 03/01/2019 EXT FORCE by CE 02/21/2019

(Import)

0652 Continuous 2359

SCH - PJM_HTP

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER___230_12

FWD

Wed 02/20/2019 to Wed 02/20/2019

(Import)

0700 Daily(No Weekends) 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 02/20/2019 to Wed 02/20/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FIVEMILE-STOLLERD_345_29

FWD

REV

Wed 02/20/2019 to Fri 02/22/2019

(Import) (Export)

0730 Continuous 1900

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: NGrid

CHAT_DC_GC2

FWD

Thu 02/21/2019 to Thu 02/21/2019

(Import)

0500 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 02/21/2019 to Thu 02/21/2019

(Export)

0500 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 02/21/2019 to Thu 02/21/2019
0700 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MAI

Thu 02/21/2019 to Thu 02/21/2019 UPDATED by NYISO 02/14/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MAI

Tue 02/26/2019 to Fri 03/01/2019 UPDATED by NYPA 02/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCRIBA-VOLNEY_345_21

Wed 02/27/2019 to Thu 02/28/2019 UPDATED by NGRID 12/11/2018
0730 Continuous 2000
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ATHENS-PLSNTVLY_345_91

Thu 02/28/2019 to Thu 02/28/2019 UPDATED by CONED 02/21/2019
0001 Continuous 2230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 02/28/2019 to Thu 02/28/2019 UPDATED by CONED 02/21/2019
0001 Continuous 2230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MARCY_SO_SERIES_COMP_I/S

Fri 03/01/2019 to Mon 03/04/2019
0001 Continuous 0200
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
0001 0200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 01/30/2019

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1250 MW**
Impacts Total Transfer Capability 700 MW 550 MW
TTC with All Lines In Service 1400 MW 1800 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 01/30/2019

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 01/30/2019

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1800 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 03/04/2019 to Wed 03/06/2019
0201 Continuous 0300

Work scheduled by: ConEd

UPDATED by ISONE 01/30/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_20

Mon 03/04/2019 to Tue 03/05/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MAL

Mon 03/04/2019 to Fri 03/08/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Thu 03/07/2019 to Thu 03/07/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

(Import)

Work scheduled by: LI

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Thu 03/07/2019 to Thu 03/07/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

(Import)

Work scheduled by: LI

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/06/2019
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/06/2019
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/06/2019
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

EASTVIEW-SPRNBK_345_W64

FWD

Thu 03/07/2019 to Mon 03/11/2019 UPDATED by CONED 02/08/2019
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 03/07/2019 to Mon 03/11/2019 UPDATED by CONED 02/08/2019
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD		
Fri 03/08/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)	
2330	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: LI						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Fri 03/08/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)	
2330	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: LI						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
MILLWOOD_345KV_18						FWD	
Mon 03/11/2019	to	Mon 03/11/2019				(Import)	
0001	Continuous	0030				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Mon 03/11/2019	to	Thu 03/28/2019				(Import)	
0001	Continuous	0200				UPNY CONED	4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
BECK____-NIAGARA_345_PA301						FWD	REV
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2019</u>	(Import)	(Export)
0600	Continuous	1700				SCH - OH - NY	1100 MW 950 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW 1050 MW
						TTC with All Lines In Service	2250 MW 2000 MW
STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P						FWD	
Mon 03/11/2019	to	Mon 03/11/2019				(Import)	
0700		1530				MOSES SOUTH	2700 MW
Work scheduled by:						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES____230_L34P						FWD	REV
Mon 03/11/2019	to	Mon 03/11/2019				(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	2250 MW 2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Tue 03/12/2019 to Fri 03/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Wed 03/13/2019 to Thu 03/14/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

NINEMILE-CLAY____345_8

Mon 03/18/2019 to Mon 03/18/2019

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

MARCY____765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019

0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/18/2019 to Thu 04/04/2019

0700 Continuous 1700

Work scheduled by: HQ

REV

(Export)

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

NINEMILE-CLAY____345_8

Thu 03/21/2019 to Thu 03/21/2019

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Thu 03/28/2019 to Thu 03/28/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MARCY_345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 04/04/2019 to Mon 04/08/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 01/30/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 04/05/2019 to Fri 04/05/2019

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Sun 04/07/2019 to Fri 04/12/2019

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Mon 04/08/2019 to Sat 04/13/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 04/08/2019 to Fri 05/10/2019

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 04/08/2019 to Fri 04/12/2019

(Import)

0600 Continuous 1800

EXTENDED by PJM 02/20/2019

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/08/2019 to Fri 04/12/2019

(Import)

0600 Continuous 1800

EXTENDED by PJM 02/20/2019

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 04/08/2019 to Fri 04/12/2019

(Import)

0600 Continuous 1800

EXTENDED by PJM 02/20/2019

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 04/08/2019 to Fri 04/12/2019

(Import)

0600 Continuous 1800

EXTENDED by PJM 02/20/2019

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 04/08/2019 to Mon 04/15/2019

(Import) (Export)

0800 Continuous 2000

UPDATED by PJM 02/11/2019

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

SCRIBA___-VOLNEY___345_20

FWD

Mon 04/15/2019 to Tue 04/16/2019

(Import)

0600 Continuous 1800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

1330 Continuous 1530

CANCELLED by NYPA 02/22/2019

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBK___345KV_RNS5

FWD

Mon 04/29/2019 to Mon 04/29/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

FWD

Mon 04/29/2019 to Sun 05/05/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_AT2

FWD

Wed 05/01/2019 to Wed 05/15/2019

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

HUDSONTP-W49TH_ST_345_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

CHATGUAY-MASSENA_765_7040

FWD

Sat 05/04/2019 to Sat 05/04/2019

(Import)

0530 Continuous 1930

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY__765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY__765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY__765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
 0530 1930

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5

Sun 05/05/2019 to Sun 05/05/2019
 2130 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 05/06/2019 to Fri 05/10/2019
 0600 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/06/2019	to	Fri 05/10/2019		(Import)	(Export)
0700	Continuous	1800	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/06/2019	to	Sat 06/01/2019		(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5700 MW
CHATGUAY-MASSENA_765_7040				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0530	Continuous	1930	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040				FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1000 MW
MASSENA_-MARCY_765_MSU1				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0530	Continuous	1930	MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

FWD

Sat 05/18/2019 to Sat 05/18/2019
 0530 1930

Work scheduled by:

MOSES SOUTH

(Import)

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

(Import)

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

(Import)

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Thu 05/23/2019 to Thu 05/23/2019
 0800 Daily 1600

Work scheduled by: CHGE

UPNY CONED

(Import)

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY___345_20

FWD

Tue 05/28/2019 to Tue 05/28/2019
 0600 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY___345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

(Import)

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

(Import)

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	0 MW 0 MW
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL___345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY___-EDIC___345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_345_230_AT4

FWD

REV

Wed 10/23/2019 to Wed 12/18/2019 **UPDATED by NYPA 12/19/2018**

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

1900 MW 1400 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 350 MW

TTC with All Lines In Service 1900 MW 1750 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 11/04/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PANNELL_-CLAY_345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY_-N.SCTLND_345_18

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19**MARCY_345KV_CSC**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED**by CONED 02/06/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED**by CONED 02/06/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 24, 2019 to Tuesday ,August 25, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-FRASANNX_345_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19