

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2000 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>2250 MW</b>	<b>2000 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

**S.RIPLEY-DUNKIRK\_230\_68**Tue 01/15/2019 to Mon 04/08/2019 **EXT FORCE** **by PJM** **02/11/2019**

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

**DUNWODIE\_345KV\_6**Wed 01/23/2019 to Sat 03/30/2019 **EXTENDED** **by CE** **02/27/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**Wed 02/13/2019 to Fri 04/05/2019 **EXT FORCE** **by CE** **03/21/2019**

0652 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>700 MW 1250 MW</b>
					Impacts Total Transfer Capability	700 MW 550 MW
					TTC with All Lines In Service	1400 MW 1800 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>					FWD	
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>600 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>900 MW</b>
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1800 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD	
Mon 03/11/2019	to	Fri 03/29/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/20/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	<b>4800 MW</b>
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/18/2019 to Thu 04/04/2019  
0400 Continuous 1900

UPDATED by HQ 02/25/2019

Work scheduled by: HQ

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

REV  
(Export)

## MARCY\_765\_345\_AT1

Mon 03/18/2019 to Fri 03/22/2019  
0500 Continuous 1730

UPDATED by NYPA 03/14/2019

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## PIERCBRK-FIVEMILE\_345\_37

Tue 03/19/2019 to Tue 03/19/2019  
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2400 MW 1300 MW  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## FIVEMILE-STOLLERD\_345\_29

Wed 03/20/2019 to Wed 03/20/2019  
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2600 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## PIERCBRK-FIVEMILE\_345\_37

Wed 03/20/2019 to Wed 03/20/2019  
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2400 MW 1300 MW  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## NINEMILE-CLAY\_345\_8

Thu 03/21/2019 to Thu 03/21/2019  
0001 Daily(No Weekends) 2100

UPDATED by NGRID 03/19/2019

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5150 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## W49TH\_ST\_345KV\_6

Thu 03/21/2019 to Fri 04/05/2019  
0502 Continuous 2359

EXT FORCE by CE 03/21/2019

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 350 MW  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-PJM\_LIMIT\_200**

Thu 03/21/2019 to Thu 03/21/2019  
0600 Daily(No Weekends) 1900  
Work scheduled by: NGrid

SCH - PJ - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1550 MW

REV  
(Export)

**500 MW**

**SCH-NYISO-PJM\_LIMIT\_200**

Fri 03/22/2019 to Fri 03/22/2019  
0600 Daily(No Weekends) 1830  
Work scheduled by: NGrid

UPDATED by NGRID 03/19/2019

SCH - PJ - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1550 MW

REV  
(Export)

**500 MW**

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

Sat 03/23/2019 to Sat 03/23/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

UPDATED by NGRID 03/14/2019

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

Sat 03/23/2019 to Sat 03/23/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

UPDATED by NGRID 03/14/2019

FWD REV  
(Import) (Export)  
SCH - NE - NY **900 MW 1700 MW**  
Impacts Total Transfer Capability 500 MW 100 MW  
TTC with All Lines In Service 1400 MW 1800 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

Sat 03/23/2019 to Sat 03/23/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

UPDATED by NGRID 03/14/2019

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**N.SCTLND-LEEDS\_\_\_\_345\_93**

Sat 03/23/2019 to Sat 03/23/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

UPDATED by NGRID 03/14/2019

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**SCH-NE-NYISO\_LIMIT\_100**

Sat 03/23/2019 to Sat 03/23/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

UPDATED by NGRID 03/14/2019

FWD  
(Import)  
SCH - NE - NY **300 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_300

Sat 03/23/2019 to Sat 03/23/2019 UPDATED by NGRID 03/14/2019

0800 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

1300 MW

1800 MW

## GOETHALS\_345KV\_5

Mon 03/25/2019 to Thu 03/28/2019

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## LONG\_MTN-PLSNTVLY\_345\_398 &amp; NRTH1385-NOR HBR\_138\_601

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

200 MW

200 MW

REV

(Export)

0 MW

200 MW

200 MW

## LONG\_MTN-PLSNTVLY\_345\_398 &amp; NRTH1385-NOR HBR\_138\_602

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

200 MW

200 MW

REV

(Export)

0 MW

200 MW

200 MW

## LONG\_MTN-PLSNTVLY\_345\_398 &amp; NRTH1385-NOR HBR\_138\_603

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

200 MW

200 MW

REV

(Export)

0 MW

200 MW

200 MW

## NRTH1385-NOR HBR\_138\_601

Tue 03/26/2019 to Tue 03/26/2019

0800 Continuous 1400

Work scheduled by: ISONE

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

100 MW

100 MW

200 MW

REV

(Export)

100 MW

100 MW

200 MW

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_602

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

200 MW

200 MW

REV

(Export)

0 MW

200 MW

200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Tue 03/26/2019 to Tue 03/26/2019  
0800 1400

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602**

Tue 03/26/2019 to Tue 03/26/2019  
0800 Continuous 1400

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Tue 03/26/2019 to Tue 03/26/2019  
0800 1400

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Tue 03/26/2019 to Tue 03/26/2019  
0800 Continuous 1400

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_NNC**

Tue 03/26/2019 to Tue 03/26/2019  
0800 Continuous 1400

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**SCH-NYISO-NE\_LIMIT\_500**

Tue 03/26/2019 to Tue 03/26/2019  
0800 Continuous 1400

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>700 MW</b>
Impacts Total Transfer Capability		1100 MW
TTC with All Lines In Service		1800 MW

---

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Wed 03/27/2019 to Sat 03/30/2019  
1000 Continuous 0600

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5150 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Fri 03/29/2019 to Fri 03/29/2019 **UPDATED by CONED 03/20/2019**

(Import)

0230 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBRK\_-TREMONT\_345\_X28**

FWD

Mon 04/01/2019 to Mon 04/01/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 04/01/2019 to Wed 04/03/2019

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**MARCY\_345KV\_CSC**

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_-MARCY\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_-MARCY\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****CHASLAKE-PORTER\_230\_11**

FWD

Mon 04/01/2019 to Mon 04/01/2019

(Import)

0700 Daily(No Weekends) 1630

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHORE\_RD\_345\_138\_BK 2

Thu 04/04/2019 to Sat 04/06/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Thu 04/04/2019 to Mon 04/08/2019  
0001 Continuous 0200

Work scheduled by: ConEd

by ISONE 02/28/2019

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Fri 04/05/2019 to Fri 04/05/2019  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Mon 04/08/2019 to Sat 04/13/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019  
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW



**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE-DUFFYAVE_345_501</b>						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>02/20/2019</u>	(Import)	
0600	Continuous	1800				SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_1</b>						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>02/20/2019</u>	(Import)	
0600	Continuous	1800				SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>02/20/2019</u>	(Import)	
0600	Continuous	1800				SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>						FWD	REV
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	(Import)	(Export)
0800	Continuous	2000				SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
<b>MARCY____345KV_CSC</b>						FWD	
Thu 04/11/2019	to	Wed 04/17/2019				(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY__-EDIC____345_UE1-7</b>						FWD	
Thu 04/11/2019	to	Sat 04/20/2019				(Import)	
0500	Continuous	1730				OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
<b>SCH-IMO-NYISO_LIMIT_300</b>						FWD	
Sat 04/13/2019	to	Sat 04/13/2019				(Import)	
0001	Continuous	2359				SCH - OH - NY	<b>600 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2250 MW

ARR: 19&amp;16

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-PJM\_LIMIT\_200

Sat 04/13/2019 to Sat 04/13/2019  
0001 Continuous 2359

Work scheduled by: NYISO

REV  
(Export)  
**500 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1550 MW

### SPRBRK\_345KV\_RNS5

Mon 04/15/2019 to Mon 04/15/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRBRK\_345\_W64

Mon 04/15/2019 to Fri 04/19/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W99

Mon 04/15/2019 to Fri 04/19/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SCRIBA\_-VOLNEY\_345\_20

Mon 04/15/2019 to Tue 04/16/2019  
0600 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### PORTER\_-ROTTRDAM\_230\_30

Mon 04/15/2019 to Mon 04/15/2019  
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### DUNWODIE\_345KV\_7

Thu 04/18/2019 to Thu 04/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_8

Thu 04/18/2019 to Thu 04/18/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_72

Thu 04/18/2019 to Thu 04/25/2019  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_345KV\_RNS5

Fri 04/19/2019 to Fri 04/19/2019  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SCH-IMO-NYISO\_LIMIT\_300

Sat 04/20/2019 to Sat 04/20/2019  
0001 Continuous 2359  
Work scheduled by: NYISO

FWD  
(Import)  
SCH - OH - NY **600 MW**  
Impacts Total Transfer Capability 1650 MW  
TTC with All Lines In Service 2250 MW

### SCH-NYISO-PJM\_LIMIT\_200

Sat 04/20/2019 to Sat 04/20/2019  
0001 Continuous 2359  
Work scheduled by: NYISO

REV  
(Export)  
SCH - PJ - NY **500 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1550 MW

### SCH-NYISO-IMO\_NIAGARA\_CB\_3002

Mon 04/22/2019 to Mon 04/22/2019  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1550 MW 1400 MW**  
Impacts Total Transfer Capability 700 MW 600 MW  
TTC with All Lines In Service 2250 MW 2000 MW

### MARCY\_765\_345\_AT2

Mon 04/22/2019 to Fri 04/26/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 04/22/2019 to Sun 04/28/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Thu 04/25/2019 to Thu 04/25/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 04/25/2019 to Thu 04/25/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Thu 04/25/2019 to Sun 04/28/2019  
0001 Continuous 0259

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_7

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## SPRNBRK\_345KV\_RNS5

Mon 04/29/2019 to Mon 04/29/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 04/29/2019 to Sun 05/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/22/2018**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/22/2018**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## EGRDNCTY\_345\_138\_AT2

Wed 05/01/2019 to Wed 05/15/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONTP-W49TH\_ST\_345\_Y56

Wed 05/01/2019 to Tue 05/07/2019  
0600 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
**0 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## STONYRDG-HILLSIDE\_230\_72

Fri 05/03/2019 to Fri 05/03/2019  
0800 Continuous 1530  
Work scheduled by: NYSEG

FWD  
(Import)  
**2850 MW**  
DYSINGER EAST  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
**1550 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
**2265 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
**500 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 05/04/2019 to Sat 05/04/2019  
0530 1930

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## SPRNBRK\_345KV\_RNS5

Sun 05/05/2019 to Sun 05/05/2019  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 05/06/2019 to Fri 05/10/2019  
0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYSEG 11/08/2018

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/06/2019 to Fri 05/10/2019  
0700 Continuous 1800

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/06/2019 to Sat 06/01/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

## EGRDNCTY\_345\_138\_AT1

Wed 05/08/2019 to Fri 05/10/2019  
0300 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Wed 05/08/2019 to Fri 05/10/2019  
0300 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_\_765\_7040

Sat 05/11/2019 to Sat 05/11/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 05/11/2019 to Sat 05/11/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/11/2019 to Sat 05/11/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/11/2019 to Sat 05/11/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/11/2019 to Sat 05/11/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 05/11/2019 to Sat 05/11/2019  
0530 1930  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/13/2019 to Fri 05/17/2019  
0600 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 1930  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_\_230\_12

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PANNELL\_-CLAY\_\_\_\_345\_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

### ROSETON\_-EFISHKIL\_345\_RFK305

Thu 05/23/2019 to Thu 05/23/2019

0800 Daily 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

### SCRIBA\_-VOLNEY\_\_\_\_345\_20

Tue 05/28/2019 to Tue 05/28/2019

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

### PANNELL\_-CLAY\_\_\_\_345\_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 06/03/2019 to Fri 06/07/2019

0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 06/10/2019 to Fri 06/14/2019

0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

UPDATEDby NYPA10/10/2018

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Tue 09/03/2019 to Wed 09/04/2019

(Import) (Export)

0300 Continuous 1600

UPDATEDby ISONE02/15/2019

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

## MARCY\_\_\_765\_345\_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

UPDATEDby NYPA11/06/2018

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

---

**ROCHESTR-PANNELL\_\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**LEEDS\_\_\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

---

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Sat 10/26/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 10/21/2019 to Thu 10/24/2019  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_345\_230\_AT4**

Wed 10/23/2019 to Wed 12/18/2019 UPDATED by NYPA 12/19/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

## MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
 2330 Continuous 2359

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
 2330 Continuous 2359

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020

0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD

(Import)

UPNY CONED 4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/21/2019

FWD

(Import)

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/21/2019

FWD

(Import)

CENTRAL EAST - VC 2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 24, 2019 to Tuesday ,September22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Tue 09/15/2020 to Wed 10/14/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU