

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

DUNWODIE_345KV_6

Wed 01/23/2019 to Sat 03/30/2019 EXTENDED by CE 02/27/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M55

Wed 02/13/2019 to Fri 04/05/2019 EXT FORCE by CE 03/21/2019

0652 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750						FWD	
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2250 MW
SCH-NYISO-NE_LIMIT_700						REV	
Fri 03/01/2019	to	Sun 03/31/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Export)	
0001	Continuous	2359				SCH - NE - NY	900 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1800 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NE - NY	700 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW 550 MW
						TTC with All Lines In Service	1400 MW 1800 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_400						FWD	
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	
0001	Continuous	2359				SCH - NE - NY	600 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Mon 03/11/2019	to	Fri 03/29/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/20/2019</u>	(Import)	
0001	Continuous	0300				UPNY CONED	4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
SCH-NYISO-IMO_LIMIT_1600						REV	
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Export)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/18/2019 to Thu 04/04/2019
0400 Continuous 1900

UPDATED by HQ 02/25/2019

Work scheduled by: HQ

REV
(Export)
0 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MARCY_765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1730

UPDATED by NYPA 03/14/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Thu 03/21/2019 to Fri 04/05/2019
0502 Continuous 2359

EXT FORCE by CE 03/21/2019

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SCH-NYISO-PJM_LIMIT_200

Fri 03/22/2019 to Fri 03/22/2019
0600 Daily(No Weekends) 1830

UPDATED by NGRID 03/19/2019

Work scheduled by: NGrid

REV
(Export)
500 MW
SCH - PJ - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1550 MW

EDIC_-N.SCTLND_345_14

Sat 03/23/2019 to Sat 03/23/2019
0800 Continuous 1600

UPDATED by NGRID 03/14/2019

Work scheduled by: NGrid

FWD
(Import)
2240 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_345_2

Sat 03/23/2019 to Sat 03/23/2019
0800 Continuous 1600

UPDATED by NGRID 03/14/2019

Work scheduled by: NGrid

FWD REV
(Import) (Export)
900 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1800 MW

N.SCTLND-ALPS_345_2

Sat 03/23/2019 to Sat 03/23/2019
0800 Continuous 1600

UPDATED by NGRID 03/14/2019

Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Sat 03/23/2019 to Sat 03/23/2019 **UPDATED** **by NGRID** **03/14/2019**
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_100

Sat 03/23/2019 to Sat 03/23/2019 **UPDATED** **by NGRID** **03/14/2019**
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_300

Sat 03/23/2019 to Sat 03/23/2019 **UPDATED** **by NGRID** **03/14/2019**
0800 Continuous 1600

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 1800 MW

GOETHALS_345KV_5

Mon 03/25/2019 to Tue 03/26/2019
0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMRC_NY-MAINS_NY_345_47

Mon 03/25/2019 to Wed 03/27/2019 **FORCED** **by NYSEG** **03/26/2019**
1741 Continuous 1700

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW** **1300 MW**
Impacts Total Transfer Capability 100 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_601

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW** **0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_602

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW** **0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR__138_603

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601

Tue 03/26/2019 to Tue 03/26/2019
0800 Continuous 1400

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Tue 03/26/2019 to Tue 03/26/2019
0800 Continuous 1400

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Tue 03/26/2019 to Tue 03/26/2019
0800 1400

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Tue 03/26/2019 to Tue 03/26/2019
0800 Continuous 1400

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Tue 03/26/2019 to Tue 03/26/2019
0800 Continuous 1400

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Tue 03/26/2019 to Tue 03/26/2019
0800 Continuous 1400

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1800 MW

NINEMILE-CLAY_____345_8

Wed 03/27/2019 to Sun 03/31/2019
1000 Continuous 1630

Work scheduled by: NGrid

EXTENDED by NGRID 03/27/2019

	FWD
	(Import)
OSWEGO EXPORT	5150 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

MILLWOOD_345KV_18

Fri 03/29/2019 to Fri 03/29/2019
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 03/20/2019

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK_-TREMONT__345_X28

Mon 04/01/2019 to Mon 04/01/2019
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 03/26/2019

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

SHORE_RD_345_138_BK_1

Mon 04/01/2019 to Wed 04/03/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SCH-NYISO-NE_LIMIT_600

Mon 04/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 03/27/2019

	REV
	(Export)
SCH - NE - NY	800 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1800 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHASLAKE-PORTER____230_11

Mon 04/01/2019 to Mon 04/01/2019

0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 2

Thu 04/04/2019 to Sat 04/06/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 03/27/2019

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_ -TREMONT_ 345_X28

Fri 04/05/2019 to Fri 04/05/2019 **CANCELLED** **by ConEd** **03/26/2019**

2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_ 345_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019

0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_ 345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED** **by PJM** **02/20/2019**

0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_ 345_501

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED** **by PJM** **02/20/2019**

0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_ 345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED** **by PJM** **02/20/2019**

0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_ 345_138_BK_2

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED** **by PJM** **02/20/2019**

0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68					FWD	REV
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	(Import) (Export)
0800	Continuous	2000				
Work scheduled by: PJM					SCH - PJ - NY	2600 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
MARCY__345KV_CSC					FWD	
Thu 04/11/2019	to	Wed 04/17/2019			(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MARCY__-EDIC__345_UE1-7					FWD	
Thu 04/11/2019	to	Sat 04/20/2019			(Import)	
0500	Continuous	1730			OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO-NYISO_LIMIT_300					FWD	
Sat 04/13/2019	to	Sat 04/13/2019			(Import)	
0001	Continuous	2359			SCH - OH - NY	600 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	1650 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-PJM_LIMIT_200						REV
Sat 04/13/2019	to	Sat 04/13/2019				(Export)
0001	Continuous	2359			SCH - PJ - NY	500 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1550 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/15/2019	to	Mon 04/15/2019			(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBRK__345_W64					FWD	
Mon 04/15/2019	to	Fri 04/19/2019			(Import)	
0001	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 04/15/2019 to Fri 04/19/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SCRIBA-VOLNEY_345_20

FWD

Mon 04/15/2019 to Tue 04/16/2019

(Import)

0600 Continuous 1800

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER-ROTTRDAM_230_30

FWD

Mon 04/15/2019 to Mon 04/15/2019

(Import)

0700 Daily(No Weekends) 1630

CENTRAL EAST - VC

2805 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_7

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 04/18/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

FWD

Fri 04/19/2019 to Fri 04/19/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_300

Sat 04/20/2019 to Sat 04/20/2019
0001 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1650 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-PJM_LIMIT_200

Sat 04/20/2019 to Sat 04/20/2019
0001 Continuous 2359

Work scheduled by: NYISO

REV
(Export)
SCH - PJ - NY **500 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1550 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 04/22/2019 to Mon 04/22/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1550 MW 1400 MW**
Impacts Total Transfer Capability 700 MW 600 MW
TTC with All Lines In Service 2250 MW 2000 MW

MARCY____765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EDIC____-FRASER____345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST__345_F38

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/25/2019 to Sun 04/28/2019

(Import)

0001 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Mon 04/29/2019 to Mon 04/29/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/29/2019 to Sun 05/05/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_Ma1

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Fri 05/03/2019 to Fri 05/03/2019
0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA -MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA -MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA -MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA -MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 1930

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

SPRNBK__345KV_RNS5

Sun 05/05/2019 to Sun 05/05/2019
2130 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 05/06/2019 to Fri 05/10/2019
0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYSEG 11/08/2018

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019
0700 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/08/2019
0800 Continuous 1600

Work scheduled by: CHGE

EXTENDED by CHGE 03/26/2019

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5700 MW

EGRDNCTY_345_138_AT1

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

CHATGUAY-MASSENA_765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 1930
Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 700 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY 1400 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

ADIRNDCK-PORTER____230_12

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
0800 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_20

Tue 05/28/2019 to Tue 05/28/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/03/2019 to Fri 06/07/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13					FWD	
Mon 07/08/2019	to	Fri 07/12/2019			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
MARCY_765_345_AT2					FWD	
Sat 08/03/2019	to	Sun 08/04/2019			(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 08/12/2019	to	Mon 08/12/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>10/10/2018</u>	(Import)	
0700	Continuous	1459			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>02/15/2019</u>	(Import)	(Export)
0300	Continuous	1600			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
MARCY_765_345_AT1					FWD	
Tue 09/03/2019	to	Tue 09/03/2019			(Import)	
0500	Continuous	1730			MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
ARR: 19					TTC with All Lines In Service	3150 MW
MARCY_-N.SCTLND_345_18					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>11/06/2018</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
ARR: 19					TTC with All Lines In Service	2975 MW
MARCY_345KV_CSC					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>11/06/2018</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL_345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED 4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY - N.SCTLND 345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY 765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA - MARCY 765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_ 765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARC_ 765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_ 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA 230_MMS1 & MOSES_-MASSENA 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LINDN_CG-LNDVFT 345_V-3022

Mon 10/21/2019 to Thu 10/24/2019
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Wed 12/18/2019 UPDATED by NYPA 12/19/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 0 MW 350 MW

TTC with All Lines In Service 1900 MW 1750 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

PANNELL_-CLAY____345_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY____-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, March 27, 2019 to Friday, September 25, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 09/15/2020 to Wed 10/14/2020

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU