

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2000 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>2250 MW</b>	<b>2000 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

## S.RIPLEY-DUNKIRK\_230\_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## DUNWODIE\_345KV\_6

Wed 01/23/2019 to Sat 03/30/2019 EXTENDED by CE 02/27/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Wed 02/13/2019 to Fri 03/29/2019 FORCED by CE 03/06/2019

0652 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD		
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2250 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NE - NY	<b>700 MW 1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW 550 MW
						TTC with All Lines In Service	1400 MW 1800 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>						FWD	
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import)	
0001	Continuous	2359				SCH - NE - NY	<b>600 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>							REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>		(Export)
0001	Continuous	2359				SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1800 MW
<b>EASTVIEW-SPRNBK_345_W64</b>						FWD	
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>						FWD	
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Mon 03/11/2019 to Mon 03/11/2019 UPDATED by CONED 03/12/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Mon 03/11/2019 to Fri 03/29/2019 UPDATED by CONED 03/12/2019  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

**BECK\_\_\_\_-NIAGARA\_345\_PA301**

FWD

REV

Mon 03/11/2019 to Fri 03/15/2019 UPDATED by IESO 02/06/2019  
0600 Continuous 1700

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1100 MW 950 MW**  
Impacts Total Transfer Capability 1150 MW 1050 MW  
TTC with All Lines In Service 2250 MW 2000 MW

**SCH-IMO-NYISO\_LIMIT\_600**

FWD

Mon 03/11/2019 to Fri 03/15/2019 UPDATED by IESO 02/06/2019  
0600 Continuous 1700

(Import)

Work scheduled by: NYPA

SCH - OH - NY **900 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 2250 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/11/2019 to Fri 03/15/2019 UPDATED by NYPA 03/01/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019 CANCELLED by NGrid 03/11/2019  
0800 Continuous 1600

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

**VOLNEY\_\_\_\_-MARCY\_\_\_\_345\_19**

FWD

Tue 03/12/2019 to Tue 03/12/2019 UPDATED by NGRID 03/06/2019  
0730 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Tue 03/12/2019 to Tue 03/12/2019

UPDATEDby NGRID 03/06/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## MILLWOOD\_345KV\_18

Wed 03/13/2019 to Thu 03/14/2019

UPDATEDby CONED 03/12/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## LEEDS\_\_\_\_345\_LEEDS SVC

Wed 03/13/2019 to Thu 03/14/2019

1155 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sat 03/16/2019 to Fri 12/31/2021

UPDATEDby IESO 03/14/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Sat 03/16/2019 to Sat 03/16/2019

UPDATEDby IESO 03/05/2019

0700 Continuous 1930

Work scheduled by: NYPA

FWD

(Import)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2250 MW

## SCH-NYISO-IMO\_LIMIT\_1400

Sat 03/16/2019 to Sat 03/16/2019

UPDATEDby IESO 03/05/2019

0700 Continuous 1930

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

## STLAWRNC-MOSES\_\_\_\_230\_L33P &amp; STLAWRNC-MOSES\_\_\_\_230\_L34P

Sat 03/16/2019 to Sat 03/16/2019

0700 1930

Work scheduled by:

FWD

(Import)

MOSES SOUTH

**2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES_____230_L34P</b>					FWD	REV
Sat 03/16/2019	to	Sat 03/16/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>03/05/2019</u>	(Import) (Export)
0700	Continuous	1930				
Work scheduled by: NYPA					SCH - OH - NY	<b>2250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-NE_LIMIT_600</b>						REV
Sat 03/16/2019	to	Sat 03/16/2019				(Export)
0800	Continuous	1159				
Work scheduled by: ISONE					SCH - NE - NY	<b>800 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1800 MW
<b>NINEMILE-CLAY_____345_8</b>					FWD	
Mon 03/18/2019	to	Mon 03/18/2019				(Import)
0001	Daily(No Weekends)	0400				
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5150 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>						REV
Mon 03/18/2019	to	Thu 04/04/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>02/25/2019</u>	(Export)
0400	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	<b>0 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
<b>MARCY_____765_345_AT1</b>					FWD	
Mon 03/18/2019	to	Fri 03/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/14/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	<b>1750 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>FIVEMILE-STOLLERD_345_29</b>					FWD	REV
Mon 03/18/2019	to	Mon 03/18/2019				(Import) (Export)
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - PJ - NY	<b>2600 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
<b>PIERCBRK-FIVEMILE_345_37</b>					FWD	REV
Tue 03/19/2019	to	Tue 03/19/2019				(Import) (Export)
0700	Daily(No Weekends)	1700				
Work scheduled by: NGrid					SCH - PJ - NY	<b>2400 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FIVEMILE-STOLLERD_345_29</b>					FWD	REV
Wed 03/20/2019	to	Wed 03/20/2019			(Import)	(Export)
0700	Daily(No Weekends)	1700			SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
<b>PIERCBRK-FIVEMILE_345_37</b>					FWD	REV
Wed 03/20/2019	to	Wed 03/20/2019			(Import)	(Export)
0700	Daily(No Weekends)	1700			SCH - PJ - NY	<b>2400 MW 1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	200 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
<b>NINEMILE-CLAY_____345_8</b>					FWD	
Thu 03/21/2019	to	Thu 03/21/2019			(Import)	
0001	Daily(No Weekends)	0400			OSWEGO EXPORT	<b>5150 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<b>EDIC____-N.SCTLND_345_14</b>					FWD	
Sat 03/23/2019	to	Sat 03/23/2019	<b>UPDATED</b>	<b>by NGRID 03/14/2019</b>	(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Sat 03/23/2019	to	Sat 03/23/2019	<b>UPDATED</b>	<b>by NGRID 03/14/2019</b>	(Import)	(Export)
0800	Continuous	1600			SCH - NE - NY	<b>900 MW 1700 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW 100 MW
					TTC with All Lines In Service	1400 MW 1800 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Sat 03/23/2019	to	Sat 03/23/2019	<b>UPDATED</b>	<b>by NGRID 03/14/2019</b>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>N.SCTLND-LEEDS_____345_93</b>					FWD	
Sat 03/23/2019	to	Sat 03/23/2019	<b>UPDATED</b>	<b>by NGRID 03/14/2019</b>	(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_100

Sat 03/23/2019 to Sat 03/23/2019 **UPDATED** **by NGRID** **03/14/2019**  
0800 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
**300 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_300

Sat 03/23/2019 to Sat 03/23/2019 **UPDATED** **by NGRID** **03/14/2019**  
0800 Continuous 1600

Work scheduled by: NGrid

REV  
(Export)  
**500 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 1800 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Mon 03/25/2019 to Fri 03/29/2019 **CANCELLED** **by NGrid** **03/12/2019**  
0700 Daily(No Weekends) 0600

Work scheduled by: NGrid

FWD  
(Import)  
**5150 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Mon 03/25/2019 to Sat 03/30/2019  
0700 Continuous 0600

Work scheduled by: NGrid

FWD  
(Import)  
**5150 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## MILLWOOD\_345KV\_18

Fri 03/29/2019 to Fri 03/29/2019 **UPDATED** **by CONED** **03/12/2019**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
**4350 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

## W49TH\_ST\_345KV\_6

Fri 03/29/2019 to Fri 03/29/2019 **FORCED** **by CE** **03/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**375 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Mon 04/01/2019 to Mon 04/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
**4200 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHORE\_RD\_345\_138\_BK 1

Mon 04/01/2019 to Wed 04/03/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## MARCY 345KV\_CSC

Mon 04/01/2019 to Sun 04/07/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## CHASLAKE-PORTER 230\_11

Mon 04/01/2019 to Mon 04/01/2019  
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SHORE\_RD\_345\_138\_BK 2

Thu 04/04/2019 to Sat 04/06/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Thu 04/04/2019 to Mon 04/08/2019  
0001 Continuous 0200

Work scheduled by: ConEd

by ISONE 02/28/2019

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### SPRNBK\_-TREMONT\_345\_X28

Fri 04/05/2019 to Fri 04/05/2019  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### LINDN\_CG-LNDVFT\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Mon 04/08/2019 to Sat 04/13/2019  
0001 0300  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED by PJM 02/20/2019**  
0600 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED by PJM 02/20/2019**  
0600 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 04/08/2019 to Fri 04/12/2019 **EXTENDED by PJM 02/20/2019**  
0600 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE\_345\_138\_BK\_2

Mon 04/08/2019 to Fri 04/12/2019  
0600 Continuous 1800

**EXTENDED by PJM 02/20/2019**

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### S.RIPLEY-DUNKIRK\_230\_68

Mon 04/08/2019 to Mon 04/15/2019  
0800 Continuous 2000

**UPDATED by PJM 02/11/2019**

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
**2600 MW 1300 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 0 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

### MARCY\_345KV\_CSC

Thu 04/11/2019 to Wed 04/17/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2925 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MARCY-EDIC\_345\_UE1-7

Thu 04/11/2019 to Sat 04/20/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
**5250 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### SPRNBK\_345KV\_RNS5

Mon 04/15/2019 to Mon 04/15/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
**3200 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBK\_345\_W64

Mon 04/15/2019 to Fri 04/19/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**4350 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W99

Mon 04/15/2019 to Fri 04/19/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**4350 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20				FWD	
Mon 04/15/2019	to	Tue 04/16/2019		(Import)	
0600	Continuous	1800		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
PORTER__-ROTTDAM_230_30				FWD	
Mon 04/15/2019	to	Mon 04/15/2019		(Import)	
0700	Daily(No Weekends)	1630		CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	170 MW
				TTC with All Lines In Service	2975 MW
DUNWODIE_345KV_7				FWD	
Thu 04/18/2019	to	Thu 04/18/2019		(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8				FWD	
Thu 04/18/2019	to	Thu 04/18/2019		(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_72				FWD	
Thu 04/18/2019	to	Thu 04/25/2019		(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
SPRNBK__345KV_RNS5				FWD	
Fri 04/19/2019	to	Fri 04/19/2019		(Import)	
0130	Continuous	0200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SCH-NYISO-IMO_NIAGARA_CB_3002				FWD	REV
Mon 04/22/2019	to	Mon 04/22/2019		(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	1550 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 600 MW
				TTC with All Lines In Service	2250 MW 2000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Mon 04/22/2019 to Fri 04/26/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 04/22/2019 to Sun 04/28/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Thu 04/25/2019 to Thu 04/25/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 04/25/2019 to Thu 04/25/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Thu 04/25/2019 to Sun 04/28/2019  
0001 Continuous 0259

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_7

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EFISHKIL-WOOD\_ST\_\_345\_F38

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## SPRNBRK\_\_345KV\_RNS5

Mon 04/29/2019 to Mon 04/29/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 04/29/2019 to Sun 05/05/2019  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## FRASANX-COOPERS\_\_345\_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
0500 Continuous 1730  
Work scheduled by: NYPA **ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANX\_345\_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
0500 Continuous 1730  
Work scheduled by: NYPA **ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_AT2

Wed 05/01/2019 to Wed 05/15/2019  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

Wed 05/01/2019 to Tue 05/07/2019  
0600 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### STONYRDG-HILLSIDE\_230\_72

Fri 05/03/2019 to Fri 05/03/2019  
0800 Continuous 1530  
Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>SPRNBK_345KV_RNS5</b>			FWD	
Sun 05/05/2019	to	Sun 05/05/2019	(Import)	
2130	Continuous	2200	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>			FWD	
Mon 05/06/2019	to	Fri 05/10/2019	(Import)	
0600	Continuous	1700	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>			FWD	REV
Mon 05/06/2019	to	Fri 05/10/2019	(Import)	(Export)
0700	Continuous	1800	SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW
<b>ROSETON_-ROCKTVRN_345_311</b>			FWD	
Mon 05/06/2019	to	Sat 06/01/2019	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	1300 MW
			TTC with All Lines In Service	5700 MW
<b>EGRDNCTY_345_138_AT1</b>			FWD	
Wed 05/08/2019	to	Fri 05/10/2019	(Import)	
0300	Continuous	2200	CONED - LIPA	<b>1250 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	1500 MW

**UPDATED by NYSEG 11/08/2018**

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-EGRDNCTR\_345\_Y49**

FWD

Wed 05/08/2019 to Fri 05/10/2019

(Import)

0300 Continuous 2200

CONED - LIPA

**775 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

---

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

MOSES SOUTH

**1550 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 05/11/2019 to Sat 05/11/2019

(Import) (Export)

0530 Continuous 1930

SCH - HQ - NY

**0 MW****0 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

CENTRAL EAST - VC

**2265 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

MOSES SOUTH

**500 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

FWD

REV

Sat 05/11/2019 to Sat 05/11/2019

(Import) (Export)

0530 Continuous 1930

SCH - HQ - NY

**475 MW****1000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 1930

MOSES SOUTH

**500 MW**

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/13/2019 to Fri 05/17/2019  
0600 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 05/18/2019 to Sat 05/18/2019  
0530 Continuous 1930  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**PANNELL\_-CLAY\_\_\_345\_1**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**ROSETON\_-EFISHKIL\_345\_RFK305**

FWD

Thu 05/23/2019 to Thu 05/23/2019

(Import)

0800 Daily 1600

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

---

**SCRIBA\_-VOLNEY\_\_\_345\_20**

FWD

Tue 05/28/2019 to Tue 05/28/2019

(Import)

0600 Continuous 1800

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

---

**PANNELL\_-CLAY\_\_\_345\_2**

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-CHASLAKE\_230\_13

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_765\_345\_AT2

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 08/12/2019 to Mon 08/12/2019  
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019  
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## MARCY\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_345KV\_CSC

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

## ROCHESTR-PANNELL\_345\_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LEEDS\_\_\_\_345KV\_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 10/21/2019 to Thu 10/24/2019  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

### NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Wed 12/18/2019 UPDATED by NYPA 12/19/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1900 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 350 MW

TTC with All Lines In Service 1900 MW 1750 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

### HURLYAVE-ROSETON\_\_345\_303

Mon 11/04/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

### PANNELL\_-CLAY\_\_\_\_345\_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

### MARCY\_\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19



# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,March 14, 2019 to Saturday ,September12, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

### COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 04/27/2020 to Fri 05/08/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### DOLSONAV-ROCKTVRN\_345\_DART44

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,March 14, 2019 to Saturday ,September12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**