

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

 Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

 Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

 Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

 Tue 01/15/2019 to Mon 04/08/2019 **EXT FORCE** **by PJM** **02/11/2019**

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

DUNWODIE_345KV_6

 Wed 01/23/2019 to Sat 03/30/2019 **EXTENDED** **by CE** **02/27/2019**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M55

 Wed 02/13/2019 to Fri 03/29/2019 **FORCED** **by CE** **03/06/2019**

0652 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750					FWD	
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>02/25/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	700 MW 1250 MW
					Impacts Total Transfer Capability	700 MW 550 MW
					TTC with All Lines In Service	1400 MW 1800 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_400					FWD	
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	600 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Fri 03/01/2019	to	Sun 05/19/2019		<u>by ISONE</u>	<u>02/28/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1800 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	800 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK_1					FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
EASTVIEW-SPRNBK_345_W64						FWD	
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
MILLWOOD_345KV_18						FWD	
Mon 03/11/2019	to	Mon 03/11/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/12/2019</u>	(Import)	
0001	Continuous	0030				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Mon 03/11/2019	to	Fri 03/29/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/12/2019</u>	(Import)	
0001	Continuous	0300				UPNY CONED	4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
BECK_-NIAGARA_345_PA301						FWD	REV
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>02/06/2019</u>	(Import)	(Export)
0600	Continuous	1700				SCH - OH - NY	1100 MW 950 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW 1050 MW
						TTC with All Lines In Service	2250 MW 2000 MW
SCH-IMO-NYISO_LIMIT_600						FWD	
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>02/06/2019</u>	(Import)	
0600	Continuous	1700				SCH - OH - NY	900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES - ADIRNDCK_230_MA1

FWD

Mon 03/11/2019 to Fri 03/15/2019 **UPDATED** **by NYPA** **03/01/2019**
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS 345 LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019 **CANCELLED** **by NGrid** **03/11/2019**
 0800 Continuous 1600

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

VOLNEY - MARCY 345_19

FWD

Tue 03/12/2019 to Tue 03/12/2019 **UPDATED** **by NGRID** **03/06/2019**
 0730 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY - MARCY 345_19

FWD

Tue 03/12/2019 to Tue 03/12/2019 **UPDATED** **by NGRID** **03/06/2019**
 0730 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

MILLWOOD_345KV_18

FWD

Wed 03/13/2019 to Thu 03/14/2019 **UPDATED** **by CONED** **03/12/2019**
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

LEEDS 345 LEEDS SVC

FWD

Wed 03/13/2019 to Thu 03/14/2019
 1155 Continuous 1700

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 03/16/2019 to Sat 03/16/2019 **UPDATED** **by IESO** **03/05/2019**
 0700 Continuous 1930

(Import)

Work scheduled by: NYPA

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400						REV	
Sat 03/16/2019	to	Sat 03/16/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>03/05/2019</u>	(Export)	
0700	Continuous	1930					
Work scheduled by: NYPA						SCH - OH - NY	1700 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	2000 MW
STLAWRNC-MOSES_____230_L33P & STLAWRNC-MOSES_____230_L34P						FWD	
Sat 03/16/2019	to	Sat 03/16/2019				(Import)	
0700		1930					
Work scheduled by:						MOSES SOUTH	2700 MW
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_____230_L34P						FWD	REV
Sat 03/16/2019	to	Sat 03/16/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>03/05/2019</u>	(Import)	(Export)
0700	Continuous	1930					
Work scheduled by: NYPA						SCH - OH - NY	2250 MW 2000 MW
						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2250 MW 2000 MW
NINEMILE-CLAY_____345_8						FWD	
Mon 03/18/2019	to	Mon 03/18/2019				(Import)	
0001	Daily(No Weekends)	0400					
Work scheduled by: NGrid						OSWEGO EXPORT	5150 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5250 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV	
Mon 03/18/2019	to	Thu 04/04/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>02/25/2019</u>	(Export)	
0400	Continuous	1900					
Work scheduled by: HQ						SCH - HQ_CEDARS	0 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	100 MW
MARCY_____765_345_AT1						FWD	
Mon 03/18/2019	to	Fri 03/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/26/2019</u>	(Import)	
0500	Continuous	1730					
Work scheduled by: NYPA						MOSES SOUTH	1750 MW
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
FIVEMILE-STOLLERD_345_29						FWD	REV
Mon 03/18/2019	to	Mon 03/18/2019				(Import)	(Export)
0730	Daily(No Weekends)	1630					
Work scheduled by: NGrid						SCH - PJ - NY	2600 MW 1300 MW
						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday , September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37			FWD	REV
Tue 03/19/2019 to Tue 03/19/2019			(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	200 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
FIVEMILE-STOLLERD_345_29			FWD	REV
Wed 03/20/2019 to Wed 03/20/2019			(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
PIERCBRK-FIVEMILE_345_37			FWD	REV
Wed 03/20/2019 to Wed 03/20/2019			(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	200 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
NINEMILE-CLAY_____345_8			FWD	
Thu 03/21/2019 to Thu 03/21/2019			(Import)	
0001	Daily(No Weekends)	0400	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	5250 MW
NINEMILE-CLAY_____345_8			FWD	
Mon 03/25/2019 to Fri 03/29/2019			(Import)	
0700	Daily(No Weekends)	0600	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	5250 MW
NINEMILE-CLAY_____345_8			FWD	
Mon 03/25/2019 to Sat 03/30/2019			(Import)	
0700	Continuous	0600	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	5250 MW
MILLWOOD_345KV_18			FWD	
Fri 03/29/2019 to Fri 03/29/2019			(Import)	
0230	Continuous	0300	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 03/29/2019 to Fri 03/29/2019 **FORCED** **by CE** **03/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-TREMONT_345_X28

Mon 04/01/2019 to Mon 04/01/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 04/01/2019 to Wed 04/03/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MARCY_345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

CHASLAKE-PORTER_230_11

Mon 04/01/2019 to Mon 04/01/2019
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

FWD

Thu 04/04/2019 to Sat 04/06/2019

(Import)

0001 Continuous 2359

CONED - LIPA 1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 04/04/2019 to Mon 04/08/2019

(Import)

0001 Continuous 0200

by ISONE 02/28/2019

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 04/05/2019 to Fri 04/05/2019

(Import)

0500 Continuous 1700

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK_-TREMONT_345_X28

FWD

Fri 04/05/2019 to Fri 04/05/2019

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH 4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Sun 04/07/2019 to Fri 04/12/2019

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT 0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Mon 04/08/2019 to Sat 04/13/2019

(Import)

0001 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 04/08/2019 to Fri 05/10/2019

(Import)

0001 Continuous 2359

CANCELLED by ConEd 03/08/2019

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

EXTENDED by PJM 02/20/2019

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

EXTENDED by PJM 02/20/2019

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

EXTENDED by PJM 02/20/2019

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

EXTENDED by PJM 02/20/2019

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/08/2019 to Mon 04/15/2019
0800 Continuous 2000

UPDATED by PJM 02/11/2019

Work scheduled by: PJM

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 04/15/2019 to Mon 04/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 04/15/2019 to Fri 04/19/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 04/15/2019 to Fri 04/19/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCRIBA__VOLNEY__345_20

FWD

Mon 04/15/2019 to Tue 04/16/2019

(Import)

0600 Continuous 1800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30

FWD

Mon 04/15/2019 to Mon 04/15/2019

(Import)

0700 Daily(No Weekends) 1630

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

DUNWODIE_345KV_7

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/18/2019 to Thu 04/18/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Thu 04/18/2019 to Thu 04/25/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS5

Fri 04/19/2019 to Fri 04/19/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 04/22/2019 to Mon 04/22/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1550 MW 1400 MW
Impacts Total Transfer Capability 700 MW 600 MW
TTC with All Lines In Service 2250 MW 2000 MW

MARCY_765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EDIC-FRASER_345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/25/2019 to Sun 04/28/2019

(Import)

0001 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Mon 04/29/2019 to Mon 04/29/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/29/2019 to Sun 05/05/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_Ma1

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Fri 05/03/2019 to Fri 05/03/2019
0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040				FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	(Export)
0530	Continuous	1930		0 MW	0 MW
Work scheduled by: NYPA				SCH - HQ - NY	
				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW
MASSENA_-MARCY____765_MSU1				FWD	
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	
0530	Continuous	1930		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1				FWD	
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	
0530	Continuous	1930		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1				FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	(Export)
0530	Continuous	1930		SCH - HQ - NY	475 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW
				TTC with All Lines In Service	1500 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040				FWD	
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	
0530		1930		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
SPRNBRK__345KV_RNS5				FWD	
Sun 05/05/2019	to	Sun 05/05/2019		(Import)	
2130	Continuous	2200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
KINTIGH_-ROCHESTR_345_SRI-39				FWD	
Mon 05/06/2019	to	Fri 05/10/2019	UPDATED by NYSEG 11/08/2018	(Import)	
0600	Continuous	1700		DYSINGER EAST	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1750 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019
0700 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5700 MW

EGRDNCTY_345_138_AT1

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

CHATGUAY-MASSENA_765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
0800 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY___345_20

Tue 05/28/2019 to Tue 05/28/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD	
Mon 06/03/2019	to	Fri 06/07/2019			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 06/24/2019	to	Fri 06/28/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 07/08/2019	to	Fri 07/12/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13					FWD	
Mon 07/08/2019	to	Fri 07/12/2019			(Import)	
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
MARCY_____765_345_AT2					FWD	
Sat 08/03/2019	to	Sun 08/04/2019			(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 08/12/2019	to	Mon 08/12/2019	UPDATED	by NYPA	(Import)	
0700	Continuous	1459		10/10/2018	MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	UPDATED	by ISONE	(Import)	(Export)
0300	Continuous	1600		02/15/2019	SCH - NPX_CSC	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-N.SCTLND_345_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___345KV_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA__-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL____345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRL-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS____-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY____-EDIC____345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY____-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CHATGUAY-MASSENA____765_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA____765_7040

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Mon 10/21/2019	to	Thu 10/24/2019			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
DUNWODIE_345KV_3					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Tue 10/22/2019	to	Thu 10/24/2019			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
Wed 10/23/2019	to	Wed 12/18/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>12/19/2018</u>	(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 350 MW
					TTC with All Lines In Service	1900 MW 1750 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Fri 10/25/2019	to	Fri 10/25/2019			(Import)	
1330	Continuous	1530			CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

PANNELL -CLAY__345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday, September 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

 Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

 SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

 Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

 SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

 MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

 MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

 MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

 MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

 UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Wednesday, March 13, 2019 to Friday , September 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 04/27/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/01/2019CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANNX_345_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/01/2019CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19