

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

DUNWODIE_345KV_6

Wed 01/23/2019 to Sat 03/30/2019 EXTENDED by CE 02/27/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_6

Wed 02/13/2019 to Wed 03/06/2019 FORCED by CE 03/06/2019

0652 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Wed 02/13/2019 to Fri 03/29/2019 **FORCED** **by CE** **03/06/2019**

(Import)

0652 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Tue 02/26/2019 to Fri 12/31/2021 **UPDATED** **by IESO** **02/25/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019 **by ISONE** **02/28/2019**

(Import) (Export)

0001 Continuous 2359

SCH - NE - NY

700 MW 1250 MW

Impacts Total Transfer Capability 700 MW 550 MW

TTC with All Lines In Service 1400 MW 1800 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019 **by ISONE** **02/28/2019**

(Import) (Export)

0001 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_400

FWD

Fri 03/01/2019 to Sun 05/19/2019 **by ISONE** **02/28/2019**

(Import)

0001 Continuous 2359

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_700

REV

Fri 03/01/2019 to Sun 05/19/2019 **by ISONE** **02/28/2019**

(Export)

0001 Continuous 2359

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ConEd

PLSNTVLY-EFISHKIL_345_F37

FWD

Mon 03/04/2019 to Wed 03/06/2019 **by ISONE** **02/28/2019**

(Import)

0201 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
PIERCBRK-FIVEMILE_345_37							
Mon 03/04/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/01/2019</u>		
0600	Continuous	1400				SCH - PJ - NY	2400 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2600 MW
SCRIBA -VOLNEY_345_20						FWD	
Mon 03/04/2019	to	Thu 03/07/2019	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/06/2019</u>	(Import)	
0600	Continuous	1800				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK_230_MA1						FWD	
Mon 03/04/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/27/2019</u>	(Import)	
0700	Continuous	1500				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_700						FWD	
Wed 03/06/2019	to	Wed 03/06/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/01/2019</u>	(Import)	
0500	Continuous	2100				SCH - OH - NY	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1250 MW
						TTC with All Lines In Service	2250 MW
DUNWODIE_345KV_4						FWD	
Thu 03/07/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)	
0001	Continuous	0030				SPR/DUN-SOUTH	3800 MW
Work scheduled by: LI						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE-SHORE_RD_345_Y50						FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	800 MW
Work scheduled by: LI						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK_1						FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD				
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/08/2019</u>	(Import)				
0001	Continuous	2359				CONED - LIPA	1350 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1500 MW			
EASTVIEW-SPRNBK__345_W64						FWD				
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)				
0001	Continuous	2230				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW			
						TTC with All Lines In Service	5700 MW			
MILLWOOD-EASTVIEW_345_W99						FWD				
Sat 03/09/2019	to	Sat 03/09/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>03/07/2019</u>	(Import)				
0001	Continuous	2230				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW			
						TTC with All Lines In Service	5700 MW			
MILLWOOD_345KV_18						FWD				
Mon 03/11/2019	to	Mon 03/11/2019				(Import)				
0001	Continuous	0030				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW			
						TTC with All Lines In Service	5700 MW			
LADENTWN-BUCHAN_S_345_Y88						FWD				
Mon 03/11/2019	to	Fri 03/29/2019				(Import)				
0001	Continuous	0300				UPNY CONED	4800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW			
						TTC with All Lines In Service	5700 MW			
BECK____-NIAGARA_345_PA301						FWD	REV			
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>02/06/2019</u>	(Import)	(Export)			
0600	Continuous	1700				SCH - OH - NY	1100 MW	950 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW			
						TTC with All Lines In Service	2250 MW			
SCH-IMO-NYISO_LIMIT_600						FWD				
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>02/06/2019</u>	(Import)				
0600	Continuous	1700				SCH - OH - NY	900 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1350 MW			
						TTC with All Lines In Service	2250 MW			

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAl

FWD

Mon 03/11/2019 to Fri 03/15/2019 UPDATED by NYPA 03/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019 CANCELLED by NGrid 03/11/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

VOLNEY__-MARCY____345_19

FWD

Tue 03/12/2019 to Tue 03/12/2019 UPDATED by NGRID 03/06/2019

(Import)

0730 Daily(No Weekends) 1630

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

VOLNEY__-MARCY____345_19

FWD

Tue 03/12/2019 to Tue 03/12/2019 UPDATED by NGRID 03/06/2019

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 19

MILLWOOD_345KV_18

FWD

Wed 03/13/2019 to Thu 03/14/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 03/16/2019 to Sat 03/16/2019 UPDATED by IESO 03/05/2019

(Import)

0700 Continuous 1930

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SCH-NYISO-IMO_LIMIT_1400

REV

Sat 03/16/2019 to Sat 03/16/2019 UPDATED by IESO 03/05/2019

(Export)

0700 Continuous 1930

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Sat 03/16/2019 to Sat 03/16/2019
0700 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2700 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Sat 03/16/2019 to Sat 03/16/2019
0700 Continuous 1930

Work scheduled by: NYPA

UPDATED by IESO 03/05/2019

FWD REV
(Import) (Export)
SCH - OH - NY **2250 MW 2000 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2250 MW 2000 MW

NINEMILE-CLAY____345_8

Mon 03/18/2019 to Mon 03/18/2019
0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/18/2019 to Thu 04/04/2019
0400 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 02/25/2019

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MARCY____765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/26/2019

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 03/18/2019 to Mon 03/18/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

PIERCBRK-FIVEMILE_345_37

Tue 03/19/2019 to Tue 03/19/2019
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2400 MW 1300 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Wed 03/20/2019 to Wed 03/20/2019
0700 Daily(No Weekends) 1700
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

PIERCBRK-FIVEMILE_345_37

Wed 03/20/2019 to Wed 03/20/2019
0700 Daily(No Weekends) 1700
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

NINEMILE-CLAY_____345_8

Thu 03/21/2019 to Thu 03/21/2019
0001 Daily(No Weekends) 0400
Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5150 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

MILLWOOD_345KV_18

Fri 03/29/2019 to Fri 03/29/2019
0230 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

W49TH_ST_345KV_6

Fri 03/29/2019 to Fri 03/29/2019 **FORCED by CE 03/06/2019**
2330 Continuous 2359
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBK_-TREMONT_345_X28

Mon 04/01/2019 to Mon 04/01/2019
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

SHORE_RD_345_138_BK 1

Mon 04/01/2019 to Wed 04/03/2019
0001 Continuous 2359
Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHASLAKE-PORTER____230_11

Mon 04/01/2019 to Mon 04/01/2019

0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 2

Thu 04/04/2019 to Sat 04/06/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019

0001 Continuous 0200

Work scheduled by: ConEd

by ISONE 02/28/2019

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Fri 04/05/2019 to Fri 04/05/2019
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

CANCELLED by ConEd 03/08/2019

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

FWD

Mon 04/08/2019 to Fri 04/12/2019

EXTENDEDby PJM02/20/2019

(Import)

0600 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 04/08/2019 to Mon 04/15/2019

UPDATEDby PJM02/11/2019

(Import) (Export)

0800 Continuous 2000

Work scheduled by: PJM

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

MARCY_345KV_CSC

FWD

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SPRNBK_345KV_RNS5

FWD

Mon 04/15/2019 to Mon 04/15/2019

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 04/15/2019 to Fri 04/19/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 04/15/2019 to Fri 04/19/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20				FWD	
Mon 04/15/2019	to	Tue 04/16/2019		(Import)	
0600	Continuous	1800	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
PORTER__-ROTTRDAM_230_30				FWD	
Mon 04/15/2019	to	Mon 04/15/2019		(Import)	
0700	Daily(No Weekends)	1630	CENTRAL EAST - VC	2805 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	170 MW
				TTC with All Lines In Service	2975 MW
DUNWODIE_345KV_7				FWD	
Thu 04/18/2019	to	Thu 04/18/2019		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8				FWD	
Thu 04/18/2019	to	Thu 04/18/2019		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_72				FWD	
Thu 04/18/2019	to	Thu 04/25/2019		(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
SPRNBK__345KV_RNS5				FWD	
Fri 04/19/2019	to	Fri 04/19/2019		(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SCH-NYISO-IMO_NIAGARA_CB_3002				FWD	REV
Mon 04/22/2019	to	Mon 04/22/2019		(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1550 MW	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 600 MW
				TTC with All Lines In Service	2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

EDIC____-FRASER____345_EF24-40

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/25/2019 to Sun 04/28/2019

(Import)

0001 Continuous 0259

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

Sun 04/28/2019 to Sun 04/28/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 04/28/2019 to Sun 04/28/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

Mon 04/29/2019 to Mon 04/29/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/29/2019 to Sun 05/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FRASANX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
 0600 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_345KV_RNS5

Sun 05/05/2019 to Sun 05/05/2019
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 05/06/2019 to Fri 05/10/2019
0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYSEG 11/08/2018

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019
0700 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC 0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT1

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 775 MW
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER____230_12

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019

0800 Daily 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_____345_20

Tue 05/28/2019 to Tue 05/28/2019

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018**ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 1400 MW
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
 0700 Continuous 0730

Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2200 MW
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2090 MW
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

LEEDS_345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CLAY_-EDIC_345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/30/2019 to Sat 10/26/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CLAY_-EDIC_345_2-15

Mon 10/07/2019 to Thu 10/17/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100	Continuous	1900		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100		1900		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100		1900		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
DUNWODIE_345KV_3				FWD	
Tue 10/22/2019	to	Tue 10/22/2019	UPDATED by CONED 02/06/2019	(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5				FWD	
Tue 10/22/2019	to	Tue 10/22/2019	UPDATED by CONED 02/06/2019	(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Tue 10/22/2019	to	Tue 11/26/2019	UPDATED by CONED 02/06/2019	(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD	
Tue 10/22/2019	to	Thu 10/24/2019		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Wed 12/18/2019
0500 Continuous 1700

UPDATED by NYPA 12/19/2018

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

PANNELL__-CLAY____345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 11, 2019 to Wednesday,September09, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 04/27/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19