

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

## S.RIPLEY-DUNKIRK\_230\_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

## DUNWODIE\_345KV\_6

Wed 01/23/2019 to Sat 03/30/2019 EXTENDED by CE 02/27/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Wed 02/13/2019 to Fri 03/29/2019 EXT FORCE by CE 02/27/2019

0652 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_6

FWD

Wed 02/13/2019 to Fri 03/29/2019 EXT FORCE by CE 02/27/2019

(Import)

0652 Continuous 2359

SCH - PJM\_HTP

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Tue 02/26/2019 to Fri 12/31/2021 UPDATED by IESO 02/25/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

## MOSES\_\_-ADIRNDCK\_230\_MAl

FWD

Tue 02/26/2019 to Fri 03/01/2019 UPDATED by NYPA 02/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCRIBA\_\_-VOLNEY\_\_345\_21

FWD

Wed 02/27/2019 to Thu 02/28/2019 UPDATED by NGRID 12/11/2018

(Import)

0730 Continuous 2000

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## N.SCTLND-ALPS\_\_\_\_345\_2

FWD

REV

Wed 02/27/2019 to Wed 02/27/2019 FORCED by NGRID 02/25/2019

(Import) (Export)

0900 Daily(No Weekends) 1100

SCH - NE - NY

900 MW

1700 MW

Impacts Total Transfer Capability 500 MW

100 MW

TTC with All Lines In Service 1400 MW

1800 MW

Work scheduled by: NGrid

## N.SCTLND-ALPS\_\_\_\_345\_2

FWD

REV

Wed 02/27/2019 to Wed 02/27/2019 FORCED by NGRID 02/25/2019

(Import) (Export)

0900 Daily(No Weekends) 1100

SCH - NPX\_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

## SCH-NE-NYISO\_LIMIT\_600

FWD

Wed 02/27/2019 to Wed 02/27/2019

(Import)

0900 Continuous 1100

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14					FWD		
Wed 02/27/2019	to	Wed 02/27/2019	<u>FORCED</u>	<u>by NGRID</u>	<u>02/25/2019</u>	(Import)	
1200	Daily(No Weekends)	1400				CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 735 MW		
					TTC with All Lines In Service 2975 MW		
ATHENS__-PLSNTVLY_345_91					FWD		
Thu 02/28/2019	to	Thu 02/28/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/21/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1900 MW		
					TTC with All Lines In Service 5700 MW		
PLSNTVLY_345KV_RNS4					FWD		
Thu 02/28/2019	to	Thu 02/28/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/21/2019</u>	(Import)	
0001	Continuous	2230				UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1900 MW		
					TTC with All Lines In Service 5700 MW		
MARCY_SO_SERIES_COMP_I/S					FWD		
Fri 03/01/2019	to	Mon 03/04/2019	<u>CANCELLED</u>	<u>by NYISO</u>	<u>02/27/2019</u>	(Import)	
0001	Continuous	0200				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 235 MW		
					TTC with All Lines In Service 2975 MW		
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD		
Fri 03/01/2019	to	Mon 03/04/2019				(Import)	
0001		0200				UPNY CONED	3800 MW
Work scheduled by:					Impacts Total Transfer Capability 1900 MW		
					TTC with All Lines In Service 5700 MW		
LONG_MTN-PLSNTVLY_345_398					FWD REV		
Fri 03/01/2019	to	Sun 05/19/2019				(Import)	(Export)
0001	Continuous	2359	<u>by ISONE</u>	<u>02/28/2019</u>			
Work scheduled by: ConEd					SCH - NE - NY	700 MW	1250 MW
					Impacts Total Transfer Capability	700 MW	550 MW
					TTC with All Lines In Service	1400 MW	1800 MW
LONG_MTN-PLSNTVLY_345_398					FWD REV		
Fri 03/01/2019	to	Sun 05/19/2019				(Import)	(Export)
0001	Continuous	2359	<u>by ISONE</u>	<u>02/28/2019</u>			
Work scheduled by: ConEd					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_400**

Fri 03/01/2019 to Sun 05/19/2019

by ISONE 02/28/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_700**

Fri 03/01/2019 to Sun 05/19/2019

by ISONE 02/28/2019

0001 Continuous 2359

Work scheduled by: ConEd

REV

(Export)

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1800 MW

**PLSNTVLY-EFISHKIL\_345\_F37**

Mon 03/04/2019 to Wed 03/06/2019

by ISONE 02/28/2019

0201 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**SCRIBA\_-VOLNEY\_345\_20**

Mon 03/04/2019 to Tue 03/05/2019

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**PIERCBRK-FIVEMILE\_345\_37**

Mon 03/04/2019 to Thu 03/07/2019

UPDATEDby NYISO 03/01/2019

0600 Continuous 1400

Work scheduled by: NYSEG

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2400 MW****1300 MW**

Impacts Total Transfer Capability 200 MW

250 MW

TTC with All Lines In Service 2600 MW

1550 MW

**FIVEMILE-STOLLERD\_345\_29**

Mon 03/04/2019 to Thu 03/07/2019

CANCELLEDby NGrid 03/01/2019

0700 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2600 MW****1300 MW**

Impacts Total Transfer Capability 0 MW

250 MW

TTC with All Lines In Service 2600 MW

1550 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 03/04/2019 to Thu 03/07/2019

UPDATEDby NYPA 02/27/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Wed 03/06/2019 to Wed 03/06/2019 UPDATED by NYPA 03/01/2019  
0500 Continuous 2100

(Import)

Work scheduled by: NYPA

SCH - OH - NY **1000 MW**  
Impacts Total Transfer Capability 1250 MW  
TTC with All Lines In Service 2250 MW

**DUNWODIE\_345KV\_4**

FWD

Thu 03/07/2019 to Thu 03/07/2019 UPDATED by CONED 02/27/2019  
0001 Continuous 0030

(Import)

Work scheduled by: LI

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/27/2019  
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK\_1**

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/27/2019  
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK\_2**

FWD

Thu 03/07/2019 to Fri 03/08/2019 UPDATED by CONED 02/27/2019  
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Thu 03/07/2019 to Mon 03/11/2019 UPDATED by CONED 02/08/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Thu 03/07/2019 to Mon 03/11/2019 UPDATED by CONED 02/08/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>VOLNEY__-MARCY__345_19</b>				FWD	
Thu 03/07/2019	to	Thu 03/07/2019		(Import)	
0730	Daily(No Weekends)	1630		CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid			<b>ARR: 19</b>	Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW
<b>VOLNEY__-MARCY__345_19</b>				FWD	
Thu 03/07/2019	to	Thu 03/07/2019		(Import)	
0730	Daily(No Weekends)	1630		OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NGrid			<b>ARR: 19</b>	Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	5250 MW
<b>DUNWODIE_345KV_4</b>				FWD	
Fri 03/08/2019	to	Fri 03/08/2019	<b>UPDATED by CONED 02/27/2019</b>	(Import)	
2330	Continuous	2359		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>MILLWOOD_345KV_18</b>				FWD	
Mon 03/11/2019	to	Mon 03/11/2019		(Import)	
0001	Continuous	0030		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>				FWD	
Mon 03/11/2019	to	Fri 03/29/2019		(Import)	
0001	Continuous	0300		UPNY CONED	<b>4800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW
<b>BECK__-NIAGARA_345_PA301</b>				FWD	REV
Mon 03/11/2019	to	Fri 03/15/2019	<b>UPDATED by NYPA 02/06/2019</b>	(Import)	(Export)
0600	Continuous	1700		SCH - OH - NY	<b>1100 MW 950 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW 1050 MW
				TTC with All Lines In Service	2250 MW 2000 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>				FWD	
Mon 03/11/2019	to	Fri 03/15/2019	<b>UPDATED by NYPA 03/01/2019</b>	(Import)	
0700	Continuous	1500		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

## MILLWOOD\_345KV\_18

Wed 03/13/2019 to Thu 03/14/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## STLAWRNC-MOSES\_\_\_\_230\_L33P &amp; STLAWRNC-MOSES\_\_\_\_230\_L34P

Sat 03/16/2019 to Sat 03/16/2019

0700 1930

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_\_\_230\_L34P

Sat 03/16/2019 to Sat 03/16/2019

0700 Continuous 1930

Work scheduled by: NYPA

UPDATEDby NYPA03/01/2019

FWD

REV

(Import) (Export)

SCH - OH - NY

2250 MW 2000 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2250 MW 2000 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Mon 03/18/2019 to Mon 03/18/2019

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

## SCH-NYISO-HQ CEDARS\_LIMIT\_0

Mon 03/18/2019 to Thu 04/04/2019

0400 Continuous 1900

Work scheduled by: HQ

UPDATEDby HQ02/25/2019

REV

(Export)

SCH - HQ\_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

## MARCY\_\_\_\_765\_345\_AT1

Mon 03/18/2019 to Fri 03/22/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/26/2019

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FIVEMILE-STOLLERD_345_29</b>			FWD	REV
Mon 03/18/2019	to	Mon 03/18/2019	(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
<b>PIERCBRK-FIVEMILE_345_37</b>			FWD	REV
Tue 03/19/2019	to	Tue 03/19/2019	(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	<b>2400 MW 1300 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	200 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
<b>FIVEMILE-STOLLERD_345_29</b>			FWD	REV
Wed 03/20/2019	to	Wed 03/20/2019	(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
<b>PIERCBRK-FIVEMILE_345_37</b>			FWD	REV
Wed 03/20/2019	to	Wed 03/20/2019	(Import)	(Export)
0700	Daily(No Weekends)	1700	SCH - PJ - NY	<b>2400 MW 1300 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	200 MW 250 MW
			TTC with All Lines In Service	2600 MW 1550 MW
<b>NINEMILE-CLAY____345_8</b>			FWD	
Thu 03/21/2019	to	Thu 03/21/2019	(Import)	
0001	Daily(No Weekends)	0400	OSWEGO EXPORT	<b>5150 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	5250 MW
<b>MILLWOOD_345KV_18</b>			FWD	
Fri 03/29/2019	to	Fri 03/29/2019	(Import)	
0230	Continuous	0300	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW
<b>SPRNBK_-TREMONT__345_X28</b>			FWD	
Mon 04/01/2019	to	Mon 04/01/2019	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	4600 MW



# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHORE\_RD\_345\_138\_BK 1

Mon 04/01/2019 to Wed 04/03/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## MARCY 345KV\_CSC

Mon 04/01/2019 to Sun 04/07/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## CHASLAKE-PORTER 230\_11

Mon 04/01/2019 to Mon 04/01/2019

0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## SHORE\_RD\_345\_138\_BK 2

Thu 04/04/2019 to Sat 04/06/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Thu 04/04/2019 to Mon 04/08/2019

0001 Continuous 0200

Work scheduled by: ConEd

by ISONE 02/28/2019

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/05/2019 to Fri 04/05/2019  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Fri 04/05/2019 to Fri 04/05/2019  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800  
Work scheduled by: PJM

	FWD	REV
(Import)		(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Mon 04/08/2019 to Sat 04/13/2019  
0001 0300  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 04/08/2019 to Fri 05/10/2019  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019  
0600 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019  
0600 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE_345_138_BK_1</b>						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>02/20/2019</u>	(Import)	
0600	Continuous	1800				SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>02/20/2019</u>	(Import)	
0600	Continuous	1800				SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
<b>S.RIPLEY-DUNKIRK_230_68</b>						FWD	REV
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	(Import)	(Export)
0800	Continuous	2000				SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
<b>MARCY_345KV_CSC</b>						FWD	
Thu 04/11/2019	to	Wed 04/17/2019				(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY_-EDIC_345_UE1-7</b>						FWD	
Thu 04/11/2019	to	Sat 04/20/2019				(Import)	
0500	Continuous	1730				OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
<b>SCRIBA_-VOLNEY_345_20</b>						FWD	
Mon 04/15/2019	to	Tue 04/16/2019				(Import)	
0600	Continuous	1800				OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
<b>PORTER_-ROTTDAM_230_30</b>						FWD	
Mon 04/15/2019	to	Mon 04/15/2019				(Import)	
0700	Daily(No Weekends)	1630				CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_7

Thu 04/18/2019 to Thu 04/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Thu 04/18/2019 to Thu 04/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_72

Thu 04/18/2019 to Thu 04/25/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_\_\_\_765\_345\_AT2

Mon 04/22/2019 to Fri 04/26/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 04/22/2019 to Sun 04/28/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_7

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Thu 04/25/2019 to Thu 04/25/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBRK\_\_345KV\_RNS5

FWD

Mon 04/29/2019 to Mon 04/29/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Mon 04/29/2019 to Sun 05/05/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

### MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

### MOSES\_-ADIRNDCK\_230\_MA1

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### EGRDNCTY\_345\_138\_AT2

FWD

Wed 05/01/2019 to Wed 05/15/2019

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM\_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 05/04/2019 to Sat 05/04/2019  
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/04/2019 to Sat 05/04/2019  
0530 1930

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**SPRNBK\_\_345KV\_RNS5**

Sun 05/05/2019 to Sun 05/05/2019  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

UPDATEDby NYSEG 11/08/2018

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 05/06/2019 to Fri 05/10/2019

(Import) (Export)

0700 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sat 05/11/2019 to Sat 05/11/2019

(Import) (Export)

0530 Continuous 1930

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

Work scheduled by: NYPA

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY___765_MSU1</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA___765_7040</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>			FWD	
Mon 05/13/2019	to	Fri 05/17/2019	(Import)	
0600	Continuous	1700	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA___765_7040</b>			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA___765_7040</b>			FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>	FWD	REV
Sat 05/18/2019 to Sat 05/18/2019	(Import)	(Export)
0530 Continuous 1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>	FWD	
Sat 05/18/2019 to Sat 05/18/2019	(Import)	
0530 1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
<b>ADIRNDCK-PORTER_230_12</b>	FWD	
Mon 05/20/2019 to Fri 05/24/2019	(Import)	
0700 Continuous 1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW
<b>PANNELL_-CLAY_345_1</b>	FWD	
Mon 05/20/2019 to Fri 05/24/2019	(Import)	
0700 Continuous 1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	950 MW
	TTC with All Lines In Service	2250 MW
<b>ROSETON_-EFISHKIL_345_RFK305</b>	FWD	
Thu 05/23/2019 to Thu 05/23/2019	(Import)	
0800 Daily 1600	UPNY CONED	<b>4800 MW</b>
Work scheduled by: CHGE	Impacts Total Transfer Capability	900 MW
	TTC with All Lines In Service	5700 MW
<b>SCRIBA_-VOLNEY_345_20</b>	FWD	
Tue 05/28/2019 to Tue 05/28/2019	(Import)	
0600 Continuous 1800	OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	5250 MW
<b>PANNELL_-CLAY_345_2</b>	FWD	
Mon 06/03/2019 to Fri 06/07/2019	(Import)	
0700 Continuous 1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	950 MW
	TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 08/12/2019 to Mon 08/12/2019

0700 Continuous 1459

Work scheduled by: NYPA

UPDATEDby NYPA10/10/2018

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019

0300 Continuous 1600

Work scheduled by: LI

UPDATEDby ISONE02/15/2019

FWD

(Import) (Export)

SCH - NPX\_CSC **0 MW** **0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## MARCY\_\_\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**  
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

## MARCY\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**  
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019  
 0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019  
 0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_ -LEEDS\_\_ 345\_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_ -N.SCTLND\_345\_18

Wed 09/11/2019 to Fri 09/13/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_ -ADIRNDCK\_230\_MA2

Mon 09/16/2019 to Fri 09/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## ROCHESTR-PANNELL\_\_ 345\_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## KINTIGH\_ -ROCHESTR\_345\_SR1-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## LEEDS\_\_ 345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT 4850 MW  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Sat 10/26/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED 4100 MW  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT 4850 MW  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC 2090 MW  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 1550 MW  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY 0 MW	0 MW
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 MOSES SOUTH 1750 MW  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 MOSES SOUTH 1700 MW  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC 2265 MW  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 500 MW  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH 500 MW  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019  
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
 (Import)  
 SPR/DUN-SOUTH 3800 MW  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 04, 2019 to Wednesday,September02, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NIAGARA\_345\_230\_AT4**

FWD

REV

Wed 10/23/2019 to Wed 12/18/2019 UPDATED by NYPA 12/19/2018

(Import) (Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 10/25/2019 to Fri 10/25/2019

(Import)

1330 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 11/04/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_345\_2**

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**MARCY\_-N.SCTLND\_345\_18**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 04/27/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA