

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1850 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

SCH-IMO-NYISO_LIMIT_1400

Sun 05/05/2019 to Fri 07/05/2019 EXTENDED by IESO 06/07/2019

0500 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1700 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Mon 06/10/2019

EXTENDED**by CHGE****06/05/2019**

(Import)

0800 Continuous 1900

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SPRNBRK_-TREMONT_345_X28

FWD

Mon 06/03/2019 to Thu 06/06/2019

EXTENDED**by CONED****06/04/2019**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NYISO-IMO_NIAGARA_CB_3102

FWD

REV

Mon 06/03/2019 to Fri 06/14/2019

UPDATED**by NYPA****05/30/2019**

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

1700 MW 1400 MW

Impacts Total Transfer Capability 200 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 06/03/2019 to Fri 06/07/2019

UPDATED**by NYPA****05/30/2019**

(Import)

0800 Continuous 1430

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

SCH-IMO-NYISO_LIMIT_1050

FWD

Mon 06/03/2019 to Fri 06/07/2019

UPDATED**by NYPA****05/30/2019**

(Import)

0800 Continuous 1459

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86						FWD
Wed 06/05/2019	to	Thu 06/06/2019	<u>UPDATED</u>	<u>by CE</u>	<u>06/07/2019</u>	(Import)
0001	Continuous	2226				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
EFISHKIL-WOOD_ST_345_F38						FWD
Wed 06/05/2019	to	Thu 06/06/2019	<u>UPDATED</u>	<u>by CE</u>	<u>06/07/2019</u>	(Import)
0001	Continuous	2229				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SHORE_RD_345_138_BK 2						FWD
Wed 06/05/2019	to	Thu 06/06/2019	<u>FORCED</u>	<u>by LI</u>	<u>06/03/2019</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_LIMIT_800						REV
Wed 06/05/2019	to	Fri 06/28/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>05/23/2019</u>	(Export)
0001	Continuous	1900				SCH - HQ - NY 800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
E13THSTA-FARRAGUT_345_45						FWD
Sat 06/08/2019	to	Sat 06/08/2019				(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY_345_Q11						FWD
Sat 06/08/2019	to	Mon 06/10/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>06/09/2019</u>	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
W49TH_ST-E13THSTA_345_M54						FWD
Sat 06/08/2019	to	Sat 06/08/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>06/07/2019</u>	(Import)
0300	Continuous	0530				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050						FWD	
Mon 06/10/2019	to	Mon 06/10/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)	
0800	Continuous	0859				SCH - OH - NY	1350 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	1900 MW
NIAGARA_KINTIGH_345_NS1-38						FWD	
Mon 06/10/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)	
0800	Continuous	1430				DYSINGER EAST	1400 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1200						FWD	
Mon 06/10/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)	
0900	Continuous	1359				SCH - OH - NY	1500 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1900 MW
ROSETON_EFISHKIL_345_RFK305						FWD	
Tue 06/11/2019	to	Tue 06/11/2019	<u>UPDATED</u>	<u>by CE</u>	<u>06/07/2019</u>	(Import)	
0001	Daily	2230				UPNY CONED	4800 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Wed 06/12/2019	to	Wed 06/12/2019				(Import)	(Export)
0700	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
SCH-IMO-NYISO_LIMIT_1050						FWD	
Fri 06/14/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)	
1400	Continuous	1459				SCH - OH - NY	1350 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	1900 MW
MARCY_SO_SERIES_COMP_I/S						FWD	
Fri 06/14/2019	to	Thu 10/31/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>	(Import)	
1601	Continuous	2359				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_600

Sat 06/15/2019 to Sat 06/15/2019
0900 Continuous 1000

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **900 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-IMO_LIMIT_500

Sat 06/15/2019 to Sat 06/15/2019
0900 Continuous 1000

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_5

Sun 06/16/2019 to Tue 06/25/2019
0001 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sun 06/16/2019 to Tue 06/25/2019
0001 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

MOSES___-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___345_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS___345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Mon 06/24/2019 to Fri 06/28/2019
0800 1600

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

Sun 06/30/2019 to Tue 07/02/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS4

Sun 06/30/2019 to Tue 07/02/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sun 06/30/2019 to Tue 07/02/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1			FWD	
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	
0500	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1			FWD	REV
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	(Export)
0500	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	
0500		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S			FWD	
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	
0500		1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sat 08/03/2019	to	Sun 08/04/2019	(Import)	(Export)
0500		1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
NIAGARA_345_230_AT4			FWD	REV
Mon 08/05/2019	to	Tue 08/06/2019	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 300 MW
			TTC with All Lines In Service	1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED** **by NYPA** **10/10/2018**

(Import)

0700 Continuous 1459

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

WATRCURE-OAKDALE___345_31

FWD

REV

Wed 08/28/2019 to Wed 08/28/2019 **UPDATED** **by NYISO** **06/10/2019**

(Import) (Export)

0800 Continuous 1000

SCH - PJ - NY

2100 MW 1300 MW

Impacts Total Transfer Capability 50 MW 50 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: NYSEG

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED** **by ISONE** **02/15/2019**

(Import) (Export)

0300 Continuous 1600

SCH - NPX_CSC

0 MW 0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

MARCY___765_345_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-N.SCTLND_345_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 1730

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19**MARCY___345KV_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Wed 09/04/2019 to Wed 09/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER____230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS____345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 1730

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

EASTVIEW-SPRNBRK___345_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER__345_32

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LEEDS__345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

EASTVIEW-SPRNBK__345_W65

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OAKDALE -FRASER_345_32

FWD

Mon 09/30/2019 to Mon 09/30/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

CLAY -EDIC_345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0001 2230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

CLAY -EDIC_345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 10/09/2019 to Fri 10/11/2019
 0500 1730

Work scheduled by:

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **1855 MW**
 Impacts Total Transfer Capability 1120 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
0500 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1900 MW 1400 MW
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Fri 10/25/2019 to Fri 10/25/2019 **UPDATED** **by NYISO** **06/10/2019**
1300 Continuous 1500

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2150 MW	1350 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

NIAGARA__345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **04/10/2019**
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	2250 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

		REV
		(Export)
SCH - OH - NY		1900 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		2000 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS__-HURLYAVE_345_301

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

CANCELLED by NYPA 06/10/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY_-N.SCTLND_345_18

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_345KV_CSC**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED** **by NYPA** **03/21/2019**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED** **by IESO** **05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED** **by NYPA** **03/21/2019**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **03/01/2019**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANNX_345_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **03/01/2019**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**SCH-IMO-NYISO_LIMIT_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,June 11, 2019 to Thursday ,December 10, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

MOSES-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW