

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CHAT\_DC\_GC1

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

	FWD	
	(Import)	
MOSES SOUTH	<b>2850 MW</b>	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

## CHAT\_DC\_GC1

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ - NY	<b>1400 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1550

FWD

Fri 05/03/2019 to Fri 07/19/2019

(Import)

1700 Continuous 1700

SCH - OH - NY

**1850 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1100

REV

Fri 05/03/2019 to Fri 07/19/2019

(Export)

1700 Continuous 1700

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Sun 05/05/2019 to Fri 07/05/2019

(Import)

0500 Continuous 1700

**EXTENDED by IESO 06/07/2019**

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/06/2019 to Mon 06/10/2019

(Import)

0800 Continuous 1900

**EXTENDED by CHGE 06/05/2019**

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Sun 06/02/2019 to Sun 06/02/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_345KV\_RNS5

FWD

Sun 06/02/2019 to Sun 06/02/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sun 06/02/2019 to Sun 06/02/2019

(Import)

0900 Continuous 0930

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-TREMONT_345_X28</b>					FWD	
Mon 06/03/2019	to	Thu 06/06/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>06/04/2019</u>	(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>4200 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3102</b>					FWD	REV
Mon 06/03/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import) (Export)
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	<b>1700 MW 1400 MW</b>
					Impacts Total Transfer Capability	200 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>PANNELL_-CLAY_345_2</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	<b>1300 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>BECK_-NIAGARA_345_PA302</b>					FWD	REV
Mon 06/03/2019	to	Wed 06/05/2019				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: IESO					SCH - OH - NY	<b>900 MW 800 MW</b>
					Impacts Total Transfer Capability	1000 MW 900 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)
0800	Continuous	1430				
Work scheduled by: NYSEG					DYSINGER EAST	<b>1400 MW</b>
					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>SCH-IMO-NYISO_LIMIT_1050</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)
0800	Continuous	1459				
Work scheduled by: NYSEG					SCH - OH - NY	<b>1350 MW</b>
					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1900 MW
<b>FRASER_345_FRASER SVC</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)
0800	Continuous	1700				
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2935 MW</b>
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_5

FWD

Tue 06/04/2019 to Wed 06/05/2019 FORCED by CONED 06/03/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

FWD

Tue 06/04/2019 to Wed 06/05/2019 FORCED by CONED 06/03/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 06/05/2019 to Wed 06/05/2019 UPDATED by CE 06/07/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Wed 06/05/2019 to Thu 06/06/2019 UPDATED by CE 06/07/2019  
0001 Continuous 2226

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## EFISHKIL-WOOD\_ST\_345\_F38

FWD

Wed 06/05/2019 to Thu 06/06/2019 UPDATED by CE 06/07/2019  
0001 Continuous 2229

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## SHORE\_RD\_345\_138\_BK 2

FWD

Wed 06/05/2019 to Thu 06/06/2019 FORCED by LI 06/03/2019  
0001 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_LIMIT\_800

REV

Wed 06/05/2019 to Fri 06/28/2019 UPDATED by HQ 05/23/2019  
0001 Continuous 1900

(Export)

Work scheduled by: HQ

SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Wed 06/05/2019 to Wed 06/05/2019  
0730 Continuous 1630

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Wed 06/05/2019 to Wed 06/05/2019  
0730 Continuous 1630

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## E13THSTA-FARRAGUT\_345\_45

Sat 06/08/2019 to Sat 06/08/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q11

Sat 06/08/2019 to Sun 06/09/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M54

Sat 06/08/2019 to Sat 06/08/2019  
0300 Continuous 0530

Work scheduled by: ConEd

CANCELLED by ConEd 06/07/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1050

Mon 06/10/2019 to Mon 06/10/2019  
0800 Continuous 0859

Work scheduled by: NYSEG

UPDATED by NYPA 05/30/2019

FWD  
(Import)  
SCH - OH - NY **1350 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 1900 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 06/10/2019 to Fri 06/14/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

UPDATED by NYPA 05/30/2019

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Mon 06/10/2019 to Fri 06/14/2019  
0900 Continuous 1359

**UPDATED****by NYPA****05/30/2019**

(Import)

Work scheduled by: NYSEG

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Mon 06/10/2019 to Thu 10/31/2019  
1901 Continuous 2359

(Import)

Work scheduled by: NYISO

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

**ROSETON\_-EFISHKIL\_345\_RFK305**

FWD

Tue 06/11/2019 to Tue 06/11/2019  
0001 Daily 2230

**UPDATED****by CE****06/07/2019**

(Import)

Work scheduled by: CHGE

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Wed 06/12/2019 to Wed 06/12/2019  
0700 Continuous 1800

(Import) (Export)

Work scheduled by: LI

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

**SCH-IMO-NYISO\_LIMIT\_1050**

FWD

Fri 06/14/2019 to Fri 06/14/2019  
1400 Continuous 1459

**UPDATED****by NYPA****05/30/2019**

(Import)

Work scheduled by: NYSEG

SCH - OH - NY

**1350 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1900 MW

**SCH-IMO-NYISO\_LIMIT\_600**

FWD

Sat 06/15/2019 to Sat 06/15/2019  
0900 Continuous 1000

(Import)

Work scheduled by: IESO

SCH - OH - NY

**900 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1900 MW

**SCH-NYISO-IMO\_LIMIT\_500**

REV

Sat 06/15/2019 to Sat 06/15/2019  
0900 Continuous 1000

(Export)

Work scheduled by: IESO

SCH - OH - NY

**800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Sun 06/16/2019 to Tue 06/25/2019  
0001 Continuous 0600  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

Sun 06/16/2019 to Tue 06/25/2019  
0001 Continuous 0600  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Mon 06/24/2019 to Fri 06/28/2019  
0800 1600  
Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2715 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 2975 MW

### SPRNBK\_-W49TH\_ST\_345\_M52

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_\_345KV\_RNS4

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_5

Sun 06/30/2019 to Tue 07/02/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT2

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

CANCELLED by NYPA 06/03/2019

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MASSENA -MARCY\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARC\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARC\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARC\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019

0500 1730

Work scheduled by:

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARC\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 08/03/2019 to Sun 08/04/2019

0500 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2080 MW**

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 08/03/2019 to Sun 08/04/2019

0500 1730

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NIAGARA\_345\_230\_AT4**

Mon 08/05/2019 to Tue 08/06/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 08/12/2019 to Mon 08/12/2019

0700 Continuous 1459

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WATRCURE-OAKDALE__345_31</b>					FWD	REV
Wed 08/28/2019	to	Fri 10/25/2019			(Import)	(Export)
0800	Continuous	1500			SCH - PJ - NY	<b>2100 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by ISONE 02/15/2019</b>	(Import)	(Export)
0300	Continuous	1600			SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
<b>MARCY__765_345_AT1</b>					FWD	
Tue 09/03/2019	to	Tue 09/03/2019			(Import)	
0500	Continuous	1730			MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>MARCY__-N.SCTLND_345_18</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by NYPA 11/06/2018</b>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__-N.SCTLND_345_18 &amp; MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019			(Import)	
0500		1730			CENTRAL EAST - VC	<b>1855 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by NYPA 11/06/2018</b>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC &amp; MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019			(Import)	
0500		1730			CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**GILBOA\_-LEEDS\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Wed 09/11/2019 to Fri 09/13/2019  
0500 1730

Work scheduled by:

ARR: 19

CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

(Import)

## MOSES\_\_\_-ADIRNDCK\_230\_M2

FWD

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

(Import)

## OAKDALE\_-FRASER\_\_\_345\_32

FWD

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

(Import)

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## EASTVIEW-SPRNBK\_\_345\_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

(Import)

## MILLWOOD-EASTVIEW\_345\_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

(Import)

## SPRNBK\_\_345KV\_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

(Import)

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_345\_32**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**LEEDS\_\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**EASTVIEW-SPRNBRK\_\_345\_W65**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS4**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**OAKDALE -FRASER\_\_345\_32**

FWD

Mon 09/30/2019 to Mon 09/30/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**CLAY\_\_-EDIC\_\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0001 2230

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by:

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**CLAY\_\_-EDIC\_\_345\_2-15**

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**MARCY\_\_-N.SCTLND\_345\_18**

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 10/09/2019 to Fri 10/11/2019  
0500 1730

(Import)

Work scheduled by:

**ARR: 19**

CENTRAL EAST - VC

**1855 MW**

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT1**

FWD

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_765\_345\_AT2**

FWD

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; MARCY_SO_SERIES_COMP_I/S</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	CENTRAL EAST - VC	<b>2080 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>			FWD	
Thu 10/17/2019	to	Wed 10/23/2019	(Import)	
0001	Continuous	2359	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>			FWD	
Thu 10/17/2019	to	Wed 10/23/2019	(Import)	
0001	Continuous	2359	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_1</b>			FWD	
Thu 10/17/2019	to	Wed 10/23/2019	(Import)	
0001	Continuous	2359	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW



# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRIDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_\_345\_230\_AT4

						FWD	REV
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	(Import)	(Export)
0500	Continuous	1700				<b>1900 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW

### SCH-IMO-NYISO\_LIMIT\_1750

						FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				<b>2050 MW</b>	
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2250 MW

### SCH-NYISO-IMO\_LIMIT\_1600

							REV
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>		(Export)
0001	Continuous	2359					<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

						FWD	REV
Mon 11/04/2019	to	Thu 11/07/2019				(Import)	(Export)
0800	Continuous	1500				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW

### LEEDS\_\_-HURLYAVE\_345\_301

						FWD	
Mon 11/04/2019	to	Fri 12/06/2019				(Import)	
0800	Continuous	1600				<b>4100 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	5700 MW

### PANNELL\_-CLAY\_\_345\_2

						FWD	
Wed 11/06/2019	to	Fri 11/22/2019				(Import)	
0700	Continuous	1530				<b>1300 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW

### MARCY\_\_-N.SCTLND\_345\_18

						FWD	
Thu 11/07/2019	to	Fri 11/08/2019				(Import)	
0500	Continuous	1730				<b>2090 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 07, 2019 to Sunday ,December 06, 2020

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/27/2020 to Sun 05/10/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Friday ,June 07, 2019 to Sunday ,December 06, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020 UPDATED by NYPA 03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### FRASANNX-COOPERS\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

### MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

### SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

### SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

### MOSES\_-ADIRNDCK\_230\_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA